64,3

ŋ

October 15, 1990

Meeting Minutes Transmittal/Approval
Unit Managers Meeting: 200-BP-I Operable Unit
450 Hills Street, Rm 47
September 20, 1990

Appvl.: Date: 10-16-90 Julie K. Erickson, 200 BP-1 Unit Manager, DOE-RL (A6-95)
Appvl.:
Appvl.: Date 10 16 96 Larry Goldstein, 200-BP-1 Unit Manager, WA Department of Ecology
Larry Goldstein, 200-BP-1 Unit Manager, WA Department of Ecology
Meeting Minutes are attached. Minutes are comprised of the following:
Attachment #1 - Meeting Summary/Summary of Commitments and Agreements Attachment #2 - Agenda for the Meeting
Attachment #2 - Agenda for the Weeting Attachment #3 - Attendance List
Attachment #4 - Commitments/Agreements Status List
Attachment #5 - Analytical Laboratory Readiness
Attachment #6 - Proposed Schedule for 200-BP-1 Groundwater Monitor Wells
Attachment #7 - Proposed FY 1991 200-BP-1 Work Scope
Attachment #8 - 200-BP-1 Task 6 Activities
Attachment #9 - Cost and Schedule Estimates for the Installation of Surface/Annular Seals
Attachment #10 - Column Leach Test
Prepared by: Flag Task the Date: 18 1 c 12
Concurrence by: RI Coordinator Date: 10/16/90
2031-1234563

#### 200-BP-1 Operable Unit Managers Meeting 450 Hills Street, Room 47 September 20, 1990

#### Distribution:

P/14

Donna Lacombe, PRC
Ward Staubitz, USGS
Doug Fassett, SWEC (A4-35)
Jack Waite, WHC (B2-35)
Tom Wintczak, WHC (B2-15)
Mel Adams, WHC (H4-55)
Wayne Johnson, WHC (H4-55)
Rich Carlson, WHC (H4-55)
Brian Sprouse, WHC (H4-22)
Bill Price, WHC (S0-03)
Ralph O. Patt,
OR Water Resources Dept.
Doug Dunster, Golder Assoc.
Mike Thompson, DOE (A6-95)
Diane Clark, DOE (A5-55)

cc. Ronald D. Izatt (A6-95)
Director, DOE-RL, ERD
Ronald E. Gerton (A6-80)
Director, DOE-RL, WMD
Roger D. Freeberg (A6-95)
Chief, Rstr. Br., DOE-RL/ERD
Steven H. Wisness (A6-95)
Tri-Party Agreement Proj. Mgr
Richard D. Wojtasek (B2-15)
Prgm. Mgr. WHC
Mary Harmon, DOE-HQ (EM-442)

ADMINISTRATIVE RECORD: 200-BP-1; Care of Susan Wray, WHC (H4-51C)

Please inform Doug Fassett (SWEC) of deletions or additions to the distribution list.

#### Meeting Summary and Summary of Commitments and Agreements 200-BP-1 Unit Managers Meeting 450 Hills Street, Room 47 September 20, 1990

- 1. EPA and USGS recommended that logs be made for completed bore holes. Wells will be logged in September if procedures are developed by WHC in time. The logs will then be given to the USGS for evaluation.
- Action Item #2BP1.40: Status what the current logging capability is and how and when logging personnel will be mobilized. Action: Rich Carlson
- Steve Trent presented the status of the installation of 200-BP-1 monitor wells (see Attachment #8). Two monitoring wells (699-49-57B and 699-50-53) were currently being installed. The plan is to drill 15 feet into the Rattlesnake Formation and if the aquifer is not encountered, drilling will continue.

Doug Sherwood (EPA) said there was a lot of historical evidence of contaminated groundwater in monitoring well 50-53. Therefore, preventing contamination during construction of well 50-53B, by providing an adequate seal, is a high priority.

Wells 52-57 and 52-55 are expected to be started the week of September 24.

Steve Trent provided a list of constituents for purge water determination. Doug Sherwood (EPA) said that technetium 99 and cobalt 60 analyses were unnecessary. As a result Steve Trent (WHC) agreed to eliminate these analyses.

3. Marty Gardner (WHC) gave a presentation on cost and schedule estimates for well remediation (see Attachment #9). Various methods and associated costs for the installation of surface/annular seals, were described. A response was requested from EPA on the acceptability of the methods. EPA planned to approve the acceptable methods of well remediation in the week of September 24.

Ward Staubitz (USGS) expressed a preference for the over-drill and 18 foot seal method of well remediation. However, he had concerns about keeping the hole open and thought that pressure grouting of the annulus between the open hole and the casing would be necessary.

- Action Item #2BP1.41: EPA will provide a list of wells that require short and full annular seals. The list will be provided by September 28. Action: Doug Sherwood
- 4. John Relyea (WHC) gave a presentation on methods for column leach testing (see Attachment #10). EPA will be provided with a copy of the column leach procedure for doing saturated flow tests when it is completed.

EPA and WHC agreed to hold working meetings to resolve questions on the column leach test procedures.

5,2

**(**" · '

#### Agenda 200-BP-1 Unit Managers Meeting 450 Hills Street, Room 47 September 20, 1990

Int	nod	net	40	٠n٠	
THU	r uu	uct	ŀι	3112	

_						
S	T.	а	Τ.	IJ	S	:

Action Items

Work Plan

Remedial Investigation

- o Groundwater Well Construction
- o Groundwater Well Remediation
- o Column Leach Testing

FY 1991 Budget and Schedule

#### Issues:

Q.

## Other Topics:

o Surface Area Radiation Reduction

Agreements and Commitments

Attachment #3

Attendance List
200-BP-1 Operable Unit Managers Meeting
September 20, 1990

NAME	ORG.	O.U. Role	PHONE
Cline, Chuck Cross, Steve	Ecology Ecology	Geohydrology. CERCLA Unit	206-438-7556 206-459-6675
Erickson, Julie	DOE-RL	Unit Manager	509-376-3603
Drost, Brian Staubitz, Ward	USGS USGS	EPA Support EPA Support	206-593-6510 206-593-6510
Lacombe, Donna	PRC	EPA Support	206-624-2692
Fassett, Doug	SWEC	GSSC	509-376-3136
Buckmaster, Mark Caggiano, Joe Delaney, C.D. Gardner, Martin Carlson, Rich Relyea, John Trent, Steve	WHC WHC WHC WHC WHC WHC WHC	Asst. RI Coord. Support Support Env. Field Services RI Coordinator Support Support	509-376-1792 509-376-4906 509-376-9235 509-373-5527 509-376-9529 509-376-8300 509-376-7226
Sherwood, Doug	EPA	Unit Manager	509-376-9529

0

## Commitments/Agreements Status List 200-BP-1 Operable Unit September 20, 1990

Item No.	Action	Status
2BP1.35:	The question of unsealed wells will be incorporated into the joint (EPA/Ecology) letter concerning well remediation, rehabilitation. Action: Doug Sherwood	Open According to Chuck Cline the package should be available soon. (7/18/90) All parties agreed that wells in areas where no contamination is found may be temporarily cased and capped. (9/20/90)
2BP1.37:	Surface/near-surface detection techniques for pipes and leak areas and an engineering study by Bovay will be discussed at the next Unit Managers Meeting. Action: Rich Carlson. (7/18/90, BP1-UMM)	Closed Copies of the leak detection engineering study will be given to the regulators. (9/20/90)
2BP1.38:	Determine the USGS position on the feasibility of performing geophysical logging through cased wells. Action: Ward Staubitz for EPA (7/18/90, BPI.UMM)	Open Ward Staubitz (USGS) still questions whether qualitative logs are defensible. The USGS will be consulted in early Nov. for a final resolution. (9/20/90)
2BP1.39	Deep bore-holes through the cribs will be completed in November. Leach tests will be done soon after that. Describe the leach test methodology for 200-BP-1 at the next UMM meeting. Action: Rich Carlson (8/16/90, BP1.UMM)	Open (8/16/90)
2BP1.40	Status what the current logging capability is and how and when logging personnel will be mobilized. Action: Rich Carlson (9/20/90, BP1.UMM)	0pen

C

2BP1.41 EPA will provide a list of wells that Open require short and full annular seals. The list will be provided by September 28. Action: Doug Sherwood (9/20/90, BP1.UMM)

#### 200-BP-1 UNIT MANAGERS MEETING AGENDA September 20, 1990 9:30 - 11:00 AM 450 Hills St., Room 47

Introduction:
Status:
Action Items
Work Plan
Remedial Investigation
o Groundwater Well Construction
o Groundwater Well Remediation
o Column Leach Testing
FY 91 Budget and Schedule
Issues:
Other Topics: *
o Surface Area Radiation Reduction

Agreements and Commitments

1

r.

6.3

G-

#### **ANALYTICAL LABORATORY READINESS**


- o WHC and PNL personnel have continued to meet over the past month to resolve issues related to the TPP, QAPP, and Technical/Administrative Procedures.
- o The TPP is currently being signed by WHC personnel.

( \<sup>32</sup>

0

- O It is expected that we will begin to initiated signatures on the QAPP this week.
- The QA readiness review was initated last week. WHC concerns remain regarding laboratory readiness in operator familiarity with technical and administrative procedures.
- O Part of the above may be explained in the manner in which PNL currently does business (project by project).
- o PNL performed employee training to the WHC SOW and PNL TPP/QAPP requirements for this project last Monday.
- o The PNL 325 lab should be ready to accept samples next week to be analyzed for the 200-BP-1 parameters of interest list.

## PROPOSED SCHEDULE FOR 200-BP-1 GROUNDWATER MONITORING WELLS PROJECT 90E-GFW-121



- 699-50-53B AND 299-E33-40 CAN

N. WAGNER / GRNDWTR.GAL

#### PROPOSED FY 91 200-BP-1 WORK SCOPE

- o Complete installation of nine groundwater monitoring wells
- o Perform well remediation activities on existing wells
- o Sample and analyze groundwater from existing & new wells
- o Perform sorption tests
- o Perform aquifer tests on the 3 uncased wells

#### UNDER ADDITIONAL FY 91 FUNDING

- o Perform crib/vadose zone boring (three holes)
- o Column leach tests
- o Phase II wells

14)

O-

9 | | | 3 9 3 | 6 3 3

Attachment 8


## 200-BP-1 TASK 6 ACTIVITIES

• CURRENTLY DRILLING TWO MONITORING WELLS

699-49-57 B

699-50-53 B

- UPPERMOST CONFINED SYSTEM
- CURRENTLY DRILLING IN THE ELEPHANT MOUNTAIN BASALT




Basalt Outcrops Above Water Table, as Inferred 6/84




200-BP-1 Operable Unit

- Existing Unconfined Aquifer Monitoring Well
- ▲ Existing Rattlesnake Ridge Confined Aquifer Monitoring Well
- Existing Monitoring Well Cluster in Both the Unconfined and Confined (Rattlesnake Ridge) Aquifer
- Anticipated Location for Proposed Monitoring
  Well in the Confined Aquifer (Rattlesnake Ridge)
  During Stage 1
- ♦ Anticipated Location for Proposed Monitoring
  Well in the Unconfined Aquifer During Stage 1



GEOSCI\081590-C



DB = Drive Barrel, ST = Split Tube, HT = Hard Tool

## OTHER CONSTRUCTION/COMPLETION ACTIVITIES

• 699-52**-**54

## TEMPORARY 8-INCH SCREEN SET CONSTITUENTS FOR PURGE WATER DETERMINATION

**CYANIDE** 

**NITRATE** 

COBALT-60

**TECHNETIUM-99** 

**TOTAL ALPHA** 

**TOTAL BETA** 

\* CONTAMINANTS POTENTIALLY 10X MCL

699-48-50

WELL COMPLETION ACTIVITIES INITIATED

) ! | | 9 9 7 | 6 3 3

Attachment 9

# COST AND SCHEDULE ESTIMATES FOR INSTALLATION OF SURFACE/ANNULAR SEALS

## COST ESTIMATE FOR INSTALLING SURFACE/ANNULAR WELL SEALS

METHOD:

Excavate around existing casing to a depth of 18 feet below top of ground surface. Place a 20 foot length of 12 inch ID carbon steel casing over the existing 8 inch casing stick-up. Backfill excavation around 12 inch and compact. Pressure grout annulus between the 8 and 12 inch and remove the 12

inch casing.

ASSUMPTIONS:

Existing 250 foot well completed with 8 inch ID carbon steel casing. No unusual conditions are encountered. The well is not located in a radition area. A backhoe is used for excavation (1:1 slope).

TIME FRAME:

3 Days

MATERIALS:

20 foot of 12 inch ID carbon steel casing 300

Grout (incl. 50% excess)

200

200

6000

Surface Pad and Barrier Posts (cement,

rebar, steel posts)

LABOR:

KEH (provide equipment, personnel,

supervision, health and safety)

WHC EFSG Field/Office Support

2,000

Health Physics Support (HPT)

WASTE HANDLING/DISPOSAL:

5000

- 800

Includes sampling, transport, and disposal of soil and excess cement/water.

Cost Summary:

Materials

700

Labor

8,800

Waste Handling/Disposal

5,000

Sub Total:

\$ 14,500

25% Contingency:

3,625

Total:

\$ 18,125

## COST ESTIMATE FOR INSTALLING SURFACE/ANNULAR WELL SEALS

METHOD: Excavate around existing casing to a depth of 18 feet below

top of ground surface. Backfill excavation with concrete.

ASSUMPTIONS: Existing 250 foot well completed with 8 inch ID carbon

steel casing. No unusual conditions are encountered. The

well is not located in a radition area; therefore, the excavated soil can be spread over the site or hauled to a gravel pit. A backhoe is used for excavation (1:1 slope). Concrete is delivered from a batch plant and placed

directly from the truck.

TIME FRAME: 5 Days

MATERIALS: Grout (incl. 50% excess) \$ 23,300

Misc. (rebar) 1,000

Surface Pad and Barrier Posts (cement, 200

rebar, steel posts)

LABOR: KEH (provide equipment, personnel, 10,000

supervision, health and safety)

WHC EFSG Field/Office Support 3,300

Health Physics Support (HPT) 800

WASTE HANDLING/DISPOSAL: 5,000

Includes sampling, transport, and disposal of soil and excess cement/water.

Cost Summary: Materials \$ 24,500

Labor 14,100

Waste Handling/Disposal 4,000

Sub Total: \$ 43,600

25% Contingency: 10,900

9/19/90 Total: \$ 54,500

## COST ESTIMATE FOR INSTALLING SURFACE/ANNULAR WELL SEALS

METHOD:

Over drill existing casing. Pressure grout annulus between

open hole and casing.

ASSUMPTIONS:

250 foot well completed with 8 inch ID carbon steel casing. No unusual conditions are encountered, the well is not located in a rediation area. The soil matrix allows auger penetration to required depth and is stable enough to complete grouting. An auger rig is used to overdrill casing with a hollow stem

auger.

TIME FRAME:

4.5 Days

MATERIALS:

Grout

\$ 200

Misc. (auger bit inserts)

500

Surface Pad and Barrier Posts (cement,

200

rebar, steel posts)

LABOR:

į.

KEH (provide equipment, personnel,

9,000

supervision, health and safety)

WHC EFSG Field/Office Support

3,000

Health Physics Support (HPT)

1,000

Site Services (haul water)

500

WASTE HANDLING/DISPOSAL:

5,000

Includes sampling, transport, and disposal of soil and excess cement/water.

Cost Summary:

Materials

900

Labor

13,500

Waste Handling/Disposal

5,000

Sub Total:

\$ 19,400

25% Contingency:

4,850

Total:

\$ 24,250

## COST ESTIMATE FOR INSTALLING SURFACE/ANNULAR WELL SEALS

METHOD:

Perforate upper 18 feet of 8 inch casing, install 4 inch ID

carbon steel casing to 18 feet below ground level, and

pressure grout annulus.

ASSUMPTIONS:

No unusual conditions are encountered. The well is not

located in a radition area. A cable tool rig is used for perforating casing, installing liner, and placing grout.

TIME FRAME:

4 Days

MATERIALS:

20 feet of 4 inch ID carbon steel casing

\$ 100

Grout (including 50% excess)

100

Misc. (perforator knives, cement basket)

1,000

Surface Pad and Barrier Posts (cement,

200

rebar, steel posts)

LABOR:

KEH (provide equipment, personnel,

8,000

supervision, health and safety)

Health Physics Support (HPT)

2,600

WHC EFSG Field/Office Support

1,000

Site Services (haul water)

500

WASTE HANDLING/DISPOSAL:

5,000

Includes sampling, transport, and disposal of soil and excess cement/water.

Cost Summary:

Materials

\$ 1,400

Labor

12,100

Waste Handling/Disposal

5,000

Sub Total:

\$ 18,500

25% Contingency:

•

4,625

Total:

\$ 23,125

## COST ESTIMATE FOR INSTALLING SURFACE/ANNULAR WELL SEALS

METHOD:

Perforate entire length of casing, install 4 inch ID carbon

steel casing to to just above top of water, and pressure grout

the annulus between casing and liner.

**ASSUMPTIONS:** 

250 foot well completed with 8 inch ID carbon steel casing. No unusual conditions are encountered. The well is not located in a radition area. A cable tool rig is used for perforating casing, installing liner, and

placing grout.

TIME FRAME:

10 Days

MATERIALS:

230 feet of 4 inch ID carbon steel casing 1,000 Grout (including 50% excess) 1,000

Misc. (perforator knives, cement basket, 2,500

casing centralizers)

Surface Pad and Barrier Posts (cement. 200

rebar, steel posts)

LABOR:

KEH (provide equipment, personnel, 20,000

supervision, health and safety)

WHC EFSG Field/Office Support 6,600 Health Physics Support (HPT) 3,300

Site Services (haul water) 2,000

WASTE HANDLING/DISPOSAL:

5,000 Includes sampling, transport, and disposal of soil and

excess cement/water.

Cost Summary:

Materials 4,700

Labor 31,900

Waste Handling/Disposal 5,000

> Sub Total: \$ 41,600

25% Contingency: 10,400

> Total: \$ 52,000

## COST ESTIMATE FOR INSTALLING SURFACE/ANNULAR WELL SEALS

METHOD:

Perforate entire length of casing, install 4 inch ID stainless

steel screen and casing to bottom of well, place filter pack

and pressure grout annulus.

ASSUMPTIONS:

Existing 250 foot well completed with 8 inch ID carbon steel casing. No unusual conditions are encountered. The well is not located in a radition area. A cable tool rig is used for perforating casing, installing liner and screen.

and placing grout.

TIME FRAME:

11 Days

MATERIALS:

230 feet of 4 inch ID stainless steel casing	\$ 5,600
20 foot 4 inch ID stainless steel screen	1,000
Grout (cement and bentonite-incl. 50% excess)	1,500

sand and gravel pack material)

Misc. (perforator knives, centralizers,

Surface Pad and Barrier Posts (cement. 200

rebar, steel posts)

LABOR:

KEH (provide equipment, personnel, 22,000

supervision, health and safety)

Health Physics Support (HPT)

WHC EFSG Field/Office Support 7,300

> Site Services (haul water) 2,000

WASTE HANDLING/DISPOSAL:

5,000

Includes sampling, transport, and disposal of soil and excess cement/water.

Cost Summary:

Materials	\$ 13,300
Labor	34,600
Waste Handling/Disposal	5,000

Sub Total: \$ 52,900

25% Contingency: 13,225


> Total: \$ 66,125

5,000

3,300

## 01113931645

## SUMMARY OF PROPOSED METHODS FOR INSTALLATION OF SURFACE/ANNULAR SEALS



9/19/90

#### DEVELOPMENT STATUS 200 BP-1

Page 1

WELL NO.	ZONE	SCRUB	PUMP TYPE	PR NO.	INTAKE DEPTH	COMMENTS	WATER COLUMN LENGTH	PURGE Tanks	STATUS .	DATE DEVELOPED	DEVELOP ORDER	POST DEV.	GAL. PUMPED
2-E32-1	NO	YES	SUBMERSIBLE	90-119		READY TO DEVELOP		 1	DELETED FROM PROJECT		******	*********	
2-E33-1	YES	YES	SUBMERSIBLE	90-120	228.00	SURFACE ZONE.	11.50	1	DEVELOPED	9/5/90	17	3.6	84.0
2-E33-3	YES	YES	SUBMERSIBLE	90-121	228.00	SURFACE ZONE		1	DEVELOPED	9/7/90	18	.8	876.0
2-E33-4	YES	YES	HONE	90-122	228.00	SURFACE ZONE	7.54	NONE	DEVELOPED	9/13/90	20	.5	453.0
2-E33-5	YES	YES	SUBMERSIBLE	90-123	235.00	SURFACE ZONE	12.67	1		8/29/90	· 16	2.0	660.0
2-E33-7	YES	YES	NONE	90-124	228.00	SURFACE ZONE	10.56	NONE		. 9/17/90	21	.3	393.0
2-E33-8	МО	YES	SUBMERSIBLE	90-125		READY TO DEVELOP	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	1	DELETED FROM PROJECT	. ,, ,,,,,	£.1	•••	373.0
2-E33-9	YES	YES	NONE	90-126		ASBESTOS/RAD. ZONE!		NONE	DELETED FROM PROJECT				
2-E33-11	YES	YES	NONE	90-127		CONTAMINATED!		NONE	DELETED FROM PROJECT				
2-E33-12	NO	YES	HYDROSTAR	90-128	323.00	<5 NTU NOT MET	193.70	NONE	READY TO SAMPLE	8/17/90	13	27.0	1964.0
2-E33-13	YES	YES	NONE	90-129	228.00	CONTAMINATED/R.ZONE!	12.54	NONE	DEVELOPED	9/11/90	19	2.3	412.0
2-E33-14	NO	YES	HYDROSTAR	90-130	222.86		10.40	NONE	READY TO SAMPLE	8/14/90	11	1.2	206.0
2-E33-15	YES	YES	NONE	90-131	233.00	CONTAMINATED!	30.34	NONE	DEVELOPED	9/19/90	22	3.0	1010.0
2-E33-18	YES	YES	SUBMERSIBLE	90-132	253.00	SURFACE ZONE.	23.97	1	READY TO SAMPLE	8/21/90	14	1.0	1118.0
2-E33-20	YES	YES	NONE	90-133		CAVE IN POTENTIAL!		NONE	DELETED FROM PROJECT	0, 11, 70		,,,,	1,10.0
2-E33-24	YES	YES	SUBMERSIBLE	90-134	239.00	SURFACE ZONE.	18.80	1	DEVELOPED	8/27/90	15	.7	812.0
2-E33-26	NO	YES	HYDROSTAR	90-135	235.00		10.11	1	READY TO SAMPLE	8/16/90	12	.7	888.0
2-E33-28		N/A	HYDROSTAR	90-136	274.88	NO MAINT. REQUIRED.		1	READY TO SAMPLE	-, (-, , +		••	000.0
2-E34-1	NO	YES	HYDROSTAR	90-137	229.00		23.78	1	READY TO SAMPLE	8/13/90	10	3.0	386.3
6-47-50	NO	YES	HYDROSTAR	90-105	271.00	<5 NTU REQ. NOT MET		1	READY TO SAMPLE	6/6/90	3	5.6	1470.0
6-47-60	NO	N/A	SUBMERSIBLE	90-106		NO MAINT. REQUIRED.		1	READY TO SAMPLE	0, 4, 10	_	•••	***************************************
6-49-55A	NO	YES	HYDROSTAR	90-107	133.71	DTW-126.11,DTB-142.0	15.89	2	READY TO SAMPLE	6/26/90	9	2.9	101.0
6-49-55B	NO	YES	HYDROSTAR	90-108	201.00	<5 NTU REQ. NOT HET		NONE	READY TO SAMPLE	5/31/90	1	9.2	2000.0
6-49-57	NO	N/A	SUBMERSIBLE	90-109	155.00	NO MAINT. REQUIRED.		2	READY TO SAMPLE	-,-,,	•		20000
6-50-53	Ю	YES	HYDROSTAR	90-110	157.00	DTW-152.45,DTB-163.0	10.58	1	READY TO SAMPLE	6/11/90	4	3.3	299.0
6-53-55A	NO	YES	HYDROSTAR	90-111	221.57	DTW-172.47,DTB-260.4	87.93	1	READY TO SAMPLE	6/12/90	6	2.7	350.9
6-53-55B	NO	YES	HYDROSTAR	90-112	242.00			NONE	READY TO SAMPLE	6/4/90	2	4.1	1126.0
6-53-55C	NO	YES	HYDROSTAR	90-113	201.67	DTW-173.00,DTB-223.0	50.00	NONE	READY TO SAMPLE	6/12/90	5	4.0	225.7
6-54-57	NO	YES	HYDROSTAR	90-114	241.45	DTW-172.20,DTB-322.0	149.80	NONE	READY TO SAMPLE	6/20/90	8	3.2	1051.0
6-55-57	NO	YES	HYDROSTAR	90-115	171.47	DTW-163.65,DTB-179.9	16.25	NONE	READY TO SAMPLE	6/14/90	7	3.0	287.0

9. 1 1 1 8 9 3 1 6 4 7

## Well Remediation Action Items

## THE FOLLOWING REQUIRE RESOLUTION PRIOR TO THE COMMENCEMENT OF WELL REMEDIATION ACTIVITIES

- METHOD TO BE USED FOR INSTALLATION OF SURFACE SEAL
- METHOD TO BE USED FOR INSTALLATION OF FULL ANNULAR SEAL
- IDENTIFY WELLS REQUIRING SURFACE SEAL ONLY
- IDENTIFY WELLS REQUIRING FULL ANNULAR SEAL
- IDENTIFY WELLS REQUIRING REDUCTION IN LENGTH OF OPEN INTERVAL ACROSS AQUIFER
- METHOD FOR REDUCING OPEN INTERVAL ACROSS AQUIFER CEMENT? SAND? BENTONITE?
   Method used needs to be acceptable as part of abandonment
- WHAT IS REQUIREMENT FOR PLACING A PLUG AT THE BOTTOM OF EACH WELL?
   WHAT TYPE OF PLUG IS REQUIRED? CEMENT? BENTONITE?

## **COLUMN LEACH TEST**

PURPOSE: To investigate the mobility of vadose zone contaminants caused by infiltrating rainwater


- (1) Identify mobile contaminants in waste zone
- (2) Determine transport coefficients through soil column

## **COLUMN LEACH PROCEDURE**

- o SAMPLE PREPARATION
  Compacted Samples
  Undisturbed or Intact Samples
- o COLLECTION OF EFFLUENT

  Preservation specified by Test or Work Plan
- o DATA TO BE RECORDED
- SATURATED LEACH PROCEDURE COMPLETE
- o UNSATURATED LEACH PROCEDURE IN PREPARATION Ready 2/91


## SATURATED FLOW



- (+) Better than Batch/Bottle Leaching
- (+) Upward Flow to eliminate trapped air
- (+) Simple to run
- (+) Hydraulic Conductivity measured
- (+) Head controls flow rate

- (-) Not Conservative compared to Field Conditions
- (-) Solution to Solid Ratio too high by a Factor of about 4


## **UNSATURATED FLOW**



- (+) Closer to field conditions
- (-) Solid/Solution Ratio about 2X field
- (-) Flow rate under external control
- (-) Pore Volume not a priori
- (-) Vacuum required to prevent ponding
- (-) Severe evaporation at low water content
- (-) Hydraulic Conductivity not measured

## **COLUMN LEACH TEST**


(2 waste samples, 4 columns total)



20 Liquid Samples Analyzed 4 Solid Samples Analyzed \$240,000 Analytical Lab Bill

# 200-BP-1 WORKPLAN COLUMN LEACH CONCEPT

1.



9 | 1 | 8 9 3 | 6 5 4


## **COLUMN LEACH PROCEDURE**


## **UNSATURATED CONDITIONS**

- o Field Moisture Content < 10% by volume
- o Unsat. Column Moisture  $\sim$  20% by volume (One Bar Vacuum Limit for Sampling)
- o Sat. Column Moisture ~ 10% by volume
- Dose Rate Dependence
   0 to 25 mr/hr Can Do Unsaturated Leach
   25 to 100 mr/hr Have to do Saturated Leach
   100 mr/hr Hot Cell
- o Equipment is Commercially Available and has been ordered

## **COLUMN LEACH PROCEDURE**


# SIMULATED UNSATURATED CONDITIONS Smaller Sample Volumes






## **COLUMN LEACH TESTING**

- o TASK 10B, Saturated Test Procedure Ready
- Test Scheduled for May 1991
- o Unsaturated Column Leach Test Ready Feb 91
- o Can Simulate Unsaturated Leach With Saturated Leach Smaller Sample Volumes





LEACH-11