

START

9513320.1758

126
0039208

DOE/RL-92-53
Revision 1
UC-630

218-E-8 Borrow Pit Demolition Site Closure Plan

Date Published
October 1994

BEST AVAILABLE COPY



United States
Department of Energy

P.O. Box 550
Richland, Washington 99352



Approved for Public Release

TRADEMARK DISCLAIMER

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.


This report has been reproduced from the best available copy. Available in paper copy and microfiche.

Available to the U.S. Department of Energy
and its contractors from
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831
(615) 576-8401

Available to the public from the U.S. Department of Commerce
National Technical Information Service
5285 Port Royal Road
Springfield, VA 22161
(703) 487-4650

Printed in the United States of America

DISCLM-5 CHP (8-91)



1
2
3
4
5

This page intentionally left blank.

CONTENTS

1	
2	
3	
4	FOREWORD
5	
6	GLOSSARY
7	
8	PART A
9	
10	1.0 INTRODUCTION
11	
12	2.0 FACILITY DESCRIPTION
13	
14	3.0 PROCESS INFORMATION
15	
16	4.0 WASTE CHARACTERISTICS
17	
18	5.0 GROUNDWATER MONITORING
19	
20	6.0 CLOSURE STRATEGY AND PERFORMANCE STANDARDS
21	
22	7.0 CLOSURE ACTIVITIES
23	
24	8.0 POSTCLOSURE PLAN
25	
26	9.0 REFERENCES
27	
28	
29	

APPENDICES

30	
31	
32	
33	2A PHOTOGRAPHS
34	
35	4A TOXICITY DATA
36	
37	7A QUALITY ASSURANCE PROJECT PLAN FOR SOIL SAMPLING AND ANALYSIS FOR
38	THE 218-E-8 BORROW PIT DEMOLITION SITE
39	
40	7B TRAINING COURSE DESCRIPTIONS
41	
42	7C SAMPLING AND ANALYSIS PLAN

1
2
3
4
5

This page intentionally left blank.

GLOSSARY

1		
2		
3		
4	218-E-8 Demolition Site	218-E-8 Borrow Pit Demolition Site
5		
6	ASTM	American Society for Testing and Materials
7		
8	C.A.S.	Chemical Abstract System
9	CERCLA	<i>Comprehensive Environmental Response Compensation and Liability Act of 1980</i>
10		
11	CFR	<i>Code of Federal Regulations</i>
12		
13	DOE-RL	U.S. Department of Energy, Richland Operations Office
14		
15	DQO	data quality objective
16		
17	Ecology	Washington State Department of Ecology
18	EII	Environmental Investigations Instruction
19	EIS	Environmental Impact Statement
20	EPA	U.S. Environmental Protection Agency
21		
22	HEAST	Health Effects Assessment Summary Tables
23	HEIS	Hanford Environmental Information System
24		
25	IRIS	Integrated Risk Information System
26		
27	MTCA	<i>Model Toxics Control Act</i>
28		
29	Part A	Part A permit application
30		
31	QAPJP	quality assurance project plan
32	QI	quality instruction
33	QR	quality requirement
34		
35	RCRA	<i>Resource Conservation and Recovery Act of 1976</i>
36	RfD	Reference dose
37	SAP	Sampling and Analysis Plan
38		
39	Tri-Party Agreement	<i>Hanford Federal Facility Agreement and Consent Order</i>
40		
41		
42	TSD	treatment, storage, and/or disposal
43		
44	WAC	<i>Washington Administrative Code</i>
45	WHC-CAS	Westinghouse Hanford Company Commercial Analytical Services
46		
47		

1
2
3
4
5

This page intentionally left blank.

PART A

1
2
3
4 The Part A permit application, Form 1, included in this closure plan was
5 submitted to the Washington State Department of Ecology in May 1988. The
6 Part A, Form 1, consists of three pages.
7

8 The original Part A, Form 3, Revision 0, was submitted to Washington
9 State Department of Ecology in November 1985. Revision 1 of the Part A,
10 Form 3, was prepared to provide more extensive unit, process, and dangerous
11 waste descriptions, and to remove dangerous waste code D001. Also, one
12 drawing was revised and one drawing and one photograph were removed.
13 Revision 2 of the Part A, Form 3, was prepared to include Westinghouse Hanford
14 Company as co-operator of the 218-E-8 Borrow Pit Demolition Site. Revision 3
15 of the Part A, Form 3, was prepared to correct process design capacities, to
16 provide more detailed process and dangerous waste descriptions, and to add
17 dangerous waste codes D001, D002, WT01, and WT02. Also, the site drawing was
18 revised and a new photograph was provided. Revision 4 of the Part A, Form 3,
19 was prepared to remove dangerous waste codes D002, D035, U159, and WC01 per
20 the revised WAC 173-303 and to add dangerous waste codes U160 and WC02. Also,
21 new photographs were provided.
22

23 Revision 4 of the Part A, Form 3, was prepared to remove Dangerous waste
24 codes D002, D035, U159, and WC01 per the revised WAC 173-303 and to add
25 dangerous waste codes U160 and WC02. Also, new photographs were provided.
26
27
28

1
2
3
4
5

This page intentionally left blank.

1
2
3
4
5
6
7

PART A

The Hanford Facility Dangerous Waste Part A Permit Application, Form 3, Revision 4 for the 218-E-8 Borrow Pit Demolition Site is being certified and will be submitted at a later date.

1
2
3
4
5

This page intentionally left blank.

CONTENTS

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21

1.0 INTRODUCTION 1-1

1.1 BACKGROUND 1-1

1.2 CLOSURE PLAN OBJECTIVE 1-1

1.3 218-E-8 BORROW PIT DEMOLITION SITE CLOSURE PLAN CONTENTS . . . 1-2

1.3.1 Facility Description 1-2

1.3.2 Process Information 1-2

1.3.3 Waste Characteristics 1-2

1.3.4 Groundwater Monitoring 1-2

1.3.5 Closure Performance Standards 1-3

1.3.6 Closure Activities 1-3

1.3.7 Postclosure Plan 1-3

1.3.8 References 1-3

1
2
3
4
5

This page intentionally left blank.

1.0 INTRODUCTION

This chapter provides background information for the 218-E-8 Borrow Pit Demolition Site (218-E-8 Demolition Site) and provides an overview of the contents of the 218-E-8 Demolition Site closure plan.

1.1 BACKGROUND

The 218-E-8 Demolition Site was the site of a single demolition event in November of 1984. This demolition event was a form of thermal treatment for discarded explosive chemical products. Because the 218-E-8 Demolition Site will no longer be used for this thermal activity, the site will be closed. Closure will be conducted pursuant to the requirements of the Washington State Department of Ecology (Ecology) "Dangerous Waste Regulations," *Washington Administrative Code* (WAC) 173-303-610 and 40 *Code of Federal Regulations* (CFR) 270.1.

This closure plan presents a description of the 218-E-8 Demolition Site, the history of the waste treated, and the approach that will be followed to close the 218-E-8 Demolition Site. Because there were no radioactively contaminated chemicals involved in the demolitions at the 218-E-8 Borrow Pit site, the information on radionuclides is provided for 'information only'. Remediation of any radioactive contamination is not within the scope of this closure plan. Only dangerous constituents derived from 218-E-8 Demolition Site operations will be addressed in this closure plan in accordance with WAC 173-303-610(2)(b)(i).

The 218-E-8 Demolition Site is located within the 200-PO-6 operable unit as designated in the *Hanford Federal Facility Agreement and Consent Order* (Tri-Party Agreement) (Ecology et al. 1994). The soil and groundwater of this operable unit will be addressed through the *Comprehensive Environmental Response, Compensation, and Liability Act of 1980* (CERCLA) process. Therefore, any required remedial action, with respect to contaminants not associated with the 218-E-8 Demolition Site, will be deferred to the CERCLA remedial investigation/feasibility study process. Characterization work on the 200-PO-6 operable unit is not expected to begin until sometime after fiscal year 1999.

1.2 CLOSURE PLAN OBJECTIVE

The objective of this closure plan is to describe and support clean closure of the 218-E-8 Borrow Pit Demolition Site. Clean closure as used in this context means that no dangerous waste or dangerous waste contaminated soil will remain onsite that pose a threat to human health and the environment. To meet the criteria for clean closure of the 218-E-8 Borrow Pit Demolition Site, soil sampling and analytical results must verify that the levels of discarded explosive chemical products derived from 218-E-8 Demolition Site operations are below action levels. Action levels are defined as levels above the Hanford Site soil background levels identified in *Hanford*

1 *Site Background: Part 1, Soil Background for Nonradioactive Analytes* (DOE-RL
2 1993) and *Model Toxics Control Act* (MTCA) (WAC 173-340) Method B levels. If
3 analysis determines that levels of the discarded explosive chemical products
4 derived from 218-E-8 Demolition Site operations are above both these
5 guidelines, a phase two investigation will be developed.
6
7

8 1.3 218-E-8 BORROW PIT DEMOLITION SITE CLOSURE PLAN CONTENTS 9

10 The 218-E-8 Demolition Site closure plan consists of the following nine
11 chapters:
12

- 13 • Introduction (Chapter 1.0)
- 14 • Facility Description (Chapter 2.0)
- 15 • Process Information (Chapter 3.0)
- 16 • Waste Characteristics (Chapter 4.0)
- 17 • Groundwater Monitoring (Chapter 5.0)
- 18 • Closure Strategy and Performance Standards (Chapter 6.0)
- 19 • Closure Activities (Chapter 7.0)
- 20 • Postclosure Plan (Chapter 8.0)
- 21 • References (Chapter 9.0).

22
23 A brief description of each chapter is provided in the following
24 sections.
25
26

27 1.3.1 Facility Description (Chapter 2.0) 28

29 This chapter provides a brief description of the Hanford Site, Hanford
30 Facility, and the location and description of the 218-E-8 Demolition Site.
31 Information on Hanford Site security also is provided.
32
33

34 1.3.2 Process Information (Chapter 3.0) 35

36 This chapter describes how the discarded explosive chemical products
37 were processed and explains the overall waste treatment system at the
38 218-E-8 Demolition Site.
39
40

41 1.3.3 Waste Characteristics (Chapter 4.0) 42

43 This chapter discusses the waste inventory and the characteristics of the
44 waste that was treated at the 218-E-8 Demolition Site.
45
46

47 1.3.4 Groundwater Monitoring (Chapter 5.0) 48

49 This chapter discusses the probability that groundwater contamination has
50 not occurred and that groundwater monitoring is not needed.
51
52

1 **1.3.5 Closure Strategy and Performance Standards (Chapter 6.0)**
2

3 This chapter discusses the closure strategy, performance standards for
4 protection of health and the environment, and provides an overview of closure
5 activities.
6

7
8 **1.3.6 Closure Activities (Chapter 7.0)**
9

10 This chapter describes the closure activities.
11

12
13 **1.3.7 Postclosure Plan (Chapter 8.0)**
14

15 This chapter outlines provisions for postclosure care if required.
16

17
18 **1.3.8 References (Chapter 9.0)**
19

20 References used throughout this closure plan are listed in this chapter.
21 All references listed here, which are not available from other sources, will
22 be made available for review, upon request, to any regulatory agency or public
23 commentor. References can be obtained by contacting the following:
24

25 Administrative Records Specialist
26 Public Access Room H6-08
27 Westinghouse Hanford Company
28 P.O. Box 1970
29 Richland, Washington 99352

1
2
3
4
5

This page intentionally left blank.

CONTENTS

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33

2.0 FACILITY DESCRIPTION 2-1

2.1 GENERAL HANFORD SITE DESCRIPTION 2-1

2.2 FACILITY DESCRIPTION AND GENERAL PROVISIONS 2-1

2.3 DESCRIPTION OF 218-E-8 BORROW PIT DEMOLITION SITE 2-2

2.4 SECURITY INFORMATION 2-2

APPENDIX

2A. 218-E-8 Borrow Pit Demolition Site Photographs APP 2A-i

FIGURES

2-1. Hanford Site F2-1

2-2. 200 East Area F2-2

2-3. 218-E-8 Borrow Pit Demolition Site Layout F2-3

1
2
3
4
5

This page intentionally left blank.

2.0 FACILITY DESCRIPTION

This chapter briefly describes the Hanford Site, the Hanford Facility, and the location of the 218-E-8 Demolition Site, and provides information on Hanford Site security.

2.1 GENERAL HANFORD SITE DESCRIPTION

The Hanford Site covers approximately 560 square miles (1,450 square kilometers) of semiarid land that is owned by the U.S. Government and operated by the U.S. Department of Energy, Richland Operations Office (DOE-RL). The Hanford Site is located northwest of the city of Richland, Washington (Figure 2-1). The city of Richland adjoins the southeasternmost portion of the Hanford Site boundary and is the nearest population center. In early 1943, the U.S. Army Corps of Engineers selected the Hanford Site as the location for reactor, chemical separation, and related activities for the production and purification of special nuclear materials and other nuclear activities. The mission of the Hanford Site is now focused on waste management and environmental remediation and restoration.

Activities on the Hanford Site are centralized in numerically designated areas. The reactors are located along the Columbia River in the 100 Areas. The reactor fuel reprocessing units are in the 200 Areas, which are on a plateau approximately 7 miles (11 kilometers) from the Columbia River. The 300 Area, located adjacent to and north of Richland, contains the reactor fuel research and development laboratories. The 400 Area, 5 miles (8 kilometers) northwest of the 300 Area, contains the Fast Flux Test Facility, which was used for testing liquid metal reactor systems. The 600 Area covers all locations not specifically given an area designation. Adjacent to and north of Richland, the 1100 Area contains offices associated with administration, maintenance, transportation, and materials procurement and distribution. The 3000 Area, between the 1100 Area and 300 Area, contains engineering offices and administrative offices. Administrative offices also are located in the 700 Area, which is in downtown Richland.

2.2 FACILITY DESCRIPTION AND GENERAL PROVISIONS

The Hanford Facility is a single *Resource Conservation and Recovery Act* (RCRA) facility identified by the U.S. Environmental Protection Agency (EPA)/State Identification Number WA7890008967 that consists of over 60 treatment, storage, and/or disposal (TSD) units conducting dangerous waste management activities. These TSD units are included in the *Hanford Facility Dangerous Waste Part A Permit Application* (DOE-RL 1988b). The Hanford Facility consists of all contiguous land, and structures, other appurtenances, and improvements on the land, used for recycling, reusing, reclaiming, transferring, storing, testing, or disposing of dangerous waste, which, for the purposes of the RCRA, are owned by the U.S. Government and operated by the DOE-RL.

1 **2.3 DESCRIPTION OF 218-E-8 BORROW PIT DEMOLITION SITE**

2
3 The 218-E-8 Demolition Site is located in the northeast portion of the
4 200 East controlled-access area (Figure 2-2). Figure 2-3 details the layout
5 of the 218-E-8 Demolition Site. Photographs of the 218-E-8 Demolition Site
6 are included in Appendix 2A.

7
8 The 218-E-8 Demolition Site is situated in a multi-use borrow pit area.
9 The entire borrow pit area is approximately 600 feet (180 meters) by 900 feet
10 (270 meters) in size with a gravelly, nondescript landscape. The floor of the
11 borrow pit was graded sometime before the demolition activities conducted
12 in 1984. Portions of the borrow pit have been used for a variety of other
13 activities, including asbestos disposal, burning of tumbleweeds, and storage
14 of hazardous waste. The 218-E-8 Demolition Site occupied only a small portion
15 [an area 20 feet (6 meters) by 20 feet (6 meters)] of the large borrow pit and
16 is located away from the other activities. None of these activities are known
17 to have contaminated or otherwise affected the 218-E-8 Demolition Site.


18
19 In November 1984, a demolition event consisting of a single explosion
20 occurred at the 218-E-8 Demolition Site. This event consisted of discarded
21 explosive chemicals/products placed in a shallow depression, 6 inches
22 (15 centimeters) to 12 inches (30 centimeters) deep dug expressly for the
23 demolition activity. The depression is no longer evident. However, the
24 depression was still evident at the time of demarcation in 1988, when the site
25 was staked and roped off with a chain fence. The TSD unit is approximately
26 20-foot (6-meter) by 20-foot (6-meter) square. Surveyed monuments have been
27 placed around the 218-E-8 Demolition Site.

28
29
30 **2.4 SECURITY INFORMATION**

31
32 The entire Hanford Site is a controlled-access area. The Hanford Site
33 maintains around-the-clock surveillance for the protection of government
34 property, classified information, and special nuclear materials. The Hanford
35 Patrol maintains a continuous presence of protected force personnel to provide
36 additional security.

37
38 Manned barricades are maintained around the clock at checkpoints on
39 vehicular access roads leading to the 200 Areas. All personnel accessing
40 these areas must have a U.S. Department of Energy-issued security
41 identification badge indicating the appropriate authorization. Personnel also
42 might be subject to a search of items carried into or out of these areas.

43
44 The 218-E-8 Demolition Site is isolated from other portions of the area
45 (at a minimum) by a chain fence with warning signs along the chain. The
46 signs, stating "DANGER--UNAUTHORIZED PERSONNEL KEEP OUT," are in English,
47 visible from all angles of approach, and are legible from a distance of at
48 least 25 feet (7.6 meters). In addition to these signs, the fences around the
49 200 Areas are posted with signs warning against unauthorized entry. The signs
50 are visible from all angles of approach.




T9210099.53

Figure 2-1. Hanford Site.

**THIS PAGE INTENTIONALLY
LEFT BLANK**

Figure 2-2. 200 East Area.



9513320, 770

**THIS PAGE INTENTIONALLY
LEFT BLANK**




Figure 2-3. 218-E-8 Borrow Pit Demolition Site Layout.

**THIS PAGE INTENTIONALLY
LEFT BLANK**

CONTENTS

1
2
3
4
5
6
7
8
9
10

3.0 PROCESS INFORMATION 3-1

1
2
3
4
5

This page intentionally left blank.

3.0 PROCESS INFORMATION

1
2
3
4 The chemicals detonated at the 218-E-8 Demolition Site were discarded
5 explosive chemical products that were determined to be either in excess or
6 beyond designated stock life. The detonation activity was limited to one
7 event in November of 1984. A checklist of the chemical inventory was prepared
8 prior to beginning detonation activities. The explosive chemicals were
9 checked off the list as they were placed into a portable bomb containment
10 vessel, for transportation to the demolition site. The detonation was
11 performed during off-work hours (approximately 10:00 P.M.) under the
12 observation of the Hanford Patrol, the Richland Police Department Bomb Squad,
13 the Hanford Fire Department. The discarded explosive chemical products, in
14 their original containers, were placed in a shallow depression dug
15 specifically for the detonation event. Conventional explosives (nitroglycerin
16 dynamite and detonating cord) were placed around and on top of the chemical
17 containers. The charges were configured in a manner that channeled the
18 explosive force downward. The discarded explosive chemical products were
19 detonated in their original metal and glass containers as a safety precaution.
20 After initiation, there was no evidence of remaining explosives, containers,
21 or parts of containers in the area. The area was inspected the following
22 morning (in daylight) to confirm that no chemicals or containers remained.
23 Hanford Site workers observed that the weather conditions were approximately
24 45 degrees Fahrenheit, winds less than 15 miles per hour, and overcast
25 (WHC 1993d). The surface soils were dry at the time of the detonation event.
26 The Richland Police Department Bomb Squad provided demolitions expertise and
27 explosives. The Hanford Patrol provided security to prevent inadvertent
28 intrusion by personnel not participating in the demolition activity. The
29 Hanford Fire Department was present to render assistance in case of an
30 accident.
31
32

1
2
3
4
5

This page intentionally left blank.

CONTENTS

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29

4.0 WASTE CHARACTERISTICS 4-1

 4.1 ESTIMATE OF MAXIMUM INVENTORY OF WASTE 4-1

 4.2 WASTE TREATED AT THE 218-E-8 DEMOLITION SITE 4-1

APPENDIX

4A. Toxicity APP 4A-i

TABLES

4-1. Inventory of Known Discarded Explosive Chemical Products
 Detonated at the 218-E-8 Borrow Pit Demolition Site T4-1

4-2. Inventory of Known Detonation Materials at Borrow Pit T4-2

1
2
3
4
5

This page intentionally left blank.

4.0 WASTE CHARACTERISTICS

This chapter addresses the waste inventory and waste treated at the 218-E-8 Demolition Site.

4.1 ESTIMATE OF MAXIMUM INVENTORY OF WASTE

The 218-E-8 Demolition Site was a one-time use site. The demolition activity was limited to a single detonation event in 1984; hence, waste was never stored at the 218-E-8 Demolition Site. The known inventory of chemicals that was detonated is listed in Table 4-1. The maximum inventory is the sum of those chemical quantities expressed in Table 4-1. The known inventory of product used to initiate detonation activities are listed in Table 4-2. A list of Hanford Sitewide soil background levels and MTCA cleanup values are located in Appendix 4A.

~~4.2 WASTE TREATED AT THE 218-E-8 DEMOLITION SITE~~

All waste treated at the 218 E-8 Demolition Site is designated in the Part A Form 3. The chemical waste treated at the 218-E-8 Demolition Site was assumed to be reactive or explosive at the time of treatment. All chemicals detonated were commercial products from onsite laboratories or process areas that were excess to needs or were beyond their designated shelf life.

1
2
3
4
5

This page intentionally left blank.

1 Table 4-1. Inventory of Known Discarded Explosive Chemical Products
2 Detonated at the 218-E-8 Borrow Pit Demolition Site.

3 Demolition 4 Date	Analyte	C.A.S. ^a Number	Quantity (kg)	Vapor pressure 20°C mm Hg	MTCA Method B (mg/kg) unless noted ^c	Sitewide Bkgrd (mg/kg)
5 Nov-84	2-Butoxyethanol	111-76-2	16.7	0.76	NA	NA
6 Nov-84	1-4 Dioxane	123-91-1	2.75	27	91 ^b	NA
7 Nov-84	Isopropyl ether	108-20-3	7.92	130	NA	NA
8 Nov-84	Methyl ethyl ketone peroxide	1338-23-4	0.319	NA	NA	NA

9 ^aAll chemicals listed are liquid under standard conditions.

10 ^bC.A.S. Chemical Abstract System Registry Numbers; Chemical Abstract Service is a division of the
11 American Chemical Society.

12 ^cMTCA Method B cancer cleanup level.

13 ^cMTCA Method B non-cancer cleanup levels unless noted otherwise.

14 NA = Not available.

15

**THIS PAGE INTENTIONALLY
LEFT BLANK**

1 Table 4-2. Inventory of Known Detonation Materials at Borrow Pit.

2 Demolition 3 Date	4 Materials	5 C.A.S. ^a number	6 MTCA 7 Method B ^b (mg/kg)	8 Sitewide 9 Bkgrd (mg/kg)
10 Nov-84	11 Nitroglycerin dynamite*	55-63-0	NA	NA
Nov-84	Pentaerythrite tetranitrate*	78-11-5	NA	NA

*denotes materials that are solid under standard conditions.

^aChemical Abstract Service.^bMTCA Method B non-cancer cleanup levels unless noted otherwise.

NA = Not available.

**THIS PAGE INTENTIONALLY
LEFT BLANK**

CONTENTS

1
2
3
4
5
6

5.0 GROUNDWATER MONITORING 5-1

1
2
3
4
5

This page intentionally left blank.

5.0 GROUNDWATER MONITORING

1
2
3
4 It is unlikely that the demolition site discarded explosive chemical
5 products interacted with groundwater because (1) rainfall at the Hanford Site
6 is slight [annual average rainfall is 6.26 inches (0.159 meters) per year]
7 (PNL 1993), thus limiting contaminant migration; (2) depth from soil surface
8 to groundwater is 305 feet (93.025 meters) (WHC 1993a); and (3) it is believed
9 that all significant quantities of chemical products were destroyed in the
10 explosion or volatilized to the atmosphere.

11
12 The 218-E-8 Borrow Pit is not subject to the groundwater monitoring
13 requirements of WAC 173-303-610(7)(a) if there is no waste left in place, as
14 is consistent with the preferred closure strategy (Chapter 6.0). The
15 218-E-8 Borrow Pit will not be operated, and has not been operated, as a
16 dangerous waste surface impoundment, waste pile, land treatment unit, or
17 landfill as defined in WAC 173-303-645(1)(a). Therefore, if clean closure can
18 be attained, groundwater monitoring is not required. However, if any
19 groundwater remedial action is required, with respect to contaminants
20 associated with the 218 E-8 Demolition Site, it will be addressed through the
21 CERCLA remedial investigation/feasibility study process.

1
2
3
4
5

This page intentionally left blank.

CONTENTS

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24

6.0 CLOSURE STRATEGY AND PERFORMANCE STANDARDS 6-1

6.1 CLOSURE STRATEGY 6-1

6.2 CLOSURE PERFORMANCE STANDARDS 6-2

6.2.1 Minimize the Need for Future Maintenance 6-2

6.2.2 Protect Human Health and the Environment 6-2

6.2.3 Return Land to the Appearance and Use of
Surrounding Land 6-3

6.3 OVERVIEW OF CLOSURE ACTIVITIES 6-3

6.3.1 Planning Activities 6-3

6.3.2 Physical Activities 6-3

FIGURE

6-1. Closure Strategy Flowchart. F6-1

1
2
3
4
5

This page intentionally left blank.

6.0 CLOSURE STRATEGY AND PERFORMANCE STANDARDS

This chapter describes the closure strategy, closure performance standards, and provides an overview of closure activities.

6.1 CLOSURE STRATEGY

The closure investigation began by performing a radiation survey at the 218-E-8 Demolition Site. The results of the radiation survey confirmed that there is no radioactivity above background levels at the 218-E-8 Demolition Site. Any radiation above background levels at the 218-E-8 Demolition Site would have been from activities other than 218-E-8 Demolition Site activities.

Soil samples have been taken within the 218-E-8 Demolition Site and are currently being analyzed as specified in the Sampling and Analysis Plan (SAP) (Appendix 7C). To meet the criteria for clean closure of the 218-E-8 Demolition Site, soil analytical results must verify that potentially dangerous waste constituents treated at the site are not present above action levels. The analytical results will be evaluated and compared with action levels to verify that the concentration of all detonation activity residues is at or below action levels. The constituents of concern and the analytical methods were agreed upon through the data quality objective (DQO) process by taking into account the waste inventory, reactive byproducts, chemical degradation, and detonation material. The analytical methods are listed in the SAP (Appendix 7C). If at any time an imminent hazard is posed at the 218-E-8 Demolition Site, an emergency response will occur to ensure worker safety.

Action levels are defined as levels above the Hanford Site soil background levels (DOE-RL 1993) and MTCA (WAC 173-340) Method B. If analysis determines that levels are above both guidelines, a phase two investigation will be developed. This is not anticipated, however, because of the detonation efficiency and the ability of the soil system to breakdown and eliminate many organic chemicals through abiotic (e.g., volatilization, hydrolysis, oxidation, reduction, photo-degradation) and biotic (e.g., metabolically active microorganisms, extracellular enzymes or metabolic intermediates) degradation (Dragun 1988).

For noncarcinogens, the principal variable relating human health to action levels is the oral reference dose. The oral reference dose is defined as the level of daily human exposure at or below which no adverse effect is expected to occur during a lifetime. For carcinogens, the cancer slope factor is the basis for determining human health effects; it is a measurement of risk per unit dose. The oral reference dose and cancer slope factor are chemical specific and are obtained from the *Integrated Risk Information System* (EPA 1991) and other health-based EPA-approved databases, which are updated periodically by the EPA (see Appendix 4A for listing of specific health-based information sources). *Model Toxics Control Act* Method B Action levels will be based on values that are current at the time of approval of this closure plan (Appendix 4A).

1 The closure strategy for the 218-E-8 Demolition Site is depicted in a
2 flow diagram in Figure 6-1.
3
4

5 6.2 CLOSURE PERFORMANCE STANDARDS 6

7 The closure performance standards in WAC 173-303-610(2)(a) require the
8 owner or operator to close the TSD unit in a manner that:
9

10 "(a)(i) Minimizes the need for further maintenance;
11

12 (ii) Controls, minimizes or eliminates to the extent necessary to
13 protect human health and the environment, postclosure escape of
14 dangerous waste, dangerous constituents, leachate, contaminated
15 run-off, or dangerous waste decomposition products to the ground,
16 surface water, ground water, or the atmosphere; and
17

18 (iii) Returns the land to the appearance and use of surrounding
19 land areas to the degree possible given the nature of the previous
20 dangerous waste activity."
21
22

23 6.2.1 Minimize the Need for Future Maintenance 24

25 The closure performance standard in WAC 173-303-610(2)(a)(i) requires the
26 owner or operator of a TSD unit to close the site in a manner that minimizes
27 the need for further maintenance. As discussed in Section 6.1, the strategy
28 proposed for closure (i.e., that the site is clean by demonstration that the
29 contaminants are below action levels or by waste removal) will minimize the
30 need for future maintenance.
31
32

33 6.2.2 Protect Human Health and the Environment 34

35 The 218-E-8 Demolition Site is to be clean closed. Consistent with this
36 intent and strategy, the following actions will be/or have been taken (as
37 necessary) in advance of closure certification.
38

- 39 • The closure area was radiologically surveyed (completed 5/92).
40
- 41 • Surface soils were sampled for dangerous waste constituents
42 (completed 6/94).
43
- 44 • Data will be evaluated to determine if constituents of concern are
45 present above action levels and the extent of contamination, if any.
46
- 47 • If contaminated soil is found, options include additional soil
48 sampling or soil removal, to reduce constituent concentrations in site
49 surface soils to acceptable soil cleanup values as determined by
50 methods prescribed in WAC 173-340.
51
52

6.2.3 Return Land to the Appearance and Use of Surrounding Land

In accordance with WAC 173-303-610(2)(a)(iii), the owner or operator of a TSD unit is required to close the unit in a manner that returns the land to the appearance and use of surrounding land areas to the degree possible given the nature of the previous dangerous waste activity.

When closure of the 218-E-8 Demolition Site is accomplished, the site will be returned to the appearance and continued use of the surrounding 200 East 218-E-8 Borrow Pit.

6.3 OVERVIEW OF CLOSURE ACTIVITIES

The activities presented in this section are divided into planning activities and physical activities.

6.3.1 Planning Activities

The DQO planning process was used to ensure that the performance standards are met to the satisfaction of all parties involved. This DQO process provided the framework for the SAP and defined the data needs and uses. The SAP provides the documentation of agreement and decisions regarding establishing and meeting the action levels for the 218-E-8 Demolition Site Closure (Appendix 7C).

6.3.2 Physical Activities

The general closure activities are as follows.

- Perform radiological survey (completed in 5/92).
- Collected soil samples from within the 218-E-8 Demolition Site. Sample locations and collection methods are discussed in Chapter 7.0, Section 7.2.3 and the SAP (Appendix 7C) (completed in 6/94).
- Analyze samples in accordance with EPA-approved procedures and evaluate results. Samples will be analyzed in an offsite laboratory capable of performing to EPA Analytical level III standards.
- Compare analytical results to action levels to determine the extent of contamination and to determine the presence or absence of contaminants.
- If contamination levels for all constituents of concern are below their action levels, the 218-E-8 Demolition Site will be clean closed.
- If contamination at the 218-E-8 Demolition Site is above the action level, a phase two investigation will be developed. A phase two investigation may include one of the following actions. (The action

1 level for the 218-E-8 Demolition Site is when contamination is above
2 both background concentrations and MTCA Method B standards.)
3


4 - If the contamination is from 218-E-8 Demolition Site activities
5 only, soil will be treated and/or disposed in a RCRA-compliant
6 landfill.
7

8 - If the soil is contaminated with dangerous waste constituents from
9 other sources in addition to 218-E-8 Demolition Site activities, the
10 soil will be remediated in coordination with CERCLA activities for
11 the 200-PO-6 operable unit.
12

13 - If the soil is contaminated from sources other than
14 218-E-8 Demolition Site activities, the site will no longer be a
15 RCRA site, and remediation will occur under CERCLA as part of
16 200-PO-6 operable unit.
17

18 All equipment used in performing closure activities will be
19 decontaminated or disposed at a RCRA-compliant facility.
20

21 Closure activities will be monitored by an independent registered
22 professional engineer who will certify that closure activities are
23 accomplished in accordance with the specifications of the approved closure
24 plan.



H9407034.1

Background = Hanford Site-wide background threshold (upper limit of the range of concentrations) for soil (DOE-RL 1992b).
 CC = Constituents of concern.
 Clean Closure = Closure based on the criterion that dangerous waste is not present in concentrations greater than background or LOQ; no further remedial action to be taken.
 CPP/RPP = CERCLA past practice/RCRA past practice.
 MTCA = Model Toxics Control Act (WAC 173-340) Method B.
 Verification Sampling = Sampling and analysis used to evaluate the success of contamination removal.

Figure 6-1. Closure Strategy Flowchart.

**THIS PAGE INTENTIONALLY
LEFT BLANK**

CONTENTS

1		
2		
3		
4		
5	7.0	CLOSURE ACTIVITIES 7-1
6		
7	7.1	SITE RADIOLOGICAL SURVEY 7-1
8		
9	7.2	SOIL SAMPLING AND ANALYSIS CRITERIA 7-1
10	7.2.1	Sampling and Data Quality Objectives 7-1
11	7.2.2	Analytical Parameters 7-3
12	7.2.3	Sampling Methodology 7-3
13	7.2.3.1	Sample Locations 7-3
14	7.2.3.2	Background Samples 7-4
15	7.2.4	Field Documentation 7-5
16	7.2.5	Evaluation of Data 7-5
17	7.2.6	Statistical Evaluation 7-5
18	7.2.7	Determination of Proposed Action Levels 7-6
19		
20	7.3	REMOVAL OF CONTAMINATED SOIL 7-6
21	7.3.1	Estimating the Volume of Contaminated Soil to be
22		Removed 7-6
23	7.3.2	Soil Removal Survey Control 7-6
24	7.3.3	Soil Removal Operations 7-7
25	7.3.4	Verification Sampling 7-8
26		
27	7.4	PERSONNEL TRAINING 7-8
28		
29	7.5	SCHEDULE FOR CLOSURE 7-8
30		
31	7.6	CLOSURE CONTACTS 7-8
32		
33	7.7	AMENDMENT OF CLOSURE PLAN 7-9
34		
35	7.8	CERTIFICATION OF CLOSURE AND SURVEY PLAT 7-9
36		
37		
38		

APPENDICES

39		
40		
41		
42	7A	QUALITY ASSURANCE PROJECT PLAN FOR SOIL SAMPLING AND
43		ANALYSIS FOR THE 218-E-8 BORROW PIT DEMOLITION SITE APP 7A-i
44		
45	7B	TRAINING COURSE DESCRIPTIONS APP 7B-i
46		
47	7C	SAMPLING AND ANALYSIS PLAN APP 7C-i
48		
49		

FIGURES

1
2
3
4 7-1 218-E-8 Borrow Pit Demolition Site Closure Schedule F7-1
5 7-2 Typical Closure Certification Document F7-2
6
7
8
9
10
11

7.0 CLOSURE ACTIVITIES

This chapter describes the proposed closure activities for the 218-E-8 Demolition Site. In conformance with Chapter 6.0, this chapter provides specific field sampling and laboratory analytical methods that will be applied to identify soil contamination originating at the 218-E-8 Demolition Site. When validated, the analytical results will be used to determine the appropriate closure strategy (as presented in Chapter 6.0 and illustrated in Figure 6-1). The sampling and analysis plan has been developed from the process information (Chapter 3.0), waste inventory (Chapter 4.0), the closure strategy (Chapter 6.0) and the DQO process. Appendix 7A contains the quality assurance project plan for the SAP. Appendix 7C contains the SAP.

7.1 SITE RADIOLOGICAL SURVEY

A radiological survey of the 218-E-8 Demolition Site was performed to confirm that the site is substantially free of radiological contaminants. Radiological activity in surface soils is below levels requiring management of the area as a radiologically contaminated site, control of work at the site by the radiation work permit process, or wearing of prescribed protective clothing and/or respiratory protection. The radiological survey was conducted following the procedures contained in the *Health Physics Procedures Manual*, (WHC 1990c).

7.2 SOIL SAMPLING AND ANALYSIS CRITERIA

Soil samples were collected and are currently being analyzed using level III analytical services procured from an offsite contracted laboratory. If contaminants are present at levels in excess of proposed action levels, the data obtained from soil sampling and analysis will provide information for devising and implementing appropriate remedial action.

7.2.1 Sampling and Data Quality Objectives

To create a suitable soil sampling and analysis scheme, it is necessary to have a general understanding of explosives and detonations. An explosive is a chemical or a mixture of chemicals that is capable of producing an explosion (i.e., detonation) through the liberation of stored energy. All explosive substances produce heat; nearly all of them produce gas (Davis 1943). Explosives are classified into low explosives (or propellants), primary explosives (or initiators), and high explosives. Low explosives are combustible materials, which always include an oxidizer component, such that combustion is supportable whether or not air is present. Low explosives burn but do not explode. Instead, rapid accumulation of the gas products of combustion in a confined space is the actual cause of the explosion. With primary and high explosives, actually undergo an instantaneous chemical transformation when detonation is initiated, which liberates large quantities of heat or heat and gas, thus producing an explosion. Detonation is distinct

1 from combustion. By themselves, many primary and high explosives will not
2 support combustion. Primary explosives are sensitive to both heat and shock.
3 High explosives generally exhibit sensitivity to shock only, and generally
4 must receive a relatively strong shock, as from a primary explosive, to
5 detonate. Primary and high explosives are characterized by a property termed
6 brisance, referring to the production of a shock wave during detonation, due
7 to the characteristically high propagation velocities involved.

8
9 Chemicals that were identified as candidates for demolition at the
10 218-E-8 Demolition Site included strong oxidizers and reducing agents (i.e.,
11 low explosives when combined), chemicals such as ethers and furans that are
12 highly flammable and form shock-sensitive degradation products, and chemical
13 compounds that were recognized as primary or high explosives or chemical
14 cognates of such explosives.

15
16 The 218-E-8 Demolition Site demolition event could be characterized as
17 follows.

- 18
19 • Initiation by a primary explosive, resulting in propagation of a
20 shock wave through the mass of chemical containers. The shock wave
21 would have caused any other primary or high explosive chemicals to
22 detonate.
- 23
24 • Nonexplosive chemicals would be dispersed (in the case of solids) or
25 atomized (in the case of liquids), directed upward (the only
26 unconfined direction) by the partial confinement of the shallow pit,
27 and ignited by the heat released by the explosion, causing the
28 fireball. The explosion also could have had the effect of fragmenting
29 some of the chemicals that were present.
- 30
31 • The shock wave from the explosion and the expanding gases from the
32 fireball would have caused unreacted residues (if any) to be dispersed
33 over an unspecified area.

34
35 Some chemical residues can remain in the surface soil for many years.
36 However, in the intervening time since the demolition event in 1984, volatile
37 organic residues in the soil have been lost to the atmosphere by vaporization.
38 Unreacted volatiles and semivolatiles may have been broken down and eliminated
39 from the soil column, all or in part, by abiotic (e.g., volatilization, photo-
40 degradation) and biotic (e.g., microbial activity) degradation (Dragun 1988).

41
42 The primary objective of soil sampling will be to determine whether
43 dangerous waste contaminants are present in surface soils at the
44 218-E-8 Demolition Site at levels exceeding the proposed action levels.
45 Potential contaminants (i.e., constituents of concern) can be selected based
46 on the waste inventory constituent list for the 218-E-8 Demolition Site.
47 Analytical methods are required that provide the capabilities to identify and
48 quantify these constituents if the constituents are present in the soil.

49
50 If dangerous waste constituents are present above proposed action levels,
51 a second objective of sampling will be to determine the extent and areal
52 distribution of contamination. The efficiency of thermal destruction during

1 the demolition events is not directly assessable at this late date. Any
2 chemical constituents that were not effectively destroyed in the explosion
3 might simply have been dispersed across the detonation site. Recognizing this
4 possibility, the sampling scheme has been designed to obtain data that will,
5 support an assessment regarding the adequacy of existing 218-E-8 Demolition
6 Site closure area dimensions.

7
8 It is generally acknowledged that detonation and thermal destruction are
9 very efficient processes, and that any dangerous waste constituents that might
10 remain in the soil at the closure area probably would exist at very low
11 concentrations, such that detection might be difficult. Therefore, a
12 sufficiently conservative EPA analytical support level (level III) will be
13 invoked during analysis to minimize concerns that dangerous waste
14 concentrations above the proposed action levels could go undetected.

15
16 Data quality objectives are developed to describe the overall level of
17 uncertainty in environmental data that decision-makers are willing to accept.
18 Typically, data quality requirements are specified in terms of objectives for
19 precision, accuracy, representativeness, comparability, and completeness.
20 Project-specific DQOs for 218-E-8 Demolition Site soil sampling and analysis
21 activities are identified in Appendix 7A and the SAP (Appendix 7C).

22 23 24 7.2.2 Analytical Parameters

25
26 As indicated in Chapter 4.0, Table 4-1, the detonation events at the
27 218-E-8 Demolition Site included a variety of organic and inorganic
28 constituents that are (or are suspected to be) characteristic ignitable,
29 corrosive, and/or reactive waste as defined in WAC 173-303-090. The majority
30 of the chemical compounds were of two general types: (1) organic chemicals
31 that form unstable degradation products (e.g., ethers and furans that produce
32 shock-sensitive peroxides); and (2) reactive powdered metals and metal salts.
33 The analytical methods chosen through the DQO process were based on these
34 constituents of concern and the initiating products, which are listed in
35 Section 6.0 of the SAP (Appendix 7C).

36 37 38 7.2.3 Sampling Methodology

39
40 The following sections discuss sample locations, background samples, and
41 analytical instrumentation and procedures.

42
43 7.2.3.1 Sample Locations. The blasting pit was reconstructed by removing
44 wind-blown sand to create a 6-inch- (0.15-meter-) deep, 3-foot- (0.915-meter-)
45 diameter hole at the center of the site. Eight soil samples were taken from

1 the seven locations indicated in the SAP (Appendix 7C). The Numbers and types
2 of samples to be collected and submitted for analysis consisted of the
3 following.

- 4
- 5 • Two authoritative soil samples were collected at the site center. One
6 sample will be collected at a depth of 0 to 6 inches (0 to 0.15 meter)
7 and one sample at a depth of 12 to 18 inches (0.305 to 0.476 meter).
8
- 9 • Three soil samples were collected from predetermined random locations
10 within a 1.5-foot (0.458-meter) radius of the site center.
11
- 12 • Three soil samples were collected along the prevailing wind path, one
13 sample upwind, and two downwind with a radius of 3.5 and 5.5 feet
14 (1.068 and 1.678 meters) from the site center.
15
- 16 • One sample was split in the field, placed in separate containers, and
17 submitted for quality assurance and quality control purposes.
18
- 19 • Two blanks, consisting of an equipment blank, and a trip blank, were
20 collected and submitted for analysis with the soil samples and splits.
21 Blanks consisted of silica sand.
22

23 Soil samples were removed from the specified locations for qualitative
24 and quantitative analyses by an offsite contracted laboratory. Sampling were
25 performed in conformance with Environmental Investigations Instruction (EII)
26 5.2, Appendix E (WHC 1988a). Samples will be collected manually, using
27 decontaminated, stainless steel hand tools. Soil sample locations and depths
28 are located in the SAP (Appendix 7C).
29

30 All soil samples (including blanks and duplicates) had preassigned sample
31 numbers in conformance with EII 5.10, "Obtaining Sample Identification Numbers
32 and Accessing Hanford Environmental Information System (HEIS) Data"
33 (WHC 1988a). The sample volume required for each soil sample was determined
34 by the analytical laboratory. The samples were chilled with ice in the field.
35 Samples were temporarily refrigerated and then transported to the analytical
36 laboratory in an ice chest.
37

38 **7.2.3.2 Background Samples.** A Hanford Sitewide assessment of natural
39 constituent background levels has been performed for the Hanford Site
40 (WHC 1991a; WHC 1991b). The majority of dangerous waste constituents
41 detonated at the site were organic chemicals, for which background values are
42 unavailable. For these constituents, concentration data will be compared to
43 MTCA Method B levels. A few compounds on the waste inventory list contained
44 inorganic metal and halide elements. Residues from these compounds could
45 include oxides, cations, and/or various anions with non-zero background
46 values. Results from the Hanford Sitewide assessment will be available for
47 use in data interpretation. The adequacy of available Hanford Sitewide
48 background data for site-specific contaminants will be evaluated in
49 conjunction with the interpretation of analytical results.
50

1 7.2.4 Field Documentation

2
3 The field team leader maintained a logbook during soil sampling surveying
4 activities in accordance with EII 1.5, "Field Logbooks" (WHC 1988a).
5 Information pertinent to ongoing activities at the closure areas were recorded
6 in a legible manner with indelible ink in the logbook.
7

8 9 7.2.5 Evaluation of Data

10
11 Data reliability will be evaluated through a review of field
12 documentation, sample handling procedures, analytical procedures, offsite
13 contracted laboratory documentation, and calibration records. The purpose of
14 the review will be to establish the reliability of the data by verifying that
15 samples were labeled, handled, and controlled in a manner designed to minimize
16 the possibility of physical misidentification. Procedures for quality control
17 documentation will follow SW-846, Chapter 1, "Quality Assurance" (EPA 1990).
18 Analytical Data returned from the contract laboratory will be validated
19 according to requirements described in *Data Validation Procedures for Chemical*
20 *Analyses* (WHC 1993b).
21

22 23 7.2.6 Statistical Evaluation

24
25 Analytical results will be reviewed and summarized. Procedures for
26 calculating detection and quantitation limits of constituents and for
27 reporting of data will follow the guidance in EPA SW-846, Chapter 1, "Quality
28 Assurance" (EPA 1990) and *Characterization and Use of Soil and Groundwater*
29 *Background for the Hanford Site* (WHC 1991a). Constituents will be eliminated
30 from further consideration in cases where all results are below detection
31 limits (provided the detection limit is below background). For the remaining
32 constituents, data will be tabulated for statistical evaluation. Summary
33 statistics will be computed. The following information for individual
34 constituents will be summarized for presentation:
35

- 36 • Total number of values
- 37 • Number of values less than detection limits
- 38 • Minimum value
- 39 • Maximum value
- 40 • Median
- 41 • Mean
- 42 • Standard deviation
- 43 • Coefficient of variation.

44
45 Data analysis and evaluation procedures will be used that: (1) balance
46 the false positive and false negative error rates; (2) are appropriate for the
47 distribution of sample data for each analyte; and (3) are consistent with the
48 nature of the data (e.g., the proportion of 'non-detects' in the data sets)
49 and the applicable regulatory limits (background values or health-based
50 standards). Appropriate statistical methods might include (but would not be
51 limited to) tests on means, percentiles, and/or proportions.

1 **7.2.7 Determination of Proposed Action Levels**
2

3 Soil cleanup action levels were developed from Hanford Site background
4 threshold values (DOE-RL 1993) and MTCA Method B (WAC 173-340). Action levels
5 were determined for all constituents of concern during the DQO process
6 (Appendix 7C). Constituent levels will be compared against proposed action
7 levels to assess the need for remedial action. If a determination is made
8 that some remedial action will be necessary as a condition of closure, a
9 remedial action plan will be prepared.
10

11
12 **7.3 REMOVAL OF CONTAMINATED SOIL**
13

14 If soil analytical results and assessments of remedial options should
15 indicate that soil removal is necessary to close the 218-E-8 Demolition Site,
16 this section of the closure plan will be implemented as indicated in
17 Chapter 6.0, Figure 6-1. This section describes the following activities
18 relating to soil removal:
19

- 20 • Estimating the volume of contaminated soil to be removed
- 21 • Soil removal survey control
- 22 • Soil removal operations
- 23 • Verification sampling.
24
25

26 **7.3.1 Estimating the Volume of Contaminated Soil to be Removed**
27

28 The volume of contaminated soil will be determined based on soil sampling
29 results (i.e., the indicated constituents and their respective concentrations
30 and distributions) and the constituent-specific proposed action levels (i.e.,
31 soil cleanup values). The volume of contaminated soil will be calculated in
32 the following manner.
33

- 34 • Soil sample information will be plotted on a closure area plan
35 drawing.
36
- 37 • For each contaminated area, the volume of soil to be removed will be
38 estimated by the results obtained in the initial characterization.
39
- 40 • A phase two investigation sampling scheme will propose to define the
41 location of the constituents of concern. The location of the site
42 contamination must be known with some degree of certainty to begin any
43 soil excavation. Supplemental sampling with portable field screening
44 instrumentation might be carried out to better define the areal extent
45 of contamination.
46
47

48 **7.3.2 Soil Removal Survey Control**
49

50 The surveyed corner monuments installed at the site will serve as control
51 points for any soil removal excavation work. The monuments also provided
52 location control for the surface radiological survey and soil sampling

1 activities. If removal of contaminated soil is necessary for clean closure of
2 the site, additional control points may be installed as needed to effectively
3 manage and document the excavation work. As preliminary actions, a survey
4 grid will be projected over the area to be excavated, and a controlled drawing
5 of the existing site topography will be prepared identifying all control point
6 positions and soil sample locations. Depending upon the size and shape of the
7 excavation area, elevation surveys and grade stakes will be used (as
8 appropriate) to control the work. The controlled drawing will be modified to
9 show the extent of soil removed and the final site surface configuration.
10 Afterward, the survey grid and the drawing(s) will assist in location control
11 and documentation for verification sampling.

12
13

14 7.3.3 Soil Removal Operations

15

16 If soil removal is necessary and if the contaminated soil volume is
17 sufficient, the soil removal operation will be performed using standard types
18 of earth moving equipment (e.g., grader, front-end loader, backhoe, and rear
19 dump trucks). Excavation will be performed with either a backhoe or a
20 front-end loader. Dust suppression would be employed if needed, to minimize
21 dust generation and potential releases of contaminants, e.g., a water truck
22 could apply water periodically to the excavation area and adjacent affected
23 areas. Dust control activities will be repeated as necessary to maintain the
24 soil in a condition sufficient to minimize or eliminate dust production.

25

26 If the contaminated soil volume is small, 55-gallon (208-liter)
27 containers will be used. Alternatively, soil could be bulk loaded into rear
28 dump trucks. Contaminated soil (containerized or bulk loaded) will be
29 transported to a permitted disposal facility. Contaminated soil will be
30 prepared for shipment (i.e., labeled, marked, and placarded) as required in
31 WAC 173-303-190 which incorporates by reference the applicable federal
32 regulations on hazardous waste shipments (49 CFR 172, 173, 178, and 179). An
33 EPA hazardous waste manifest would be prepared to document each offsite
34 shipment of contaminated soil as required in WAC 173-303-180 and 40 CFR 262.

35

36 If soil removal is necessary, the affected area will be recontoured with
37 surrounding soils. After excavation and before recontouring of the removal
38 areas, the affected area will undergo verification sampling (Chapter 6.0,
39 Figure 6-1).

40

41 All equipment used in performing closure activities will be
42 decontaminated or disposed at a RCRA-compliant facility.

43

44 As appropriate, the destination of any removed soil will be identified in
45 the Administrative Record for the 218-E-8 Demolition Site. This
46 identification will be undertaken concurrently with the closure certification
47 (Section 7.7).

48

49

1 **7.3.4 Verification Sampling**

2
3 Verification sampling will be performed following soil removal to
4 establish that residual concentrations of the constituents of concern are
5 below action levels (i.e., the objective of soil removal has been attained).
6 Verification samples will be taken from the newly exposed surface area
7 resulting from soil removal. Verification samples will be analyzed in an
8 offsite contracted laboratory. The scope of sample analysis will be limited
9 to quantifying the residual concentrations of constituents of concern to
10 compare these concentration values to the cleanup standards. Before
11 verification sampling, the number and location of the samples and the
12 analytical methods will be submitted for regulatory concurrence. It is
13 envisioned that verification samples will be analyzed by the same procedures
14 identified in Section 7.2.2.
15

16
17 **7.4 PERSONNEL TRAINING**

18
19 Appendix 7B contains a brief description of the training courses required
20 for the onsite personnel. Training for soil sampling personnel is covered
21 within the EIIs. All personnel entering the TSD unit during closure must have
22 40 hour of hazardous waste training as defined in 29 CFR 1910.120. Before
23 performing actual closure activities, specific work plans will be submitted to
24 the lead regulatory agency for review. These documents will detail the
25 specific work activities and will not be written until the latest technology
26 and specific materials and equipment are known.
27

28
29 **7.5 SCHEDULE FOR CLOSURE**

30
31 Closure of the 218-E-8 Demolition Site will begin on notification by
32 Ecology of plan approval. Closure will proceed according to the schedule
33 presented in Figure 7-1.
34

35
36 **7.6 CLOSURE CONTACTS**

37
38 The following office (or its successor) is the official contact for the
39 218 E-8 Demolition Site Closure Plan:
40

41 Office of Environmental Assurance,
42 Permits, and Policy
43 U.S. Department of Energy,
44 Richland Operations Office
45 P.O. Box 550
46 Richland, Washington 99352
47 (509) 376-5441.
48
49
50

1 7.7 AMENDMENT OF CLOSURE PLAN

2
3 The closure plan for the 218-E-8 Demolition Site will be amended whenever
4 changes in operating plans or unit design affect the closure plan; whenever
5 there is a change in the expected year of closure; or if, when conducting
6 closure activities, unexpected events require a modification of the closure
7 plan. The closure plan will be modified in accordance with WAC 173-303-610.
8 This plan may be amended any time before certification of final closure of the
9 218-E-8 Demolition Site.

10
11 If an amendment to the approved closure plan is required, the DOE-RL will
12 submit a written request to the lead regulatory agency to authorize a change
13 to the approved plan. The written request will include a copy of the closure
14 plan amendment for approval. Documentation supporting the independent
15 registered professional engineer's certification will be supplied upon request
16 of the regulatory authority.


17
18
19 **7.8 CERTIFICATION OF CLOSURE AND SURVEY PLAT**

20
21 Within 60 days of closure of the 218-E-8 Demolition Site, the DOE-RL will
22 submit to the Benton County Auditor and the lead regulatory agency a
23 certification of closure and a duly certified survey plat. The certification
24 of closure will be signed by both the DOE-RL and a registered independent
25 professional engineer, stating that the unit has been closed in accordance
26 with the approved closure plan. The certification will be submitted by
27 registered mail or an equivalent delivery service.

28
29 The DOE-RL and the independent professional engineer will certify with a
30 document similar to Figure 7-2.

1
2
3
4
5

This page intentionally left blank.



H9209024.1

Figure 7-1. 218-E-8 Borrow Pit Demolition Site Closure Schedule.

**THIS PAGE INTENTIONALLY
LEFT BLANK**

**CLOSURE CERTIFICATION
FOR**

Hanford Site
U.S. Department of Energy, Richland Operations Office

We, the undersigned, hereby certify that all _____
_____ closure activities were performed in accordance
with the specifications in the approved closure plan.

Owner/Operator Signature DOE-RL Representative
(Typed Name)

Date

_____ P.E.# _____ State _____
Signature Independent Registered Professional Engineer
(Typed Name, Professional Engineer license number, state of issuance, and date
of signature)

Date

Figure 7-2. Typical Closure Certification Document.

**THIS PAGE INTENTIONALLY
LEFT BLANK**

CONTENTS

1
2
3
4
5
6
7
8
9
10
11

8.0 POSTCLOSURE PLAN 8-1
8.1 NOTICE IN DEED BOOK 8-1
8.2 POSTCLOSURE CARE 8-2

1
2
3
4
5

This page intentionally left blank.

8.0 POSTCLOSURE PLAN

In the event that the 218-E-8 Demolition Site cannot be clean closed and that residual soil contamination remains after soil removal activities, a 218-E-8 Demolition Site postclosure permit application will be submitted in accordance with WAC 173-303 regulations.

8.1 NOTICE IN DEED BOOK

This closure plan proposes that the 218-E-8 Demolition Site be closed with no residual soil contamination that would pose a threat to human health or the environment. However, if clean closure cannot be secured, the following action will be taken in accordance with WAC 173-303-610(1)(b). Within 60 days of the certification of closure, the DOE-RL will sign, notarize, and file for recording the notice indicated below. The notice will be sent to the Auditor of Benton County, P.O. Box 470, Prosser, Washington, with instructions to record this notice in the General Index.

TO WHOM IT MAY CONCERN

The United States Department of Energy, Richland Operations Office, an operations office of the United States Department of Energy, which is a department of the United States Government, the undersigned, whose local address is the Federal Building, 825 Jadwin Avenue, Richland, Washington, hereby gives the following notice as required by 40 CFR 265.120 and WAC 173-303-610(10) (whichever is applicable):

- (a) The United States of America is, and since April 1943, has been in possession in fee simple of the following described lands: (legal description of the 218-E-8 Demolition Site)
- (b) The United States Department of Energy, Richland Operations Office, by operation of the 218-E-8 Demolition Site, has disposed hazardous and/or dangerous waste under other terms of regulations promulgated by the United States Environmental Protection Agency and the Washington State Department of Ecology (whichever is applicable) at the above described land
- (c) The future use of the above described land is restricted under terms of 40 CFR 264.117(c) and WAC 173-303-610(7)(d) (whichever is applicable)
- (d) Any and all future purchasers of this land should inform themselves of the requirements of the regulations and ascertain the amount and nature of wastes disposed on the above property
- (e) The United States Department of Energy, Richland Operations Office, has filed a survey plat with the Benton County Planning Department and with the United States Environmental Protection Agency, Region 10, and the Washington State Department of Ecology (whichever are

1 applicable) showing the location and dimensions of the
2 218-E-8 Demolition Site and a record of the type, location, and
3 quantity of waste treated.
4
5

6 8.2 POSTCLOSURE CARE 7

8 Postclosure care is required when a TSD unit has residual contamination
9 that poses a problem to human health or the environment. At the
10 218-E-8 Demolition Site, underlying soils and possibly groundwater might have
11 been contaminated by waste treated during 218-E-8 Demolition Site operations.
12 Under the Tri-Party Agreement, source contamination and groundwater operable
13 units will be investigated and remediated through the CERCLA process.
14

15 As described in Chapter 6.0, soil remediation may be coordinated with the
16 CERCLA remedial investigation/feasibility study process. If the soil is
17 contaminated from 218-E-8 Demolition Site detonation activities, the TSD unit
18 will not be considered closed until the remediation is complete. Closure
19 remediation activities may be completed when the larger-scale cleanup is
20 implemented. The 218-E-8 Demolition Site will be inspected until CERCLA
21 remediation activities begin at the site. This inspection would be combined
22 with TSD unit inspections presently conducted. The inspections would
23 determine the need for maintenance of any temporary covers or other physical
24 barriers and to check the security of the site. Any required maintenance
25 would be performed by Hanford Site personnel.
26

27 Any data obtained from sampling and analyses during RCRA closure
28 activities will be part of the official record and included with the closure
29 plan. These data will be available for the CERCLA evaluation of the
30 200-PO-6 operable unit.

CONTENTS

1
2
3
4
5
6
7
8
9
10
11
12
13

9.0 REFERENCES 9-1

9.1 DOCUMENTS 9-1

9.2 CODE OF FEDERAL REGULATIONS AND FEDERAL REGISTER 9-2

9.3 FEDERAL AND STATE ACTS 9-3

9.4 WASHINGTON ADMINISTRATIVE CODE AND REVISED CODE
OF WASHINGTON 9-3

1
2
3
4
5

This page intentionally left blank.

9.0 REFERENCES

9.1 DOCUMENTS

- 1
2
3
4
5
6 Aldrich, 1986, *Aldrich Fine Chemicals*, Aldrich Chemical Company, Inc.,
7 Milwaukee, Wisconsin.
8
9 ASTM, 1983, *Quality Assurance for Environmental Measurements*, American Society
10 for Testing and Materials Special Technical Publication, No. 867,
11 Philadelphia, Pennsylvania.
12
13 Davis, T. L., 1943, *The Chemistry of Powder and Explosives*, Angriff Press,
14 Hollywood, California.
15
16 DOE, 1987, *Final Environmental Impact Statement: Disposal of Hanford Defense*
17 *High-Level, Transuranic and Tank Wastes*, Vol. 1-5, DOE/EIS-0113,
18 U.S. Department of Energy, Washington, D.C.
19
20 DOE-RL, 1988, *Hanford Facility Dangerous Waste Part A Permit Application*,
21 DOE/RL-88-21, Vols. 1-3, U.S. Department of Energy-Richland Operations
22 Office, Richland, Washington.
23
24 DOE-RL, 1993, *Hanford Site Background: Part 1, Soil Background for*
25 *Nonradioactive Analytes*, DOE/RL-92-24, U.S. Department of Energy,
26 Richland Operations Office, Richland, Washington.
27
28 ~~Dragun, J., 1988, *The Soil Chemistry of Hazardous Materials*, Hazardous~~
29 ~~Materials Control Research Institute, Silver Spring, Maryland.~~
30
31 Ecology, EPA, and DOE, 1994, *Hanford Federal Facility Agreement and Consent*
32 *Order*, 2 vol., as amended, Washington State Department of Ecology,
33 U.S. Environmental Protection Agency, and U.S. Department of Energy,
34 Olympia, Washington.
35
36 EPA, 1979, *Methods for Chemical Analysis of Water and Wastes*,
37 EPA 600/4-79/020, Office of Research and Development, U.S. Environmental
38 Protection Agency, Cincinnati, Ohio.
39
40 EPA, 1980, *Interim Guidelines and Specifications for Preparing Quality*
41 *Assurance Project Plans*, EPA-QAMS-005/80, U.S. Environmental Protection
42 Agency, Washington, D.C.
43
44 EPA, 1990, *Test Methods for Evaluating Solid Waste: Physical/Chemical*
45 *Methods*, SW-846, Supplement-1990, U.S. Environmental Protection Agency,
46 Washington, D.C.
47
48 EPA, 1991, *Integrated Risk Information System (IRIS)*, Toxnet Online Database,
49 U.S. Environmental Protection Agency, Washington, D.C.
50
51 Merck, 1989, *The Merck Index: An Encyclopedia of Chemicals, Drugs, and*
52 *Biologicals*, 11th Edition, Merck & Co., Inc., Rahway, New Jersey.

- 1 PNL, 1993, *Climatological Data Summary 1993, Historical Data*, PNL-9809,
2 Pacific Northwest Laboratory, Richland, Washington.
3
4 Sax, N. I. and R. J. Lewis, Sr., 1987, *Hawley's Condensed Chemical Dictionary*,
5 11th Edition, Van Nostrand Reinhold, New York, New York.
6
7 WHC, 1988a, *Environmental Investigation and Site Characterization Manual*,
8 WHC-CM-7-7, Westinghouse Hanford Company, Richland, Washington.
9
10 WHC, 1988b, *Quality Assurance Manual*, WHC-CM-4-2, Westinghouse Hanford
11 Company, Richland, Washington.
12
13 WHC, 1989, *Document Control and Records Management Manual*, WHC-CM-3-5,
14 Westinghouse Hanford Company, Richland, Washington.
15
16 WHC, 1990a, *Environmental Engineering, Geotechnology, and Permitting Function*
17 *Quality Assurance Program Plan*, WHC-EP-0330, Westinghouse Hanford
18 Company, Richland, Washington.
19
20 WHC, 1990b, *Sample Management and Administrative Manual*, WHC-CM-5-3,
21 Westinghouse Hanford Company, Richland, Washington.
22
23 WHC, 1990c, *Health Physics Procedures Manual*, WHC-IP-0692, Westinghouse
24 Hanford Company, Richland, Washington.
25
26 WHC, 1991a, *Characterization and Use of Soil and Groundwater Background for*
27 *the Hanford Site*, WHC-MR-0246, Westinghouse Hanford Company, Richland,
28 Washington.
29
30 WHC, 1991b, *Site-wide Background Soil Sampling Plan*, WHC-SD-EN-AP-052,
31 Westinghouse Hanford Company, Richland, Washington.
32
33 WHC, 1993a, *Groundwater Maps of the Hanford Site*, WHC-EP-0394-6, Westinghouse
34 Hanford Company, Richland, Washington.
35
36 WHC, 1993b, *Data Validation Procedures for Chemical Analyses*,
37 WHC-SD-EN-SPP-002, Rev. 2, Westinghouse Hanford Company, Richland,
38 Washington.
39
40 WHC, 1993c, *Radiological Control Manual*, WHC-CM-1-6, Westinghouse Hanford
41 Company, Richland, Washington.
42
43 WHC, 1993d, *Correspondence, Demolition Site Notice of Deficiency Responses*,
44 *dated April 13, 1993*, Westinghouse Hanford Company, Richland, Washington.
45
46 WHC, 1994, *218-E-8 Borrow Pit Demolition Site Sampling and Analysis Plan*,
47 WHC-SD-EN-AP-171, Rev. 0, Westinghouse Hanford Company, Richland,
48 Washington.
49
50

51 **9.2 CODE OF FEDERAL REGULATIONS AND FEDERAL REGISTER**
52

- 1 29 CFR 1910, "Occupational Safety and Health Standards," Title 29, *Code of*
2 *Federal Regulations*, Part 1910, as amended, Occupational Safety and
3 Health Administration, Washington, D.C.
4
- 5 40 CFR 261, "Identification and Listing of Hazardous Waste," Title 40, *Code of*
6 *Federal Regulations*, Part 261, U.S. Environmental Protection Agency,
7 Washington, D.C.
8
- 9 40 CFR 262, "Standards Applicable to Generators of Hazardous Waste," Title 40,
10 *Code of Federal Regulations*, Part 262, as amended, U.S. Environmental
11 Protection Agency, Washington, D.C.
12
- 13 40 CFR 265, "Interim Status Standards for Owners and Operators of Hazardous
14 Waste, Treatment, Storage, and Disposal Facilities," Title 40, *Code of*
15 *Federal Regulations*, Part 265, as amended, U.S. Environmental Protection
16 Agency, Washington, D.C.
17
- 18 ~~40 CFR 270, "EPA Administered Permit Programs: The Hazardous Waste Permit~~
19 ~~Program," Title 40, *Code of Federal Regulations*, Part 270, as amended,~~
20 ~~U.S. Environmental Protection Agency, Washington, D.C.~~
21
- 22 49 CFR 172, "Hazardous Materials Tables and Hazardous Materials Communications
23 Requirements and Emergency Response Information Requirements," Title 49,
24 *Code of Federal Regulations*, Part 172, as amended, U.S. Department of
25 Transportation, Washington, D.C.
26
- 27 49 CFR 173, "Shippers-General Requirements for Shipments and Packaging,"
28 Title 49, *Code of Federal Regulations*, Part 173, as amended,
29 U.S. Department of Transportation, Washington, D.C.
30
- 31 49 CFR 178, "Shipping Container Specification," Title 49, *Code of Federal*
32 *Regulations*, Part 178, as amended, U.S. Department of Transportation,
33 Washington, D.C.
34
- 35 49 CFR 179, "Specifications for Tank Cars," Title 49, *Code of Federal*
36 *Regulations*, Part 179, U.S. Department of Transportation,
37 Washington, D.C.
38
39

40 9.3 FEDERAL AND STATE ACTS 41

- 42 *Atomic Energy Act of 1954*, 42 USC 2011 et seq.
43
- 44 *Comprehensive Environmental Response Compensation and Liability Act of 1980*,
45 as amended, 42 USC 9601 et seq.
46
- 47 *Resource Conservation Act of 1976*, as amended, 42 USC 6901 et seq.
48
- 49 *State of Washington Hazardous Waste Management Act of 1976*, Revised Code of
50 Washington, Chapter 70.105 et seq., Olympia, Washington.
51
52

1 9.4 WASHINGTON ADMINISTRATIVE CODE AND REVISED CODE OF WASHINGTON

2

3 WAC 173-303, *Dangerous Waste Regulations*, Washington State Department of
4 Ecology, Olympia, Washington.

5

6 WAC 173-340, *Model Toxics Control Act Cleanup Regulations*, as amended,
7 Washington State Department of Ecology, Olympia, Washington.

APPENDICES

- 1
- 2
- 3
- 4 2A PHOTOGRAPHS
- 5
- 6 7A QUALITY ASSURANCE PROJECT PLAN FOR SOIL SAMPLING AND ANALYSIS FOR
- 7 THE 218-E-8 BORROW PIT DEMOLITION SITE
- 8
- 9 7B TRAINING COURSE DESCRIPTIONS
- 10
- 11 7C SAMPLING AND ANALYSIS PLAN

1
2
3
4
5

-----This page intentionally left blank.

9513320.1798

DOE/RL-92-53, Rev. 1
10/21/94


1
2
3
4

APPENDIX 2A

PHOTOGRAPHS

1
2
3
4
5


This page intentionally left blank.



94090243-12CN
(Photograph taken 1994)

218-E-8 Borrow Pit Demolition Site, Facing South.

**THIS PAGE INTENTIONALLY
LEFT BLANK**



92070921-6CN
(Photograph taken 1992)

218-E-8 Borrow Pit Site, Facing Northeast.

**THIS PAGE INTENTIONALLY
LEFT BLANK**

1
2
3
4
5

APPENDIX 4A

TOXICITY DATA

CONTENTS

1
2
3
4
5

4A.0 TABLE 4A-1 APP 4A-1

940922, 1528

APP 4A-1

Table 4A-1.

Waste Identification		Toxicity Values		RfD Updated/ Source	Cancer Slope Factor, Updated Source	Model Toxics Control Act Cleanup Levels (mg/kg unless noted)			Sitewide Blkgnd (mg/kg)
Chemical Name	C.A.S. (b) Number	Oral Chronic RfD mg/(kg * d)	Cancer Slope Factor (kg * d)/mg			Method A		Method B Soil	
						Soil Residential	Non-Cancer	Cancer	
2-Butoxyethanol	111-76-2	NA	NA					NA	
1-4 Dioxane	123-91-1	NA	1.10E-02		(a)		91	NA	
Isopropyl ether	108-20-3	NA	NA					NA	
Methyl ethyl ketone peroxide	1338-23-4	NA	NA					NA	
Nitrate, expressed as N	14797-55-8	1.6E+00	NA	(a)			130,000	906	
Nitrate, expressed as NO3-	14797-55-8	7.1E+00	NA	RfD calculated from Nitrate			570,000	906	

MODEL TOXICS CONTROL ACT EQUATIONS

Non-cancer Cleanup Level = $RfD * (ABW * UCF * HQ) / (SIR * ABI * FOC)$

Cancer Cleanup Level = $[(RISK * ABW * LIFE * UCF) / (SIR * ABI * DUR * FOC)] / \text{Slope Factor}$

EQUATION PARAMETERS**			
Parameters	Units	Method B	
		Non-cancer	Cancer
Unit Conversion Factor (UCF)	mg/kg	1.00E+06	1.00E+06
Average body weight over period of exposure (ABW)	kg	16	16
Soil Ingestion Rate (SIR)	mg/day	200	200
Gastrointestinal absorption rate (ABI)		1	
Frequency of contact (FOC)		1	1
Hazard Quotient (HQ)		1	1
Lifetime (LIFE)	yrs		75
Duration of exposure (DUR)	yrs		6
(RISK) cancer risk: level			1.00E-06

Notes

(a) EPA, Integrated Risk Information System (IRIS database), U.S. Environmental Protection Agency, Washington D.C., Oral RfDs, cancer slope factors, and cancer class are updated first quarter of 1994 unless otherwise noted.

(b) C.A.S. - Chemical Abstract System Registry Numbers, Chemical Abstract Service is a division of the American Chemical Society.

**Ecology 1991b.

NA = Not available.

951370.1902
 DOE/RL-92-53, Rev. 1
 10/21/94

1
2
3
4
5
6

This page intentionally left blank.

APPENDIX 7A

1
2
3
4
5

~~QUALITY ASSURANCE PROJECT PLAN FOR SOIL SAMPLING AND ANALYSIS FOR~~
THE 218-E-8 BORROW PIT DEMOLITION SITE

1

This page intentionally left blank.

CONTENTS

1		
2		
3		
4	7A.0	QUALITY ASSURANCE PROJECT PLAN FOR SOIL SAMPLING AND
5		ANALYSIS FOR THE 218-E-8 BORROW PIT DEMOLITION SITE APP 7A-1
6		
7	7A.1	PROJECT DESCRIPTION APP 7A-1
8		7A.1.1 Project Objectives APP 7A-1
9		7A.1.2 Applicability and Relationship to the
10		Onsite Contractor's Quality Assurance
11		Program APP 7A-1
12		
13	7A.2	DATA QUALITY OBJECTIVES FOR MEASUREMENTS APP 7A-2
14		
15	7A.3	PROCEDURES APP 7A-4
16		7A.3.1 Procedure Approvals and Controls APP 7A-4
17		7A.3.2 Sampling Procedures APP 7A-5
18		7A.3.3 Procedure Additions and Changes APP 7A-5
19		
20	7A.4	SAMPLE CUSTODY APP 7A-5
21		
22	7A.5	CALIBRATION PROCEDURES APP 7A-6
23		
24	7A.6	ANALYTICAL PROCEDURES APP 7A-6
25		
26	7A.7	DATA REDUCTION, VALIDATION, AND REPORTING APP 7A-6
27		7A.7.1 Data Reduction and Data Package
28		Preparation APP 7A-6
29		7A.7.2 Validation APP 7A-7
30		7A.7.3 Final Review and Records Management
31		Considerations APP 7A-9
32		
33	7A.8	INTERNAL QUALITY CONTROL APP 7A-9
34		
35	7A.9	PERFORMANCE AND SYSTEM AUDITS APP 7A-10
36		
37	7A.10	PREVENTIVE MAINTENANCE APP 7A-11
38		
39	7A.11	DATA ASSESSMENT APP 7A-11
40		
41	7A.12	CORRECTIVE ACTION APP 7A-11
42		
43	7A.13	QUALITY ASSURANCE REPORTS APP 7A-11
44		

This page intentionally left blank.

1 **7A.0 QUALITY ASSURANCE PROJECT PLAN FOR SOIL SAMPLING AND ANALYSIS FOR**
2 **THE 218-E-8 BORROW PIT DEMOLITION SITE**
3
4

5 This appendix provides the quality assurance and quality control
6 information for assuring that the 218-E-8 Demolition Site closure activities
7 (Chapter 7.0) will provide suitable closure data.
8
9

10 **7A.1 PROJECT DESCRIPTION**
11

12 On one occasion in November 1984, discarded explosive chemical products,
13 including a number of organic and inorganic compounds, were detonated at the
14 218-E-8 Demolition Site. This TSD unit will undergo clean closure consistent
15 with the WAC 173-303. The present status of soil contamination at the site is
16 unknown. A round of soil sampling and analysis are proposed in the closure
17 plan to verify that constituents of concern are not present in the surface
18 soils at the site above action levels. This quality assurance project plan
19 (QAPjP) has been prepared for regulatory review with the closure plan in
20 support of proposed sampling and analysis activities.
21
22

23 **7A.1.1 Project Objectives**
24

25 The principal objective of phase one investigative sampling is to
26 facilitate a RCRA clean closure of the site by verifying that the
27 concentrations of all detonation activity contaminants are at or below action
28 levels. Action levels are defined as levels above the Hanford Site soil
29 background levels (DOE-RL 1993) and MTCA (WAC 173-340) Method B levels. If
30 analysis determines that levels are above both these guidelines, a phase two
31 investigation will be developed. Eight soil samples will be taken from
32 specific locations within a 5.5-foot radius centered at the blasting pit.
33 Collected samples are being analyzed by an offsite contracted laboratory.
34

35 If any soil is removed from the 218-E-8 Demolition Site to facilitate
36 closure, a second round of sampling and analysis (verification sampling) would
37 be performed to demonstrate that soil removal objectives had been achieved
38 (i.e., that residual contamination levels were below the proposed cleanup
39 values).
40
41

42 **7A.1.2 Applicability and Relationship to the Onsite Contractor's**
43 **Quality Assurance Program**
44

45 This QAPjP applies specifically to field activities and laboratory
46 analyses to be performed in support of closure of the 218-E-8 Demolition Site.
47 This QAPjP has been prepared in compliance with the *Environmental Engineering,*
48 *Geotechnology, and Permitting Function Quality Assurance Program Plan*
49 *(WHC 1990a)* and the *Interim Guidelines and Specifications for Preparing*
50 *Quality Assurance Project Plans (EPA 1980)*. This QAPjP describes the means
51 selected to implement quality assurance program requirements, defined in the
52 *Quality Assurance Manual (WHC 1988b)*, as the requirements apply to

1 environmental investigations, while accommodating the specific requirements
2 for project plan format and content agreed upon in the Tri-Party Agreement.
3 The project plan contains a matrix of procedural resources from *Environmental*
4 *Engineering, Geotechnology, and Permitting Function Quality Assurance Program*
5 *Plan* (WHC 1990a) and *Environmental Investigations and Site Characterization*
6 *Manual* (WHC 1988a). This QAPjP is subject to mandatory review and revision in
7 advance of initiation of field sampling activities. Distribution and revision
8 control of this plan will be carried out in compliance with QR 6.0, "Document
9 Control," and QI 6.1, "Quality Assurance Document Control" (WHC 1988b). All
10 plans and procedures referenced in this QAPjP are available for regulatory
11 review.
12
13

14 7A.2 DATA QUALITY OBJECTIVES FOR MEASUREMENTS

15
16 Data quality objectives for a given data collection activity describe the
17 overall level of uncertainty that decision makers are prepared to accept in
18 the analytical results deriving from the activity. Sampling and Analysis
19 agreements resulted from Data Quality Objective meetings and are summarized in
20 the SAP (Appendix 7C). Data quality requirements generally are defined in
21 terms of specific objectives for precision, accuracy, representativeness,
22 comparability, and completeness. Objectives for soil sampling at the
23 218-E-8 Demolition Site are described in this section.
24

25 Precision typically is calculated either as a range (R) (for duplicate
26 measurements) or a standard deviation (σ). Precision also can be expressed as
27 a relative range (RR) (for duplicates) or a relative standard deviation (RSD).
28 When the precision for a method is not constant over the concentration range
29 of interest, the reported range or standard deviation will describe the
30 concentration dependence. The dependence alternatively could be described in
31 terms of a slope and intercept for a linear relationship, an indicated
32 function for a nonlinear relationship, or a tabulated set of precision values
33 for specific indicated concentrations.
34

35 Accuracy usually is expressed as percent recovery (P) or as percent bias
36 (P-100). When accuracy is observed to be significantly concentration
37 dependent, it could be reported in terms of a linear relationship, an
38 alternative functional relationship, or as a table of measured values.
39

40 The method detection limit is the minimum concentration of a chemical
41 constituent that can be measured reliably (i.e., it can be reported with
42 99 percent confidence that the analyte concentration is greater than zero).
43 The method detection limit is determined from a minimum of three analyses of
44 samples of a given matrix type (water, soil, etc.) spiked with the analyte of
45 interest at a concentration three to five times the estimated method detection
46 limits. The method detection limit is the standard deviation of the replicate
47 measurements (reported in concentration units) multiplied by the appropriate
48 Student's t value for the number of replicates taken for a one-tailed test at
49 the 99 percent level of confidence. Practical quantitation limit is defined
50 in SW-846 (EPA 1990) as the lowest concentration level that can be determined
51 reliably within specified limits of precision and accuracy during routine
52 laboratory operating conditions. Practical quantitation limit values are

1 tabulated in SW-846 for various EPA approved analytical methods for evaluating
2 solid waste. The practical quantitation limit values are matrix-dependent and
3 method-dependent. Typically, practical quantitation limits are listed as
4 multiples of the method detection limits for specified methods and matrix
5 types.

6
7 The performance of the analytical laboratory will be subject to method-
8 and analyte-specific quantitation limits and minimum requirements for
9 precision, accuracy, and completeness as follows:

- 10
11 • Precision: The agreement among a set of replicate measurements
12 without assumption of knowledge of the true value. Precision is
13 estimated by means of duplicate/replicate analyses. These samples
14 should contain concentrations of analyte above the MDL, and may
15 involve the use of matrix spikes. The most commonly used estimates of
16 precision are the relative standard deviation (RSD) or the coefficient
17 of variation (CV),
18

$$19 \text{ RSD} = 100\text{CV} = 100 \text{ } l_c / \bar{x},$$

20
21 where:

22
23 \bar{x} = the arithmetic mean of the x_i measurements, and l_c = standard
24 deviation. The relative percent difference (RPD) when only two
25 samples are available is (EPA 1990)

$$26 \text{ RPD} = 100 [(x_1 - x_2) / \{(x_1 + x_2) / 2\}].$$

- 27
28
29 • Accuracy: The closeness of agreement between an observed value and an
30 accepted reference value. When applied to a set of observed values,
31 accuracy will be a combination of a random component and of a common
32 systematic error (or bias) component (EPA 1990).
33
34 • Completeness: Requirements for precision and accuracy will be met for
35 at least 95 percent of the total number of determinations on quality
36 assurance and quality control samples.
37

38 More stringent requirements for precision and accuracy could be specified
39 in procedures for individual laboratory methods. In that event, the more
40 stringent requirements will apply as DQOs for this project.

41
42 Goals for data representativeness for soil sampling are addressed
43 qualitatively by the specification of sample locations and intervals in the
44 soil sampling and analysis plan. Sample data should be comparable with other
45 measurement data for similar samples and sample conditions. Comparability
46 will be achieved qualitatively by using standard techniques to collect and
47 analyze representative samples and by reporting analytical results in
48 appropriate units.
49

50 Approved analytical procedures will require adherence to reporting
51 techniques and units that are consistent with EPA reference methods to

1 facilitate the comparability of data sets in terms of precision and accuracy.
2 Actual achieved and/or used detection limits, and values for precision,
3 accuracy, and completeness will be provided in all summary reports of
4 analyses.
5

6 Failure to conform to these criteria will be documented in data summary
7 reports as described in Section 7A.7.1, and will be evaluated in the
8 validation process discussed in Section 7A.7.2. Corrective actions will be
9 initiated by the Technical Lead as appropriate, as noted in Section 7A.12, in
10 the event that the criteria initially are not achieved.
11

12 For any soil sampling activities that are to occur at the
13 218-E-8 Demolition Site subsequent to investigative sampling, the SAP
14 (Appendix 7C) will be updated to reflect current constituents of concern and
15 DQOs as project requirements.
16
17

18 7A.3 PROCEDURES

19
20 The following sections discuss sampling procedures to be used and the
21 approvals and control of these procedures.
22
23

24 7A.3.1 Procedure Approvals and Controls

25
26 The following sections describe the procedures referenced to support soil
27 sampling and analysis activities.
28

29 7A.3.1.1 Hanford Site Procedures. The Hanford Site procedures that have been
30 referenced to support soil sampling and analysis activities for the
31 218-E-8 Demolition Site are listed in the quality assurance program index in
32 the *Environmental Engineering, Geotechnology, and Permitting Function Quality*
33 *Assurance Program Plan* (WHC 1990a). Referenced procedures include EIIs
34 (WHC 1988a), and quality requirements (QR) and quality instructions (QI)
35 (WHC 1988b). Requirements relating to approval, revision, and distribution
36 control of EIIs are addressed in EII 1.2, "Preparation and Revision of
37 Environmental Investigation Instructions"; requirements applicable to QIs and
38 QRs are addressed in QR 5.0, "Instructions, Procedures, and Drawings"; QI 5.1,
39 "Preparation of Quality Assurance Documents"; QR 6.0, "Document Control"; and
40 QI 6.1, "Quality Assurance Document Control". Other controlling documents
41 that apply to preparation, review, and revision of Hanford Site analytical
42 laboratory procedures and sample management procedures are identified under
43 Criteria 5.00 and 6.00 in the *Environmental Engineering, Geotechnology, and*
44 *Permitting Function Quality Assurance Program Plan* (WHC 1990a). All of the
45 aforementioned procedures will be available on request for regulatory review.
46

47 7A.3.1.2 Participating Contractor and/or Subcontractor Procedures.

48 Participating contractor and/or subcontractor services may be procured for
49 sampling or technical assistance. All such procurements will be subject to
50 the applicable requirements of QR 4.0, "Procurement Document Control"; QI 4.1,
51 "Procurement Document Control"; QI 4.2, "External Services Control"; QR 7.0,
52 "Control of Purchased Items and Services"; QI 7.1, "Preprocurement Planning

1 and Proposal Evaluation"; and/or QI 7.2, "Supplier Evaluation" (WHC 1988b).
2 Whenever such services require procedural controls, conformance to onsite
3 procedures, or submittal of contractor procedures for onsite review and
4 approval before implementation, the requirement(s) will be identified in the
5 procurement document or work order, as applicable. Analytical laboratories
6 will be required to submit their analytical procedures as well as the current
7 version of their internal quality assurance program plans for review and
8 approval. The subject plans and procedures will be reviewed and approved by
9 operations contractor's quality assurance, sample management, and analytical
10 laboratories organization personnel, and/or other qualified personnel as
11 determined by the Technical Lead. As necessary, all reviewers will be
12 qualified per the requirements of EII 1.7, "Indoctrination, Training, and
13 Qualification" (WHC 1988a). All approved participating contractor or
14 subcontractor procedures, plans, and/or manuals will be retained as project
15 quality records in compliance with the *Document Control and Record Management*
16 *Manual*, Section 9 (WHC 1989); QR 17.0, "Quality Assurance Records"; and
17 QI 17.1, "Quality Assurance Records Control" (WHC 1988b). All such documents
18 will be available on request for regulatory review.

21 7A.3.2 Sampling Procedures

23 Soil samples for analysis by an offsite contractor laboratory will be
24 collected in compliance with EII 5.2, "Soil and Sediment Sampling"
25 (WHC 1988a). Sample numbers will be assigned as indicated in EII 5.10,
26 "Obtaining Sample Identification Numbers and Accessing HEIS Data" (WHC 1988a).
27 Sampling activities will be carried out in conformance with the sample
28 identification, container type, preparation, and preservation requirements of
29 EII 5.11, "Sample Packaging and Shipping" (WHC 1988a).

32 7A.3.3 Procedure Additions and Changes

34 Additional EIIs or modifications to existing EIIs that might be required
35 as a consequence of sampling plan requirements will be developed in compliance
36 with EII 1.2, "Preparation and Revision of Environmental Investigations
37 Instructions" (WHC 1988a). Should deviations from established EIIs be
38 required to accommodate unforeseen field situations, the Field Team Leader can
39 authorize such deviations consistent with provisions and requirements in
40 EII 1.4, "Deviation from Environmental Investigations Instructions"
41 (WHC 1988a). Deviations are documented, reviewed, and dispositioned by means
42 of instruction change authorization forms, as required by EII 1.4. Other
43 types of document change requests will be completed as required by the
44 procedures governing their preparation and revision.

47 7A.4 SAMPLE CUSTODY

49 All samples obtained during the course of this investigation will be
50 controlled from the point of origin to the analytical laboratory as stipulated
51 in EII 5.1, "Chain of Custody" (WHC 1988a). Chain-of-custody documentation
52 also will be maintained for the return of residual sample materials from the

1 laboratory. Requirements and procedures will be defined in procurement
2 documentation to subcontractor or participant contractor laboratories for the
3 return of residual sample materials after completion of analysis. Laboratory
4 chain-of-custody procedures will ensure that sample integrity and
5 identification are maintained throughout the analytical process and will be
6 reviewed and approved in advance as required by onsite procurement control
7 procedures, as noted in Section 7A.3.1.2.

8
9 Results of analyses will be traceable to the original samples through a
10 unique code or identifier, as specified in Section 7A.3. All analytical
11 results will be controlled as permanent project quality records as required by
12 QR 17.0, "Quality Assurance Records" (WHC 1988b) and EII 1.6, "Records
13 Management" (WHC 1988a).

14
15 Sample and/or data flow will be coordinated by the Commercial Analytical
16 Services (CAS) organization. The CAS organization will be responsible for
17 tracking, controlling, and verification of in-process samples and data per
18 Section 1.0, "Sample Tracking"; Section 1.3, "Data Package Control"; and
19 Section 1.1, "Data Package Verification" (WHC 1990b).

20
21 All soil samples will be screened in the field for beta/gamma and gross
22 alpha radioactivity in compliance with approved Hanford Site health physics
23 procedures (WHC 1988c). Samples must be released for offsite shipment by
24 health physics technicians before the samples can be transported to offsite
25 laboratories for analysis of dangerous constituents.

26 27 28 **7A.5 CALIBRATION PROCEDURES**

29
30 Calibration of the contracting laboratory analytical equipment will be
31 performed per applicable standard methods, subject to review and approval.

32 33 34 **7A.6 ANALYTICAL PROCEDURES**

35
36 Specific analytical methods or procedures will be reviewed and approved
37 before use in compliance with the procedures and procurement control
38 requirements noted in Section 7A.4.1.

39 40 41 **7A.7 DATA REDUCTION, VALIDATION, AND REPORTING**

42
43 Data reduction, validation of completed laboratory data packages,
44 reporting requirements, and review and records management are discussed in the
45 following sections.

46 47 48 **7A.7.1 Data Reduction and Data Package Preparation**

49
50 On completion of each group of analyses, the analytical laboratory will
51 be responsible for preparing a report summarizing the analytical results. The
52 analytical laboratory also will prepare a detailed data package that will

1 include all information necessary to perform data validation to the extent
2 indicated by the minimum applicable requirements of Section 7A.7.2. Data
3 summary report format and data package content will be defined in procurement
4 documentation subject to review and approval as noted in Section 7A.3.1. As a
5 minimum, laboratory data packages will include the following:
6

- 7 • Sample receipt and tracking documentation (including identification of
8 the organization and individuals performing the analysis, the names
9 and signatures of the responsible analysts, sample holding time
10 requirements, references to applicable chain-of-custody procedures,
11 and the dates of sample receipt, extraction, and analysis)
12
- 13 • Instrument calibration documentation, including equipment type and
14 model, with continuing calibration data for the time period in which
15 the analyses were performed
16
- 17 • Quality control data, as appropriate for the methods used, including
18 matrix-spike/matrix-spike duplicate data, recovery percentages,
19 precision data, laboratory blank data, and identification of any
20 nonconformances that might have affected the laboratory's measurement
21 system during the time in which the analyses were performed
22
- 23 • The analytical results or data deliverables, including reduced data,
24 reduction formulas or algorithms, and identification of data outliers
25 and/or deficiencies.
26

27 Other supporting information, such as initial calibration data,
28 reconstructed ion chromatographs, spectrograms, traffic reports, and raw data,
29 are included in submittal of individual data packages. All sample data, will
30 be retained by the analytical laboratory and made available for systems or
31 program audit purposes upon the request of the operations contractor, DOE-RL,
32 or regulatory agency representatives (Section 7A.9.0). Such data will be
33 retained by the analytical laboratory through the duration of the contractual
34 statement of work, at which time the data will be transmitted for archiving.
35

36 A completed data package will be reviewed and approved by the analytical
37 laboratory quality assurance manager before the package is submitted to the
38 sample management organization for validation.
39

40 The requirements of this section will be included in procurement
41 documents and/or work orders, as appropriate, in compliance with the
42 procurement control procedures identified in Section 7A.3.1.
43
44

45 7A.7.2 Validation

46

47 Validation of completed laboratory data packages will be performed by the
48 sample management organization. Data validation and reporting will be
49 performed in conformance with requirements and procedures identified in *Sample*
50 *Management and Administration* (WHC 1990b) and the *Data Validation Procedures*
51 *for Chemical Analyses* (WHC 1993b).
52

1 Data validators will perform a number of tasks on each sample delivery
2 group in response to general and specific requirements identified in the data
3 validation procedures (WHC 1993b). A sample delivery group is defined as a
4 group of samples (usually 20 or fewer) reported within a single laboratory
5 data package. These tasks are summarized as follows:

- 6
- 7 • Take delivery of the data package, stamp the receipt date on the
8 package, and make duplicate copies of the sample concentration
9 reports or report forms
- 10
- 11 • ~~Organize and review the data package for completeness as described in~~
12 ~~the data validation procedures (WHC 1993b) and document the~~
13 ~~completeness review on the applicable data validation checklist~~
- 14
- 15 • Validate the data package and qualify sample results according to the
16 procedures and criteria described in the data validation procedures
17 (WHC 1993b). Data that are rejected at any point during validation
18 will be eliminated from further review or consideration
- 19
- 20 • Check for calculation and transcription errors, applying the frequency
21 guidelines identified below
- 22
- 23 • Resolve any discrepancies identified during the review of the data
24 package, including any missing data, with the laboratory
- 25
- 26 • After the data have been validated, prepare a narrative summary of the
27 acceptability of the data, and prepare a summary of the validated
28 results in tabular and electronic formats
- 29
- 30 • Submit the data validation report, with the narrative summary, an
31 electronic media copy of the data, checklists, summary forms, and the
32 qualified laboratory concentration reports to the Technical Lead
33 within 21 days after receipt of the data package from the laboratory.
- 34

35 For this sampling and analysis project, the following frequencies will be
36 used to check for calculation and transcription errors.

- 37
- 38 • **Investigative samples and verification samples taken following soil**
39 **removal**--All reported laboratory results for at least 20 percent of
40 the samples contained in the sample delivery group and 100 percent of
41 the reported quality control samples (duplicates, matrix spikes, field
42 blanks and any performance audit samples) will be recalculated and
43 verified against the instrument printouts and bench sheet records (raw
44 data). If possible, at least one-half of the samples selected for
45 recalculation should contain positive results for the compounds
46 analyzed.
- 47
- 48 • **Confirmatory samples**--All reported laboratory results for 100 percent
49 of the samples contained in the sample delivery group and 100 percent
50 of the reported quality control samples (duplicates, matrix spikes,
51 field blanks and any performance audit samples) will be calculated and
52 verified against the raw data.

1 Reporting requirements for validation of data produced by routine and
2 special analytical methods other than EPA reference methods (EPA 1990) will be
3 established within applicable procedures for the individual methods, subject
4 to review and approval as discussed in Section 7A.3.1. The reporting
5 requirements will be in general compliance with the guidelines provided
6 previously in this section.
7
8

9 7A.7.3 Final Review and Records Management Considerations

10
11 All validation reports and supporting analytical data packages will be
12 subjected to a final technical review by a qualified reviewer at the direction
13 of the Technical Lead before submittal to regulatory agencies or inclusion in
14 reports or technical memoranda. All validation reports, data packages, and
15 review comments will be retained as permanent project quality records in
16 compliance with *Document Control and Records Management Manual*, Section 9
17 (WHC 1989) and QR 17.0, "Quality Assurance Records" (WHC 1988b).
18
19

20 7A.8 INTERNAL QUALITY CONTROL

21
22 All analytical samples will be subject to in-process quality control
23 measures both in the field and in the laboratory. The following types of
24 control samples are specified in the sampling and analysis plan for the
25 purpose of maintaining internal quality control.
26

- 27 • Duplicate Samples--Field duplicate samples are samples retrieved from
28 a single sampling location using the same equipment and sampling
29 technique, but analyzed independently. Duplicate samples generally
30 are used to verify the repeatability or reproducibility of the
31 analytical data.
32
- 33 • Trip Blanks--A trip blank for soil sampling consists of a sample
34 container of silica sand that is prepared in the laboratory,
35 transported to the sampling site, and returned unopened for analysis
36 with the actual soil samples. Analysis of the trip blank will
37 eliminate false positive results for the actual samples arising from
38 contamination during shipment.
39
- 40 • Equipment Blanks--An equipment blank for soil sampling consists of
41 pure silica sand that is drawn through decontaminated sampling
42 equipment and placed in a container identical to those used for the
43 actual field samples. Equipment blanks are used to verify the
44 adequacy decontamination procedures for sampling equipment.
45

46 Additional quality control checks will be performed by the analytical
47 laboratories as follows.
48

- 49 • Duplicates or Matrix-Spiked Duplicates--Check for analytical
50 precision.
51

- 1 • Matrix-Spiked Samples--A known quantity of a representative analyte of
2 interest is added to an aliquot (or a replicate) of an actual sample
3 as a measure of recovery percentage. Spike compound selection,
4 quantities, and concentrations will be described in the laboratory's
5 analytical procedures.
6
- 7 • Laboratory Quality Control Samples--A quality control sample is
8 prepared from an independent standard at a concentration within the
9 calibration range. Reference samples provide an independent check on
10 analytical instrument calibration.
11

12 The numbers and/or frequencies of quality control samples to be submitted
13 and analyzed with each group of soil samples are specified in the soil
14 sampling and analysis plan of the closure plan. The numbers of quality
15 control samples proposed in the sampling plan have been determined based on
16 guidance presented in SW-846 (EPA 1990).
17

18 Detailed descriptions of internal quality control requirements for
19 participating contractor or subcontractor laboratories will be provided in
20 procurement documents or work orders in compliance with standard procedures
21 noted in Section 7A.3.1.
22
23

24 **7A.9 PERFORMANCE AND SYSTEM AUDITS**

25

26 Performance, system, and program audits will begin early in the execution
27 of this sampling plan and continue through completion of activities.
28 Collectively, the audits will address quality affecting activities that
29 include, but are not limited to, measurement accuracy; intramural and
30 extramural analytical laboratory services; field activities; and data
31 collection, processing, validation, and management.
32

33 Regarding offsite contractor laboratory analyses of confirmatory soil
34 samples, performance audits of analytical accuracy will be implemented through
35 the use of quality assurance and quality control samples.
36

37 System audit requirements will be implemented in accordance with QI 10.4,
38 "Surveillance" (WHC 1988b). Surveillances will be performed regularly
39 throughout the course of sampling activities. Additional performance and
40 system 'surveillances' might be scheduled as a consequence of corrective
41 action requirements or might be performed on request. All quality affecting
42 activities will be subject to surveillance.
43

44 Sampling plan activities could be evaluated as part of environmental
45 restoration program-wide quality assurance audits under procedural
46 requirements (WHC 1988b). Program audits will be conducted in accordance with
47 QR 18.0, "Audits"; QI 18.1, "Audit Programming and Scheduling"; and QI 18.2,
48 "Planning, Performing, Reporting, and Follow-up of Quality Audits". Program
49 audits will be performed by qualified auditors in compliance with QI 2.5,
50 "Qualification of Quality Assurance Program Audit Personnel" (WHC 1988b).
51
52

1 7A.10 PREVENTIVE MAINTENANCE

2
3 All measurement and testing equipment used in the field and the
4 laboratory that directly affect the quality of analytical data will be subject
5 to preventive maintenance measures that ensure minimization of measurement
6 system downtime. Preventive maintenance instructions for field equipment will
7 be as stipulated in approved operating procedures for the equipment.
8 Laboratories will be responsible for performing or managing the maintenance of
9 assigned analytical equipment. Maintenance requirements, spare parts lists,
10 and preventive maintenance instructions will be included in individual
11 laboratory procedures or in laboratory quality assurance plans, subject to
12 review and approval. When samples are to be analyzed by a contractor or
13 subcontractor laboratory, preventive maintenance requirements for laboratory
14 analytical equipment will be as defined in the contractor laboratory's quality
15 assurance plan(s).
16
17

18 7A.11 DATA ASSESSMENT

19
20 Analytical data will be compiled and summarized by the laboratory and
21 forwarded to the sample management organization for validation as described in
22 Section 7A.7.2 before the data can be used in any assessment activities.
23 Assessments could include various statistical and probabilistic techniques to
24 compare and/or analyze data. The statistical methodologies and assumptions
25 that are to be used to evaluate data will be identified in written
26 instructions that are to be signed, dated, and retained as project quality
27 records in compliance with EII 1.6, "Records Management" (WHC 1988a) and
28 QR-17.0, "Quality Assurance Records" (WHC-1988b). These instructions will be
29 documented in the final report for each sampling and analysis project.
30
31

32 7A.12 CORRECTIVE ACTION

33
34 Corrective actions required as a result of surveillance reports,
35 nonconformance reports, or audit activities will be documented and
36 dispositioned as required by QR 16.0, "Corrective Action"; QI 16.1,
37 "Trending/Trend Analysis"; and QI 16.2, "Corrective Action Reporting"
38 (WHC 1988b). Primary responsibilities for corrective action resolution will
39 be assigned to the Technical Lead and the quality assurance coordinator.
40 Other needs for corrections to measurement systems, procedures, or plans that
41 are identified as a result of routine review processes will be resolved as
42 stipulated in applicable procedures or referred to the Technical Lead for
43 resolution. Copies of all surveillance, nonconformance, audit, and corrective
44 action documentation will be retained as project quality assurance records.
45
46

47 7A.13 QUALITY ASSURANCE REPORTS

48
49 As indicated in Sections 7A.9 and 7A.12, project activities will be
50 assessed regularly by audit and surveillance processes. At the conclusion of
51 a given sampling and analysis project, all related field and laboratory data,
52 raw data, reports, surveillance reports, nonconformance reports, audit

1 reports, and corrective action documentation will be transferred for archival
2 to the Hanford Site Records Holding Area (if documentation has not been
3 transmitted previously). In the event that original quality-affecting
4 documents are to be retained and/or controlled by others, legible copies will
5 be transmitted to the Records Holding Area for inclusion in the project record
6 file.

1
2
3
4

APPENDIX 7B

TRAINING COURSE DESCRIPTIONS

APPENDIX 7B

1
2
3
4
5

This page intentionally left blank.

Environmental and Hazardous Material Safety Training Matrix.

Employee category	Course title (length/frequency)													Compliance Category**	Total hours	
	Hazardous Communication and Waste Orientation (1 hour)	Generator Hazards Safety Training (4 hours)	Hazardous Materials Waste Job-Specific Training (length varies with each TSD unit)	Radiation Worker Training (8 hours)	Waste Site Basic (16 hours)	Scott SKA-PAK* Training (2 hours)	Cardiopulmonary Resuscitation (4 hours)	Fire Extinguisher Safety (1 hour)	Waste Site Advanced (24 hours)	Waste Site Field Experience (24 hours)	Hazardous Waste Shipment Certification (24 hours)	Certification of Hazardous Material Shipments (8 hours)	Hazardous Waste Site Supervisor/Manager (8 hours)			
1. All employees	X														1	1
2. General worker		X	X												1	5 + unit-specific training
3. General supervisor/manager		X	X												1	5 + unit-specific training
4. General nonradiological shipper		X	X							X					1.2	29 + unit-specific training
5. General hazardous material shipper		X	X								X				1.2	13 + unit-specific training
6a. Hazardous waste worker (known hazards)		X	X	X	X										1.3	28 + unit-specific training + field experience
6b. Hazardous waste worker (unknown hazards)		X	X	X	X	X									1.4	44 + unit-specific training + field experience
7. Hazardous waste supervisor/manager		X	X	X		X						X			1.5	52 + unit-specific training + field experience
8. Hazardous waste shipper		X	X	X		X				X					1,2,4	76 + unit-specific training + field experience

* Scott SKA-PAK is a trademark of Figgle International, Incorporated.
 ** Compliance categories:
 1 WAC 173-303, 29 CFR 1910.1200
 2 49 CFR 173
 3 29 CFR 1910.120 (24-hour requirement)
 4 29 CFR 1910.120 (40-hour requirement)
 5 29 CFR 1910.120 (40-hour plus 8-hour requirement).

9513320.1812

ENVIRONMENTAL AND HAZARDOUS MATERIAL SAFETY TRAINING		
	Course name	Description
1.	Hazard Communication and Waste Orientation	Course provides an overview of the federal and applicable hazard communication programs and hazardous and/or dangerous waste disposal programs.
2.	Generator Hazards Safety Training	Course provides the hazardous and/or dangerous material/waste worker with the fundamentals for use and disposal of hazardous and/or dangerous materials.
3.	Hazardous Materials/Waste Job-Specific Training	Course provides specific information on hazardous and/or dangerous chemicals and waste management at the employees' TSD unit.
4.	Initial Radiation Worker Training	Course provides radiation workers with the fundamentals of radiation protection and the proper procedures for maintaining exposures ALARA.
5.	Waste Site Basics	Course provides required information for the safe operation of hazardous and/or dangerous waste TSD units regulated under 40 CFR 264 and 265 pursuant to RCRA and WAC 173-303.
6.	Scott 'SKA-PAK' ¹ Training-SKA	Course instructs employees in the proper use of the Scott 'SKA-PAK' for entry, exit, or work in conditions 'immediately dangerous to life and health' and instructs employees to recognize and handle emergencies.
7.	Cardiopulmonary Resuscitation	Course of the American Heart Association that provides certification in cardiopulmonary resuscitation for the single rescuer (Heartsaver Course).

¹Scott SKA-PAK is a trademark of Figgie International, Incorporated.

	Course name	Description
8.	Fire Extinguisher Safety	Course provides videocassette presentation that covers types of portable fire extinguishers and the proper usage for each.
9.	Waste Site-Advanced	Course provides environmental safety information for RCRA and/or CERCLA operations and sites. Topics include regulations and acronyms, occupational health and safety, chemical hazard information, toxicology, personal protective equipment and respirators, site safety, decontamination, and chemical monitoring instrumentation.
10.	Waste Site Field Experience	Course is a 3-day field experience under the direct supervision of a trained, experienced supervisor.
11.	Hazardous Waste Shipment Certification	Course provides an indepth look at federal, state, and Hanford Site requirements for nonradioactive hazardous and/or dangerous waste management and transportation.
12.	Certification of Hazardous Material Shipments	Course provides training in dangerous material regulation of the U.S. Department of Transportation, as required by law, to those who certify the compliance of Hanford Site hazardous and/or dangerous material shipments. The main focus is on the proper preparation and release of radioactive material shipments.
13.	Hazardous Waste Site Supervisor/Manager	Course provides specialized training to operations and site management in the following programs: safety and health, employee training, personal protective equipment, spill containment, and health hazard monitoring procedures and techniques.

This page intentionally left blank.

1
2
3
4

APPENDIX 7C

SAMPLING AND ANALYSIS PLAN

1
2
3
4
5

This page intentionally left blank.

CONTENTS

1.0	PURPOSE	1
2.0	OBJECTIVE	1
3.0	SITE DESCRIPTION/BACKGROUND	1
4.0	SCOPE OF WORK	4
5.0	SAMPLING AND FIELD ACTIVITIES	4
	5.1 - SUBTASK 1A - SAMPLE LOCATION DETERMINATIONS	4
	5.2 SUBTASK 1B - SAMPLING	4
6.0	LABORATORY ANALYSIS	5
7.0	REGULATORY AND HANFORD SITE COMPLIANCE	5
8.0	REFERENCES	5

ATTACHMENT:

1	Metric Conversion Chart	Att-1
---	-----------------------------------	-------

FIGURES:

1	218-E-8 Borrow Pit Demolition Site	2
2	Soil Sampling Locations/Depth	3

**THIS PAGE INTENTIONALLY
LEFT BLANK**

1.0 PURPOSE

This document provides guidance for sampling and analysis activities associated with the proposed *Resource Conservation and Recovery Act of 1976* (RCRA) clean closure of the 218-E-8 Borrow Pit Demolition Site (Figure 1). This document is a supplement to *218-E-8 Borrow Pit Demolition Site Closure Plan* (DOE-RL 1992), and should be used in conjunction with the *Environmental Investigations and Site Characterization Manual* (WHC 1988) for specific procedures.

A metric conversion chart (Attachment 1) is provided to the reader as a tool to aid in conversion.

2.0 OBJECTIVE

Eight soil samples will be taken from specific locations (Figure 2) within a 5.5-ft-radius centered around the blasting pit. The objective of the work is to facilitate a RCRA clean closure of the site by verifying that the concentrations of all detonation activity contaminants are below action levels. Action levels are defined as levels above the Hanford Site soil background levels identified in *Hanford Site Background: Part 1, Soil Background for Nonradioactive Analytes* (DOE-RL 1993) and Model Toxic Control Act (MTCA) (WAC 173-340) residential levels. If analysis determines that levels are above both these guidelines, a phase two investigation will be developed. This is not anticipated because of the nature of detonation efficiency and weathering action.

3.0 SITE DESCRIPTION/BACKGROUND

The 218-E-8 Demolition Site is located in the northeast corner of the 200 East Area, with approximate dimensions of 600 ft x 900 ft. The borrow pit was used for demolition activities, asbestos disposal, tumbleweed incineration, and storage of hazardous waste. The demolition site was located apart from these other activities within the borrow pit. None of these other activities are believed to have contaminated the demolition site.

In November 1984, a single demolition occurred at the 218-E-8 Demolition Site. Discarded explosive chemicals were placed in a 6- to 12-in. depression dug expressly for demolition purposes. The depression no longer exists, but a 20 ft x 20 ft surface area over the depression location is roped off and marked as a dangerous waste site. The site also is marked by surveyed monuments.






Figure 1. 218-E-8 Borrow Pit Demolition Site.

218 E-8 Borrow Pit Demolition Site



Field QC Samples

- 1 Duplicate (Located at Center 0-6 in.)
- 1 Equipment Blank (Clean Silica Sand)
- 1 Trip Blank (Clean Silica Sand)



Environmental Characterization Samples → 8

H9405002.2

Figure 2. Soil Sampling Locations/Depth.

4.0 SCOPE OF WORK

Eight soil characterization samples will be taken by hand from locations at the 218-E-8 Demolition Site (Figure 2).

All sampling activities will be conducted in accordance with the following environmental investigations instructions (EII) procedures (WIC 1988):

- EII 1.1, Hazardous Waste Site Entry Requirements
- EII 1.5, Field Logbooks
- EII 1.13, Environmental Readiness Review
- EII 5.1, Chain of Custody
- EII 5.2, Soil and Sediment Sampling
- EII 5.5, 1706 KE Laboratory Decontamination of RCRA/CERCLA Sampling Equipment
- EII 5.10, Obtaining Sample Identification Numbers and Accessing HEIS Data
- EII 5.11, Sample Packaging and Shipping
- EII 14.1, Analytical Laboratory Data Management.

5.0 SAMPLING AND FIELD ACTIVITIES

This section discusses Task 1, Sampling of the 218-E-8 Demolition Site.

5.1 SUBTASK 1A - SAMPLE LOCATION DETERMINATIONS

The blasting pit will be reconstructed by removing wind-blown sand to create a 6-in-deep, 3-ft diameter hole (original diameter 1.5 ft). The pit will be located at the center of the posted dangerous waste site. The eight sampling locations will be appropriately marked (Figure 2) and if necessary, the pit diameter will be enlarged to facilitate sampling. Sample depths within reconstructed crater (Figure 2, shielded area) are based upon reconstructed crater.

5.2 SUBTASK 1B - SAMPLING

Engineering support personnel will use hand tools to obtain soil samples in accordance with information provided in Figure 2. All samples will be packaged, handled, and shipped in accordance with WIC (1988).

6.0 LABORATORY ANALYSIS

Samples collected for chemical analysis will be analyzed utilizing SW-846 methods (EPA 1986) and approved EPA 300 series methods (EPA 1983). The contaminants of concern and the methods used for testing are:

- Volatile organic analysis, method 8240
- Semivolatile organic analysis, method 8270
- Detonation residue, method 8330
- Anions, EPA 300.0
- Total nitrogen, EPA 353.1-2.

7.0 REGULATORY AND HANFORD SITE COMPLIANCE

Field quality control (QC) samples will be collected by the sampling scientist and documented in the sampling logbook in accordance with EII 1.5, "Field Logbooks" (WHIC 1988). The following is a list of the field QC samples to be collected:

- One duplicate sample at center of pit (0 to 6 in. depth) for full analysis
- One equipment blank (clean silica sand) for full analysis
- One trip blank (clean silica sand) for VOA analysis only.

9.0 REFERENCES

- DOE-RL, 1992, *218-E-8 Borrow Pit Demolition Site Closure Plan*, DOE/RL-92-53, U.S. Department of Energy, Richland Operations Office, Richland, Washington.
- DOE-RL, 1993, *Hanford Site Background: Part 1, Soil Background for Nonradioactive Analytes*, DOE/RL-92-24, Rev. 1, U. S. Department of Energy, Richland Operations Office, Richland, Washington.
- EPA, 1983, *Methods for Chemical Analysis of Water and Waste*, 600/4-79-020, U.S. Environmental Protection Agency, Washington, D.C.
- EPA, 1986, as amended, *Test Methods for Evaluating Solid Waste: Physical/Chemical Methods*, SW-846, 3rd Edition, U.S. Environmental Protection Agency, Washington, D.C.
- WHIC, 1988, *Environmental Investigations and Site Characterization Manual*, WHIC-CM-7-7, Westinghouse Hanford Company, Richland, Washington.

**THIS PAGE INTENTIONALLY
LEFT BLANK**

ATTACHMENT 1

METRIC CONVERSION CHART

The following conversion chart is provided to the reader as a tool to aid in conversion.

Into Metric Units			Out of Metric Units		
<i>If You Know</i>	<i>Multiply By</i>	<i>To Get</i>	<i>If You Know</i>	<i>Multiply By</i>	<i>To Get</i>
<u>Length</u>			<u>Length</u>		
inches	25.4	millimeters	millimeters	0.039	inches
inches	2.54	centimeters	centimeters	0.394	inches
feet	0.305	meters	meters	3.281	feet
yards	0.914	meters	meters	1.094	yards
miles	1.609	kilometers	kilometers	0.621	miles
<u>Area</u>			<u>Area</u>		
sq. inches	6.452	sq. centimeters	sq. centimeters	0.155	sq. inches
sq. feet	0.093	sq. meters	sq. meters	10.76	sq. feet
sq. yards	0.836	sq. meters	sq. meters	1.196	sq. yards
sq. miles	2.6	sq. kilometers	sq. kilometers	0.4	sq. miles
acres	0.405	hectares	hectares	2.47	acres
<u>Mass (weight)</u>			<u>Mass (weight)</u>		
ounces	28.35	grams	grams	0.035	ounces
pounds	0.454	kilograms	kilograms	2.205	pounds
short ton	0.907	metric ton	metric ton	1.102	short ton
<u>Volume</u>			<u>Volume</u>		
teaspoons	5	milliliters	milliliters	0.033	fluid ounces
tablespoons	15	milliliters	liters	2.1	pints
fluid ounces	30	milliliters	liters	1.057	quarts
cups	0.24	liters	liters	0.264	gallons
pints	0.47	liters	cubic meters	35.315	cubic feet
quarts	0.95	liters	cubic meters	1.308	cubic yards
gallons	3.8	liters			
cubic feet	0.028	cubic meters			
cubic yards	0.765	cubic meters			
<u>Temperature</u>			<u>Temperature</u>		
Fahrenheit	subtract 32 then multiply by 5/9ths	Celsius	Celsius	multiply by 9/5ths, then add 32	Fahrenheit

**THIS PAGE INTENTIONALLY
LEFT BLANK**

DISTRIBUTION

Number of copiesOFFSITE

1	U.S. Environmental Protection Agency Region 10 1200 Sixth Avenue <u>Seattle, Washington 98101</u> D. L. Duncan
1	U.S. Environmental Protection Agency Region 10 712 Swift <u>Richland, Washington 99352</u> D. R. Einan
1	Washington State Department of Ecology South Sound Center 99 South Sound <u>Lacey, Washington 98503</u> T. M. Michelena
1	Washington State Department of Ecology South Sound Center 99 South Sound <u>Lacey, Washington 98503</u> T. M. Michelena (Ecology, Library)
1	Washington State Department of Ecology Nuclear Waste Program 1315 West 4th <u>Kennewick, Washington 99336-6018</u> F. Ma
1	Confederated Tribes and Bands of the Yakima Indian Nation P.O. Box 151 <u>Toppenish, Washington 98948</u> Mr. Russell Jim, Tribal Council
1	Nez Perce Indian Tribe P.O. Box 365 <u>Lapwai, Idaho 83540-0365</u> Ms. Donna Powaukee, NPTEC
1	Confederated Tribes of the Umatilla Indian Reservation P.O. Box 638 <u>Pendleton, Oregon 97801</u> Mr. J. R. Wilkenson

ONSITE

4	<u>U.S. Department of Energy, Richland Operations Office</u>	
	E. D. MacAlister (2)	S7-55
	E. M. Mattlin	S7-54
	DOE-RL Public Reading Room	A1-65
1	<u>Pacific Northwest Laboratory</u>	
	Technical Library	K1-11
13	<u>Westinghouse Hanford Company</u>	
	R. E. Bolls	T3-04
	D. M. Korematsu-Olund	H6-23
	M. M. Owens	H6-31
	R. D. Pierce	T3-04
	S. M. Price	H6-23
	F. A. Ruck III	H6-23
	B. D. Williamson	B3-15
	Central Files	L8-04
	DMKO/LB	H6-23
	EPIC (3)	H6-08
	OSTI	L8-07
1	<u>MACTEC</u>	
	GSSC (1)	A4-35