



START

DEPARTMENT OF THE ARMY
WALLA WALLA DISTRICT, CORPS OF ENGINEERS
WALLA WALLA, WASHINGTON 99362-9265

REPLY TO
ATTENTION OF:

September 14, 1993

Received
9/17/93
T000126
RECEIVED
SEP 14 1993
V. R. DRONEN
1037596

Hanford Program Office

Serial Letter 93PM102

Subject: Task Order DE-AT06-93RL12107, Environmental Restoration
Storage and Disposal Facility, Modification A004 and A005

Copies to Clark
Mike Casbar
Mike Collins

Mr. G. L. Amidan, Chief
Acquisition Branch
U.S. Department of Energy, Richland Operations Office
P.O. Box 550, MSIN A7-80
Richland, Washington 99352-0550

Dear Mr. Amidan:

Reference your letter, dated August 20, 1993, Serial Letter
93PM098, dated August 23, 1993, and your letter, dated
September 9, 1993, all concerning the above subject.

The subject Modification A004 for the conceptual design has a
fixed deliverable date for the draft conceptual design report of
December 6, 1993, and for the final conceptual design report of
February 28, 1994. The final conceptual design date is a
potential Tri-Party Agreement Milestone. When we signed the
Modification A004 Face Page on August 23, 1993, it was expected
you would sign the Face Page shortly thereafter.

The Face Page was not signed until September 7, 1993, and
furnished until September 9, 1993. This is a 17 day delay to a
critical Environmental Restoration Division project and could
impact the potential TPA Milestone.


We will meet with our contractor to determine if the fixed
deliverable dates can still be met. We will try to meet the
fixed deliverable dates, however, this is your notice that we may
have to request a time extension for the above delay.



94132910254

If you have any questions, please call me at 376-1250.

Sincerely,



John H. Jacobson, P.E.
Project Manager
Hanford Program Office

Copies Furnished:

R.P. Angulo, DOE-RL, PRO
M.S. Collins, DOE-RL, PMD
B.L. Foley, DOE-RL, ERD
V.R. Dronen, WHC, EA/PRJ
C.E. Hodge, WHC, EA/PRJ
W.L. Greenwald, USACE

9413291.0255