

START

0025199

Change Number M-03-92-03A	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date 18 NOV 92								
Originator Robert A. Smith	Phone 376-8041									
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager										
Change Title Modify Interim Milestone M-03-03, "Complete Vitrification Building and HWVP Detailed Design".										
Description/Justification of Change <p>This change request modifies the due date for interim milestone M-03-03, "Complete Vitrification Building and HWVP Detailed Design" based on changes which increased the scope of work. The scope of work associated with the design of the Vitrification Building and HWVP was increased due to the incorporation of lessons learned from DWPF (Savannah River) into the design. An evaluation performed on the impact of this change indicates a 6-month slip in the completion of the design due to this additional work scope. The delay in the completion of the detailed design does not impact the completion of construction, the hot startup date, or the other interim milestones.</p> <table border="1"> <thead> <tr> <th>Number</th> <th>Title</th> <th>Old Date</th> <th>New Date</th> </tr> </thead> <tbody> <tr> <td>M-03-03</td> <td>Complete Vitrification Building and HWVP Detailed Design</td> <td>June 1994</td> <td>December 1994</td> </tr> </tbody> </table> <p>This milestone represents the completion of detailed design for the HWVP Vitrification Building and the balance of the plant with the exception of the Frit/Cold Chemical Building design (C375). Completion of detailed design is attained when design media has been issued "Released for Construction".</p> <p>This Change Request is based upon an HWVP schedule agreed to by DOE, WHC, Fluor, UCAT, and the State of Washington Department of Ecology on November 18, 1992. Any change to this schedule will be evaluated against this (11/18/92) schedule and any change which may affect an interim or major TPA milestone will not be allowed unless all parties agree to the change.</p>			Number	Title	Old Date	New Date	M-03-03	Complete Vitrification Building and HWVP Detailed Design	June 1994	December 1994
Number	Title	Old Date	New Date							
M-03-03	Complete Vitrification Building and HWVP Detailed Design	June 1994	December 1994							
Impact of Change <p>There is no impact to other interim or major TPA milestones due to this change. The revised date for this milestone still supports the HWVP Hot Startup in December 1999.</p>										
Affected Documents Hanford Federal Facility Agreement and Consent Order										
Approvals <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved										
DOE <i>[Signature]</i>	11/24/92 Date									
EPA <i>[Signature]</i>	12/1/92 Date									
Ecology <i>[Signature]</i>	12/3/92 Date									

23127520424