

0.21178

Final

Meeting Minutes Transmittal/Approval Unit Manager's Meeting: 100 Aggregate Area/100 Area Operable Units 740 Stevens Center, Room 1200, Richland, Washington May 26, 1993

FROM/APPROVAL:Eric	Date 6/23/93 D. Goller, 100 Area Unit Manager, RL (A5-19)
APPROVAL: Jack	W. Donnelly, 100 Aggregate Area Unit Manager, WA Department of Ecology
APPROVAL:	Date 6-23-93
Den	nis Faulk, 100 Aggregate Area Unit Manager, EPA (B5-01)
Meeting Minutes are attac	ched. Minutes are comprised of the following:
Attachment #1	- Meeting Summary
Attachment #2	- Attendance Sheet
Attachment #3	- Agenda
Attachment #4	- Action Item Status List
Attachment #5	- 100 Area Operable Units Summary May 1993
Attachment #6	- DSI Transmitting Waste Control Plan for the 100-BC-2 Field Investigations
Attachment #7	- DSI Transmitting Description of Work for the 100-BC-2 Vadose Investigation
Attachment #8	- Waste Control Plan Rev 1, 100-KR-1
Attachment #9	- Status of M-30-05 Activities
Attachment #10	- 100-HR-3 Groundwater Treatability Tests
Attachment #11	- 116-C-2C Pluto Crib Sand Filter 100-BC-2 Operable Unit
Attachment #12	 Justification for Not Performing Limited Field Sampling at the 116-C- 2C Pluto Crib Sand Filter

Prepared by:

Suzanne Clarke, Kay Kimmel, GSSC (A4-35)

Concurrence by:

Bob Henckel, WHC Obordinator (H6-02)

STATE SOLD STATE OF THE STATE O

Attachment #1 Meeting and Summary of Commitments and Agreements

Unit Manager's Meeting: 100 Aggregate Area/100 Area Operable Units May 26, 1993

- 1. SIGNING OF THE APRIL 100 AREA UNIT MANAGER'S MEETING MINUTES Minutes were reviewed and approved with no changes.
- 2. ACTION ITEM UPDATE: (See Attachment 4 for complete status, items listed below indicate the update to Action Items made during the meeting):

1AAMS.9 No additional information.

1AAMS.15 No additional information.

1AAMS.16 No additional information.

- 3. NEW ACTION ITEMS: No new action items were initiated this month.
- 4. INFORMAL TRANSMITTALS: The following documents were informally transmitted to the Regulators:
 - Validated data (see attachment #5 for the transmittal letters).
 - Waste Control Plan for the 100-BC-2 Field Investigations was informally transmitted to the Regulators (see attachment #6). Comments are requested by June 9, 1993, if possible. The comments require resolution by the end of June in order to prevent impact on schedules.
 - Description of Work for the 100-BC-2 Vadose Investigation was informally transmitted to the Regulators (see attachment #7).
 - Waste Control Plan (Rev. 1) for 100-KR-1 is provided as attachment #8.

5. 100 AREA ACTIVITIES:

- <u>Milestone 30-05</u> Robert E. Peterson presented an update of activities being performed to fulfill the M-30-05 Milestone (see attachment #9). A report entitled *Equipment Installations and Monitoring Activities to Satisfy TPA Milestone M-30-05* and a draft agreement form concerning the scope of the milestone were informally transmitted to the Regulators. A meeting to discuss the scope of the milestone is planned for June 13, 1993.
- Treatability Study Status: There will be an open house for the 100-Area Treatability Test equipment at 1:00 p.m. tomorrow, May 27 near FFTF.
- 100-HR-3 Treatability Study: Jim Duncan presented the results of the bench studies for the soil

washing treatability study, see attachment #10.

- 100-HR-1 Excavation Treatability Study: Joan Woolard led a discussion concerning the content of an article for the TPA Focus flier planned for distribution to the general public. The article is anticipated for distribution on June 7, 1993.
- Reduction of Analyte List: Jim Yokel led a discussion concerning analyte lists for future 100-Area groundwater monitoring. At the April 100-Area Unit Managers meeting the Regulators were provided with a list of analytes that were eliminated from the analyte list during the previous groundwater sampling round. It was proposed that these analytes continue to be eliminated from future sampling rounds upon Regulator concurrence. The Regulators concurred that hydrazine analyses be eliminated from future groundwater monitoring activities; however, tritium and gross alpha and gross beta should be retained on analyte lists.
- <u>Limited Field Sampling for the 116-C-2C Pluto Crib</u>: Kevin Kytola presented a proposal and justification for not performing the limited field sampling in the subject crib (see attachments #11 and #12).
- Attachment #5 was provided for general information on the 100 Areas Operable Units.
- <u>D & D</u> Mike Hughes described past, current, and future Decontamination and Demolition projects in the 100-Areas. He indicated that over 200 facilities had already been decommissioned and there were over 100 surplus facilities waiting on D&D. Five buildings have gone through D&D, this year-to-date, with three more scheduled.
- Scoping meeting for the 100-DR-2 work plan is scheduled for 9:30 a.m. June 1, 1993.

Attachment #2

100 Aggregate Area Unit Manager's Meeting Official Attendance Record May 26, 1993

Please print clearly and use black ink

PRINTED NAME	ORGANIZATION	O.U. ROLE	TELEPHONE
Evic Goller	DOE-EL	Part Dradier 100 Avec Unit Mar	(509) 376-7326
BOB SCHECK	GSSC-DAMELY,	Noore	(503) 946-0176
N.M. Naknimbolks	WHC	Comination	(509)376-8139
DIRK DUNNING	OR DOE	ORHC	(503) 378-3187
Jon Jours	PNC	Pasonom office	315-2710
Steve WESS	WHC	100 ggyt and	376-1683
RP HENCKEL	WHC	100 APEA	(509) 376-2091
BOB PETERSON	WHC	100 AREA GROUNDWT	R (509)376-5858
KEUN KYTOLA	41716	100-BC-1 100-BC-1	509-372-1662
Juin Duvian	WHC	100-HR 3 Gdwfn	509) 372 -0896
Pamela Innis	EPA	UNIT MANAGER	509/376-4919
E Lavry Gadbois	EPA	c t	" " 9884
2 Doubis Fault	GAZ	11 (6-8631
Planer Blaver	I EM) (,	6-8665
C. Market	Ecclique	UN	731-3012
Cary Freetman	Eldojy	un	736 - 3026
A. D. Krus	WHC	100-NR-1 100 Area Sources	376-5634
R.L. Biggerstaff	WHC	100 Areas Gw	3765634
A.L. Langstaff	WHC	100 BC	376-6056
Joseph Mollusky	PRC	EPA Support	206 624-2692
CHUCK CLINE	Ecology		206 438-7556
JERRY YOKK	Furnowy	Hydrogeo, Suport The H. Tuppe 12 Dib GEENERM	736-3009
Word Staubitz	US65 '	EPA Support	206 593-6514
Lax Linnec	MACTEC	RL SUPPORT	509-376-1985
Suzanne E. Clarke	Danies & Moore	658C to Rb	509-376-8189

Attachment #3 Agenda

Unit Manager's Meeting: 100 Aggregate Area/100 Area Operable Units May 26, 1993

100 Area General Discussions

- D & D Mike Hughes
- M-30-05 Robert E. Peterson
- Treatability Studies
 - 100-HR-1 Excavation Treatability Study Jil Frain
 - Soil Washing Treatability Study Jim Field
 - 100-HR-3 Treatability Study Jim Duncan

Operable Unit Status - Questions - Naiknimbalkar/Ayres/Krug/Steve Vukelich/Jim Roberts/Kytola

Action Item Status

Attachment #4

Unit Manager's Meeting: 100 Aggregate Area/100 Area Operable Units May 26, 1993

Action Item Status List

ITEM NO.	ACTION	STATUS
1AAMS.9	DOE shall send a letter to Ecology, suggested from S. H. Wisness to D. Jansen with a cc. to EPA, explaining what is included in the ER Program for the N Reactor Area and how the multiple programs will be handled organizationally. Action to J. D. Goodenough (2/27/92). Action: E. D. Goller (5/27/92).	Open. Related to the N Areas Issues Papers. No answer 7/29/92. No additional information (8/26/92). On General Topics Agenda for October (9/23/92). No new information (5/26/93).
1AAMS.15	Provide response to April 2 EPA letter concerning river seeps. Action: Eric Goller (RL) 7/29/92.	Open (7/29/92). In DOE for transmittal (8/26/92). No additional information (5/26/93).
1AAMS.16	DOE should transmit Revision 1 of M-30-01.	Open (7/29/92). In DOE for transmittal (8/26/92). No additional information (5/26/93).


100-BC-1 SOURCE OPERABLE UNIT WORK SUMMARY May 26, 1993

Task 11 - Qualitative Risk Assessment:

 $\ensuremath{\mathsf{DOE/RL\text{-}HQ}}$ comments are currently being incorporated into the QRA and LFI.

Task 13 - Limited Field Investigation (LFI) Report:

The report has gone through internal WHC review and comments are being incorporated. Submittal of the document for DOE/RL review is anticipated to be at the end of May 1993.



o/Page 2 of 25

100-BC-2 SOURCE OPERABLE UNIT WORK SUMMARY

May 26, 1993

RI/FS Work Plan:

DOE/RL - HQ comments have been incorporated and the document is due to EPA and Ecology on May 21, 1993 for review. This work plan addresses all of the remaining source operable unit waste sites in the 100-B/C Area.

100-BC-5 STATUS


- 1ST QUARTER (JULY), 2ND QUARTER (OCTOBER), 3RD QUARTER (JANUARY), 4TH QUARTER (APRIL) GROUNDWATER SAMPLING COMPLETE. SAMPLING WILL BE ON A SEMI-ANNUAL BASIS STARTING IN OCTOBER 1993.
- SAMPLE VALIDATION REPORTS FOR DRILLING SAMPLE DATA AND 1ST QUARTER GW SUBMITTED DECEMBER 31, 1992
- SAMPLE VALIDATION REPORT FOR 2ND QUARTER GW SUBMITTED APRIL 14, 1993
- LFI REPORT ACTIVITIES IN PROGRESS

100-KR-4 STATUS


- 1ST QUARTER (SEPTEMBER), 2ND QUARTER (DECEMBER), 3RD QUARTER (MARCH) GROUNDWATER SAMPLING COMPLETE
- SAMPLE VALIDATION REPORTS FOR DRILLING SAMPLE DATA AND 1ST QUARTER GW SUBMITTED MARCH 12, 1993


100-FR-3 STATUS

- ALL FY92 DRILLING ACTIVITIES COMPLETE (DECEMBER)
- 1ST QUARTER (DECEMBER), 2ND QUARTER (APRIL) GROUNDWATER SAMPLING COMPLETE
- SAMPLE VALIDATION REPORT FOR DRILLING SAMPLE DATA SUBMITTED MARCH 12, 1993



5/Page 5 of 25





#5/Page 7 of 25

FY 1993 Activities for 100-DR-1 N.M. Naiknimbalkar

May 1993 Status Report

100-DR-1 DATA VALIDATION STATUS

Nonintrusive Data Validation:

The data validation reports for Electrical Facilities, and 108-D Office Building was submitted to DOE-RL/Regulators.

100-DR-1 QUALITATIVE RISK ASSESSMENT STATUS

<u>Qualitative Risk Assessment</u> <u>Document Preparation:</u>


SAIC/Golder has prepared this report.

o Qualitative Risk Assessment Report was received on 3-31-93 and was released through Westinghouse Document Control System on 4-19-93. Copies were submitted to DOE-RL for distribution to Regulators.

LFI Report

IT is preparing this document.


o LFI Report Due: 08-09-93.



OU MANAGERS MEETING - MAY 93

100-FR-1

- Excavation for the four vadose Test Pits (116-F-1B, 116-F-1C, 116-F-3, and 116-F-9D) has been completed. Slightly elevated counts were encountered in the Animal Waste Leach Trench (116-F-9D) and in the Fuel Storage Basin trench (116-F-3). Peak counts in the 116-F-9D were approximately 250 cpm and approximately 2500 cpm in the 116-F-3 trench.
- Preliminary laboratory data from the Vadose boreholes is beginning to arrive.



5/Page 11 (


100 HR-3 GROUNDWATER OPERABLE UNIT WORK SUMMARY 5/19/93

TASK 6 - GROUNDWATER INVESTIGATION

Quarterly Monitoring - Four rounds of groundwater samples have been taken. The fifth round is scheduled for August 1993 and will sample for a reduced analyte list.

 ${\it Data\ Validation}\ -$ First and second round groundwater data has been validated. The third round is being validated.

 $\it LFI\ Report\ -\ The\ LFI\ Report\ is\ in\ progress\ and\ is\ scheduled\ for\ release\ in\ August.$





FY 1993 ACTIVITIES FOR 100-KR-1

MAY 1993 STATUS REPORT N.M. Naiknimbalkar

0	Four Vadose	Boreholes	October/November 1992
	116-K-1	Effluent Crib	Completed
	116-K-2	Effluent Trench	Completed
	116-KE-4A	Retention Basin	Completed
	116-KW-3A	Retention Basin	Completed
0	Four Test P	its	
	116-KE-4B 116-KE-4C 116-KW-3B 116-KW-3C		Completed Completed Completed Completed
0	Sample Anal	ysis	March 93
0	Data Valida	tion	April 93

All vadose borehole and test pit sample validation data was submitted to DOE-RL for distribution to Regulators.






5/Page 16 of 2

100 NR-2 GROUNDWATER OPERABLE UNIT WORK SUMMARY 5/19/93

TASK 6 - GROUNDWATER INVESTIGATION

Quarterly Monitoring - Three rounds of groundwater samples have been taken.

Data Validation - The soil data has been validated.



Status of 100-Area Wide Activities May 1992

River Impact Studies

Regulator Review of Columbia River Impact Evaluation Plan. EPA and Ecology commented on Draft B of the Columbia River Impact Evaluation Plan; the comment responses were sent to the regulators on 4/29/93. When the approval is given, a public review draft will be distributed (Primary Document)

River sediment sampling field work completed. The last sample results have just been returned from the lab and are being readied for validation. Report preparation has begun.

Cultural Resources Investigations

Evaluations of past excavations (from 100-K) and consultations with State Historic Preservation Office continues; results of radiocarbon dating have not yet been received.


100-Area Ecological Investigations

Aquatic Sampling report has recently been distributed

Work has begun to delineate habitats of concern as identified in the Hanford Site Baseline Risk Assessment Methodology Report and the Columbia River Impact Evaluation Plan. (No change)


Statements of work have been issued to PNL to 1) perform a literature search on the ecotoxicology of contaminants of concern for ecological investigations, and 2) make recommendations on methodologies for developing river sediment quality criteria.

A draft of the 100 Areas CERCLA Ecological Investigations report, with analysis of sample results, is in initial review.



100-HR-2

 Geophysical Exploration of select burial grounds has commenced. This survey is to confirm cell orientations and boundary extent. Selected sites are 118-H-1, 118-H-2, 118-H-3, and the Buried Thimble site. Other sites may be further investigated when needed.



100 AREA TREATABILITY STATUS Soil Washing

May 1993, Unit Managers Meeting

Soil washing tests are on schedule. Wet sieving of samples from the 116-D-1B trench and the test pit near the middle of the 116-C-1 trench has been completed. Preliminary gamma scanning by particle size has been completed for soils from the 116-D-1B trench. The radioactivity level in coarse soils from 116-D-1B was found to be two to three orders of magnitude lower than in soil particles less than 0.25 mm. The soils in 116-D-1B are mostly coarse sand with 80% to 85% of the particles greater than 0.25 mm in diameter.

PNL has indicated that a visit to the laboratory may be scheduled any time during the first week of June.

DON'T SAY IT --- Write It!

DATE: May 10, 1993

TO: Jack Donnelly, Ecology Kennewick FROM: Eric Goller, RL A5-19
Paul Beaver, EPA B5-01 Telephone: 376-7326

cc: Jim Patterson, WHC H6-27 (w/o atts.)
Bob Henckel, WHC H6-02 (w/o atts.)
Alan Krug, WHC H6-02 (w/o atts.)
Bob Scheck, D&M G1-01
Kay Kimmel, D&M G1-01 (w/o atts.)

SUBJECT: 100-DR-1 OU LFI SOURCE INVESTIGATION VALIDATED DATA

Attached please find a document reporting validated data summaries from 100-DR-1 OU LFI source investigations. The document title and WHC identification number are:

WHC-SD-EN-TI-145 Data Validation Report for the 100-DR-1 Operable Unit Electrical Facilities, rev. 0.

Please feel free to contact me with any comments or questions regarding this document. In addition, comments or questions regarding the technical elements of this document can be directed to Bob Henckel (376-2091) or Alan Krug (376-5634).

DON'T SAY IT --- Write It!

DATE: May 10, 1993

TO: Dennis Faulk, EPA

B5-01

FROM: Eric Goller, RL

A5-19

Ted Wooley, Ecology

Kennewick

Telephone: 376-7326

cc: Jim Patterson, WHC H6-27 (w/o atts.)

Bob Henckel, WHC H6-02 (w/o atts.)
Alan Krug, WHC H6-02 (w/o atts.)
D Goswami, Ecology Kennewick (w/o atts.)

Bob Scheck, D&M G1-01

Kay Kimmel, D&M G1-01 (w/o atts.)

SUBJECT: 100-BC-5 OU LFI GROUNDWATER INVESTIGATION VALIDATED DATA

Attached please find a document reporting validated data summaries from 100-BC-5 OU LFI groundwater investigations. The document title and WHC identification number is:

WHC-SD-EN-TI-139 Data Validation Report for the 100-BC-5 Operable Unit Second Round, rev 0.

Please feel free to contact me with any comments or questions regarding this document. In addition, comments or questions regarding the technical elements of this document can be directed to Bob Henckel (376-2091) or Alan Krug (376-5634).

DON'T	SAY	IT	Write	lt!

100-B/C Area Unit Managers

Attachment #6

May 26, 1993

Page 1 of 1

DATE:

FROM:

K. O. Kytola

H6-02

Telephone: 2-1662

cc: A. D. Krug R. P. Henckel

H6-02 H6-02

SUBJECT: WASTE CONTRAL PLAN FOR THE 100-BC-2 FIELD INVESTIGATIONS

Attached for your review and approval is the waste control plan for the 100-BC-2 Limited Field Investigation (LFI) wastes. This plan identifies the waste control site as the same site that is currently storing the waste generated by the 100-BC-1 LFI. Please be prepared to sign the waste control plan on June 4, 1993.

Attachment #7 DATE:

Page 1 of 1

May 26, 1993

100-B/C Area Unit Managers TO:

DON'T SAY IT --- Write It!

FROM:

K. O. Kytola

H6-02

Telephone: 2-1662

cc: A. D. Krug R. P. Henckel H6-02 H6-02

SUBJECT: DESCRIPTION OF WORK FOR THE 100-BC-2 VADOSE INVESTIGATION

Attached for your review and approval is the "Description of Work for the 100-BC-2 Vadose Boreholes: 116-C-2A Crib and 116-C-2C Sand Filter. These activities are in association with the 100-BC-2 Operable Unit work plan that is currently out for regulatory review. Please review and sign the Description of Work by June 14, 1993. The field activities are scheduled to begin on July 1, 1993.

Attachment #8

Page	1	of 4	}		
		Page	1	of	4

WASTE CONTROL PLAN REV 1

The document is revised to relocate the KR-1 waste from current location to a new location within KR-1 Operable Unit. (See attachment 2)

Work Scope Description <u>Task 5 (Vadose Investigation) of 100-KR-1 and Task 6 (Groundwater Investigation) of 100-KR-4 Operable Units.</u>					
List Constituents of Concern See attachment 1					
Site Description	100-KR-1 an	<u>d 100-KR-4 Oper</u>	<u>rable Units, Ha</u>	nford Site, Richland, Washington.	
References <u>DO</u>	E/RL-90-20 and	DOE/RL-90-21	Rev	ODate ApprovedSeptember 1992	
Safety Class 3 I N.M. Naiknim Preparer/Project	balkar MM	Muk aus	ale	- <u>12-93</u>	
Field Team Leader	./				
		IDW Coordinato	r <u>L. Russell/G</u>	G. Hopkins	
•	······································				
Planned Start and	l Finish Dates: From	m <u>May 1992</u>	ro <u>June 1992</u>		
Waste Storage Facility ID Number(s) N/A					
Field Screening M	lethods				
Method	Frequency	Reference	Detection Range	Analyst	
OVM	Continuous	EII 3.4	.1-1000 ppm	Geologist	
GM	Per_RWP	WHC IP 0692	0-100,000cpm	HPT	
PAM	Per RWP	WHC IP 0692	0-100,000cpm	нет	
Ludlum (19c)	Continuous	EII 3.4	0-100,000cpm	Geologist	
рH	Ex Borehole	Per HWOP	1-14	Geologist	
Colormetric Tubes	Per HWOP	Per HWOP	Varies with	Site Safety Officer containment	
Methods of Validating Field Screening Data					
Method	Frequency	Reference	Threshold	Analyst	
Calibration of	Per EII 3.2	Per EII 3.2	Per EII 3.2	Geologist	
Instrument				Site Safety Officer	
			<u>_</u>	HPT	
APPROVALS (Print/ N.M. Naiknimbalka Project/RI Coordi		camba 5	13/93 G.G. Hopkir IDW Coordin	nator	
T.W. Spicer	/// A/DUCL	I.W. Spicer 1W-Alput 5//7/93 Gary Corrigan Admin 5-13-35 Field Team Leader/Cognizant Engineer Quality Assurance (if required)			

Safety Function:

WASTE CONTROL PLAN REV 1

Waste Site Coordinate Location See attachment 2 for location of waste sites 116-K-1, 116-K-2, 116-KE-4A, 116-KW-3A

Waste Container Storage Area(s) Coordinate Location(s) <u>See attachment 2. The location has been verbally approved by Unit Managers during April UM meeting.</u> NK5880 / WK3660 (116-K-1 Crib Fences Area)

Requirements for Soil Pile Sampling (if any) N/A

Nonregulated Material Disposal Location(s) Central Waste Landfill (paper, plastic, etc.) Soils, water and slurry will be dumped near borehole or well outside exclusion zone.

Sketch of Work Site

See attachment 2.

APPROVALS (Print/Sign Name and Date)

L.E. Gadbois LESSALDIS, May 17, 1993

Eric Goller Zun

DOE/RL

N.M. Naiknimbalkar


Project/RI Coordinator

WASTE CONTROL PLAN REV 1

100-KR-1 and 100-KR-4 Operable Units

<u>List of Analytes (Soil Samples)</u>	List of Analytes (Groundwater)
ICP/AA metals	ICP/AA metals
Mercury	Mercury
Cyanide	Cyanide
VOA	VOA
Semi-VOA	Semi-VOA
PCB's/Pesticides	PCB's/Pesticides
Anions Fluoride Nitrate	Anions Fluoride Sulfate
Sulfate	рН
	Conductivity
Gross alpha	Gross alpha
Gross beta	Gross beta
Gamma spec.	Gamma spec.
Sr-90	Sr-90
C-14	U-235, 238
U-235, 238	Pu-239, 240
Pu-239, 240	Am-241
Am-241	
Total Activity (222S Lab)	C-14
(Tritium
	Tc-99
	Total Activity (222S Lab)
	(2225 Lab)

ATTACHMENT 1



4-16-92 903-1277/36322

STATUS OF M-30-05 ACTIVITIES

"Install equipment and initiate monitoring activities to perform long-term evaluation of river/aquifer interaction . . . " (September 1993)

EPA Comments on DOE/RL-92-64 (M-30-04)

 Comment responses informally transmitted at 4/28/93 unit managers' meeting -- formal transmittal in process

Field Equipment Installations

- Continued operations at 100-B, 100-H, and 100-F Areas; conductivity probe at 100-H
- Obtained data from temporary arrays at 100-K (February), 100-D (April), and 100-F (May)
- New automated stations completed in May at 100-K and 100-D; remaining stations at 100-F, 100-B, and 100-H planned for June

Initiate Monitoring Activities for Long-Term Evaluation

- Draft planning document covers tasks associated with M-30-05, including equipment installations and applications for data
- Satisfies need to document M-30-05 activities regarding "Installation of field equipment" and "Initiation of monitoring activities"
- Synopsis of plan included with NPL Agreement regarding milestone completion criteria

Tasks include in NPL Agreement

- Analyze Existing Information on Groundwater Direction and Rate of Flow (Update to Hartman and Peterson, 1992)
- Deploy Temporary Transducer Arrays
- Install Automated Water Level Recorders
- Continue Steel Tape Measurements
- Obtain Borehole Velocity Measurements
- Initiate Field Activities for Bank Storage/River Interaction Studies
- Maintain Field Data Logger Systems Capability

Task 1: Analyze Existing Flow Regime Information

- Regional Flow Regime
- For each reactor area:
 - > Water Table Maps (Historical conditions, seasonal high and low; flow direction and gradients; inland extent of river influence)
 - > Hydrostratigraphy (Units; profiles perpendicular and parallel to river)
 - > Vertical Gradients, Other Results . . .
- Columbia River Flow Characteristics
 - > Hydrographs from river stations, gradients
- Aquifer Test Results

100-HR-3 GROUNDWATER TREATABILITY TESTS

EX SITU REDUCTION/PRECIPITATION - ION EXCHANGE

- CURRENT STATUS
 - COMPLETED THE CHROMIUM REDUCTION/PRECIPITATION TESTS
 - SAMPLES ARE AWAITING LABORATORY ANALYSIS
 - FORMATION OF A NON SETTLEABLE PINFLOC (COLLOIDIAL SUSPENSION)
 - CORRECTIVE ACTIONS: POLYELECTROLYTE POLYMER
- NEXT LABORATORY PHASE
 - BEGAN THE URANYL PHOSPHATE PRECIPITATION TESTING
 - ION EXCHANGE RESINS BEING CONDITIONED

FLS:	comoval of withte, & Uranum	Actua 12972 0326	January 27, 1993.
ch	comate, Nitrate, & Ovancum	(NI) CODE1	1993 3Feb 4Mar 1Abr 6May 4Jun 2Jul 3Aug 8Sep 6Oct 3Nov
09	:		0 \$
09	SHOUNDMATER THEATABILITY TESTS	160.000	12Apr 229Nov
0901	Popta TESTS	95.000	12Apr - 0 X 25Aug
090101	SET UP (CENTRIFUSE, PUMPS, AND OTHER APPARATUS)	5,000 N. BECK	12Apr 16Apr
090102	Fe304-Ns2S	12.000 N. BECX	18Apr Hay
090103	SET_UP_(CENTRIFUSE, PUMPS, AND OTHER APPARATUS)	5.000 M. BECK	Stay 0 x 11May
090104	Na2HP04	15.000 M. BECK	12 lay 22m
090105	ANALYSIS (U. Cr. NO3)	40.000 T. DALE	19Apr State
090105	KINETIC STUDY/CONFIRMATORY TESTS	33.000 N. BECK	15\m 2\m 2\m 2
090107	ANALYSIS (U. Cr. NOS)	17.000 T. DALE	3Aug 25Aug
0902			0 \$
0902	ANION TESTS	150.000	12Apr 29Nov
090201	SET UP (CENTRIFUSE, PUMPS, AND OTHER APPARATUS)	19.000 N. BECK	12Apr GHay
090202	CONTACTING TESTS	20.000 M. BECK	7Hay 4Akm
090203	AHALYSIS (U. Cr. NO3)	25.000 T. DALE	7 Hay 11 Jun
090204	BREAKTHROUGH/CONFIRMATORY TESTS	25.000 N. BECK	14un 0 5 20u1 Page
090205	CYCLING TESTS	21.000 N. BECK	21.011 - 19.00
090207	ANALYSIS (U. Cr. NO3)	51.000 T. DALE	14\lambda = 35ep = 7
090208	WAITE REPORT	64.000 N. BECK	20007
090209	ISSUE REPORT	1.000 N. BECK	Project: SMIT SMIT Date: 9Apr93 11: 52
Lo	egend		GROUNDMATER TREATABILITY TESTS
Early	СРИ С		Page: 1 Drawn by GMIKNET Graphics
	·		

BIODENITRIFICATION

- **CURRENT STATUS**
 - EXPERIMENTS ON THE EFFECT OF pH HAVE BEEN COMPLETED
 - EXPERIMENTS BEGINNING ON:
 - CARBON RATIOS;
 - TEMPERATURE;
 - CARBON SOURCE.

Scheduled Finish

1/7/94

Scheduled Start

11/26/92

Date: 4/30/93

	, ,			<u> </u>		
	2	QUALITY ASSURANCE	11/29/92	1/7/94		
19	3	PREPARE TEST DOCUMENTS	11/26/92	2/10/93		
12	9	TEST SET UP	2/2/93	3/30/93		
ENS	16	TESTING	3/25/93	8/2/93		
STEVENS	17	Task 3,4.1 InhibitionTasts	3/25/93	4/19/93		}
\$ 0.5	24	Task 3,4,3 pH Tests	4/14/93	5/14/93	·	
7	31	Task 3.4.2 Carbon Ratios	5/4/93	6/4/93		
Ť	38	Task 3.4.4 Temperature	5/11/93	6/4/93		
-	45	Task 3.4.5 Carbon Source	5/16/93	7/2/93		
ָרָר.	52	Task 3.4.6 Large Volume Denitrification	5/26/93	7/8/93		
PNL:	60	Task 3.4.7 Final Confirmation Tests	7/6/93	7/30/93		
BLDG	68	Data Analysis and Draft Finel Report Preparation	4/27/93	7/30/93		
24	69	Submit Draft Report to WHC .	8/2/93	8/2/93	◆	
5	70	FINAL REPORT REVIEWS	8/2/93	1/7/94		
Ì	76	ISSUE FINAL REPORT	1/7/94	1/7/94	◆	
ι						_
29					•	
96			٠			

Project: 100 Area Biodenitrification


Critical Progress Milestone

Summary Rolled Up 1993


Jan Fab

#10/Page 5 of

Nov Dec Jen Feb Mar Api May Jun Jul Aug Sep Oct Nov Dec



Page 6



Page 5


116-C-2C Pluto Crib Sand Filter 100-BC-2 Operable Unit

Proposal to not perform additional limited field sampling.

Presented at the April 1993 Unit Managers Meeting

April 28, 1993

Interim Remedial Measure (IRM) Pathway



Are data sufficient to:

Formulate the Conceptual Model?

Perform a Qualitative Risk Assessment?

Background Information

Years in service:

17 years (1952-1969)


Waste Received:

Contaminated reactor cooling water from fuel cladding failures, spacer and hardware decontamination, and irradiated fuel examination facility wastes. Estimated total volume: 7,500,000 Liters.


Dimensions:

18 ft wide X 38 ft long X 18 ft deep

116-C-2 Pluto Crib System (Top View)




116-C-2 Pluto Crib System (Side View)



KOK\020193-D


116-C-2C Sand Filter



11/Page 7 of 1

Dorian and Richards Sampling Data

- Sampling Locations
- Sampling Methods
- Results



Sampling Methods

- In-Flow and Out-Flow Trays
 - Access through stand-pipes
 - Sample sludge in bottom of trays
- Filter Bed
 - Remove concrete slab
 - Take a grab sample of filter matrix
- Boreholes
 - Cable tool drilling
 - Screen the sample interval
 - Send "hottest" material to lab

Dorian and Richards Data (1976)

	·		CONCENTRATION pCi/g												
LOCATION	DEPTH ft	P-11 C/M	Pu-238	Pu-239/240	Sr-90	н-з	Eu-152	Eu-154	Eu-155	Cs-134	Ce-137	Co-60	U.		
In-Tray	grab	120 mR/hr	1600	1500	29,000	220					1.4x10 ⁵	7.1x10 ⁶			
In-Bed	grab	15 [.] mR/hr					2000				5.7x10 ³	8.3x10 ⁴			
Out-Tray	grab	80 mR/hr									4.9x10 ³	1.2x10 ⁵			
Out-Bed	grab	80 mR/hr				520					2.1x10 ³	1.0x10 ⁵			
С	22.5	500		1.1	12		270	37	12	. 43	160	180			
Α	25	1000	.77	7.9	14	93	53	3.3		7.7	280	490	.13		
A	30	750		.97	22		710	41	900	12	87	42			

Dorian and Richards Data Estimated Decay to 1993

							CONCEN	TRATION	pCi/g	_			
LOCATION	DEPTH ft	P-11 C/M	Pu-238	Pu-239/ 240	Sr-90	Н-3	Eu-152	Eu-154	Eu-155	Cs-134	Cs-137	Co-60	U
In-Tray	grab	120 mR/hr	1445	1500	20,197	89					1x10 ⁵	8x10 ⁵	
In-Bed	grab	15 mR/hr		:			850				4x10 ³	9.3x10 ³	
Out-Tray	grab	80 mR/hr									3.5x10 ³	1.3x10 ⁴	
Out-Bed	grab	80 mR/hr				210					1.5x10 ³	1.1x10 ⁴	
С	22.5	500		1	8		114	9	1		115	20	
A	25	1000	.7	8	10	38	22	.8			201	55	.13
Α	30	750		1	15		300	10	78		63	5	

Formulation of Conceptual Model

- 1. Sources of Contamination
- 2. Types of Contaminants
- 3. Affected Media
- 4. Known and Potential Routes of Migration
- 5. Known or Potential Human and Environmental Receptors
- 6. General Understanding of Structure/Process

Perform Qualitative Risk Assessment

1. Data Sources:

- Process knowledge, Dorian & Richards


2. Data Usability:

 Non-CLP, but considered usable for the qualitative risk assessment with associated uncertainties

3. Risk Drivers

- concentrations are comparable to those in the 116-C-5 retention basins in 100-BC-1 which are designated as high risk

- 4. Potential Impact to Groundwater
 - Dorian and Richard identified contamination to 30 ft
 - Depth to groundwater ~ 90 ft
 - Solid, confined structure will limit vertical migration
 - 116-B-1 vs sand filter
 - Neighboring monitoring wells have not identified any contaminants attributable to the pluto crib system



#11/Page 16 of 17

Summary

- Conceptual Model can be formulated
- Data is sufficient to support risk assessment
- Existing data identifies the site as highly contaminated with low-level, potentially low-level mixed waste at levels which warrant an IRM.
- Utilization of the observational approach will allow efficient, cost-effective remediation of the site.

Justification for not performing limited field sampling at the 116-C-2C Pluto Crib Sand Filter

Proposed: May 26, 1993

As a result of scoping meetings with the United States Department of Energy, Richland (DOE/RL), the U.S. Environmental Protection Agency (EPA), and the State of Washington Department of Ecology (Ecology), it was decided that there was insufficient data for the 116-C-2C sand filter (100-BC-2 operable unit) to support the formulation of the conceptual model and perform a qualitative risk assessment. For this reason, a vadose borehole would be drilled at the site to obtain additional information. Recently, as-built architectural plans of the site were discovered. Upon review of existing data and visiting the site, in conjunction with these drawings, it became apparent that an LFI at the site would not gain much valuable information beyond what already exists. The following discussion justifies not drilling a vadose borehole at the site.

1. Goal of the LFI: Define nature and vertical extent of contamination to support the decision of if or when an IRM is justified. This requires limited contaminant identification and knowledge of site location, dimensions and construction.

2. What is currently known:

- Location is defined by surface features. Concrete slabs that cover the filter are visible on the surface.
- Radiological constituents from Dorian and Richards identify major radiological contaminants at levels that will probably warrant an IRM. Location of Dorian and Richards sampling points is well documented.
- Vertical extent of contamination will be limited due to the sand filter having a solid (concrete) bottom.
- Excess liquids disposed to the filter were routed to the pluto crib.
- As-Built engineering drawings display the structure, dimensions and location of the sand filter.

3. Conclusions that can be drawn:

- Historical information identifies significant contamination that warrants remediation.
- Exact knowledge of site location exists.
- The structure of the filter allows the assumption that vertical migration will be limited.

4. Supporting Information:

- Dorian and Richards Data
- Process Knowledge
- As-Built Drawings
- Current identifiable surface features

Distribution Unit Manager's Meeting: 100 Aggregate Area/100 Area Operable Units May 26, 1993

Roger D. Freeberg /Julie K. Erickson /Eric Goller DOE-RL, ERD (A5-	·19)
Mike Thompson DOE-RL, EAP/RPB (A5-	
Diane Clark DOE-RL, TSD/SSB (A5-	·55)
Heather Trumble DOE-RL, OTD/FTB (A5-	
Steve Balone DOE-HQ (EM-4	42)
Steve Datolie DOL 11Q (List 4	72)
Dennis Faulk	ብ 1ነ
Ward Staubitz, USGS Support to E	
Audree DeAngeles, PRC Support to E	
Address DeAligeles, FRC Support to E	ÆΑ
Jack Donnelly	iak)
Larry Goldstein	ey)
Lynn Albin	alsh
Lynn Albin	аци
Tom Wintczak, WHC Program Manager (H6-	.27)
Mel Adams, WHC /A.D. Krug, WHC (H6-02) (H6-	
Bob Henckel, WHC (H6-	•
	,
L.D. Arnold, WHC	
Diana Sickle, WHC	
Chris Widrig, PNL (Please route to:)	
Wayne Martin, PNL (K1-	-
Mark Hanson, PNL (K1-	•
Roy Gephart, PNL (K1-	_
Steve Slate, PNL (K1-	
Joan Keller, PNL (K1-	-
Ben Johnson, PNL (K1-	·78)
Original Sent to: ADMINISTRATIVE RECORD: 100 AAMS; Care of EDMC, WHC (H6-08)	
-	

Please inform Suzanne Clarke (376-8189) or Kay Kimmel (376-1985) of Mactec/Dames & Moore of deletions or additions to the distribution list.