

# START

48  
0027578

Meeting Minutes Transmittal/Approval  
Unit Managers Meeting: SST Operable Unit  
725 Stevens Center, Room 208  
Richland, Washington

March 10, 1993

---

From/ Appvl: *Jim Patten for* Date: 4/14/93  
Wendell Wrzesinski, SST Unit Manager, DOE-RL

Appvl: *Scott E. McKinney* Date: 4/14/93  
Scott McKinney, SST Unit Manager,  
WA Department of Ecology

Appvl: *Doug Sherwood* Date: 4/14/93  
Doug Sherwood, SST Unit Manager,  
EPA Region X


Appvl: *David Pabst* Date: 4/13/93  
David Pabst, WHC, Contractor Representative

---

Meeting Minutes are attached. Minutes are comprised of the following:

- Attachment #1 - Meeting Summary/Summary of Action Items & Agreements
- Attachment #2 - Agenda for Meeting
- Attachment #3 - Attendance List

- Handout 1 - Waste Retrieval Technology
- Handout 2 - Single-Shell Tanks Characterization
- Handout 3 - Single-Shell Tank Interim Stabilization/Isolation
- Handout 4 - Spectral Gamma Logging of C-105 and C-106 Drywells
- Handout 5 - Proposed Modifications to Milestone M-05



9 3 1 2 9 0 6 1 0 5 1

**UNIT MANAGERS MEETING: SINGLE-SHELL TANKS  
MEETING SUMMARY/SUMMARY OF ACTION ITEMS AND AGREEMENTS**

March 10, 1993

**Introduction:** (D. Pabst, WHC).. The meeting commenced at 9:35 am. Introductions were made. The minutes of the February 10, 1993, SST Unit Manager Meeting were approved and signed. All parties were reminded that the next UMM will be held on April 14, 1993.

**Retrieval:** (W. Wrzesniski, RL). The discussion topics were reviewed, per handout #1. RL provided to EPA and Ecology representatives a copy of, "Letter Report, Tank 241-C-106 Sluicing, Project W-320, WHC-SD-WM-ES-234, Revision 1."

DOE-HQ has been briefed on the proposed retrieval strategy, but have yet to give authorization to proceed in accordance with that strategy.

The current schedule for the retrieval of tank C-106 shows waste retrieval commencing in December 1996, ahead of schedule for the M-07-00 milestone.

WHC (Henderson) stated that the retrieval program is working closely with the Characterization Program to get early data on tank C-106. They are particularly interested in the physical, chemical, and radiological laboratory analyses. These analyses are required to support RCRA reporting requirements. These reporting requirements are driving the Data Quality Objective (DQO) process for characterization of SSTs.

RL (Wrzesniski) discussed the engineering studies being performed in support of the retrieval design. Work is continuing on sub-surface barrier studies. The various types of sub-surface barriers under consideration were discussed. A meeting is scheduled for March 24, 1993, to brief EPA and Ecology on this work.

A discussion on the study performed on potential tank leaks resulting from the retrieval process was conducted. Given that a leak in tank C-106 might occur while sluice retrieving the tank, and no surface barrier existed to prevent precipitation or other surface waters from providing a hydraulic head to drive contamination deeper, it would take approximately 60 to 75 years for contaminants from this hypothetical leak to reach the aquifer. Ecology indicated they were anxious to receive the report, as it would aid them in making regulatory decisions on the requirement to install such a barrier. RL (Nicolli) cautioned that the information was speculative and not finite, therefore data contained in the report should be used with extreme caution and conservatism. EPA (Sherwood) is looking forward to reviewing the report to verify site-wide consistency in assessing risk. Por-Flo modeling, used in this tank leak study, is accepted and used by EPA across the Hanford Site.

WHC (Henderson) indicated that Conceptual Design for tank C-106 retrieval would be replaced with other engineering studies.

9 3 1 3 9 0 5 1 0 5 2

RL (Wrzesinski) discussed the regulatory compliance issues that are known at this time. It was noted that a regulatory compliance strategy still needs to be developed, and the regulators were urged to provide their insights. A presentation in Lacey for April 1993 was discussed as a possible vehicle for developing this strategy. Ecology indicated that the meeting should include invitations to T. Michelena, M. Lerchen, G. Anderson, S. McKinney, and T. Tebb. All parties agreed that more than one meeting would most likely be required to define the strategy. The need for meaningful and timely input from the regulators was stressed.

The requirement for public involvement in the C-106 retrieval decision was discussed. What the true requirement is, is unknown at this time. The questions was asked if the TWR public involvement process would be sufficient. All parties agreed that this subject warrants further discussion.

WHC (Shaw) discussed the field walkdown of tank C-106. Winter weather impeded the progress of this activity. The tank riser condition was discussed, with actual photographs taken during the walkdown used to demonstrate current conditions. Copies of these photos were provided to the EPA and Ecology representatives (not included in these minutes due to color photographs not duplicating well.) It was noted that the 2 hour walkdown operation took three months to plan and execute. Dose rates for personnel involved were well within expected limits.

A lunch break was declared at 12:00 until 12:30.

Characterization: (P. Hernandez, RL). Refer to handout #2. The core sampling schedule for tank C-106 is not yet refined to a point where specific dates for sampling can be provided. It is a priority tank, and RL and WHC recognize the urgency of the data which is required by the Safety and Retrieval programs.

The exhauster for the rotary mode sampling device was discussed. A meeting with Ecology, Department of Health, EPA, RL and WHC is desired, and was tentatively set for March 16, 1993. Three separate options are being pursued: No exhauster; particulate filter only; and, the full design as envisioned by WHC. It was noted that if the full sign is selected, the maximum number of cores per sampling system will be nine cores per year, the cost for the exhauster will be substantially greater, and the M-10-13 milestone probably will not be met on schedule. Even the reduced filtering system may impact the milestone.

Ecology (McKinney) asked if it was still possible to do vapor sampling prior to completion of the exhauster design, and utilize that data in the design work. This would potentially limit the design criteria. RL (Hernandez) stated that existing methods are not adequate for this purpose. MacTech (Solter) stated that pre-sampling is not necessarily representative, due to vapor space mixing and disruption of waste/air interface which occurs during the sampling process.

93109067053



Spectral Gamma Logging of Drywells Around C-105/C-106: (R. Welty, WHC).

Refer to handout #4. Nine wells have been logged to date. Two or three more should be completed by March 13. The RLS truck needs to go to calibration services on March 15, 1993, and should return by April 5, 1993. This will allow getting the balance of the drywells logged by the milestone due date.

WHC (Brodeur) discussed the spectral gamma logging results analyzed to date. There are no indications of spikes in the readings which would indicate a leak from either tank. The analyses are continuing, but they are inconclusive. In response to an Ecology direct question as to whether C-105 or C-106 is leaking, WHC (Price) stated that gross gamma does not show anything to reflect a tank leak in C-105 or C-106.

Proposed Modification to the M-05-00 Milestone: (G. Bishop, RL). Refer to handout #5. The change package will be part of the TWR re-baseline effort.

The estimated completion of interim milestone M-05-03 is in July 1994, although this is not part of the milestone change package. This completion date is premised on the assumption that equipment will have failed and need replacing.

The meeting adjourned without further discussions.

9312905055

9 3 1 2 9 0 6 7 0 5 6

AGENDA  
TRI-PARTY AGREEMENT  
SINGLE-SHELL TANKS  
Unit Managers Meeting

Attachment 2

March 10, 1993, 10:30 a.m. to 4:00 p.m.  
725 Stevens Center, Room 208, Richland, Washington

<u>Time</u>	<u>Topic</u>	<u>Presenter DOE/Contractor</u>
10:30	Opening Remarks / Introductions	Yerxa/Pabst
	o Review and Sign February Meeting Minutes	
10:45	Waste Retrieval Program	Wrzesinski/Henderson
	o Design Schedule Status	
	o Engineering Activities	
	o Regulatory Compliance Issues	
	o Field Walk-Down Status	
12:00	Lunch	
12:30	Characterization Program	Clark/Propson
1:30	Interim Stabilization Program	Bishop/Rainey
	o T-101 Pumping Status	
2:00	Spectral Gamma Logging of C-105/C-106 Drywells	Bishop/Welty
2:15	Re-Baseline of M-05-00 Milestones	Bishop
3:00	General Discussion	Yerxa/Pabst
4:30	Adjourn	All

LIST OF ATTENDEES  
 TRI-PARTY AGREEMENT  
 SINGLE-SHELL TANKS  
 Unit Managers Meeting

Attachment 3

March 10, 1993, 10:30 a.m. to 4:00 p.m.  
 725 Stevens Center, Room 208, Richland, Washington

NAME	AFFILIATION	MSIN	TELEPHONE
J. P. Harris	WHC Retrieval	54-55	2-1237
W.R. WRZESINSKI	DOE-RL	A5-15	6-6751
S.E. McKinney	Ecology		(202) 459-6725
R.T. HENDRIX	WMC-RCRA CLOSURE	H6-23	2-1577
J.M. HENDERSON	WMC-RETRIEVAL	54-55	2-0377
BRUCE NICOLL	DOE-RL	A5-15	376-6006
T. AL. SHAW	WMC-SECRET	54-55	2-1023
Tom VERXA	DOE-RI	A5-15	6-9628
Doug Sheppard	EPA	B5-01	6-5529
Luis Solor Jr	Demographics	A4-35	2-3296
David Palast	WMC-TPA	B2-35	376-9048
Jim Henderson	DOE	A4-C2	6-2209
GUY BISHOP	DOE	R2-62	2-1856
Gene SENAT	DOE	R2-62	2-2046
T E RANNEY	WMC-TUR	R1-49	3-3531
R K WELTY	WMC	R1-80	3-1008
R.E. Raymond	WMC	R1-80	3-2785
J. R. Brodeur	WMC/Geophysics	H6-06	6-9689
J.W. Fassett	WMC/Geophysics	H6-06	6-4224
R.K. PRICE	WMC/GEOPHYSICS	H6-06	6-9148

93129067057

# **SINGLE-SHELL TANK UNIT MANAGERS MEETING**

**March 10, 1992**

**W. R. Wrzesinski  
DOE-RL**

**J. M. Henderson  
WHC**

9 3 1 0 0 0 3 0 0 9

## **Single-Shell Tank Unit Managers Meeting**

---

**3/10/93**

- **Topics**
  - **Status of Design Schedule for C-106 retrieval**
  - **Engineering Studies to support design**
  - **Regulatory Compliance/Closure Issues**
  - **Field Walk-down Status**

● **Status of Design Schedule**

- **Sluicing technique was performed at Hanford site during 1950's and 1970's during Uranium and Cesium recovery campaigns**
- **53 Single-Shell tanks were successfully sluiced**
- **Because design of currently proposed sluicing technique does not differ greatly from past practice technique:**
  - **Conceptual design phase considered to be complete**
  - **Definitive design proposed to begin May 1, 1993**
  - **Allows completion of M-07 on or ahead of schedule**
  - **Moves regulatory compliance onto critical path**
  - **Selected characterization information needed by Jun/Jul, 93**
  - **Complete characterization data package needed by Dec, 93**

9 11 30 0 6 2 0 5 1

## **Single-Shell Tank Unit Managers Meeting**

---

**3/10/93**

- **Engineering Studies to support design**
  - **Sub-Surface Barrier Engineering Study**
    - **Phase II: Additional system engineering evaluation of functions and requirements  
(Mar - Oct)**
      - **Update option selection**
      - **Prepare barrier development/demonstration plan**

## **Single-Shell Tank Unit Managers Meeting**

---

**3/10/93**

- **Sub-Surface Barrier Engineering Study (Cont'd)**
  - **FY 1993 Barrier Development Work Status**
    - **System Analysis Session (SAS) conducted December 15-17, 1992**
    - **Final report completed mid-January, 1993**
    - **SAS close-out meeting scheduled for March 24, 1993. An invitation is being sent to Ecology and EPA to attend this close-out meeting.**
  - **Products to be developed for each barrier option consist of:**
    - **Description of concept installation**
    - **Sketches**
    - **Schedule**
    - **Cost estimate**

● **Engineering Studies to support design (Cont'd)**

● **Engineering Study on Tank Leaks related to hydraulic retrieval of sludge from Tank 241-C-106**

- **Simple 2-D leak models**

- **Historical leak data from other Hanford and Savannah River tanks were used as a basis for leak volumes**

- **Transport models were used to describe the movement of any leakage volumes in the soil column after any leak occurrence**

- **Environmental impacts associated with tank leakage were evaluated**

● **Local concentrations of waste constituents in groundwater resulting from the worst case leak scenario predicted to be greater than allowed by drinking water standards**

● **These concentrations reflect the conservatism of the model**

● **Actual concentrations will depend on the water well location, extent of mixing in the aquifer, and any lateral spreading that occurs**

# Single-Shell Tank Unit Managers Meeting

3/10/93

- **Engineering Study on Tank Leaks related to hydraulic retrieval of sludge from Tank 241-C-106 (Cont'd)**
  - **Tank leakage would be limited to total inventory of drainable liquid contained in the tank at any time during the retrieval operation**
  - **Study determined a 37,000 gallon worst case leak volume**
    - **Assumes worst case crack pattern in concrete and steel**
    - **Assumes water inventory in tank exceeds minimum required for slurry pump suction**
    - **Assumes no cessation of activity on detection of a tank leak**
  - **If the tank were to leak, volume would more likely be on the order of a few thousand gallons, based on control of tank liquid inventory to minimum required for sluice pump operation**

9 1 2 0 5 0 5 5

## **Single-Shell Tank Unit Managers Meeting**

---

**3/10/93**

- **Engineering Study on Tank Leaks related to hydraulic retrieval of sludge from Tank 241-C-106 (Cont'd)**
  - **Study was peer-reviewed by Lawrence Livermore National Laboratory**
    - **No major comments concerning assumptions or model development were generated during this review**

# Single-Shell Tank Unit Managers Meeting

3/10/93

---

- **Engineering Studies to support design (Cont'd)**
  - **Advanced Engineering Studies underway by Kaiser Engineers Hanford**
    - A) **Instrumentation Upgrade Requirements**
      - **To determine instrumentation needs to monitor process**
    - B) **Riser Study**
      - **Catalog current configuration/contents of risers**
    - C) **Development of cost estimates for:**
      - **surface barriers**
      - **leak detection caissons/laterals**

9-3 1 2 2 0 5 1 2 0 6 7

## **Single-Shell Tank Unit Managers Meeting**

---

**3/10/93**

- **Engineering Studies to support design (Cont'd)**
  - **Advanced Engineering Studies planned to be conducted by Kaiser Engineers Hanford**
    - A) **Shielding Requirement Study**
      - **Shielding requirements for transfer lines and HVAC**
    - B) **Above-ground piping study**
      - **To determine alternative configurations for above-ground piping for vehicle crossings/roads and pit penetration**
    - C) **Enhanced sluicer concepts study**
      - **To enhance past-practice sluicer design to improve:**
        - **positioning control of sluicer jets within tank**
        - **reliability of sluicer systems**
      - **study will conduct cost/benefit determination for enhancements**

## **Single-Shell Tank Unit Managers Meeting**

**3/10/93**

---

- **Advanced Engineering Studies planned to be conducted by Kaiser Engineers Hanford (Cont'd)**
  
- D) Preliminary equipment safety class study**
  - **To determine optimum combinations of safety classes on portions of systems for minimum "over-designs" to meet all safety requirements**
  
- E) HVAC system simplification/cost reduction study**
  - **To incorporate concepts/lessons learned from HVAC system designed for Core Sampling Rotary Mode**

# **Single-Shell Tank Unit Managers Meeting**

---

**3/10/93**

- **Regulatory Compliance/Closure Issues**

- A position paper is being prepared for submittal to Ecology
- This paper will address the following issues:
  - Sluicing retrieval of tank C-106
  - Characterization needs for regulatory compliance
  - Tank Leakage
  - Barriers (both Surface and Sub-surface)
  - Leak Detection
  - Closure (Clean Closure vs. Landfill)
- This position paper will be presented during Mar/Apr, 1993 at a location convenient to the Regulators (Lacey or Richland)

## **Single-Shell Tank Unit Managers Meeting**

**3/10/93**

---

### **● Field Walk-down Status**

- **On Friday, February 26, 1993, weather and resources allowed for initial lifting of cover blocks over pits adjacent to tank C-106**
- **Photographs show condition of pits**
  - **Two covers over north and south pits, one cover over heel pit**
  - **Sluicer thought to be in South pit was absent**
  - **Broken P-10 pump present in North pit**
  - **As expected, high levels of contamination/dose rate present**
  - **Much debris present in pits**
  - **Removal of foam from pits has allowed snow entry to pits**

# **SINGLE-SHELL TANK CHARACTERIZATION**

## **MILESTONE M-10-00**

**Paul Hernandez - USDOE/RL  
John Propson - WHC**

**Single-Shell Tanks Unit Managers Meeting**

**March 10, 1993  
Richland, Washington**

# **SINGLE-SHELL TANK CHARACTERIZATION MILESTONE M-10-00**

---

## **TOPICS**

- **Accomplishments**
- **FY 1993 Milestone Status**
- **Special Topics**

## **ACCOMPLISHMENTS**

---

- **The second sample core has been retrieved from Tank 241-T-107, retrieval of the third core is in progress.**
- **The second draft of the Characterization Strategic Plan is under review.**
  - **The plan will identify characterization requirements and recommend one cohesive strategy.**
  - **A comprehensive plan directed toward timely M-10-00 completion and integrating other programmatic needs for characterization of > 10 mrem/hr wastes.**

## **ACCOMPLISHMENTS (cont'd)**

---

- **Performed test drilling, using the newly installed rotary mode drill system, into simulated waste product.**
- **Started formal acceptance test procedures on the rotary mode sampling truck.**
- **WHC issued a draft envelope test report for internal review.**

## **FY 1993 MILESTONE STATUS**

---

- **M-10-13-T2 Complete R & D and installation of Hard Salt Cake Sampler and Hydrostatic Balance System - December 31, 1992**
  - **Completed ahead of schedule on December 2, 1992**
- **M-10-13 Complete deployment of the Rotary Mode Core Sampling System - September 30, 1993**
  - **Presently on schedule**
- **Near-Term Core Sampling Schedule includes Tanks T-107\* Core 3, T-105, T-102, C-106\*, C-111\*, C-108\* and possibly T-101\***

\* **Safety issue tanks**

## **SPECIAL TOPICS**

---

- **Rotary Mode Exhauster Re-Design may effect progress towards meeting the M-10-13 Milestone**
  - **Revised design with HEPA, VOC, and ammonia treatment (full exhauster) results in a delay until November 1, 1993.**
  - **Arranging a meeting for March 11, 1993 with WDOH and WDOE to propose alternatives to the full exhauster.**
  - **Preferred option is exhauster with particulate filter only (only 50 SCFM for 20 minutes per two hour sampling event).**
  - **Safety documentation changed from Safety Analysis Report to Safety Assessment in the interest of reducing review times.**

## **SPECIAL TOPICS (cont'd)**

---

- **Rebaselining the TWRS Waste Characterization Program**
  - **Met with WDOE and EPA on February 24 and March 3, 1993 to promote early participation by the regulators.**
  - **Agreement in principle on draft proposal for M-10-00 options (attached).**
  - **Agreement in concept of Tank Characterization Report to replace Validated Data Packages (attached).**
  - **Close-out meeting to be held the week of March 15, 1993.**
  - **Next steps:**
    - **DOE to submit draft TPA change package.**

## **SPECIAL TOPICS (cont'd)**

---

- **241-BY-104 push-mode core sampling**

## **Tank Characterization Reports**

**A Tank Characterization Report is a single document that integrates relevant historical information with tank contents sample analytical results data (if necessary) and statistical data analysis to provide a comprehensive evaluation of a subject tank.**

### **OUTLINE**

#### **1.0 Introduction**

#### **2.0 Existing Tank Contents Information and Evaluation**

- Tank History**
- Expected Tank Contents**

#### **3.0 Relevant Sampling Events Utilized**

- Who - What - When - Where**

#### **4.0 Analytical Results From Sampling Events**

#### **5.0 Discussion of Existing Tank Contents Info and Analytical Results**

- Statistical Analysis Performed**

#### **6.0 Conclusions**

DRAFT

M-10-00 OPTIONS

Objective: New description of M-10 Characterization milestone

**MAJOR MILESTONE**

M-10-00: Characterize all Hanford HLW tanks, SST's and DST's, by the year 1999. Sample and analyze (if appropriate); document findings in tank characterization reports.

**INTERIM MILESTONES**

M-10-07: Take 24 core samples from DST's or SST's - 9/30/93

M-10-07-T1: Resubmit TWRS waste analysis plan after completing review via DQO process. - 9/30/93

M-10-07-T2: Submit 3 tank characterization reports for initial evaluation. - 9/30/93

M-10-08: Complete all FY '92 and '93 core sample analyses in accordance with the Waste Analysis Plan, except for those already in process using existing (pre-rebaselining) procedures. - 9/30/94

M-10-08: Issue X Tank Characterization Reports. - 9/30/94

M-10-09: Issue Y Tank Characterization Reports. - 9/30/95

M-10-10: Issue Z Tank Characterization Reports. - 9/30/96

M-10-11: Issue XX Tank Characterization Reports. - 9/30/97

M-10-12: Issue YY Tank Characterization Reports. - 9/30/98

M-10-13: Restore Rotary Mode Core Sampling to Hanford. - 9/30/93

M-10-14: Issue ZZ Tank Characterization Reports. - 9/30/99

9510905080

# **Single-Shell Tanks Interim Stabilization/Isolation**

**T. E. Rainey**  
**Single-Shell Tank Unit Managers Meeting**

**March 10, 1993**

**FEBRUARY 1993****SST INTERIM STABILIZATION/ISOLATION**

---

**ACCOMPLISHMENTS****241-T-101 ACTIONS**

**COMPLETED VAPOR SAMPLING (FEBRUARY 25, 1993)**

**OBTAINED IN-TANK PHOTOGRAPHS (MARCH 4, 1993)**

**OBTAINED LIQUID SAMPLES (MARCH 4, 1993)**

**RECEIVED AUTHORIZATION TO INSTALL PUMP FROM DOE-HQ  
(REQUIRED FEBRUARY 19, 1993, RECEIVED FEBRUARY 24, 1993)**

**INSTALLED SALTWELL SCREEN (MARCH 8, 1993)**

**COMPLETED INSTALLATION OF SUBMERSIBLE PUMP  
(MARCH 9, 1993)**

**RECEIVED AUTHORIZATION TO PUMP 241-T-101 PENDING  
READINESS REVIEW (FEBRUARY 26, 1993)**

**FEBRUARY 1993****SST INTERIM STABILIZATION/ISOLATION**

---

**PLANNED ACTIVITIES****MILESTONE M-05-13-T2 (DUE APRIL 1993)**

**COMPLETE PHYSICAL LOGGING OF 14 DRYWELLS AT TANKS  
241-C-105 AND 241-C-106 USING A SPECTRAL GAMMA PROBE  
- LOGGING COMPLETED ON 9 DRYWELLS**

**MILESTONE M-05-14 (DUE MARCH 1993)**

**COMPLETE ENGINEERING EVALUATION OF ALTERNATIVES FOR  
RESPONSE TO 241-T-101 ASSUMED LEAK  
- DRAFT IN REVIEW**

**MILESTONE M-05-15B (DUE MARCH 1993)**

**PROVIDE LETTER REPORT ON IN-TANK LIQUID LEVEL DETECTION  
OPTIONS AVAILABLE FOR 241-T-101  
- DRAFT IN REVIEW**

**FEBRUARY 1993**

**SST INTERIM STABILIZATION/ISOLATION**

---

**PLANNED ACTIVITIES (cont'd)**

**MILESTONE M-05-16 (DUE MARCH 15, 1993)**

**INITIATE FULL SCALE REMOVAL OF TANK 241-T-101 LIQUIDS**

**MILESTONE M-05-17C (DUE JUNE 1993)**

**ISSUE SCHEDULE FOR COMPLETING OPERATIONS SUPERVISOR AND  
SHIFT MANAGERS TRAINING**

**COMPLETE SAFETY ANALYSIS REPORT ADDENDUM TO ALLOW  
ALTERNATE METHODS FOR TRANSFER OF RADIOACTIVE WASTE WITHIN  
SINGLE-SHELL TANK FARMS (ECD SEPTEMBER 1993)**

**CONTINUE RESTORATION OF 244-U DOUBLE-CONTAINED RECEIVER  
TANK (ECD DECEMBER 1994)**

**FEBRUARY 1993**

**SST INTERIM STABILIZATION/ISOLATION**

---

**PLANNED ACTIVITIES (cont'd)**

**INCORPORATE DOE-HQ COMMENTS IN CSER FOR 5 TANKS IN BY AND C FARMS ISSUE JCO ADDENDUM (ECD JULY 1993)**

**INITIATE SAFETY STUDY ANALYSIS ON INTERIM STABILIZATION OF REMAINING WATCHLIST TANKS (ECD SEPTEMBER 1994)**

**RESOLVE CRITICALITY USQ (ECD SEPTEMBER 1994)**

**COMPLETE INTEGRITY ASSESSMENT OF TRANSFER LINES (ECD SEPTEMBER 1993)**

**CHANGE REQUEST PROPOSAL PACKAGE FOR MILESTONE M-05 BEING PREPARED BY RL**

**FEBRUARY 1993****SST INTERIM STABILIZATION/ISOLATION**

---

**ENGINEERING EVALUATION OF ALTERNATIVES**  
**MANAGING THE ASSUMED LEAK FROM SST 241-T-101**

**ALTERNATIVES EVALUATED****NO ACTION**

1. EXISTING MONITORING
2. ENHANCED MONITORING

**IN-TANK STABILIZATION**

1. TANK WALL INHIBITORS
2. DIATOMACEOUS EARTH
3. PORTLAND CEMENT
4. DESICCANTS/GELS
5. HEAT EXCHANGERS
6. MICROWAVE
7. AIR DRYING
8. STOP LEAK

**FEBRUARY 1993****SST INTERIM STABILIZATION/ISOLATION**

---

**EXTERNAL TANK STABILIZATION**

1. GEOMEMBRANE WALLS/JET GROUTING
2. SLURRY WALLS/JET GROUTING
3. SHEET PILING
4. GROUND FREEZING

**LIQUID RETRIEVAL**

1. EXISTING PIPELINE
2. NEW PIPELINE (BELOW OR ABOVE GRADE)
3. TANK TRUCK/RAILCAR
4. INTERNAL BLADDER

**TOTAL RETRIEVAL**

1. UNLIMITED SLUICE (HIGH PRESSURE - LOW VOLUME)
2. LIMITED SLUICE (HIGH PRESSURE - LOW VOLUME)
3. ARTICULATED ARM SCARIFIER

**FEBRUARY 1993****SST INTERIM STABILIZATION/ISOLATION**

---

**ALTERNATIVES WORTHY OF FURTHER EVALUATION**

- 1. LIQUID RETRIEVAL ALTERNATIVE**
  - **OPTION 1, PUMP OUT - USING EXISTING PIPING**
  - **OPTION 2, PUMP OUT - USING NEW PIPING**
  - **OPTION 3, PUMP OUT - TANK TRUCK/RAILCAR**
  - **OPTION 4, PUMP OUT - INTERNAL BLADDER**
  
- 2. TOTAL RETRIEVAL ALTERNATIVE**
  - **OPTION 1, UNLIMITED SLUICING**
  - **OPTION 2, LIMITED SLUICING**
  
- 3. IN-TANK STABILIZATION ALTERNATIVE**
  - **OPTION 4, GELS**

**FEBRUARY 1993****SST INTERIM STABILIZATION/ISOLATION**

---

- 4. EXTERNAL TANK STABILIZATION ALTERNATIVE**
- **OPTION 1, GEOMEMBRANE WALLS/JET GROUTING**
  - **OPTION 2, SLURRY WALLS/JET GROUTING**
  - **OPTION 3, SHEET PILING**
  - **OPTION 4, GROUND FREEZING**

**THE EXTERNAL TANK STABILIZATION ALTERNATIVE IS INCLUDED BECAUSE IT OFFERS A WAY TO CONTROL/CONTAIN THE SPREAD OF CONTAMINATION THROUGH SOILS FROM EITHER PAST TANK LEAKS OR FUTURE LEAKS FROM WASTE RETRIEVAL ACTIONS. IT WAS NOT FOUND TO BE A VIABLE ALTERNATIVE IN THIS EVALUATION.**

**FEBRUARY 1993****SST INTERIM STABILIZATION/ISOLATION**

---

**ISSUES/CONCERNS****CORRECTIVE/ACTION**

**CRITICALITY USQ HAS STOPPED  
ALL SINGLE-SHELL TANK  
TRANSFERS**

**APPROVAL OF JCO ADDENDUM FOR  
6 TANKS. USQ RESOLUTION FOR  
REMAINING TANKS.**

**CONCERNS OF SAFETY PROBLEMS  
DEVELOPING AS RESULT OF  
REMOVING LIQUID**

**COMPLETE SAFETY STUDIES FOR  
WATCHLIST TANKS. RESOLVE  
CORROSION CONCERNS**

**FAILURE OF UNDERGROUND  
TRANSFER LINES IN S FARM**

**DETERMINE REASON FOR FAILURE  
AND PLAN OF ACTION.**

**M-05 MILESTONES CANNOT BE  
MET AS CURRENTLY WRITTEN**

**NEGOTIATE MILESTONE CHANGES.**

## SPECTRAL GAMMA LOGGING OF C-105 AND C-106 DRYWELLS

March 10, 1993

**BACKGROUND**

On July 22, 1992, RL and Ecology jointly agreed to technical commitments (milestone number M-05-13-T2) that by end of March 1993 the 14 drywells (there are actually 15 drywells) around waste tanks C-105 and C-106 would be logged using the Spectral Gamma probe. On January 21, 1993, this task was changed to a TPA milestone and the schedule extended to April 30, 1993 (based on delays caused by ice and snow in C Farm) and approved by RL, EPA and Ecology.

**PLAN**

The strategy developed to log the C drywells is the same as that used for T-101 wherein we parked the RLS van outside the tank farm fence, carried the probe to the drywells and utilized the Cask Sampling Truck boom to position the probe in the well. Each well around C-105/6 will be logged once and the data compared to the gross gamma logs. If good agreement is obtained, the spectral logging will be considered adequate for baselining. If any differences are noted, a second logging will be performed on that well.

**SCHEDULE**

We were scheduled to start logging in December, 92, upon availability of the RLS, but heavy snows and ice prevented entry into C Farm. A new schedule was developed on January 20, 1993 (revised on Feb. 18, 1993). This schedule was predicated upon near term entry into the farm.

February 1, 1993	- Start Logging
March 12, 1993	- RLS System Recalibration
April 5, 1993	- Resume Logging
April 30, 1993	- Complete Logging

We are logging at 0.4ft/min. which for the deepest wells (135 ft.) requires six hours logging time. Setup, takedown and survey requires another hour so seven hours per well or one well per shift is production time.

**STATUS**

Logging was started on January 26, 1993. Nine drywells have been logged to date. There is one well, (30-05-03) that we may not be able to log due to obstructions. Since Jan. 4, 1993 there has been 56 days available for logging (excluding sundays and 1 holiday). We have been precluded from entry into C-Farm on 31 of these days due to ice and snow. 1 day was for used for setup and 9 days lost due to the unavailability of the cask sampling truck. In addition, we lost 5 days due to damage to the cable and 1 day due to a minor accident to the RLS truck.

9313905091

9 3 1 0 9 0 0 7 0 9 2

WESTINGHOUSE HANFORD COMPANY

DATE 2/ 9/93

PAGE 1

DRYWELL SUMMARY REPORT

UNALIGNED DATA

WELL NUMBER	DATE	VAN	PROBE TYPE	*** EXCLUDING THE TOP 20 FEET OF THE WELL ***				TOTAL COUNTS		TOTAL COUNTS OF TOP 20 FEET		BASELINE DATE	
				PEAK READING	PEAK DEPTH	CRITERIA EXCEEDED		WELL	BASELINE	WELL	BASELINE		
300101	2- 8-93	4-A	4	37.	40	0	0	0	1954.	2141.	413.	597.	7-15-77
300106	2- 8-93	4-A	4	91.	38	NA			2079.	2174.	435.	573.	10-15-76
300109	2- 8-93	4-A	4	11202.	29	6	28	65	30930.	45473.	455.	589.	10-15-76
300112	2- 8-93	4-A	4	810.	92	2	80	92	4167.	1857.	1238.	1641.	3-17-77
300301	2- 8-93	4-A	4	362.	28	0	0	0	5288.	5992.	5270.	8043.	10-10-84
300307	2- 8-93	4-A	4	46.	47	0	0	0	1981.	2229.	839.	839.	1-24-75
300502	2- 8-93	4-A	4	82.	22	0	0	0	2771.	2930.	807.	1821.	10- 6-78
300503	2- 8-93	4-A	4	177.	33	0	0	0	2867.	3044.	2723.	4098.	7-15-77
300504	2- 8-93	4-A	4	32.	82	0	0	0	2451.	2608.	555.	1735.	10-10-75
300505	2- 8-93	4-A	4	200.	64	0	0	0	3549.	4432.	2179.	8034.	3-12-76
300505	2- 8-93	4-A	4	210.	64	0	0	0	3637.	4432.	2206.	8034.	3-12-76
300506	2- 8-93	4-A	4	28.	50	0	0	0	824.	825.	647.	984.	9-15-78
300508	2- 8-93	4-A	4	72.	21	0	0	0	899.	1668.	5695.	9743.	11- 8-78
300509	2- 8-93	4-A	4	33.	76	0	0	0	1924.	2091.	487.	780.	1-24-75
300510	2- 8-93	4-A	4	29.	100	0	0	0	2683.	2817.	437.	669.	3-10-82
300612	2- 8-93	4-A	4	35.	23	0	0	0	1858.	2197.	593.	917.	1-24-75
300701	2- 8-93	4-A	4	37.	90	0	0	0	1946.	2214.	512.	930.	1-24-75
300702	2- 8-93	4-A	4	241.	94	0	0	0	2313.	2049.	656.	912.	1-24-75
300705	2- 8-93	4-A	4	53.	88	0	0	0	1855.	1905.	495.	848.	1-24-75
300707	2- 8-93	4-A	4	472.	85	1	85	0	3674.	1988.	503.	612.	1-24-75
300708	2- 8-93	4-A	4	255.	94	0	0	0	1978.	1811.	559.	543.	8-15-79
300710	2- 8-93	4-A	4	47.	80	0	0	0	1953.	2085.	409.	679.	1-24-75
300711	2- 8-93	4-A	4	36.	27	0	0	0	1907.	1977.	66636.	704.	1-24-75

*closed Job 11773 MS*

9 3 1 8 9 0 3 1 0 9 3

WESTINGHOUSE HANFORD COMPANY

DATE 3/ 2/93

PAGE 1

DRYWELL SUMMARY REPORT

UNALIGNED DATA				*** EXCLUDING THE TOP 20 FEET OF THE WELL ***					TOTAL COUNTS OF TOP 20 FEET		BASELINE DATE		
WELL NUMBER	DATE	VAN	PROBE TYPE	PEAK READING	PEAK DEPTH	CRITERIA EXCEEDED			WELL	BASELINE	WELL	BASELINE	DATE
300101	3- 2-93	7-A	4	35.	95	0	0	0	1804.	2141.	387.	597.	7-15-77
300106	3- 2-93	7-A	4	85.	38	NA			1909.	2174.	333.	573.	10-15-76
300109	3- 2-93	7-A	4	10675.	30	4	28	31	29888.	45473.	418.	589.	10-15-76
300112	3- 2-93	7-A	4	42.	95	0	0	0	1957.	1857.	1397.	1641.	3-17-77
300301	3- 2-93	7-A	4	421.	28	0	0	0	5777.	5992.	5640.	8043.	10-10-84
300303	3- 2-93	7-A	4	139.	34	0	0	0	3079.	3555.	3032.	4506.	5- 9-79
300305	3- 2-93	7-A	4	33.	94	0	0	0	1796.	2051.	497.	1212.	1-24-75
300309	3- 2-93	7-A	4	74.	80	0	0	0	2300.	2259.	918.	700.	8-14-79
300602	3- 2-93	7-A	4	31.	108	0	0	0	2362.	2575.	497.	782.	1-24-75
300603	3- 2-93	7-A	4	32.	28	0	0	0	1877.	2101.	655.	1000.	7-15-77
300604	3- 2-93	7-A	4	119.	27	0	0	0	3100.	3467.	1153.	1966.	1-24-75
300609	3- 2-93	7-A	4	30.	89	0	0	0	1821.	1963.	634.	1019.	1-24-75
300610	3- 2-93	7-A	4	40.	108	0	0	0	2662.	2736.	580.	767.	1-24-75
300612	3- 2-93	7-A	4	36.	22	0	0	0	1886.	2197.	609.	917.	1-24-75
300701	3- 2-93	7-A	4	41.	91	0	0	0	2066.	2214.	558.	930.	1-24-75
300702	3- 2-93	7-A	4	35.	95	0	0	0	1834.	2049.	468.	912.	1-24-75
300705	3- 2-93	7-A	4	35.	64	0	0	0	1839.	1905.	449.	848.	1-24-75
300705	3- 2-93	7-A	4	68.	37	0	0	0	2008.	1905.	590.	848.	1-24-75
300708	3- 2-93	7-A	4	72.	46	0	0	0	2024.	1811.	419.	543.	8-15-79
300710	3- 2-93	7-A	4	61.	49	0	0	0	2017.	2085.	424.	679.	1-24-75
300711	3- 2-93	7-A	4	39.	73	0	0	0	1907.	1977.	68039.	704.	1-24-75

(Signed M. O. R. 73 1/24/77)

# **SSTs**

## **Interim Stabilization/Isolation**

### **Proposed Modifications to Milestone M-05**

**G. E. Bishop**  
**Single-Shell Tank Unit Managers Meeting**

**March 10, 1993**

## MILESTONE M-05-03

- INTERIM STABILIZE AN ADDITIONAL 4 SSTs,  
DUE DATE: SEPTEMBER 1991
- ISSUE CRITICALITY CSER AND JCO FOR 241-BY-102,  
241-C-102, C-107, AND C-110.
- ESTIMATE COMPLETE PUMPING JULY 1994

## M-05 PROPOSED MODIFICATIONS

- ADD MILESTONE FOR COMPLETION OF PUMPING BY-109
- IMPROVE EMERGENCY LEAK RESPONSE
  - COMPLETE SAR ADDENDUM FOR OVERGROUND TRANSFER
  - COMPLETE DESIGN AND PROCUREMENT OF OVERGROUND TRANSFER EQUIPMENT
  - ISSUE DETAILED PROCEDURES FOR EMERGENCY PUMPING
  - COMPLETE RESTORATION OF 244-U DCRT
  - COMPLETE ENGINEERING ANALYSIS AND SAFETY ASSESSMENT TO DETERMINE ACTION TO BE TAKEN IF A WATCH LIST TANK LEAKS

## **M-05 PROPOSED MODIFICATIONS (CONT'D)**

- **RESOLVE CRITICALITY USQ**
- **PREPARE FOR INTERIM STABILIZATION OF 11 NON-WATCH LIST TANKS**
- **ADD MILESTONE FOR START OF PUMPING FOR:**
  - **7 S-FARM TANKS**
  - **2 U-FARM TANKS**
  - **2 T-FARM TANKS**
- **ADD TARGET MILESTONES FOR COMPLETION OF INTERIM STABILIZATION**
- **COMPLETE SAFETY STUDY ANALYSIS ON INTERIM STABILIZATION OF REMAINING WATCH LIST TANKS**
  - **FECN TANKS**
  - **HYDROGEN/FLAMMABLE GAS TANKS**
  - **ORGANIC TANKS**

## M-05 PROPOSED MODIFICATIONS (CONT'D)

- CEASE WATER ADDITIONS TO TANK 241-C-105
  - COMPLETE THERMODYNAMIC STUDIES FOR 241-C-105 TO EVALUATE THE SAFETY OF CEASING WATER ADDITIONS

Distribution

Guy E. Bishop, RL, R2-62  
John M. Clark, RL, A4-02  
Paula Clark, RL, A5-21  
Jim Davis, RL, A5-21  
Cherri Defigh-Price, WHC, R2-31  
J.R. Freeman-Pollard, WHC H6-03  
Vernon Hall, WHC, L4-88  
John P. Harris, WHC, S4-55  
Mark Henderson, WHC, S4-55  
Paul Hernandez, RL, A4-02  
Mike Mahaffey, WHC, L4-73  
Dennis Maupin, WHC, R1-51  
Scott McKinney, Ecology  
Bruce Nicoll, RL, A5-10  
David B. Pabst, WHC, B2-35  
John Propson, WHC, R2-18  
Thomas E. Rainey, WHC, R1-49  
Richard E. Raymond, WHC, R1-80  
Al Sampson, WHC, R2-18  
Gene Senat, RL, R2-62  
Douglas R. Sherwood, EPA, B5-01  
Donna Wanek, RL, A5-21  
Oliver Wang, WHC, R2-31  
Nancy Werdehl, RL, A5-19  
Wendell Wrzesinski, RL, A5-16  
Ben W. Wyrick, WHC, H6-29  
Jon Yerxa, RL, A5-15  
~~EDMC-H4-22~~ H6-08

cc: James Bauer, RL, A5-19  
John H. Anttonen, RL A5-10  
Ronald Gerton, RL, A4-02  
Roger Freeberg, RL, A5-19  
Steven Wisness, RL, A5-19  
Dan Duncan, EPA Region X  
Paul Day, EPA Region X, B5-01  
Toby Michelena, Ecology  
ADMINISTRATIVE RECORD (SST) [Care of Susan Wray, WHC]  
Washington State Department of Ecology, Nuclear and Mixed Waste Library,  
Mail Stop PV-11  
Environmental Protection Agency Region 10, Mail Stop HW-074

9 3 1 9 9 0 3 1 0 9 8