

STATUS OF MILESTONES

October 16-17, 1991

The following milestones were completed during the second and third quarters (April through September):

- M-27-01 Submit methodology and format for 200 Aggregate Area Management Strategy Reports to EPA and Ecology
- M-28-01 Submit soils background sampling and analysis plan and quality assurance project plan
- M-28-02 Submit background methodology description document for soils and groundwater
- M-12-05A Submit rescoped RFI/CMS Work Plan for 100-HR-1
- M-12-06A Submit rescoped RFI/CMS Work Plan for 100-HR-3
- M-12-07A Submit rescoped RFI/CMS Work Plan for 100-DR-1
- M-12-08A Submit rescoped RFI/CMS Work Plan for 100-BC-1
- M-12-09A Submit rescoped RFI/CMS Work Plan for 100-BC-5
- M-29-01 Identify and submit description of codes and models to be used in risk assessment

The following milestones are scheduled for completion during the next quarter:

- M-12-10A Submit rescoped RI/FS Work Plan for 100-KR-1
- M-12-11A Submit rescoped RI/FS Work Plan for 100-KR-4
- M-12-13A Submit rescoped RI/FS Work Plan for 100-FR-1
- M-12-12A Submit rescoped RI/FS Work Plan for 100-NR-1
- M-12-14A Submit rescoped RFI/CMS Work Plan for 100-NR-3
- M-29-02 Submit plan for development of area wide groundwater models to support risk assessment and to evaluate impacts of changing groundwater flow fields

