

Meeting Minutes

0049250

B Plant Project Managers Meeting
MO-273/200 East Area
April 16, 1998
10:00 a.m. - 12:00 noon

The undersigned indicate, by their signatures, that these meeting minutes reflect the actual occurrences of the above-dated meeting.

[Signature] Date: 11 May '98
Gregory J. LeBaron, B Plant Contractor Representative, BWHC

[Signature] Date: 5/11/98
David T. Evans, Project Manager, DOE-RL

[Signature] Date: 5/11/98
Ted A. Wooley, Project Manager, Washington State Department of Ecology

[Signature] Date: May 5, 1998
George W. Reddick, PHMC Representative, FDH

DID NOT ATTEND—NO SIGNATURE REQUIRED
Date: _____
Cindy Grant, WDOH Representative

Agenda: The agenda for the April 16, 1998 meeting included the following B Plant Facility Transition topics:

- 1) Approve Minutes from Previous Project Managers Meeting
- 2) Status of Administrative Closure
- 3) Vessel Deactivation Update
- 4) W-059 Project Update
- 5) Review Action Items
- 6) Other Items
- 7) Set Date for June PMM



DISTRIBUTION:

R. M. Carosino	RL	A4-52*
C. E. Clark	RL	A5-15*
D. T. Evans	RL	R3-79
S. D. Godfrey	BWHC	S4-49
R. W. Bailey	BWHC	S4-49*
A. M. Hopkins	FDH	N1-26*
M. N. Jaraysi	Ecology	B5-18*
G. J. LeBaron	BWHC	S6-15*
E. M. Mattlin	RL	A5-15*
J. E. Mecca	RL	R3-79*
N. A. Ballantyne	FDH	N1-26*
M. D. Olsen	BWHC	H5-31*
G. W. Reddick	FDH	N1-26
C. D. Sorensen	BWHC	R3-56*
T. A. Wooley	Ecology	B5-18

*Distribution via cc:mail w/o Attachments

ADMINISTRATIVE RECORD [B Plant TS-2-3]: EDMC H6-08

Washington State Department of Ecology Nuclear and Mixed Waste Hanford Files,
P.O. Box 47600, Olympia, Washington 98504-7600

Environmental Protection Agency Region 10, Seattle, Washington 98101, Mail Stop HW-070
(Records Center)

Cindy Grant, Washington State Department of Health, 1511 3rd Avenue, Suite 700, Seattle,
Washington 98101

Please send comments on the distribution list to Greg LeBaron, BWHC (S6-15), (509) 373-1792
or Steve Godfrey, BWHC (S4-49), (509) 372-0501.

B Plant Project Managers Meeting
MO-273/200 East Area
April 16, 1998
10:00 a.m. - 12:00 noon

SUMMARY OF DISCUSSION AND COMMITMENTS/AGREEMENTS

Approve Minutes from Previous Project Manager Meeting

Mr. Ted Wooley, Washington State Department of Ecology (Ecology); Mr. Dave Evans, Department of Energy, Richland Operations Office (RL); Mr. George Reddick, Fluor Daniel Hanford, Inc. (FDH); and Mr. Greg LeBaron, B&W Hanford Company (BWHC) approved and signed the meeting minutes from the April 16, 1998 B Plant Project Managers Meeting. The minutes were sent out, prior to the meeting, for review and all corrections were incorporated, prior to approval.

Status of Administrative Closure (Organic Storage Area)

Mr. Wooley (Ecology) mentioned that a 45-day public comment period is required for this action. It was recommended that Ecology provide conditional approval, based on their agreement, so the project could proceed at risk of receiving public comments unfavorable to using the vessel (**Action: PMM-BP-98-15**). Everyone agreed that the at risk process is the way to go; only no waste will be loaded from WESF into the tank until the public comment period is complete. Mr. Wooley asked if there was any sensitive information associated with the document since it would be necessary for the document and all references to be cleared for public comment. No sensitive information was identified.

Vessel Deactivation Update

Mr. Kent Smith (BWHC) presented a diagram showing the B Plant canyon dangerous waste tanks identified in the Sampling and Analysis Plan (SAP) and reviewed the status of the 5 sample points shown on the SAP:

1. Sample was taken from TK-32-1 on November 97. Mr. Smith will get a copy of the sample data to Mr. Ted Wooley (Ecology) to review (**Action: PPM-BP-98-16**).
2. No sample was taken from E-20-2, it was found to be dry. Mr. Wooley asked if there any material that would be mixed from E-20-2 with T-18-2. Mr. Smith stated E-20-2 and T-18-2 are part of the same flow sheet. Mr. Greg LeBaron (BWHC) stated that no liquid inventory would be sent to E-20-2. Mr. Wooley asked if gamma readings had been taken of the material in E-20-2. Mr. Smith stated that the gamma camera had not yet been installed and described the process that was to be used to estimate the materials remaining in E-20-2 and the other vessels.
3. No sample has been taken from E-5-2 because there was no liquid due to evaporation.
4. Sample was taken November 97.

5. The volume of liquid in T-28-1 and T-30-1 is less than originally thought; therefore, the normal pumps and methods for removing the remaining liquid from the vessel will not work. A pump has been built and is being tested at WESF for removing the remaining liquid from the two vessels. Mr. LeBaron asked to what extent are people going to be exposed? Mr. Smith stated it would be a relatively high exposure job for B Plant, anywhere from 400-500 mrem. Mr. LeBaron asked if removing this small volume of liquid justifies the exposure or do we want to leave the liquid in the towers? Mr. Smith will report back to Mr. Wooley about the umpumpable material and will wait for concurrence on the logic of leaving the liquid in place (**Action: PMM-BP-98-17**).

W-059 Project Update

Mr. LeBaron stated that the stack has been installed, the duct-work between the canyon and the filters has been fabricated, and the fan controller has been programmed. Over the next few weeks, the duct-work to the filters will be installed, the filters will be bolted in place and the duct-work between the filters and the fans will be fabricated.

Mr. LeBaron passed out and reviewed the FY 98 End Point Closure Schedule Status (see attached). In light of the number of end points that have been scheduled but not completed on schedule, Mr. Wooley asked how many end points would end up on the punch list? Mr. LeBaron stated that few, if any, points would end up on the punch list. The end points that mainly end up on the punch list are the administrative items or work items which cannot be done until closer to transfer. Mr. Steve Godfrey (BWHC) said that we already have the detailed punch list identifying the end points that will remain on the punchlist, following completion of the project and pending turnover to the ERC.

Other Items

Mr. Wooley asked if anything had been done or if Brain Foley (DOE) had contacted anyone yet concerning the pipe from B Pond to Gable Mountain? Mr. Godfrey said that this is not a B Plant project and that he will call Mr. Foley to clarify this.

Mr. Wooley asked about the P3 schedule conversion and how it is impacting the deactivation. About 2 man-months have been spent on the conversion; the conversion is not effecting the actual work at the facility.

Mr. Wooley said there will be a reorigination at Ecology by July 1st and projects will be combined. Most likely, there will be a different project manager for B Plant before the closure date.

OPEN OR RECENTLY CLOSED ACTION ITEMS

Action Item	Responsible Person	Description	Completion Date
PMM-BP-97-12	Steve Godfrey BWHC	Address and resolve issue of insufficient information to adequately identify remaining hazards on B Plant End Point Closure letters.	OPEN
PMM-BP-98-3	Ted Wooley Ecology	Evaluate need for PE stamp for administrative closure of the ISO West Organic Storage Tank	CLOSED 4/98
PMM-BP-98-9	Steve Godfrey BWHC	Place a copy of the End Point Document in the administrative record	CLOSED 3/98
PMM-BP-98-11	Ted Wooley ECOLOGY	Provide comments on Administrative Closure Plan by 4/15/98.	CLOSED 4/98
PMM-BP-98-12	Cindy Grant DOH	Provide Greg LeBaron with the name of the DOH person that needs to be involved in testing of the shrouded probe (W-059 Project).	CLOSED 3/98
PMM-BP-98-13	ALL	Look at the format in the TPA for the Key Transition Documents. Determination to be made at next meeting. Format of documents.	OPEN
PMM-BP-98-14	Greg LeBaron BWHC	Set up Comment Resolution Meeting for the Pre Closure Work Plan.	OPEN
PMM-BP-98-15	Ted Wooley Ecology	Provide a conditional closure letter for the ISO west tank	
PMM-BP-98-16	Kent Smith BWHC	Provide the analytical data already received to Ted Wooley	
PMM-BP-98-17	Kent Smith BWHC	Provide information to Ted about the limitations and benefits of sampling T-28-1 and T-30-1	

Only open items and those, which have been closed since approval of the last meeting minutes, will be listed.

B Plant Project Managers Meeting
March 19, 1998

SCHEDULING THE NEXT MEETING

The next B Plant Project Managers Meeting is scheduled for June 18, 1998 at Ecology, Conference Room, in Kennewick, from 8:00 a.m. to 10:00 p.m..

APRIL 16, 1998 ATTENDEE LIST

NAME	ORGANIZATION	PHONE NUMBER
Dave Evans	DOE-RL/TPD	373-9278
Steve Godfrey	BWHC	372-0501
Ted Wooley	Ecology	736-3012
Kent Smith	BWHC	372-0000
Greg LeBaron	BWHC	373-1792
Ellen Mattlin	DOE-RL/EAP	376-2385
George Reddick	FDH	372-2326

FY 98 End Point Closure Schedule Status

As of March 31, 1998

