


**Meeting Minutes Transmittal – Approval**


**Project Managers Meeting  
300 AREA WASTE ACID TREATMENT SYSTEM  
Federal Building, Conference Room 554  
Richland, Washington**

**Meeting Held September 9, 1999  
From 3:00 to 3:30 PM**

---


The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting.


 Date: 11/2/99  
Ellen M. Matlin, Project Manager, RL

 Date: 4 Nov 1999  
Alex B. Stone, Project Manager, Washington State Department of Ecology

---

**300 Area WATS, Contractor Concurrence**

 Date: 11/2/99  
Scott N. Luke, Permitting Contractor Representative, WMH

 Date: 11-2-99  
Ivan L. Metcalf, Facility Contractor Representative, BWHC

 Date: 11-2-99  
Jon K. Perry, Project Hanford Management Contractor Representative, FDH

---

**Purpose: Discuss Permitting Process**

Meeting Minutes are attached. The minutes are comprised of the following:

Attachment 1 - Meeting Agenda

Attachment 2 - Summary of Discussion and Commitments/Agreements

Attachment 3 - Attendance List

## **Attachment 1**

### **Project Managers Meeting 300 AREA WASTE ACID TREATMENT SYSTEM Federal Building, Conference Room 554 Richland, Washington**

**Meeting Held September 9, 1999  
From 3:00 to 3:30 PM**

#### **Agenda**

1. Approval of Past PMM Minutes
2. Status PMM Action Items
3. Closure Activities
  - Closure Plan Approval (DOE/RL-90-11, Rev 2)
    - Ecology concurrence letter received
    - NOD Response resolution
  - Phase 3 Closure (334-TF, 311-TF, WATS and U-bearing Piping Trench)
    - Status closure activities
4. New Business
5. Schedule Next Project Managers Meeting

## **Attachment 2**

### **Project Managers Meeting 300 AREA WASTE ACID TREATMENT SYSTEM Federal Building, Conference Room 554 Richland, Washington**

**Meeting Held September 9, 1999  
From 3:00 to 3:30 PM**

#### **Summary of Discussion and Commitments/Agreements**

**1. Approval of Past PMM Minutes**

There was no July PMM. March PMM minutes were signed by the RL and Ecology Project Managers.

**2. Status PMM Action Items**

None

**3. Closure Activities**

- **Closure Plan Approval (DOE/RL-90-11, Rev 2)**

The final draft of Revision 2 of the 300 Area WATS closure plan was submitted to Ecology May 27, 1999. RL received a letter from Ecology dated July 27, 1999 that identified the plan as complete and being prepared by Ecology for public review.

The May 27, 1999 Ecology letter also indicated that the plan contained the proposed changes identified in the NOD Response Table dated November 10, 1998. This closes out Ecology Notice of Deficiencies (NOD) for this closure plan.

- **Status Phase 3 Closure (334 TF, 311 TF, WATS and U-Bearing Piping Trench).**

Phase 3 Closure is ongoing in accordance with the Ecology-approved Phase 3 Decontamination and Inspection Plan (HNF-2814-0). Since beginning Phase 3 activities, BWHC has provided Ecology, FDH, and RL with weekly activity status reports that also provide advance notice to Ecology of upcoming work and inspections.

BWHC (Mr. James Rich) provided the following Phase 3 closure activity update:

- **Tank 40.** Pipe has been removed and scaffolding erected over the tank for access for cleaning the interior. Internal cleaning will begin September 9. A decision will be made by September 20, 1999 regarding whether the tank can meet 'clean debris surface' standards and preparation can begin for exterior cleaning or whether the tank will be removed as low level waste. Tank 50 washing will begin upon completion of Tank 40 cleanout. Washdown of the concrete basins will follow.

- **Trench piping.** In accordance with the Phase 3 DIP, only WATS piping is required to be removed from the WATS and U/Bearing Piping Trench. However, in order to facilitate WATS piping removal, all pipe in the portion of this trench between the 333 and the vicinity of the 303-F Buildings was removed. The trench between the 333 Building and the railroad crossing is now open. The PE will inspect the trench September 10, 1999 to verify that WATS pipe is removed. Only WATS piping is expected to be removed from portions of the trench between the 333 and 334-A Buildings and between the 313 and 303-F Buildings.

- **334 Building.** Cleaning of the Tank 4 support and concrete catch pad is almost complete. The PE will soon be out to verify achievement of a 'clean debris surface'

**4. New Business**

None.

**6. Schedule Next Closure Plan Approval Workshop**

Because Ecology has concurred with the closure plan, no further closure approval workshops are planned.

**7. Schedule Next Project Managers Meeting**

The next 300 Area WATS PMM would be scheduled for sometime in mid-October.

**Project Managers Meeting  
300 AREA WASTE ACID TREATMENT SYSTEM  
Federal Building, Conference Room 554  
Richland, Washington**

## Attendance List

[illegible]

Distribution:

R. C. Bowman	WMH	H6-24
G. P. Davis	Ecology	B5-18
M. DeLeon	FDH	L5-65
R. L. Guillen	RL	L1-03
M. R. Hahn	RL	R3-79
S. N. Luke	WMH	G1-30
E. M. Mattlin	RL	A5-15
I. L. Metcalf	BWHC	L6-26
E. J. Palmos	RL	R3-78
J. K. Perry	FDH	H6-23
D. E. Rasmussen	BWHC	L1-04
J. A. Remaize	BWHC	L6-26
J. W. Rich	BWHC	L6-26
F. A. Ruck	FDH	H6-22
J. M. Steffen	BWHC	L1-06
A. B. Stone	Ecology	B5-18
D. W. Templeton	RL	R3-79
Field File Custodian	WMH	H6-08
RCRA File	WMH	H6-23

ADMINISTRATIVE RECORD: 300 Area Waste Acid Treatment System Closure Plan,  
TS-3-1 [Care of EDMC, FDH (H6-08)]

Washington State Department of Ecology Nuclear and Mixed Hanford Files,  
P.O. Box 47600, Olympia, Washington 98504-7600

Environmental Protection Agency Region 10, Seattle, Washington 98101, Mail Stop HW-074  
(Record Center)

Please send comments on distribution list to Scott Luke (H6-24),  
(509) 372-1667.