

Meeting Minutes Transmittal

PURGEWATER
Project Managers Meeting
825 Jadwin/Room 340
Hanford, Washington
August 26, 2004

RECEIVED
OCT 04 2004

EDMC

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.

Brenda L Baker / Malak Date: 9/23/04
Project Manager, Ecology

RD Hildebrand Date: 9/23/04
Project Manager Representative, RL

JL Winterhalder Date: 9/23/04
Project Manager Representative, FH

Purgewater Administrative Record	H6-08
RD Hildebrand	A6-38
RR Skinnarland	H0-57
B Wiegman	H0-57
JA Winterhalder	E6-35

PURGEWATER PROJECT MEETING

825 Jadwin/Room 340

Hanford, Washington

August 26, 2004

9:45 a.m. to 10:15 a.m.

Agenda

- I. Approval of July 29, 2004 Purgewater Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
 - A. Milestone M-20-21-T01 Status
 - B. Interface Issues
 - C. Strategy Document Status
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Next Project Managers Meeting

PURGEWATER PROJECT MEETING MINUTES

Project Managers Meeting
825 Jadwin/Room 340
Hanford, Washington

August 26, 2004

- I. Approval of July 29, 2004 Purgewater Project Meeting Minutes (Ecology/DOE-RL/FH).
- II. Operational Status (John Winterhalder FH)
 - A. Total purgewater received in June was 15,279 gallons.
- III. Project Specific Issues
 - A. Milestone M-20-21-TO1 Status
 1. There was no change in the status of this milestone.
 - B. Interface Issues
 1. Mr. Winterhalder reported that it is expected that the subcontractor will be mobilized for the load-in station construction by next week. Project completion is anticipated by calendar year's end.
 - C. Strategy Document Status
 1. Brenda Becker-Khaleel (Ecology) stated that the contained-in aspect of the Purgewater strategy document does not pose a problem, but that the toxics control program has an issue with the risk-based discharge criteria for characteristic waste. Mr. Winterhalder noted that purgewater has been contained and collected for three plus years now, and it is possible a decision will be made to continue the collection practice. If that decision is made by DOE and its contractors, the issue with using risk-based discharge criteria may be largely resolved. Mr. Winterhalder noted however, that some exceptions to containment and collection would be requested, particularly for many of the 600 Area wells that are difficult to access with the purgewater truck. Ms. Becker-Kahleel stated that she will review data on the F listed waste. Mr. Winterhalder will discuss the issue with Doug Hildebrandt (RL) and provide follow-up at the next PMM.
- IV. General Discussions
 - A. There were no topics for general discussion.
- V. Status of Actions
 - A. 977 - The closure plan package is still internal to FH. This action remains open, pending a determination of the strategy document.
 - B. 1008 - Construction is expected to begin next week (8/30/04).
- VI. New Actions Items
 - A. There were no new actions.
- VII. Next Project Managers Meeting
 - A. The next PMM was scheduled for September 23, 2004.

Environmental Request Information System

Task Status Report

Purgewater Storage and Treatment Facility

Task ID: 977 **Task Lead:** Winterhalder, John **Formally transmit the Modutanks Closure Plan package to RL.**
Waste Stabilization and Disposition/Purgewater Storage and Treatment Facility **POC:** Winterhalder, John
Classification: Open
Category: PMM
Open Date: 10/30/2003
Due Date:
Closed Date:
Description: Formally transmit the Modutanks Closure Plan package to RL.

Date	Status
8/26/2004	The closure plan package is still internal to FH. This action remains open, pending a determination of the strategy document.
7/29/2004	Submittal will be deferred pending determination on the strategy document.
4/22/2004	The closure plan package is still internal to FH.
3/18/2004	FH will make additional administrative changes and have the Closure Plan ready for submittal to RL by 5/27.
1/22/2004	The closure plan package is still at FH.
12/4/2003	The closure plan package will be ready to submit to RL as soon as the transmittal letter is prepared. This action will remain open.
10/30/2003	Action opened.

Task ID: 1008 **Task Lead:** Szelmeczka, Roger **Provide status on the upgrades to receive purgewater.**
Waste Stabilization and Disposition/Purgewater Storage and Treatment Facility **POC:** Szelmeczka, Roger
Classification: Open
Category: PMM
Open Date: 1/22/2004
Due Date:
Closed Date:
Description: Provide status on the upgrades to receive purgewater.

Date	Status
8/26/2004	Construction is expected to begin the week of 8/30/04.
7/29/2004	Construction on the upgrade project is on hold pending resolution of cost estimates.
4/22/2004	Construction on the upgrade project is anticipated to begin no later than July 1, 2004, and expected to be completed by the end of September 2004.
3/18/2004	The schedule for engineering changes and design will be provided at the next meeting.
1/22/2004	Task opened.

