


Meeting Minutes Transmittal


M-91
 Project Managers Meeting
 825 Jadwin/Room 340
 Hanford, Washington
 December 16, 2004

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.




 Project Manager, Ecology

Date: 1-27-05



 Project Manager Representative, RL

Date: 2/3/05



 Project Manager Representative, FH WMP

Date: 1/27/05

RECEIVED
 APR 05 2005

EDMC

M-91 Administrative Record	H6-08
GL Sinton	A6-38
RR Skinnarland	H0-57
AA Hamar	H0-57
LL Fritz	H8-44

M-91 PROJECT MEETING

825 Jadwin/Room 340

Hanford, Washington

December 16, 2004

9:30 a.m. to 9:45 a.m.

Agenda

- I. Approval of October 28, 2004 M-91 Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Status Report
- III. General Discussions
- IV. Status of Actions
- V. New Action Items
- VI. Next Project Managers Meeting

M-91 PROJECT MEETING MINUTES

Project Managers Meeting
825 Jadwin/Room 340
Hanford, Washington

December 16, 2004

I. Approval of October 28, 2004 M-91 Project Meeting Minutes (Ecology/DOE-RL/FH)

II. Status Report

- A. Greg Sinton (RL) distributed the M-91 status summary as of 12/16/04. Mr. Sinton reported that since the contract for thermal treatment of mixed low-level waste was awarded to PermaFix in October 2004, five shipments of MLLW have been sent to PermaFix. These shipments provide enough waste for treatment to meet milestone M-91-12A, which is due by September 2005. Another contract was awarded to PEcoS for thermal treatment.

Regarding milestone M-91-42: 3253 cubic meters of waste was dispositioned as of the end of November 2004. The milestone requires 3260 cubic meters to be treated by the end of December 2005.

III. General Discussions

- A. Alicia Hamar (Ecology) stated that Rick Bond is replacing Brenda Becker-Khateel as temporary acting manager for Ecology.

IV. Status of Actions

- A. There were no actions to status.

V. New Action Items

- A. There were no new action items.

VI. Next Project Managers Meeting

- A. The next PMM was scheduled for January 27, 2005.

M-91 Status Summary 12/16/04

Milestone	Due Date(s)	Status Summary	Comments
General Comments			<p>1) In this current table "On-Schedule" means it is anticipated the milestone will be met.</p> <p>2) M-91 requirements are extensive and continue well out into the future. This status table will generally only cover items due within about the next three years. A separate "Outyear table" identifies the other M-91 milestones.</p>
M-91-03: Submit TRUM/MLLW PMP	12/31/03, 3/31/09, 3/31/13	On Schedule	<ul style="list-style-type: none"> M-91-03 PMP approved by Ecology on May 12, 2004
M-91-05-T01: Complete RH and or large TRUM retrieval Engineering Study/FDC	12/31/07	On Schedule (planning)	
M-91-12: CH-MLLW Thermal Treatment (600 m ³ cumulative)	11/16/07	On Schedule	<ul style="list-style-type: none"> The milestone schedule was revised based on currently available information concerning available treatment capacity including the responses to recent RFPs. A revised milestone schedule was approved by Ecology and DOE on October 4, 2004. 162 m³ of CH-MLLW have been thermally treated as of the end of November that will count toward the M-91-12/12A milestones.
M-91-12A: CH-MLLW Thermal Treatment (240 m ³)	9/30/05	On-Schedule	<ul style="list-style-type: none"> See M-91-12 comments FHI has awarded a contract with Permafix for thermal treatment of MLLW. The fifth shipment under this contract left that Hanford site for PermaFix on December 14th

			<p>bringing the total shipped to Permafix in FY05 to 82.45 cubic meters. This provides enough waste to meet the M-91-12A milestone, when treated. Under the contract PermaFix has up to 9 months to treat the waste and return the residues. M-91-12A will be met ahead of schedule, depending on actual turn-around time at Permafix.</p> <ul style="list-style-type: none"> • The PEcoS thermal treatment contract was awarded on December 6th, which should provide additional capacity assuming the PEcoS system is successfully permitted and becomes operational. •
<p>M-91-40: Retrieval and designation of CH-RSW (regardless of size)</p>	<p>2700 m³ cumulative retrieved by 12/31/05 and annual retrieval volumes through 2010 plus various other requirements</p>	<p>On Schedule</p>	<ul style="list-style-type: none"> • Third SAP quarterly report submitted to Ecology August 12th (No new data). • Fourth quarterly SAP report will be submitted in December (No new data). • 218-E-12B SAP transmitted to Ecology for approval on 8/24/04. Comments from Ecology were received October 13th and have been addressed. The revised SAP will be transmitted in late December or early January. • 1737 m³ of RSW retrieved as of 12/9/04 • Reached 1200 cubic meters retrieved four months ahead of the 12/31/04 due date. Completion letter transmitted to Ecology 12/7/04.
<p>M-91-42: Treatment of non-large size CH-MLLW</p>	<p>Annual treatment requirements through 12/31/09</p>	<p>On Schedule (or ahead of schedule)</p>	<ul style="list-style-type: none"> • 3253 m³ of the MLLW subject to this milestone (MLLW-2 through MLLW-10 excluding MLLW-7) has been dispositioned as of the end of September <i>November</i>. (3260 m³ required by 12/31/05) • Note: The M-91-42 progress quantity indicated above currently only includes waste dispositioned by FH. The actual progress numbers may be slightly higher due to waste subject to the milestone treated by other contractors. These

			<p>numbers are from the M-91 tracking system and have not yet been validated.</p> <ul style="list-style-type: none"> • Ahead of schedule due to successful 183-H project. • The quantities in this milestone are based on the 2002 LDR report. Therefore, the cumulative volumes toward meeting this milestone are based on a start date of 12/31/02 (LDR report inventory date).
M-91-45: RH and or Large Size Waste Annual Report	9/30/04 and annually thereafter	On Schedule	<ul style="list-style-type: none"> • The 2004 report was submitted to Ecology 9/30/04
M-16-93: Submit implementation workplan for acquisition of capabilities necessary to prepare TRU/M waste generated by CERCLA clean-up actions at Hanford for disposal at WIPP	9/30/2006	On Schedule (Planning)	<ul style="list-style-type: none"> • The date of this milestone seems somewhat early. IT may be better to align it with the M-15-00 12/31/08 complete RI/FS for all operable units milestone.

Fn: M-91 PMM Status table12-16-04

