## Meeting Minutes Transmittal/Approval Unit Managers' Meeting 200 Area Groundwater and Source Operable Units 1200 Jadwin Avenue, Richland, Washington March 17, 2005

APPROVAL:	Cay Romus	Date: 4-14-05
	Larry Romine, 200 Area Unit Manager, DOE/RL	
APPROVAL:		Date: <u>4/13/05</u>
	Arlene Tortoso, 200 Area Assistant Manager, DO	E/RL
APPROVAL:	Craig Carrecon Craig Carreron, 200 Area Unit Manager, EPA	Date: 4/7/05
APPROVAL:	John B. Pr	Date: 4/4/05
	John Price, 200 Area Unit Manager, Ecology	<b>,</b>



EDMC

## DISTRIBUTION UNIT MANAGERS' MEETING, 200 AREA GROUNDWATER SOURCE OPERABLE UNITS

DOE/RL	
Steve Bertness	A6-39
Bryan Foley	A6-38
Larry Romine	RMIS
Arlene Tortoso	RMIS
<u>EPA</u>	e.
Craig Cameron	B1-46
Ecology	
Brenda Jentzen	RMIS
Tina Masterson-Heggen	H0-57
John Price	H0-57
Jennie Stults	H0-57
Jean Vanni	H0-57
·	
<u>FH</u>	·
Lanny Dusek	RMIS
Gloria Cummins	RMIS
Bruce Ford	RMIS
Jane Borghese	E6-35
Mark Byrnes	RMIS
Virginia Rohay	RMIS
L. Craig Swanson	RMIS
Mary Todd-Robertson	E6-35
CTC	•
Chart Wittmain	א אונט
Curt Wittreich	RMIS
PNNL	
Stuart Luttrell	K6-96
,	XXU 20
Administrative Record (2)	A3-01
Debbi Isom	H6-08

Please inform Dee Goodson – FH (373-4456) of deletions or additions to the distribution list.

#### UNIT MANAGERS' STATUS MEETING MINUTES 1200 Jadwin/Rm 1-C1 March 17, 2005

Meeting Minutes are attached. Minutes are comprised of the following:

Attachment 1	Attendance Record	
Attachment 2	Agenda	
Attachment 3	Groundwater Operable Units Minutes	
Attachment 4	Groundwater Status	
Attachment 5	Discussion on Document Approval and Point of Contact List	
Attachment 6	200-PW-1 Soil Vapor Extraction Sites	
Attachment 7	Approval of Soil Vapor Extraction Syst	em Operating Plan
Attachment 8	Technetium-99 Summary at WMA T	
Attachment 9	Action Item List	

#### 200 Area Unit Managers Status Meeting March 17, 2005

Please print clearly and use black ink

PRINTED NAME	ORGANIZATION	O.U. ROLE	TELEPHONE
Mark Byrnes	FH	Task Lead	373-3996
Strant Luttuell	PNNL	G Wafer Mon	376-6023
Duane Horton	PNNL	G Water Mont	-376-6868
Arlene Tortoso	DOE-KL	(a) Unit Kgr	3739631
Virginia Rohay	FH	PW-1	373-3803
Jane V Borghese	F4	GW	373-3804
JEAN YANNI	ECO	Penuds	372-7930
Zelma Jackson	Ecology	UP-1	372-7910
Dennis Fall	ZDF	RPM	376-8631
Dibas Son C.	Scology	OWEM	372-7902
Craig Cameron	EPA	Unit Mugr.	376-8665
Dave Erb	FH	Teh- 250 BRA	373-4457
Bruce Ford	F4)	GW Dived	373-3809

#### **UNIT MANAGERS' MEETING AGENDA**

1200 Jadwin/Rm 1-C1 March 17, 2005

**GROUNDWATER OPERABLE UNITS STATUS** (8:30-9:15)

**SOURCE OPERABLE UNITS STATUS** (Canceled)

#### **ISSUE RESOLUTION MEETING (Canceled)**

(See Issues List)

#### General

- Outstanding Action Items
- Open for Regulatory Topics or Action Items
- Risk Assessment Configuration Management Board Update

## UNIT MANAGERS' STATUS MEETING MINUTES GROUNDWATER OPERABLE UNITS

1200 Jadwin/Rm 1-C1 March 17, 2005

#### **GROUNDWATER OPERABLE UNITS STATUS** (8:30-10:30)

- Discussion on Document Approval and Ecology Point of Contact List
  - Approvals for documents discussing intrusive activities in the 200-ZP-1 operable unit required EPA signature, at a minimum. Depending on where the activities are located, Ecology's signature may be required. If it is a 200-PO-1 or 200-UP-1 activity, only an Ecology signature is required. The Point of Contact List for Ecology (Attachment 5) will assist document preparers on whom to seek for information.
  - Discussion on the process for review of documents will occur at another meeting.

#### 200-BP-5 & 200-PO-1 OUs

- 200-BP-5 Sampling and Analysis Plan status
  - 200-BP-5 SAP is approved.
- 200-PO-1 Sampling and Analysis Plan status
  - SAP will be sent to RL on 3/17 and RL will forward to Ecology.
- Revised Tables in 200-PO-1 Waste Control Plans
  - Ecology action of updated 200-PO-1 and Waste Control Plan Tables

#### 200-UP-1 OU (Attachment (4)

- Remediation Treatment Status
- RI/FS Work Plan Status Incorporating Ecology comments
- Update on Rebound Study

#### **200-ZP-1 OU** (Attachment (4)

- Remediation Treatment Status
- Update on Expanding P&T System to North
- Update on Contained-In for 5 Current Extraction Wells

#### 200-PW-1, 200-ZP-2 OU

 Remediation Treatment Status – The soil vapor extraction operating plan was prepared to support restart of operations in April 2005. The plan has been been approved by DOE-RL and EPA. Use of well 299-W15-8 for vapor extraction was included in the plan. (Attachment (7)  Monthly Monitoring – Monthly carbon tetrachloride soil vapor monitoring was conducted in February 2005 (Carbon Tetrachloride Rebound Concentrations are attached). The results were consistent with monitoring results from previous months. (Attachment (6)

**SOURCE OPERABLE UNITS STATUS (Canceled)** 

**ISSUE RESOLUTION MEETING** (Canceled)

#### 200 Area UMM - March 2005

#### 200-UP-1:

The Rebound Study started January 26.

- The first three rounds of groundwater sampling were successfully implemented February 2, 9, and 23 (Attachments 1 and 2). Wells 299-W19-36 and 299-W19-43 were also sampled March 9 since these wells are showing increasing Tc-99 and/or uranium concentrations.
- The re-analysis of February 23 sampling was due last night. I will have to report this data later today.
- RI/FS Work Plan Once Ecology provides the revised location for new well UP10, all document revisions will be complete.

#### 200-ZP-1:

- Average Pumping Rate for January 31 through March 13, 2005: 183 gpm
- The starter was recently replaced in extraction well #5 earlier this week, now the motor has given out. The motor will be replaced early next week.
- From January 31 through March 13, 2005 the system operated between 177 and 199 gpm (Attachment 3).
- System Run Time


$\triangleright$	For January 31 through March 13	•		82.9%
	FY2004 (Year to date)			90.2%
$\triangleright$	System Inception to date			92.5%

- Design work for the ZP-1 pump-and-treat expansion is just now finishing up.
   Construction well start later this month. We are on-schedule for a July 31 startup date.
- John Winterhalder will discuss the status of "Contained-In" determination to remove the need for ZP-1 leak detection.
- Vista Engineering's DNAPL investigation is close to on schedule. Groundwater sampling done. Soil-gas done except for TX Tank Farm. Geophysical surveys will start March 21 (if all goes smoothly will not impact April 1 SVE startup). CPT pushes will start March 28 (3 weeks in length) – includes push-pull testing.
- New wells "H" (by T Plant) and "T" (2/3 mile north of T Plant) will begin being drilling in the next month. (Attachments 4).
- PNNL will present depth-discrete groundwater data from new T Farm detection well "T1" (299-W11-25) (Attachment 5).
- RI/FS Schedule:
  - RI Report preparation is scheduled to begin October 1, 2005
  - Feasibility Study/Proposed Plan is scheduled to begin October 1, 2006


#### 200-PW-1 (200-ZP-2):

- Active system will be starting up first week of April.
  - Well 299-W15-8 (Attachment 6) will be fitted for SVE hookup by middle of April 2005.
  - ➤ Need signatures on 2005 SVE Operating Plan.
- The passive system remains operational


#### Technetium-99 (pCi/L)











200-ZP-1 Average Pumping Rate for FY2005











200-PW-1		July 1999 -		July 2001 -		July 2002 -		July 2002 (2-9) or Oc 2003 (Z-1A) -	tober	July 2002 (Z-9) o April 2004 (Z-1A) September 2004		October 2004 - February 2005
(200-ZF-2)	لييا	June 2001		June 2002		September 2003		March 2004 Maximum Rebound 1	marth-f	Maximum Rebound 1		Maximum Rebound I mor
Location	Site		months*		nonths*	Maximum Rebound   m				Carbon Tetrachlonde	of	Carbon Tetrachloride
Vell or Probe)		Carbon Tetrachloride	of	Carbon Tetrachloride		Carbon Tetrachloride	Of _	Carbon Tetrachloride	Df		rebound	(ррпіч) з гебо
/feet.bgs		(ppmv)	rebound	(ppmv) r	ebound	(ppmiv) re	bound	(ppmy)	rebound	(ppmv)	enore in	(ppility) 3 red.
3/5 ft	Z-18					<u> </u>						<del></del>
6/5 ft	Z-1A											
1/5ft	Z-1A									,		
5/5 ft	Z-9											
5-01/5 ft	Z-9								4,			
5/5 ft	Z-9											
5/5 ft	Z-1A											
9/5 ft	Z-1A				-							
2/5 ft	Z-9							<del>-</del>				
1/5 ft	Z-9											<del> </del>
2/5 ft	Z-9			1								<del></del>
4/5 fi	Z-9											
13A/9 ft	Z-1A				1			<u> </u>				<del> </del>
-16/ 10 ft	Z-9											
-17/ 10 ft	Z-9	6,6	24	3.2	6	6.6l	15	9.0	21	9.9	27	7.1
-18/ 15 ft	Z-9	5.2		1.4	6	2.4	15	2.4	. 21	2.5	27	3.1
4A/ 25 ft	Z-1A	3.5	0	3.4	10							
			<del></del>	2.6	12	1.3	ō			2.4	0	1
-4E/ 25 ft	Z-1A	not measured	54		6		15	2.6	21	3.6	27	4.4
-16/ 25 ft	Z-9	1.8	24	1.1		2	.5	2.0		3.0		<del> </del>
31/25 ft	Z-1A											5.5
-32/ 25 ft	Z-1A	16.5		13.0	12	8.3	6	6	- 6			
30/ 28 ft	Z-18	1,4		0	12	0	6	0				1.6
-13A/ 30 ft	Z-1A	3.6		2.6	12	1.6	6	2	- 6	1.9	0	7.11
7A/ 32 ft	Z-1A			5.6	12	3,9	6	9.5	6	1.9	0	3.9
27/ 33 ft	Z-9	2.6		1,5	6	1.7	15	2.7	21	2.7	27	8.4
-1A/ 35 ft	Z-12	7.7		11.3	12	22.0	15	18.3	6	18.0	0	14.0
-28/ 40 ft	Z-9	<del>                                     </del>	<u> </u>	56.5	6		1					l
-33/ 40 ft	Z-1A	<del> </del>		2.3	12							
-33/ 40 ft	Z-18	1.9	0	2.2	12	1.6	· <del>0</del>	<b></b>		1.8	0	1
		127		133	6	90.0	- 15	150	21	150	27	161
-21A/ 45 ft	Z-9			733	0			150	<del> </del>	,30		1
-220ST/ 52 ft	Z-9	2.5	24	<del>                                     </del>		1.5	_1_					<del> </del>
-28/ 60 ft	Z-9	<b></b>	<b> </b>	<b> </b>				<del> </del>				32.4
-9A/ 60 ft	Z-9	68	24	45.3	- 5	35.9	15	35.9	21	35.9	27	
-C3872 / 61 ft				<u> </u>			:	<u> </u>	<u> </u>			7.6
-16/ 65 ft	Z-9	not measured		not measured		4.2	15			4.2	27	6.7
-1A/ 68 ft	Z-12	not measured		5.5	12							<u> </u>
-30/ 68 ft	Z-18											<u> </u>
-32/ 70 ft	Z-1A		1	7.7	12			1		1		
-13A/ 70 ft	Z-1A	<del>                                     </del>	<u> </u>	<del> </del>				1973				
-24/70 ft	<del>Z</del> 9	<del>                                     </del>	<del>                                     </del>	I		4.7	15_	1 -	<u></u>	9,1	27	
-24/70 ft 5-219SST/70 ft		7.8	24	<del>   </del>		1.9	- 4	<del> </del>	<del> </del>	5.7	22	1
				<del> </del>			15		1	8,3		1
-18/ 75 ft	Z-9	18		<del>  </del>		4.5	13	<del> </del>	1	0,3		<del></del>
-4A/ 75 ft	Z-1A		<u> </u>	7.1	3			<del></del>	-	<b></b>	1	
-31/ 76 ft	Z-1A		<b> </b>			<u></u>		<del> </del>	<b>_</b>	<del> </del>	1	
-33/ 80 ft	Z-1A			<u> </u>						A		
-82/ B3 ft	Z-9	55		66.7	6	85.8	15	85.8		85.8		95.8
-21A/ 86 ft	Z-9	195	24	186	.6	206	15	244	21	244	27	209
-34/ 85 ft	Z-18		1								4	
-95U/ 86 ft	Z-9	43	21					T T	1	T	1	
-218SST/86 ft		<del> </del>	1			1.6	2	T		1 1	1	
-28/ 87 ft	Z-9	224	24	229	6	235	15	258	21	258	27	245
-4B/ 90 ft	Z-1A			3.2	10	233		1	1	1	<del></del>	
-1A/ 91 ft			1	10.7	10			1	<del></del>	<del>                                     </del>		
	Z-18		+			<del>   </del>		<del></del>	1	<del>                                     </del>	<del>                                     </del>	<del>                                     </del>
-4A/ 91 ft	Z-1A		-	7.5	2			<del> </del>		<del></del>	<del> </del> -	<del></del>
-9A/ 91 ft	2-9	ļ	ļ	74.3	6		<u> </u>	ļ	<del></del>	<del> </del>	<del> </del>	
-85/ 91 ft	Z-9	51	24		<u> </u>				1		<del> </del>	
-252SST/ 100			ļ				- 11		Ī	<u> </u>	1	<del></del>
152/101 ft	Z-12	25	18	25.7	12	20.7	6	12:4	1 6	<u> </u>	<del> </del>	14.6
-4E/ 103 ft	Z-1A		-1	16.1	12	*				·	·	
	Z-1A			297	12	243	6	266	6		1	37.4
-165/ 109 ft	Z-1A			278	12	328	6	205		1	1	35,2
-217/ 114 ft	Z-9			93.6		444	15	458		467	·27	39.6
-24/ 118 ft	Z-9			33.0	<del></del>	27.8	15	1	1	15.3		
							3	<del>                                     </del>	1	26.0		<del>- </del>
-220SST/ 118						27.5		<del> </del>	+	- <del>  20.6</del>		<del> </del>
-158L/ 120 ft				163	3 -			<del>                                     </del>	<del> </del>	<del>                                       </del>		
-219SST/ 130					<u> </u>	23,1	1_	<del> </del>	<u> </u>		22	
-249/ 13D ft	Z-18			196	12	45.3	6	41.0		<u> </u>	1	52.2
-248/ 131 ft	Z-1A	214	1 18	306	12	182	6	18			1	70.5
-95L/ 144 ft	Z-9		1	31.8	6	25.1	15	40.	3 21	40.		26.7
-219SST/ 155						6.8	1			9.	5 22	
-220L/ 163 ft			T				15	1	1		8 27	
219L/ 175 ft			1	1			15	1	<del>                                     </del>	2		
-9L/ 176 ft			21	16.9	- 6	13.1	15	13.	1 21	13.		
	Z-9									25.1		22.0
-84L/ 180 ft	Z-9		4	not measured		25.9	15	25.	9 21			22,01
5-6L/ 182 ft	Z-9			<u> </u>					4	+	+	
-220SST/ 185			3 24				1_	<u> </u>		1		
3-7/ 197 R	Z-1A	<u> </u>		<u> </u>				<u> 1 </u>	1		1	
3-12/ 198 ft	Z-18		1					1.		1	1	1
3-6L/ 206 ft	Z-1A		7					1		1	1	
	+=	<del></del>	1	1 :					1	1	1	
	+-	7. based s- te-via- **	100000	or 7-0) of manhaire	nanific	to man he have all to the		anna during a series les	ating are s	rurations	-{	<del>                                     </del>
	+			or Z-9) of monitoring point; st	-сын рог	www.ue beyond SVE 200	e or min	cross driest bandonal obei	and oau	3	+	
		~ Z-13 and Z-12 wells	mine CR	au - Apr au		King the state of		_ <del></del>	.:1			
	<del> </del>	COT 48 COT 65	4	CPT-7A appeared to be bey		al influence		-Education	044AF - 1	.43	1	

#### Carbon Tetrachloride Rebound Concentrations Monitored at 200-PW-1 Soil Vapor Extraction Sites October 2003 - February 2005

															,					
200-PW-1	L																			<u></u>
(200-ZP-2)		10/31/2003	12/04/2003	12/22/2003	01/20/2004	02/19/2004	03/16/2004	03/24/2004	04/29/2004	05/05/2004	06/03/2004	06/24/2004	07/15/2004	07/23/2004	08/26/2004	10/07/2004	11/17/2004	12/28/2004	01/19/2005	02/24/2005
Location	Site	-				[														
(Wall or Probe)		CCI4	CCI4	CC!4	CCI4	CCI4	CCI4	GCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CC14	CCI4
/feet bgs	1	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmy)	(ppmv)	(ppmy)	(ppmv)	(ppmv)	(ρρπιν)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)
CPT-17/ 10 ft	Z-9	3.2	4.1	2.7	5.8	5.0	(c)	9.0	7,0	7.7.	9.9	9.0	7.4		6,7	6.6	5.5	5,3	6.4	7,1
CPT-18/ 15 ft	Z-9	0	1,1	1.0			— (o)	1.6	1.2		2,5	2,5			0	0	0		3.1	
CPT-4E/ 25 ft	Z-1A			1.0	<u>,,,,</u>	1.7			1.7	·	1.4	2.0	2.4		Ö					
CPT-16/ 25 ft	Z-9	2.6	1.2	1.4	0	1.7	2.2		1.8		1.4	3.6			1,2	1.1	1.1	4.4	2.3	2.0
CPT-32/ 25 ft	Z-1A	2.0		- 0	2.4		5.9		1.0		<u></u>	3.0		1.0		<u> </u>	Ö		2.7	5,5
CPT-30/ 28 ft	Z-1A			<u>v</u>			0.9	·	ļ <del></del>	]	J	<del></del>	<b></b>	<del>  </del>					1.5	
		0			0			_:							ō		3.0		71	
CPT-13A/30 ft	Z-1A	0		0	0		1.8		1.4		1.5	1,8					1.5		3.8	2.9
CPT-7A/ 32 ft	Z-1A	2.4	3.0	2.7			9.5		1.7		1.9	1.7			1.21 (၅	1.5	1.3		2.2	
CPT-27/ 33 ft	Z-9	1.1	0				2.7		2.5		1,4	2.2							13.2	
CPT-1A/ 35 ft	Z-12	18.3	9.5	13.1	10.8	6.0	9.0		4.2		10.7	9.0	5.2		18.0	3.2	4,/	14.0	13.4	(1.5
CPT-34/ 40 ft	Z-18					L	···	احير	1,4	ļ———	1.1	1.0	0		1.6	1.6	70.0	446	446	161
CPT-21A/ 45 ft	Z-9	52.3	89.1	68.5	59.2	71.8	(c)	150	59,2		136	81.9	34.0	1 1	92,5	86.7	79.9		143	
CPT-9A/ 50 ft	Z-9									ļ				<u> </u>		45.8 (h)	39,4	48.4	48.4	46.4
CPT-9A/ 60 ft	Z-9	25.9	33.1	30.8	24.3	33,8	27.1		25.7		28.3	28.0	24.8	ļ— l	(g)_	26,7 (h)	32.4		29.2	30.6
CPT-C3872 / 61 ft	Z-1A																1.1		5.9	
CPT-9A/ 64 ft	Z-9										,		l	<u> </u>		0 (h)	20,1		28,1,	19.8
CPT-16/ 65 ft	Z-9								3,1	l	4.0	1.5	(e)	4,2	2.9	2.7	3.5	6.7	4.9	5.1
CPT-24/ 70 ft	Z-9					-			4.4		4.4	9.1	5.0		4.2	4.6			<u> </u>	
W15-219SST/ 70 ft	Z-9								5.7											
CPT-18/ 75 ft	Z-9								8.0		6.2	4.7	(e)	6.3	8.3	0				
W15-82/ 83 ft	Z-9	24.0	34,4	43.1	47.5	45,9	50.5		83.1		0	65.4	81.3		71.2	7.9	(i)		(i)	95.8
CPT-21A/ 86 ft	Z-9	91.8	183	171	244	98.1	(c)	212	73.3		177	157	95.7		40.5	80.5	179	184	191	209
CPT-28/ 87 ft	Z-9	155	208	140	56.7		(c)	258	26.8		222	164			222	218	231	223	227	
W18-152/ 101 ft	Z-12	5.7	10,5	11.3	10.5	12.4	12.1									·	10.4	12.3	14.6	
W18-167/ 106 ft	Z-1A	201	223	201	266	201	(b)					·					(i)	(i)	(i)	37.4
W18-165/ 109 ft	Z-1A	94.2	205	193	188	186	94.8										(i)	(i)	(0)	35.2
			80.4	66.4	82.5	62.0	(c)	458	256		377	257	467		63.1	284	(i)	(i)	(i)	39,6
W15-217/ 114 It	<u>z-9</u>	53.8	80.4	00.4	62.5	02.0	(0)	400	5.3	<del></del>	15.3	8,5	6.9		2.6	8.5		, , , , , , ,		
CPT-24/ 118 ft	Z-9								3.3	26.0	18.7	18.5	15.7		9.0	0		,		
W15-220SST/ 118 ft	Z-9				19.6	20.4				20,0	10.1	10.0					(i)	51.5	52.2	33.7
W18-249/ 130 ft	Z-18	8.0	31,1	21.4	19,0	22.1	41.0					···								
W15-219SST/ 130 ft	Z-9			AF 4	06.8	400	400					····	·				(i)	(i)	(i)	70.5
W18-248/ 131 ft	Z-1A	78.6	80,4	85.6	90.9	166	180		35.0		22.0	28.1	(e)	18.6	22,7	18.5	(i)	(i)	(i)	
W15-95U 144 ft	Z-9	19.2	20,3	(8)	(a)	40.3	23.0		9.5		22.0	40,1	16)						V4	
W15-219SST/ 155 ft	Z-9					ļ			9.5 7.5		6.4			<del> </del>	5.7	n	<del></del>	,		
W15-220L/ 163 ft	Z-9											<u>u</u>	(e)	o		a				
W15-219L/ 175 ft	Z-9								(d)	23.0	2.9 10.1				9.0	6,6	(i)	(i)	(i)	2,1
W15-9L/ 176 ft	2-9	6.1	5,8	(a)	(a)	9.1	9.6	45.5	8.8	<u> </u>		20.9			17.7	10.7			22.0	
W15-84L/ 180 ft	Z-9	4.7	4.9	4.9	10.7	18.5	(c)	19.5	15.6	ļ	16.4	20,9	18.1		17.7	10.7	42.0	19,0		
		(a) Unable to												<b> </b>				<del> </del>		
		(b) Unable to							L					<b>j</b>				<del> </del>	<del>, '</del>	<del> </del>
		(c) anomalous	sly low due to	pump proble	ms; resample	ed on 3/24/04		<u></u>		l <u></u>		<u>:</u>		ļl	<del></del>			, <u>-</u>		<del></del> -
		(d) unable to i	install sample	tubing; sam	pled W15-219	SST/70 ft, W	15-219SST/1	30 ft, and W1	15-219SST/1	55 ft Instead			<u> </u>	<del>  </del>				i		<u> </u>
		(e) Unable to		1						ļ			<u> </u>		<del> </del>					<del></del>
		(f) condensate				i					ļ,			ļ				<b> </b>		<del> </del>
		(g) Unable to	access; abov	eground tubi	ng damaged	by constructio	n yehicle.					<u></u>	ļ	l		<del></del>		<del> </del>		ļ
		(h) Deaths to	probes meas	ured through	existing tubir	g. 60 ft deep	probe confin	med and sam	pled.									<del>                                     </del>		<del> </del>
		The other two	denths mea	sured (50 ft a	nd 64 ft) coul	d not be corre	lated to origin	al depths (70	and 91 ft);					<u> </u>	·			<b> </b>		
		these two pro				1								L		<u></u>				<u> </u>
		(i) Unable to s			lled															<u> </u>
		III OHADIA IO S	minha mall	4 11111 110 11515	mya	<u> </u>														

## APPROVAL OF THE CARBON TETRACHLORIDE EXPEDITED RESPONSE ACTION SOIL VAPOR EXTRACTION SYSTEM OPERATING PLAN FOR FY 2005

The Unit Managers for the Carbon Tetrachloride Expedited Response Action (200-PW-1 Operable Unit) approve the attached FY 2005 Soil Vapor Extraction System Operating Plan.

A. C. Tortoso

U.S. Department of Energy Richland Operations Office Date

D. A. Faulk

Date

U.S. Environmental Protection Agency

Region 10, Hanford Office

#### FY 2005 SOIL VAPOR EXTRACTION SYSTEM OPERATING PLAN FOR THE CARBON TETRACHLORIDE EXPEDITED RESPONSE ACTION (200-PW-1 OPERABLE UNIT)

Soil vapor extraction will be used at the 200-PW-1 Operable Unit (OU) during FY 2005 to remove carbon tetrachloride from the vadose zone. The primary objectives for this remediation are protection of the groundwater and mass removal. Only the 14.2 m³/min soil vapor extraction (SVE) system will be operated. Two sites will be remediated using SVE: the 216-Z-9 (Z-9) site and the 216-Z-1A/Z-18/Z-12 (Z-1A) site. Specific on-line wells have been selected prior to startup at each site based on vapor monitoring, previous concentration trends, and location. These site-specific plans are included in this operating plan for approval by the Unit Managers prior to implementation. Based on characterization data collected at on-line wells during operation, the mix of on-line wells may be reconfigured during operations to optimize removal. These adjustments to the mix of on-line wells will not be submitted to the Unit Managers for approval prior to implementation but will be reported at Unit Manager Meetings. Ongoing passive soil vapor extraction will be maintained at Z-1A wells.

Soil vapor monitoring will be conducted at vadose zone locations near the groundwater, the Cold Creek unit (formerly called the Plio-Pleistocene layer), and the ground surface at the Z-1A and Z-9 sites while they are not being actively remediated using SVE. The soil vapor monitoring plan for both sites from April 2005 through September 2005 is included with this operating plan for approval prior to implementation. Monitoring results will be reported at the Unit Manager Meetings. If carbon tetrachloride vapor concentrations increase such that the carbon tetrachloride contamination may impact human health or the environment (including groundwater), the Unit Managers will decide on the appropriate response to mitigate the problem (e.g., relocating the vapor extraction system to address the problem).

The anticipated schedule for SVE operations and soil vapor monitoring is:

Operate the SVE system at the Z-9 site April 2005 through June 2005:

Monitor soil vapor concentrations at the Z-1A site

July 2005 through September 2005: Operate the SVE system at the Z-1A site

Monitor soil vapor concentrations at the Z-9 site

Vista Engineering Technologies, L.L.C. (VET) is planning to conduct vadose zone investigations at the Z-9 site in March 2005. The cross-well seismic investigation will involve use of vapor extraction wells. VET plans to have these investigations completed before April 2005 in support of the start of vapor extraction operations at Z-9. The Unit Managers agree that soil vapor extraction operations may be initiated a few days after April 1 in the event that VET needs a few extra days to complete their investigation.

#### SOIL VAPOR EXTRACTION SYSTEM OPERATING PLAN AT THE 216-Z-9 SITE April 2005 – June 2005

Twenty-three wells at the 216-Z-9 site (Z-9 site) are identified for potential vapor extraction (Table 1). Well 299-W15-8 will be used for vapor extraction in lieu of new well 299-W15-46 (C3426), which is being completed as a groundwater well. Selected wells will be prepared for potential hook-up to the soil vapor extraction system during April through June 2005.

The last non-operational soil vapor monitoring at Z-9 prior to SVE restart will take place in mid to late March 2005. At that time, any sampling tubes will be removed from potential on-line wells. The current wellhead assemblies (configured for non-operational soil vapor monitoring) will not be disturbed until the monitoring has been completed and the tubing removed.

For initial start-up operations at Z-9, extraction will be implemented at four planned intervals: 299-W15-217, 299-W15-82, 299-W15-9U, and 299-W15-9L (Table 1) (Figure 1). Start-up operations at Z-9 in FY 1998, FY 1999, FY 2001, FY 2002, and FY 2004 were also initiated using these four extraction intervals. Selecting the same set of initial wells will allow the rebound in FY 2005 to be compared to the rebound in previous years. (The SVE system was not operated at the Z-9 site during FY2003 to avoid interfering with the characterization sampling to be conducted during drilling of well 299-W15-46.) (Note: The selection of initial on-line wells may need to be modified to accommodate the cross-well seismic test being conducted at Z-9 by Vista Engineering Technologies. However, every attempt will be made to use wells 299-W15-217, 299-W15-82, 299-W15-9U, and 299-W15-9L, as planned.)

These four intervals will be characterized on the first day they are placed into operation. During continued operations, all on-line wells will be characterized each week and all off-line wells, if requested, will be characterized during the 2<sup>nd</sup>, 4<sup>th</sup>, 6<sup>th</sup>, 8<sup>th</sup>, 10<sup>th</sup>, and final weeks, according to the attached sampling and analysis plan (Table 2). The mix of on-line wells will be periodically changed during operations, based on changing concentrations, extraction interval locations, and operating experience. In general, the initial extraction wells will be nearer the carbon tetrachloride source (Z-9 Trench) and wells added later will expand operations away from this source. Well 299-W15-8U will be prioritized for early addition to the mix of on-line wells.

The 200-PW-1 OU task lead organizes and maintains spreadsheets of the characterization data on a desktop computer. The characterization data are included in the annual performance evaluation report.

#### SOIL VAPOR EXTRACTION SYSTEM OPERATING PLAN AT THE 216-Z-1A, 216-Z-18, AND 216-Z-12 SITE July 2005 – September 2005

Twenty-six wells at the 216-Z-1A, 216-Z-18, and 216-Z-12 site (Z-1A site) are identified for potential soil vapor extraction (Table 3). Selected wells will be prepared for potential hook-up to the soil vapor extraction system during July through September 2005.

The last non-operational soil vapor monitoring at Z-1A prior to SVE restart will take place in mid to late June 2005. At that time, any sampling tubes will be removed from potential on-line wells. The current wellhead assemblies (configured for non-operational soil vapor monitoring) will not be disturbed until the monitoring has been completed and the tubing removed.

Passive soil vapor extraction is being conducted at the following Z-1A wells with lower intervals open between the Cold Creek unit and groundwater: 299-W18-6L, 299-W18-7, 299-W18-10L, 299-W18-11L, 299-W18-12, 299-W18-246L, 299-W18-247L, 299-W18-252L (Table 4).

For initial start-up operations at Z-1A, extraction will be implemented at five planned intervals in the Z-1A tile field: 299-W18-165, 299-W18-166, 299-W18-167, 299-W18-168, and 299-W18-174 (Table 3) (Figure 1). Start-up operations in FY 2001, FY2002, FY 2003, and FY 2004 were also initiated using these five extraction intervals (a sixth interval selected in FY 2001 produced virtually no flow). Selecting the same set of initial wells will allow the rebound in FY 2005 to be compared to the rebound in previous years.

These five intervals will be characterized on the first day of operations. During continued operations, all on-line wells will be characterized each week and all off-line wells, if requested, will be characterized during the 2<sup>nd</sup>, 4<sup>th</sup>, 6<sup>th</sup>, 8<sup>th</sup>, 10<sup>th</sup>, and final weeks, according to the attached sampling and analysis plan (Table 3). As before, the mix of on-line wells will be periodically changed during operations, based on changing concentrations, extraction interval locations, and operating experience. In general, the initial extraction wells will be nearer the primary carbon tetrachloride source (Z-1A Tile Field) and wells added later will expand operations away from this source.

The 200-PW-1 OU task lead organizes and maintains spreadsheets of the characterization data on a desktop computer. The characterization data are included in the annual performance evaluation report.

#### VADOSE ZONE MONITORING PLAN FOR SOIL VAPOR EXTRACTION SITES April 2005 – September 2005

Non-Operational Monitoring and Passive Soil Vapor Extraction Monitoring

This plan describes planned non-operational monitoring and passive soil vapor extraction monitoring to be conducted during April through September 2005 for the 200 West Area Carbon Tetrachloride Expedited Response Action (200-PW-1 Operable Unit). Non-operational monitoring will be conducted at the 216-Z-1A/Z-18/Z-12 (Z-1A) site during April through June 2005 while the soil vapor extraction (SVE) system is operating at the 216-Z-9 (Z-9) site. Nonoperational monitoring will be conducted at the Z-9 site during July through September 2005 while the SVE system is operating at the Z-1A site. Passive soil vapor extraction monitoring will be conducted at the Z-1A site from April 2005 through September 2005.

Scope: Monitor carbon tetrachloride soil vapor concentrations at selected probes and wells during non-operation of the soil vapor extraction (SVE) system (Tables 5 and 6). At any particular time, all of the probes and some of the wells will be "non-operational," i.e., they will not be connected to the SVE system. Eight of the non-operational wells have a passive soil vapor extraction system installed at the wellhead.

Passive soil vapor extraction is a remediation technology that uses naturally induced pressure gradients between the subsurface and the surface to drive soil vapor to the surface. In general, falling atmospheric pressure causes subsurface vapor to move to the atmosphere through wells, while rising atmospheric pressure causes atmospheric air to move into the subsurface. The passive soil vapor extraction systems will be used to remove carbon tetrachloride from the vadose zone.

Passive extraction wells will vent through aboveground canisters containing granular activated carbon (GAC). The wells will be monitored monthly using the sampling method used for the non-operational wells. The carbon tetrachloride vapor concentration will be monitored both upstream and downstream of the GAC. The measured vapor concentrations will be used to estimate the amount of carbon tetrachloride extracted through each well during the month.

For monitoring the non-operational probes and wells and the passive extraction wells, the components of this scope are:

- Collect soil vapor samples in accordance with GRP-EE-01-5.1
- Analyze soil vapor samples for carbon tetrachloride using the B&K in accordance with GRP-EE-05-4.0 at field screening level QC-1 (CP-A-QA-03-5.2)
- Evaluate concentration trends for the Fluor Hanford Waste Disposal/Groundwater Remediation Project
- Report results to 200-PW-1 Operable Unit Managers
- Include results in annual reports

Purpose and Objectives: The purpose of non-operational monitoring is to measure carbon tetrachloride concentrations in the vadose zone during the shutdown of the SVE system.

The objectives of monitoring the non-operational wells and probes are (1) to measure carbon tetrachloride concentrations and trends near the vadose-atmosphere and vadose-groundwater interfaces to evaluate whether non-operation of the SVE system is negatively impacting the atmosphere or groundwater; and (2) to be cognizant of carbon tetrachloride concentrations and trends near the lower permeability Cold Creek unit to provide an indication of concentrations that can be expected during restart of SVE operations and to support selection of on-line wells.

The objectives of monitoring the passive soil vapor extraction system wells, which are all open near the vadose-groundwater interface, are: (1) to measure carbon tetrachloride concentrations and trends near the vadose-groundwater interface; and (2) to quantify the mass of carbon tetrachloride removed using this technology.

Duration: Non-operational monitoring and passive soil vapor extraction monitoring will be conducted from April 2005 through September 2005 during FY 2005.

Monitoring Frequency: Monitoring will be conducted monthly.

Monitoring Locations: Locations were selected to focus carbon tetrachloride monitoring near the vadose-atmosphere and vadose-groundwater interfaces and near the Cold Creek unit (Table 5). These monitoring locations may be revised by the 200-PW-1 OU task lead based on developing trends, accessibility, and/or recommendations of the sampler. The 200-PW-1 Operable Unit Managers will be advised of any changes to the monitoring locations. Monitoring locations are shown on Figures 2 and 3.

Data Management: The field screening data obtained from non-operational wells and probes and passive extraction wells are entered into a controlled field logbook, which is maintained by Lockheed Martin Services Inc (LMSI) Records Information Management (RIM) department. The 200-PW-1 OU task lead organizes and maintains spreadsheets of the field screening data on a desktop computer. The field screening data are included in the annual performance evaluation report.

#### References:

CP-A-QA-03-5.2, Quality Assurance Program Plans, Procedure 5.2, "Onsite Measurements Quality Assurance Program Plan," Fluor Hanford, Inc., Richland, Washington.

GRP-EE-01-5.1, Soil-Gas Sampling, Fluor Hanford, Inc., Richland, Washington.

GRP-EE-05-4.0, Analysis of Volatile Organic Compounds in Vapor Samples Using the Bruel and Kjaer 1301 and Innova 1312 Multi-Gas Analyzers, Fluor Hanford, Inc., Richland, Washington.

Tible 1. Wells Available for Soil Vapor Extraction System Operations at the 216-Z-9 Site, April though June 2005

through June 2005		The second secon
Potential On-Line Wells	Reason	Initial Wells
299-W15-6U	Mass removal	
299-W15-6L	Groundwater Protection	
299-W15-8U	Mass removal	N. C.
299-W15-8L	Groundwater Protection	
299-W15-9U	Mass removal	X
299-W15-9L	Groundwater Protection	X
299-W15-82	Mass removal	X
299-W15-84U	Mass removal	
299-W15-84L	Mass removal	
299-W15-85	Mass removal	
299-W15-86	Mass removal	
299-W15-95U	Mass removal	
299-W15-95L	Mass removal	
299-W15-216U	Mass removal	245 · ·
299-W15-216L	Groundwater Protection	
299-W15-217	Mass removal	X
299-W15-218U	Mass removal	
299-W15-218L	Groundwater Protection	
299-W15-219U	Mass removal	
299-W15-219L	Groundwater Protection	
299-W15-220U	Mass removal	
299-W15-220L	Groundwater Protection	
299-W15-223	Mass removal	

Table 2. Sampling and Analysis Plan for Soil Vapor Extraction System Operations, April

through September 2005

Man to Maniton	1:11-	- CC 1:11-	vacuum	·	CCI4	CHC13	CH2Cl2	MEK	
When to Monitor	on-line wells	off-line wells	wellhead	flow	carbon tetrachloride	chloroform	methylene chioride	MEK	
first day of operations	X		X	X	X	X	X	X	
beginning of 2nd week	X	X	X	X	X	X	X	X	
beginning of 3rd week	X		X	X	X	X	Х	X	
beginning of 4th week	X	X	X	X	X	X	X	X	
beginning of 5th week	X		X	X	X	X	X	X	
beginning of 6th week	X	X	X	X	X	X	X	X	
beginning of 7th week	X		X	X	X	X	X	X	
beginning of 8th week	X	X	X	X	X	X	X	X	
beginning of 9th week	X		X	X	X	X	X	X	
beginning of 10th week	X	X	X	X	X	X	X	X	
beginning of 11th week	X		X	X	X	X	X	X	
beginning of 12th week	X		X	X	X	X	X	X	
last day of operations	X	X	X	X	X	X	X	X	

Fax copy of monitoring records to 200-PW-1 OU Task Lead (Virginia Rohay at 373-3974) by close of day following monitoring.

Table 3. Wells Available for Soil Vapor Extraction System Operations at the 216-Z-1A/Z-18/Z-12 Site, July through September 2005

Potential On-Line Wells	Reason	Initial Wells
299-W18-6U	Mass removal	
299-W18-89	Mass removal	
299 <b>-</b> W18-93	Mass removal	
299-W18-94	Mass removal	
299-W18-96	Mass removal	
299-W18-97	Mass removal	
299-W18-98	Mass removal	
299-W18-99	Mass removal	
299-W18-152	Mass removal	
299-W18-153	Mass removal	
299-W18-157	Mass removal	
299-W18-158L	Mass removal	
299-W18-159	Mass removal	
299-W18-163L	Mass removal	
299-W18-165	Mass removal	X
299-W18-166	Mass removal	X
299-W18-167	Mass removal	X
299-W18-168	Mass removal	X
299-W18-169	Mass removal	
299-W18-171L	Mass removal	
299-W18-174	Mass removal	X
299-W18-246U	Mass removal	
299-W18-247U	Mass removal	
299-W18-248	Mass removal	
299-W18-249	Mass removal	
299-W18-252U	Mass removal	

Table 4. Passive Soil Vapor Extraction Wells at the 216-Z-1A/Z-18/Z-12 Site, FY 2005

Passive Soil Vapor Extraction Wells	Reason
299-W18-6L	Groundwater Protection
299-W18-7	Groundwater Protection
299-W18-10L	Groundwater Protection
299-W18-11L	Groundwater Protection
299-W18-12	Groundwater Protection
299-W18-246L	Groundwater Protection
299-W18-247L	Groundwater Protection
299-W18-252L	Groundwater Protection

Table 5a. Distribution of Selected Monitoring Locations During Soil Vapor Extraction System

Operations at the 216-Z-9 Site, April through June 2005

Target Zone	<b>\</b>	Number of Monitoring Locations						
	Z-1A	<b>Z</b> -9	Total					
Near-surface (3-25 m below ground surface)	11	3	14					
Cold Creek (25-45 m below ground surface)	6	2	8					
Groundwater (50-65 m below ground surface)	8 <sup>a</sup>	0	8					
Total	25	5	30					

<sup>&</sup>lt;sup>a</sup> Eight available monitoring locations near the vadose/groundwater interface in the Z-1A area are being monitored as part of the passive soil vapor extraction system network.

Table 5b. Distribution of Selected Monitoring Locations During Soil Vapor Extraction System

Operations at the 216-Z-1A/Z-18/Z-12 Site, July through September 2005

Target Zone	Number of Monitoring Locations			
	Z-1A	Z-9	Total	
Near-surface (3-25 m below ground surface)	5	9	14	
Cold Creek (25-45 m below ground surface)	0	8	7	
Groundwater (50-65 m below ground surface)	8 <sup>a</sup>	5	12	
Total	13	22	35	

<sup>&</sup>lt;sup>a</sup> Eight available monitoring locations near the vadose/groundwater interface in the Z-1A area are being monitored as part of the passive soil vapor extraction system network.

Table 6a. Non-Operational Wells and Probes Selected for Monitoring During Soil Vapor

Extraction System Operations at the 216-Z-9 Site, April through June 2005

	System Operation		210-2-9 Site, Apr	il through June 20		
Target Zone	Z-9	Depth (m)	Comment	Z-1A	Depth (m)	Comment
near- surface	CPT-28 40 ft (green)	12	farfield south of Z-9	CPT-32 25 ft (green)	8	west of Z-1A
near- surface	CPT-21A 45 ft (green)	14	south of Z-9	CPT-4E 25 ft (white)	8	north central in Z- 1A/Z-18/Z-12 field
near- surface	CPT-9A 60 ft (blue)	18	farfield north of Z-9	CPT-30 28 ft (green)	9	north of Z-18 (middle of Z-1A/Z- 18/Z-12 field)
near- surface				CPT-13A 30 ft (blue)	10	southeast of Z-1A
near- surface				CPT-7A 32 ft (yellow)	10	farfield northeast of Z-1A
near- surface				CPT-1A 35 ft (black)	11	west of Z-12
near- surface		· \		CPT-33 40 ft (green)	12	between Z-18 and Z-12
near- surface				CPT-34 40 ft (green)	12	west of Z-18
near- surface				CPT-C3872 61 ft	19	east side of Z-1A
near- surface				CPT-1A 68 ft (yellow)	21	west of Z-12
near- surface				CPT-32 70 ft (red)	21	west of Z-1A
Cold Creek	CPT-21A 86 ft (red)	26	south of Z-9	299-W18-152	31	northwest corner of Z-12
Cold Creek	CPT-28 87 ft (red)	27	farfield south of Z-9	299-W18-167	32	within Z-1A
Cold Creek				CPT-4F 109 ft (red)	33	north central in Z- 1A/Z-18/Z-12 field
Cold Creek				299-W18-165	33	within Z-1A
Cold Creek				299-W18-249	40	northeast corner of Z-18
Cold Creek				299-W18-248	40	east side of Z-1A
ground- water				299-W18-247L*	51	southeast of Z-18
ground- water				299-W18-246L*	52	west of Z-1A
ground- water				299-W18-252L*	53	middle of Z-1A/Z- 18/Z-12 field
ground- water				299-W18-10L*	55	east side of Z-18
ground- water				299-W18-7*	60	east side of Z-1A
ground- water				299-W18-11L*	60	within Z-18
ground- water				299-W18-12*	60	within Z-18
ground- water				299-W18-6L*	63	west side of Z-1A

\* Passive soil vapor extraction wells

Note: Colors refer to the color coding on the soil vapor probe tubing.

Table 6b. Non-Operational Wells and Probes Selected for Monitoring During Soil Vapor

Extraction System Operations at the 216-Z-1A/Z-18/Z-12 Site, July through September 2005

Target Zone	<b>Z</b> -9	Depth (m)	Comment	Z-1A	Depth (m)	Comment
near- surface	CPT-17 10 ft (blue)	3	southwest of Z-9	CPT-4E 25 ft (white)	8	north central in Z- 1A/Z-18/Z-12 field
near- surface	CPT-18 15 ft (white)	5	northwest of Z-9	CPT-13A 30 ft (blue)	10	southeast of Z-1A
near- surface	CPT-16 25 ft (blue)	8	east of Z-9	CPT-7A 32 ft (yellow)	10	farfield northeast of Z-1A
пеат- surface	CPT-27 33 ft (red)	10	southeast of Z-9	CPT-1A 35 ft (black)	11	west of Z-12
near- surface	CPT-21A 45 ft (green)	14	south of Z-9	CPT-34 40 ft (green)	12	west of Z-18
near- surface	CPT-9A 60 ft (blue)	18	farfield north of Z-9			
near- surface	CPT-16 65 ft (red)	20	east of Z-9			
near- surface	CPT-24 70 ft (green)	21	northwest of Z-9			
near- surface	CPT-18 75 ft (red)	23	northwest of Z-9			
Cold Creek	299-W15-82	25	east side of Z-9			
Cold Creek	CPT-21A 86 ft (red)	26	south of Z-9			
Cold Creek	CPT-28 87 ft (red)	27	farfield south of Z-9			
Cold Creek	299-W15-8U	31	southside of Z-9			
Cold Creek	299-W15-217	35	southwest corner of Z-9			
Cold Creek	CPT-24 118 ft (red)	36	northwest of Z-9			
Cold Creek	299-W15-220 SST/118 ft (red)	36	east of Z-9		-	
Cold Creek	299-W15-95L	44	north side of Z-9	299-W18-247L*	51	southeast of Z-18
ground- water	299-W15-220L 163 ft	50	east of Z-9	299-W18-246L*	52	west of Z-1A
ground- water	299-W15-219L 175 ft	53	northwest of Z-9	299-W18-252L*	53	middle of Z-1A/Z- 18/Z-12 field
ground- water	299-W15-84L 180 ft	55	west of Z-9	299-W18-10L*	55	east side of Z-18
ground- water	299-W15-9L	57	11 m from 299-W15-32 extraction well	299-W18-7*	60	east side of Z-1A
ground- water	299-W15-46	66	southside of Z-9	299-W18-11L*	60	Within Z-18
ground- water				299-W18-12*	60	Within Z-18
ground- water				299-W18-6L*	63	west side of Z-1A

\* Passive soil vapor extraction wells

Note: Colors refer to the color coding on the soil vapor probe tubing.

Figure 1. Location of Extraction and Monitoring Wells at the 216-Z-1A/Z-18/Z-12 and 216-Z-9 Sites




Figure 2. Location of Wells and Probes Selected for Non-Operational Monitoring and Passive Soil Vapor Extraction Monitoring, April through June 2004






Figure 3. Location of Wells and Probes Selected for Non-Operational Monitoring and Passive Soil Vapor Extraction Monitoring, July through September 2004





## Available technetium-99, chromium, nitrate, and carbon tetrachloride data from new well 299-W11-25B at WMA T.

Sample	Depth	Sample	Tc-99	Cr (µg/L)	Nitrate	CCl <sub>4</sub>
Depth (ft	Below	Method	(pCi/L)	Or (µg/L)	(μg/L)	(ug/L)
bgs)	Water		(1000)		(μg Δ)	(-6-)
-80)	Table (ft)					
247	5	Air lifted	238	< quantitation	945,930	
				limit		
250	8	Air lifted	13,073	< quantitation	799,420	
				limit		
255	13	Air lifted	12,716	< quantitation	1,009,270	
				limit		
260	18	Pumped	77,010	1,033	371,700	797
265	23	Air lifted	81,940	2.34	550,400	
270	28	Air lifted	140,080	1.95	585,940	
275	33	Air lifted	181,900	2.24	663,540	
280	38	Pumped	151,810	555	569,230	957
285	43	Air lifted	8,551		579,880	
290	48	Air lifted	31,960		404,030	
295	53	Air lifted	37,060		410,390	
300	58	Air lifted	49,470		Not	
					Analyzed	
300	58	Pumped	54,740	63.7	426,810	1146
305	63	Air lifted	37,910	2.73	404,410	
310	68	Air lifted	30,770	4.04	354,520	
315	73	Air lifted	43,350	13.3	379,720	
320	78	Pumped	49,810	14.3	403,540	997
320	78	Air lifted	13,549	non detect	Not	
			,-		Analyzed	
325	83	Air lifted	39,950	1.46	410,420	
330	88	Air lifted	39,440	<quantitation< td=""><td>406,490</td><td></td></quantitation<>	406,490	
			1	limit		
335	93	Air lifted	29,580	<quantitation< td=""><td>399,490</td><td><u> </u></td></quantitation<>	399,490	<u> </u>
				limit		
340	98	Pumped	42,330		415,320	520
345	103	Air lifted	28,900	<quantitation< td=""><td>392,360</td><td></td></quantitation<>	392,360	
				limit		
350	108	Air lifted	25,500	<quantitation< td=""><td>418,610</td><td></td></quantitation<>	418,610	
				limit		· .
355	113	Air lifted	17,340	10	376,470	
360	118	Air lifted	11,492	13.5	Not	1253
·					analyzed	1341
						(Dup)
360	118	Pumped	37,740	18.7	409,120	
365	123	Air lifted	30,000	·	393,780	
370	128	Air lifted	26,860		405,690	

375	133	Air lifted	15,674	314,570	
380	138	Pumped	25,160	334,980	
385	143	Air lifted	15,181	275,400	
390	148	Air lifted	15,198	 260,110	
395	153	Air lifted	26,010	366,380	
400	158	Pumped	30,770	370,440	
405	163	Air lifted	13,022	 264,700	
409	167	Air lifter	12,121	 241,750	
409	167	Pumped	21,250	374,480	

299-W11-25

#### Concentration (ug/L or pCi/L)




Figure 3. Preliminary Hydraulic Conductivity Profile at Borehole 299-W11-25B Well 299-W11-25 Slug Test Results Current Water Table 70.0 Zone 2 Zone 3 Top of Lower Mud 120.0 130.0 5.0 25.0 0.0 10.0 20.0

Hydraulic Conductivity, m/day

## 200 Area Unit Managers' Meeting OPEN ACTION ITEMS & TRACKING

Action#	Action/Subject	Assigned To	Owed To	Assigned Date	Original Due Date	Adjusted Due Date	Date Complete	Status
36	Review Modeling lessons learned from TW-1 for applicability to other OUs. Make best of data we have. Larry: Follow-on meeting.	Benecke						A formal fix is in progress. RL/EP/ & Ecology met to
								collect input to address regulator agency concerns.
								J. Morse to provid summary @ Nov. UMM
37	Foley suggests Larry/Mike to talk to Bill McMahan. Dual porosity not done. Ecology agreed with EPA th the current modeling is not acceptable. Opportunity use dual porosity to help guide that.	at	RL	09/16/04				
38	All agencies to provide written notification and who is designee when unable to attend.	RL/EPA/Ecology	RL/EPA/Ecology				Ongoing	Requirement per TPA
39	Review/Approve Decommissioning List for UP-1	Ecology DOE/FH		01/20/05				
40	Review/Approve Decommissioning List for ZP-1	EPA		01/20/05				
41		Mark Byrnes	DOE-RL	01/20/05	02/17/05			
42	Set up COPC meeting	Stuart Lutrell	FH/RL	01/20/05	before 02/17/05			
43	Develop charter for ROD strategy to discuss at next UMM	RL	EPA/Ecology	01/20/05	02/17/05			
	Complete UMM minutes per plan presented at January UMM	· · · · · · · · · · · · · · · · · · ·	EPA/Ecology	01/20/05	02/17/05			
45	Provide a list of Issues concerning combining 200-CW-1 and 200-CS-1 FS	Ecology	FH/RL	01/20/05	02/17/05		_	Complete
	Enter signed 200-UP-1 Rebound Study Operating Plan into the meeting minutes			01/20/05			1/20/2005	Attachment 10 to 01/2005 UMM minutes
	Approve decommissioning lists	Ecology/EPA	RL/FH	01/20/05	02/17/05			Attachment 6 to 01/2005 UMM minutes
48	Provide a 200-BP-5 schedule and an updated 200-Po	PNNL/RL	EPA/Ecology	02/17/05	03/17/05			

## 200 Area Unit Managers' Meeting OPEN ACTION ITEMS & TRACKING

Action #	Action/Subject	Assigned To	Owed To	Assigned Date	Original Due Date	Adjusted Due Date	Date Complete	Status
49	include additional information (i.e., well location and	PNNL/RL/FH	EPA/Ecology	02/17/05	as			
	reason for decommissioning) on lists of wells to be				decommissioni			
	decommissioned; conversely, schedule a meeting wi	<b>l</b> tin			ng lists are			
	regulatory agencies to discuss				incorporated			
		•			into UMM and			
					other			
					documents			
			4.00					
50	Provide comments on the 200-PO-1 Waste Control	Cology	RL/PNNL	02/17/05	03/17/05			
30	Plan revisions	Ecology	KLIFINIL	02/1//03	03/11/09			
51		RL/FH	EPA/Ecology	02/17/05	03/17/05	<del> </del>		
		RL/FH	EPA/Ecology	02/17/05	03/17/05	' '		
	1/200-CW-3/200 North Area Waste Sites		Linnication	02/1//00	03,1770			
53	Review original TPA and early change packages for	All	7	02/17/05	TBD			
	better understanding on requirements for 2008 M-01	5			** *** ***			
-	milestone; mock up change package to provide						*	
	clarification of requirements to meet 2008 milestone	to .						
	be included in next modification to M-15							
54	Evaluate impacts of the rail cars and	Ecology	RL	02/17/05	TBD			
	decisions/timeframes to remove them on the ROD fo		IKL	02/1//05	160			
	200-UR-1							
55	Provide letter agreeing to investigation plan for 200-	Ecology	RL/FH	02/17/05	ASAP		<del> </del>	
	UW-1				]			
56	Discuss Region 10 comments on 200-UW-1	EPA/Ecology	RL/FH	02/17/05	03/17/05			
	Proposed Plan to resolve path forward on							
	RCRA/CERCLA integration							
	Set up meeting to clarify analyte lists for groundwate	RL/PNNL	Ecology	02/17/05	Prior to			
	and soil work; include staff the handle data and				03/17/2005			
	laboratory staff that can discuss methods; focus on				į			
	groundwater but include source staff (2-hr meeting)							
58		RL/FH	Ecology	02/17/05	ASAP			
1 5	requesting revision of 200-CS-1 data tables to be in							
	line with 200-PW-2/4, review costs, methods, and impacts to the RI Report				İ			·
	impacts to the Ri Report		<u> </u>					<u> </u>
			· · · · · · · · · · · · · · · · · · ·					<u></u>
*					<u> </u>			
						<del></del>		
		<del></del>		<del>-</del>				
	<del> </del>	. '		<del></del>				
				<del></del>				L