

Meeting Minutes Transmittal

324 REC/HLV
Project Managers' Meeting
Federal Building/Room 554
Richland, Washington

March 2, 2000
2:30 p.m. to 3:00 p.m.

The undersigned indicate by their signatures that these meetings minutes reflect the actual occurrences of the above dated Unit Managers Meeting.

David W. Templeton Date: 5-15-00
David W. Templeton, Project Manager, RL

A. B. Stone Date: 5-18-00
A. B. Stone, Project Manager, Washington State Department of Ecology

324 REC/HLV Closure Plan, FH Concurrence

D. E. Rasmussen Date: 5/18/00
D. E. Rasmussen, Contractor Representative, FH

Purpose: Discuss Permitting Process

Meeting Minutes are attached. The minutes are comprised of the following:

Attachment 1 - Agenda

Attachment 2 - Summary of Discussion and Commitments/Agreements

Attachment 3 - Letter, M. Wilson to P. Knollmeyer and G. Sanders, "Hanford Federal Facility agreement and Consent Order (Tri-Party Agreement or TPA) Interim Milestone M-89-02, Complete Removal of 324 Building Radiochemical Engineering Cell B-Cell MW and Equipment, November 30, 2000," dated February 28, 2000

Attachment 4 - Attendance List

RECEIVED
MAY 24 2000

EDMC

Attachment 1

**324 REC/HLV
Project Managers' Meeting
Federal Building/Room 554
Richland, Washington**

**March 2, 2000
2:30 – 3 p.m.**

AGENDA

1. Introduction
2. Previous meeting minutes
3. 324 REC/HLV Closure Plan
 - a. Closure plan amendment task team status for 324 Liquid Waste Handling System (LWHS), status
ACTION: Provide updated schedule for closure plan revision to Ecology
 - b. Project status tracking, schedule mid-month meeting as appropriate
4. B-Cell cleanout project status
 - a. Recent progress/highlights
5. Action item review
6. Other topics/discussions
 - a. recent M-89-02 milestone clarification letter (RL letter 00-FTD-006) - status
 - b. 324 Project Management Plan (PMP) updating/revision - status
 - c. other topics
7. Schedule next meeting

Attachment 2

324 REC/HLV Project Managers Meeting Federal Building, Room 554 Richland, Washington

March 2, 2000
2:30 p.m. - 3:00 p.m.

1. Introduction

Darrell Riffe (FH) was introduced.

2. Previous Meeting Minutes

The January 6, 2000, minutes were routed for approval.

3. 324 REC/HLV Closure Plan

a. Closure plan amendment task team status for 324 Liquid Waste Handling System (LWHS) status

D. Rasmussen (FH) reported that M. Barnett (FH) has been incorporating comments into the closure plan. As part of the Closure Plan revision effort, 324 Facility management is evaluating different waste management options.

ACTION: At the 1/6/00 PMM, FH took an action to provide Ecology with an updated Closure Plan revision schedule. A. Stone indicated that the FH's action was completed via an e-mail message from J. Perry to A. Stone, dated 2/28/00. J. Perry stated that March 24, 2000, is the target date to bring A. Huckaby (Ecology) into the closure plan revision process, and completion of the revision process was set for April 7, 2000. A. Stone responded Ecology's perspective is that the closure plan revisions FH is proposing are new options and would involve more time than A. Huckaby has available, since she is no longer assigned to the 324 closure plan. A. Stone took an action to set up a meeting next week with A. Huckaby and FH to discuss the issue.

b. Project status tracking, schedule mid-month meeting as appropriate

D. Templeton (DOE-RL) noted that since A. Huckaby is no longer assigned to the 324 Facility, that the mid-month meeting will be deferred until Ecology has assigned a replacement.

4. B-Cell Cleanout Project Status

a. Recent progress/highlights

D. Rasmussen reported that the B-Cell crane door and the A-Cell crane repair have been completed.

The A-Cell crane is in service in a limited capacity because of the damage incurred when it was lifting the wall. A decision has not been made whether to continue using the crane, with the possibility of it breaking, or to discontinue work for several weeks while installing an under-slung hoist.

Currently there are 14 grout containers which have been moved from B-Cell into A-Cell, and ten grout containers remain in B-Cell. The dose profiling on the existing grout containers has been completed, and a higher percentage is transuranic (TRU) than anticipated.

Preparations are being made to remove the 2A rack for size reduction, which will then be placed in grout containers. The first shipment of grout containers is expected to take place the middle of March 2000. The Department of Health has been notified, as requested, because the electrostatic precipitators and in-cell filter must be taken out of service temporarily before the 2A rack can be removed.

Procurement of a robot that will vacuum floor dispersibles, once all of the equipment is out of B-Cell, is continuing.

A. Stone inquired about the 18-day delay in the schedule because of the A-Cell crane repair. D. Rasmussen responded that a recovery schedule is in place. D. Templeton noted that it is anticipated the facility will be on schedule by the end of March 2000.

5. Action Item Review

There were no action items to address.

6. Other topics/discussion

a. Recent M-89-02 milestone clarification letter (RL letter 00-FTD-006) - status

A. Stone provided an unsigned letter from Ecology responding to DOE-RL's letter requesting an agreed definition of interim milestone M-89-02. A. Stone noted that Ecology concurs with DOE-RL's request, and the letter will be signed by M. Wilson (Ecology) when he returns from Washington D.C.

- b. 324/327 Buildings Stabilization/Deactivation Project Management Plan (PMP) updating/revision - status

D. Templeton indicated that Revision 3 of the 324/327 PMP had been issued recently (dated January 2000), and should be available for providing copies to Ecology. A. Stone indicated that Ecology would like to obtain copies of Revision 3 of the 324/327 PMP.

- c. Other topics

There were no new topics to address.

7. Schedule Next Meeting

The next meeting was scheduled for May 4, 2000, at 2:30 p.m. at the Federal Building in Richland, Washington.

Attachment 3

Letter, M. Wilson to P. Knollmeyer and G. Sanders, "Hanford Federal Facility agreement and Consent Order (Tri-Party Agreement or TPA) Interim Milestone M-89-02, Complete Removal of 324 Building Radiochemical Engineering Cell B-Cell MW and Equipment, November 30, 2000," dated February 28, 2000



STATE OF WASHINGTON
DEPARTMENT OF ECOLOGY

1315 W. 4th Avenue • Kennewick, Washington 99336-6018 • (509) 735-7581

February 28, 2000

Mr. Peter Knollmeyer
U.S. Department of Energy
P.O. Box 550, MSIN: A5-11
Richland, Washington 99352

Mr. George Sanders
U.S. Department of Energy
P.O. Box 550, MSIN: A5-15
Richland, Washington 99352

Dear Messrs. Knollmeyer and Sanders:

Re: Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement or TPA) Interim Milestone M-89-02, Complete Removal of 324 Building Radiochemical Engineering Cell B-Cell MW and Equipment, November 30, 2000

The Washington State Department of Ecology (Ecology) has received and reviewed the letter from the U.S. Department of Energy (USDOE) dated December 8, 1999, regarding the USDOE's request for an agreed definition of the performance standards applicable to TPA interim milestone M-89-02. The intent of the USDOE's communication is to establish agreement with Ecology on the performance standards necessary to meet M-89-02. Ecology has reviewed this communication and acknowledges the following points:

- The validity of making a distinction between excess equipment and equipment needed to complete either the closure or the overall deactivation of the 324 Building.
- The intent of milestone M-89-02 is to achieve removal of all historical process equipment that treated, transferred, and/or stored mixed waste(s).

Ecology understands that the main equipment remaining after this milestone is completed is associated with the B-Cell Spent Fuel storage system (i.e., two temporary fuel storage racks, fuel pin storage container, and fuel thimbles). Therefore, Ecology concurs with the explanations and determinations made which distinguish between "excess" and "required" equipment. Ecology is in agreement with the USDOE's clarification of the proposed language

Attachment 4

Attendance List

Meeting Title: 324 Building REC/HLV Project Managers Meeting (PMM)

Date: March 2, 2000

Original included in hard copy.

Name	Company	Phone Number
Jon Perry	FH-RCP	376-4791
Greta Davis	Ecology	736-3025
Alex Stone	Ecology	736-3018
David E. Rasmussen	FH-RCP	376-3288
Dave Templeton	DOE-RL FTD	373-2966
Darrell Riffe	FH-RCP	376-0149
Rob Piippo	FH TPA	373-3285

Distribution:

J. M. Barnett	FH	L1-05
S. E. Chalk	DOE	L1-02
B. L. Charboneau	RL	L1-02
C. E. Clark	RL	A5-15
B. L. Curn	FH	G1-29
G. P. Davis	FH	B5-18
L. A. Dietz	BHI	H0-20
R. H. Engelmann	WMH	G1-30
T. L. Erickson	FH	L1-02
D. T. Evans	RL	A6-38
R. L. Guillen	RL	L1-03
J. W. Hales	FH	A3-02
R. E. Johnson	FH	G1-29
J. M. Kisielnicki	FH	L1-04
D. C. Langstaff	RL	L1-08
T. Martin, Jr.	RL	L1-08
T. K. Masterson-Heggen	Ecology	B5-18
E. M. Mattlin	RL	A5-15
A. Montelongo	FH	L1-04
J. K. Perry	FH	L1-04
R. E. Piippo	FH	A5-15
S. M. Price	FH	A0-22
A. L. Prignano	WMH	G1-30
D. E. Rasmussen	FH	L1-04
J. G. Riddelle	FH	L1-02
D. J. Riffe	FH	L5-66
M. M. Serkowski	FH	L1-05
S. J. Skurla	Ecology	B5-18
J. M. Steffen	FH	L5-66
A. B. Stone	Ecology	B5-18
C. P. Strand	FH	A3-02
D. W. Templeton	RL	L1-08
M. S. Wright	FH	L1-08
Y. K. Yerxa	DOE	A5-15

Environmental Portal

**ADMINISTRATIVE RECORD (two copies): 324 REC/HLV Closure Plan, S-3-4
[Care of EDMC, (H6-08)]**

**Washington State Department of Ecology Nuclear and Mixed Waste Hanford Files,
PO Box 47600, Olympia, Washington 98504-7600**

Please send comments on distribution list to D. L. Coleman (L1-06), (509) 376-9170.