Meeting Minutes Transmittal/Approval
Unit Managers' Meeting
200 Area Groundwater and Source Operable Units
3350 George Washington Way, Richland, Washington
December 1999

078813

005**3**2**1**0

APPROVAL:	Bryan Foley, 200 Area Unit Manager, RL (H0-12)	Date	1/25/00
APPROVAL:	Jack Bennally, 200 Area Unit Manager, Ecology (2016)	Date	5-2-00
APPROVAL:	Dennis Faulk, 200 Area Unit Manager, EPA (B5-01)	_ Date	4-28-00
APPROVAL:	Arlene Tortoso, Groundwater Unit Manager, RL (H0-12)	Date	4/25/00

JUN 1 2 2000

**EDMC** 

### Meeting minutes are attached. Minutes are comprised of the following:

Attachment 1		Agenda
Attachment 2	-	Attendance Record
Attachment 3	****	200 Area UMM Minutes - December1999
Attachment 4		200-CW-1 Summary Maps
Attachment 5		200-BP-1 Prototype Hanford Barrier FY 2000 Scope
Attachment 6	_	200-TW-1 and 200-TW-2 DQO Schedule
Attachment 7		Project W-519 Infrastructure Support
Attachment 8	_	200 West Area Groundwater Contamination Update Presentation Overheads
Attachment 9	_	Carbon Tet Removal Graphs
Attachment 10		Carbon Tet Rebound Concentration Tables
Attachment 11	-	Monitoring Plan for ZP-2 for FY2000

Prepared by: Concurrence by: Michael Graham, BHI Groundwater/Vadose Zone Integration (H0-09)

## **UNIT MANAGERS' MEETING AGENDA**

### 3350 George Washington Way December 8, 1999

078813

### 8:00 - 10:00 a.m. 200 Area 1A14

- 200-CW-1 (15 minutes)
  - Status Work Plan
  - Status Fieldwork
- 200-CW-5 U Pond/Z Ditches Cooling Water Waste Group (10 minutes)
  - Status Work Plan
  - Status DQO Effort
- 200-BP-1 Operable Unit (10 minutes)
  - Summary FY00 Barrier Monitoring Work Scope
- 200-TW-1 and 200-TW-2 Operable Units (10 minutes)
  - DQO Development Schedule and Participants
- 200-CS-1 (15 minutes)
  - Status Work Plan
  - Status S-Pond Borehole Activity
  - Status on Construction Activities Crossing 216-A-29 Ditch
- 200-Area Common (30 minutes)
  - West Area Groundwater Presentation
- 200-ZP-1 (10 minutes)
  - Status of Pump and Treat System
  - Change-out of Packing Material
- 200-ZP-2 (20 minutes)
  - Monthly Monitoring
  - SVE Non-operational monitoring plan
  - Passive Systems
     Carbon Tet ITRD
  - Conference Call
  - PITT Proposal

### Remedial Action and Waste Disposal Unit Managers' Meeting Official Attendance Record – 200 Areas December 8, 1999

Please print clearly and use black ink			
PRINTED NAME	ORGANIZATION	O.U. ROLE	TELEPHONE
Curt Withreich	ERC		372-9586
Mary E. Todd	ERC		372.9030
Dennis Faulk	ETA		,
David G. Murillo	DOE/ORP		6-863/
TEN Wesley	Ecology		3-9179
	•		736-3012
Wayne Soper	Ecology		736 - 3049
Courses Hancoes	BHI		377-4781
Stuart Luttrell	PNNL		376-6023
Evan Dresel	PNNL		376-8341
Virginia Rohay	ERC		372-9098
Garrett Day	ER⊂		372-9052
3. L. Foley	DOE-RL		376-7087
Binco Ford	BUT		872-9176
ZelmA Jackson	Ecology		736-3024
Steve Kowall	PNUL		
Brenda Becker Khalul	Ecology	: 7	36-3003
	DOE		373-9631
Arlene Tortoso MARV FUXMAN			373-9630
MARY	DOE	-	) ( ? · ·

# MEETING MINUTES GROUNDWATER AND SOURCE OPERABLE UNITS UNIT MANAGERS' MEETING - 200 AREA December 8, 1999

Attendees:

See Attachment #2

Agenda:

See Attachment #1

### **Topics of Discussion:**

#### 1. 200-CW-1

Status Work Plan - It was noted that the Waste Control Plan will be added to the references of the Waste Control Plan. DOE-RL is working on revisions to Part A, Bruce Ford (BHI) will set up a meeting to address this issue. Bruce Ford (BHI) provided the status of the TPA milestone package briefing held with RL management. Decisions required by the briefing are expected from RL within the next few weeks. EPA noted that its position that 200 Area work must be funded in FY01.

The Nez Perce response letter is in RL concurrence. Both RL and EPA have received requests to meet with the Nez Perce.

- Field Status 200-CW-1 Summary Maps were provided (Attachment 4). The
  Gable Mountain Pond drilling is complete. A summary of work on the 28 test pits
  was provided and discussed. Geophysical logging is complete and the
  hydrazine data will be available next week.
- 200-CW-5 U Pond/Z Ditches Cooling Water Waste Group EPA has been briefed on the status of the DQO and Draft A of the Work Plan is on schedule to go to EPA on December 31, 1999.
- 3. <u>200-BP-1 Operable Unit</u> Copies of the 200-BP-1 Prototype Hanford Barrier FY 2000 Scope were provided (Attachment 5) and discussed.
- 4. <u>200-TW-1 and 200-TW-2 Operable Units</u> The 200-TW-1 and 200-TW-2 DQO Schedule was provided (Attachment 6) and discussed.

#### 5. 200-CS-1


- A-29 Crossing David Murillo (DOE/ORP) provided copies of Project W-519
  Infrastructure Support (Attachment 7). Following a presentation of the handout,
  the discussion centered on the permits that Ecology is involved in and how they
  relate to CS-1 and ORP activities.
- Work Plan Status The work plan is currently in a 30-day public review.
- Borehole status All the samples have been collected as planned.

- 6. <u>200-Area Common</u> Evan Dresel (PNNL) gave a presentation on the West Area Groundwater Contamination. Hardcopies of the overheads used in the presentation have been provided for inclusion in the meeting minutes (Attachment 8).
- 7. 200-ZP-1 All of the packing material has been replaced and the old material was sent off site for disposal. A 500 gallon spill occurred during the packing material changeout. The readings on the spill were less than detectable and the spill was not reportable as an off-normal. New methods were tried for packing material removal, but due to problems which arose, it was decided that the old method should be used. The algae growth appeared to be preferentially distributed where there was greater sunlight exposure. The system is back online and operational.

#### 8. 200-ZP-2


- Monthly Monitoring Data Carbon tet removal graphs for were provided (Attachment 9) as well as carbon tet rebound concentration tables (Attachment 10). The data was reviewed and discussed.
- Monitoring Plan for ZP-2 for FY2000 A copy of the monitoring plan was provided (Attachment 11). Both non-operational and passive system are included in the plan.
- Passive Systems Both GAC integrated sampling and B&K monitoring were summarized. EPA has deferred approval of the monitoring plan pending further discussion.
- PITT proposal EPA requested additional discussion on the priorities for the PITT proposal. EPA recommended that the project follow the recommendations of the PITT designer. RL noted that associated costs must be taken into consideration.

200-CW-1 B- Pond RI Test Pit, Borehole, and Geoprobe Summary




12/08/1999

## 200-CW-1 B-216-2-2 Ditch RI Test Pit Summary



200-CW-1 Gable Mountain Pond RI Test Pit Summary



9/10/99

## 200-CW-1 Field Effort Summary

<u> </u>	<del></del>			Maximum Field Reading			
Test Pit Number	Date	Total Depth ft, bgs	Samples Collected	cpm	Depth ft, bgs		
GP-1	9/7/1999	18.5	6	12000	7.5 - 8.5		
GP-2	8/25/1999	25	8	20000	14.0 - 15.0		
GP-3	8/19/1999	25	6	11000	9.5 - 10.5		
GP-4	8/18/1999	25	7	400	7.0 - 8.0		
GP-5	8/30/1999	21	7	255	3.0 - 4.0		
GP-6	8/31/1999		7	1420	6.0 - 7.0		
GP-7	9/10/1999		7	241	9.0 - 10.0		
GP-8	8/27/1999		7	260	14.0 - 15.0		
GP-9	9/8/1999	3	1	N/A	N/A		
GP-10	9/8/1999		4	295	3.5 - 4.5		
GP-11	9/2/1999		4	260	10.0 - 11.0		
GP-12	9/1/1999		9	313	7.0 - 8.0		
GP-13	8/23/1999	25	7	299	11.0 - 12.0		
GP-14	8/23/1999	25	9	314	3		
GP-15	8/16/1999	25	8	430	5.5 - 6.5		
GP-16 (B8757)	9/9/1999	22	6	3000	10.5 - 11.5		
GF-10 (B0/3/)	3/3/1333	22		3000	10.5 - 11.5		
BP-1	10/6/1999	25	6	3400	8		
BP-2	10/12/1999		6	570	20		
BP-3	10/12/1999		6	823	24 - 25		
BP-4	10/5/1999		7	530	20 - 21		
BP-5	10/12/1999		7	422	17 - 18		
BP-6	10/14/1999		<del>'</del> 7	347	6-7		
BP-7	10/14/1999	<u></u>		1331	6-7		
BP-7A	10/20/1999		4	246	9 - 10		
			7	388	6-7		
BP-8	10/19/1999	<del></del>	<del></del> 7	242	7 - 8		
BP-9	10/28/99	25		242	7-8		
	10/21/1999	25	7	66000	8 - 9		
TP-1	10/21/1999		4	215	14 - 15		
TP-2		<del></del>	3	196	4 - 5		
TP-3	10/26/1999	15	3	190	4-5		
Borehole Number							
B8758	9/14/1999	16	4	560	14 - 16		
(B Pond)	9/15/1999	36	4	870	23 - 25		
	9/16/1999	75	1	307	44 - 45		
	9/17/1999	4	1	382	124 -125		
· · · - · ·	9/20/1999	166	2	283	150 - 152		
- · · · · · · · · · · · · · · · · · · ·	9/21/1999	<u> </u>	0	274	177		
	9/22/1999	183.5	1				
B8757	12/1/1999	23	0	2440	14 - 15		
· <del></del>			1	800	25 - 27.5		
(Gable Mtn. Pond)	12/2/1999	<del> </del>	<u> </u>	360	29 - 30.5		
	12/3/1999	<u> </u>		203	37		
	12/6/1999	37	1	200	31		

### 200-BP-1 Prototype Hanford Barrier FY 2000 Scope

### Stability Monitoring

- Annual civil survey of creep gauges, surface topography markers, settlement markers
- Installation 3 new creep gauges SE corner with quarterly civil surveys

### **Vegetation Monitoring**

 Annual vegetation survey of % cover, plant variability/species changes, shrub height and survivorship


### **Animal Intrusion Monitoring**


Annual animal survey of animal use, and burrowing activity

### **Moisture Drainage Monitoring**


- Silt loam water content measurement using automated time domain reflectometry (TDR)
- Precipitation automated measurements
- Above asphalt automated drainage measurements via siphon vault
- Below asphalt drainage measurements via lysimeter and neutron logging
- Upgrade automated data collection system


### Year-End Annual Letter Report






Hanford Prototype Barrier Cross-Section





## Project W-519 Infrastructure Support



DG Murillo Project Manager

## Project Scope

- Provide the infrastructure to support the RPP privatization effort.
- Electricity: Const. 7 MW and Ops 62 MW
- Raw Water, 760 lpm
- Potable Water, 200 lpm
- Clearing and Grubbing Roads
- Non-Rad, Non-Dangerous Effluent, accept 300,000 m<sup>3</sup>/yr
- Rad, Dangerous Effluent accept 100,000 m<sup>3</sup>/yr

Spoil Area

regend

FIGURE 4. AERIAL PHOTOGRAPH OF THE PREFERRED SITE

1454 1

CANTONAVE

## Accomplishments

- **♦** Design
  - Completed 60% Detailed Design Review of the Electrical System.
  - Received 90% Design Package of Transmission Line for review.
- **♦** Construction
  - Began Site Clearing and Grubbing activities.
  - Began Spoil Pile Removal
  - Started road subgrade work on PC loop road.
  - Completed setup of construction office trailers.

## 90 Day Look Ahead

- Start installation of raw water line. (11/99).
- Issue for review 30% Design for Liquid Effluent Transfer System (11/99).
- Start Construction Electrical Utility mods (11/99).
- Complete installations of construction trailers (11/99)
- Complete 90% Design Review for Electrical System (11/99)
- Issue for Construction approved Detailed Design for Electrical System (12/99)

W-519 Privatization Infrastructure FY2000 Summary Schedule FY 2001 FY 2002 FY 1999 **WBS** Q1 Q2 **Q**3 0 OAC Process Closeout Electrical Power Design / Construction / StartUp Loop Paved 9/15/00 7/7/99(A) Utilities Construction & SU (Raw & San Wate 7/7/99(A) OAC Precess Liquid Effluent 7/00 8/00 Historia 10, 1800 (WE19FYOLDRW) D115

## Pacific Northwest National Laboratory

Operated by Battelle for the U.S. Department of Energy

December 13, 1999

Mr. Bruce Ford
Bechtel Hanford, Inc.
3350 George Washington Way
H0-21
Richland, WA 99352

Dear Mr. Ford:

I have included the information presented on 200 West Area Groundwater Contamination Update December 8, 1999 at the 200 Areas Unit Managers Meeting. The colored maps displaying contaminant distributions incorrectly indicated that they were for 1998, when in fact they were for 1997 data. This correction has been indicated in the titles of these figures.

If you wish to review 1998 data, please consult the report, *Hanford Site Groundwater Monitoring for Fiscal Year 1998*, which was sent to your office early this year. This report can also be accessed via the Internet at <a href="http://hanford.pnl.gov/groundwater/gwrep98/start.htm">http://hanford.pnl.gov/groundwater/gwrep98/start.htm</a> and we have copies of the report on CD.

Please let me know if you have questions on the presentation materials or other groundwater monitoring issues. You can also reach Evan Dresel at 376-8341.

Sincerely,

Stuart P. Luttrell Project Manager

Hanford Groundwater Project

902 Battelle Boulevard • P.O. Box 999 • Richland, WA 99352

## **200-West Area Groundwater Contamination Update**

P. Evan Dresel

**Environmental Technology Division** 

Pacific Northwest National Lab

**December 8, 1999** 

**Battelle** 

Environmental Technology Division

## **History**

- T Plant was one of the 2 original bismuth phosphate processing plants (1944-1953)
- REDOX Plant replaced the bismuth phosphate process (1951-1967)
- Plutonium Finishing Plant (formerly Z Plant) used for final stages of purification (1949-1987)
- U Plant used for uranium recovery (1952-1958)

**Battelle** 


Environmental Technology Division

## **Monitoring System Within 200-West Area Fenceline**

- 34 wells sampled for CERCLA remediation
- 50 wells sampled for SSTs
- 28 wells sampled for LLBGs (LLWMA-3; LLWMA-4)
- 5 wells sampled for S-10 pond & ditch
- 2 wells sampled for U-12 crib
- 99 wells sampled for plume monitoring (including cosamples)

**Battelle** 

Environmental Technology Division




## **Uranium and Technetium-99**

- Increasing uranium in a number of wells in 200-UP-1 pump and treat vicinity
- Tc-99 shows increasing trends in several wells around 200-UP-1 pump and treat - contaminants from upgradient
- Tc-99 continues to show high spatial and temporal variability near SSTs
- Tc-99 in groundwater at SX-115 borehole ~34,000 pCi/L -- highest on site
- High uncertainty in rate and extent of movement downgradient of WMA S-SX because of sparse well coverage

**Battetle** 


Environmental Technology Division




## **Carbon Tetrachloride**

- Concentrations rising in area of pump and treat remediation
- Rapid rise in the northeast corner of the Area
- Rising concentrations near WMA-S-SX previous low concentration zone







**Battetle** 


Environmental Technology Division


## **Nitrate**

- Nitrate shows multiple sources in 200-West
- More extensive contamination than tritium
- Increasing trends near WMA-T
- Some increase near WMA-S-SX but not all related to tank farm

**Battelle** 

Environmental Technology Division





## **Vertical Extent of Contamination**

- Carbon tetrachloride has been detected in deeper parts of the unconfined aquifer including sediments below the Ringold lower mud
- Interpretation is difficult due to the different sampling techniques (well nests, samples collected during drilling, packer samples, Kabis samples) and data coverage
- Wells at periphery of plume may show slightly higher concentrations at depth than at the water table

**Battetle** 

Environmental Technology Division


## Issues

- 3-dimensional data on extent of contamination -- what are the needs?
- Issue of actinides by Z-9 crib
- No monitoring wells immediately downgradient of the T-14 to T-17 trenches
- Lack of spatial coverage in eastern/northeastern part of area
- Coverage downgradient of WMA-S-SX
- Wells going dry


**Battelle** 

Environmental Technology Division


## **Extent of Radionuclide Contamination Above DWS (1997)**




## Extent of Radionuclides Above DWS, 200 West (1997)




## Extent of Major Hazardous Chemicals Above DWS (1997)





Extent of Major Hazardous Chemicals Above DWS, 200 West (1997)











### **Carbon Tetrachloride Removed**

	FY'	1999	FY1	1998
	kg	days	kg	days
Z-9	447	92	523	86
Z-1A	385	93	254	93
Total	832	185	777	179

## Comparison of Maximum Carbon Tetrachloride Rebound Concentrations Monitored at 200-ZP-2 Soil Vapor Extraction Sites FY 1997 - FY 1999

200-ZP-2			November 1996 -		October 1997 -		July 1998 -	
Location			July 1997		September 1998		September 1999	
(Well or Probe)	Site	Zone	Maximum Rebound	months*	Maximum Rebound	months*	Maximum Rebound	months*
/feet bgs			Carbon Tetrachloride	of	Carbon Tetrachloride	of	Carbon Tetrachloride	of
			(ppmv)_	rebound	(ppmv)	rebound	(ppmv)	rebound
79-03/ 5 ft	Z-18	1	. 0	8	0	3	0	12
79-06/ 5 ft	Z-1A	1	not measured		not measured		1.4	12
79-11/5 ft	Z-1A	1	0	8	0	6	2.9	12
86-05/ 5 ft	Z-9	1	not measured		not measured		0	3
86-05-01/ 5 ft	Z-9	1	not measured		not measured		0	3
86-06/ 5 ft	Z-9	1	1.3	8	0	9	1.9	6
87-06/ 5 ft	Z-1A	1	not measured		0	3	1.0	12
87-09/ 5 ft	Z-1A	1	not measured		1.5	3	2.6	12
94-02/5 ft	<b>Z-9</b>	1	Ö	8	not measured		1.4	3
96-11/5 ft	Z-9	1	0	8	2.1	9	2.5	6
95-12/5 ft	Z-9	1	1.1	8	1.5	9	1.3	6
95-14/5 ft	Z-9	1	not measured		not measured		0	3
CPT-13A/ 9 ft	Z-1A	2	not measured		0	6	1.0	12
CPT-16/ 10 ft	Z-9	2	not measured		0	9	1.5	6
CPT-17/ 10 ft	Z-9	2	not measured		4.2	۵	5.1	6
CPT-18/ 15 ft	Z-9	2	not measured		6.5	9	5.0	6
CPT-31/25 ft	Z-1A	2	not measured		0	6	0	12
CPT-32/25 ft	Z-1A	2	not measured		9.1	6	10	12
CPT-30/ 28 ft	Z-18	2	not measured		not measured	آا	3.2	12
CPT-7A/ 32 ft	Z-1A	2	not measured	[]	2.3	6	5.4	12
CPT-1A/ 35 ft	Z-18	2	2.0	- 8	1.4	3	3.0	12
CPT-33/ 40 ft	Z-1A	2	not measured		2.0	3	2.6	12
CPT-34/ 40 ft	Z-18	2	2.3	8	not measured		1.7	12
CPT-21A/ 45 ft	Z-9	2	65.6	8	52.7	9	57	3
W15-220ST/ 52 ft	Z-9	2	2	8	not measured		1.6	3
CPT-28/ 60 ft	Z-9	2	not measured		1.5	0	3.7	3
CPT-9A/ 60 ft	Z-9	2	45.5	8	41.1	0	44	3
CPT-30/ 68 ft	Z-18	2	1.7	8	not measured		3.0	12
CPT-13A/ 70 ft	Z-1A	2	5.2	8	not measured		5.6	12
CPT-24/70 ft	Z-9 Z-9	2	not measured	8	3.2	9	3.6	3
W15-2198ST/ 70 ft		2	14.6		not measured		7.8	
CPT-31/76 ft	Z-1A Z-1A	2	4.0	8 8	not measured		4.2	12 12
CPT-33/ 80 ft W15-82/ 82 ft	Z-9	2	5.8 28.9	- 8	not measured 5.5	9	9,2 46	6
W15-95/ 82 ft	Z-9	- 2	not measured		15.3		39	6
CPT-21A/ 86 ft	Z-9	- 2	221	-8	208		148	6
CPT-34/86 ft	Z-18	- <u>2</u> -	36.3	- ă - l	5.9	3	0	12
W15-218SST/ 86 ft	Z-9	2	not measured		not measured	_ <del>-</del>	<del></del>	3
CPT-28/ 87 ft	Z-9	2	280	8	230	9	203	6
CPT-1A/ 91 ft	Z-18	<del>-</del>	3.9	8	not measured		4.2	12
CPT-4A/ 91 ft	Z-1A	2	not measured		7.7	3	14	12
CPT-6AV 91 ft	Z-8	2	103	8	34.5	9	72	3
W18-252SST/ 100 ft	Z-1A	- 2	38.2	8	17.8	3	24	12
W18-152/ 113 ft	Z-12	2	46.8	8	11.1	3	33	12
W15-217/ 115 ft	Z-9	3	797	8	630	9	561	6
CPT-24/ 118 ft	Z-9	3	44.6	8	37.7	9	37	-6
W15-220SST/ 118 ft	Z-9	4	21.9	8	not measured	<del></del>	36	3
W18-158L/ 123 ft	Z-1A	3	not measured		143	3	492	12
W18-167/ 123 ft	Z-1A	3	323	8	79.7	3	228	12
W15-219SST/ 130 ft	Z-9	4	298	В	not measured		47	3
W18-249/ 134 R	Z-18	3	206	8	20.4	3	215	12
W18-248/ 136 ft	Z-1A	3	288	8	86.3	3	177	12
W15-219SST/ 155 ft	Z-9	5	59.6	8	not measured		24	3
W15-220\$\$T/ 185 ft	Z-9	5	14.5	8	not measured		13	3
W15-6L/ 189 ft	Z-9	6	22.6	8	17.8	9	1.3	6
W15-9L/ 189 ft	Z-9	6	18.3	8	15.0	9	15	6
W18-7/ 200 ft	Z-1A	6	28.5	8	17.3	3	29	12
		6	36	8	31.3	6	15	12
W18-6L/ 206 ft	Z-1A		UU1					

<sup>\*-</sup> based on location (Z-1A/18/12 or Z-9) of monitoring point; specific points may be beyond SVE zone of influence during particular operating configurations

<sup>-</sup> Z-18 and Z-12 wells off-line Oct 96 - Apr 98

<sup>-</sup> CPT-1A, CPT-9A, and possibly CPT-7A appeared to be beyond SVE zone of influence in Oct 96 based on differential pressure (BHI-01106, p. 6-1)

<sup>-</sup> CPT-9A, CPT-21A, CPT-28 beyond SVE zone of influence in May 96 based on CCI4 concentrations and airflow modeling based on measured vacuums (BHI-01105, p. 6-1)

### Carbon Tetrachloride Rebound Concentrations Monitored at 200-ZP-2 Soil Vapor Extraction Sites July 1998 - September 1999

200-ZP-2															
Location		8/14/98	9/29/98	11/5/98	12/1/98	12/31/98	1/26/99	2/23/99	3/22/99	4/26/99	5/25/98	6/26/99	07/30/99	09/14/99	9/28/99
(Well or Probe)	Zone	(a) CCI4	CCH	CC14	CCH	CCI4	CCH	CC14	3/23/99 CCI4	CC14	CC14	CCI4	CCI4	CCH	CC14
/feet bgs	<del></del>	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(opmv)
79-03/ 5 ft	1	<b>PP</b>	<u> </u>	<b>V</b>	WPIN-17	- <del>G-</del> F	<u> </u>		gpy	0	0	0		<b>WP</b>	<u> </u>
79-06/ 5 R	1			0	0	O	0	1.2	0	0	1.4	1.2			
79-11/5 R	-	O	0	2.8	0	2.9	1.9	1.6	2.5	1,5	1.4	0			
86-06/ 5 R	1		<b></b>										(m)		
85-05-01/ 5 R 86-06/ 5 R	1		<del> </del>	(b)	8	-	0	1.5	1.9	<del> </del> -	<del> </del>		(n)	— (p)	
87-05/ 5 ft	1					<del>-</del>	<b>├</b>			1.0	1.0			<del></del>	
87-09/ 5 R	1	0	1.5	0	0	1.1	0		1.2	2.6	2.4	2.3			
94-02/ 5 R	1												1.4	0	
96-11/ 5 ft	1			0	. 0		2.5	(f)	(g)						
95-12/ 5 R	1		ļ	1.2	0	1,2	1.3	1.2	(9)		<u> </u>	·———	(0)	753	
95-14/5 R CPT-13A/9 R	1 2						<u> </u>			Ö	1.0	ō	(n)	(p)	
CPT-16/ 10 R	2			1.5	- 0	o	0	1.0	0		1.0	<u>`</u>	— (n)	0	
CPT-17/ 10 R	2			3.2	1.7	3,2	3.7	3.4	5,1				2.1	2.6	2
CPT-18/ 15 R	2			0	0	5.0	4.5	4.6	3.3				1.3	3.5	
CPT-31/25 R	2									0	0	0			
CPT-32/ 26 R	2	0	0		2.1	5.2	7.0	7.4	8.3	10.0	9.1	8.4	<u></u> _		
CPT-30/ 26 R CPT-7A/ 32 R	2	1.4	1.7	1.7	2.4	2,6	5.4	3.5	3.5	3.2	3.7	2.6			
CPT-1A/ 35 ft	2	1,4	1.7	- 1.7	6.4	4.0	5.4	3.5	3.3	2.8	3.0	2.1	<del></del>	<del>   </del>	<del></del>
CPT-33/ 40 ft	2		<del></del>							2.3	2.6	2.1			
CPT-34/ 40 R	2									1.3	1.4	1.5	1.7	1.1	
CPT-21A/ 45 R	2												51.7	58.6	
N15-22088T/ 52 ft (	2												<u>—(n)</u>	1.6	
CPT-26/ 60 R	2												3,7 — (n)	2.1 43.9	44
CPT-30/ 65 R	2						L			3.0	1.6	1.7		73.8	
CPT-13A/ 70 ft	2									5.3	5.4	5.6			
CPT-24/70 R	2												— (n)	3.6	
N15-21988T/ 70 R (	2												(n)	7.6	2
CPT-31/76 R	2									4.2	2.2	3.2			
CPT-33/ 60 R	2				40.0			01.0	40.5	7.8	8.5	9.2	- fml	40.5	
W15-82/ 82 ft W15-95/ 82 ft	2			46.4 39.4	19.2 25.4	23.1 37.3	22,1(e) 28,1	24.6 30.6	18.5 27.1					42.5 8.3	38
CPT-21A/ 86 R	- 2			126	74.6	140	148	142	119	90.9	61.9	82.0	68.6	12.6	12
CPT-34/ 86 R	2			125	1 4.0					0 (1)	—— (k)	— (k)		, ,,,,,	
N15-2188ST/ 86 R	2												— (n)	— (q)	
CPT-26/ 67 R	2			184	65.2	203	170	158	178	98.6	53.4	93.1	49.3	151	10
CPT-1A/ 91 ft	2						· · · · · ·			4.2	0	2.4	2.1	3.3	
CPT-4AV 91 R	2			39.0	38.6	12.4	39.8	32.2	37.7	10.9 37.5	14.1 32.0	14.4	—- (n)	72.3	17
V18-25288T/ 100 R	2	8.9	17.8	18.2	13.3	22.7	10.7	24.0	23.2	3,.0	32.0	17.2		72.3	
V18-152/ 113 R	2	11.1	. 0	27.9	3.4	25.2	31.7	33.3	3.3	4.7	4.4	2.0			
N15-217/ 115 R	3			— (c)	26.6	339	348(e)	418	561				60.6	267	20
PT-24/ 118 R	3			37.1	37.3	33.5	20.9	21.3	25.6				(n)	33.3	11
N15-220\$\$T/ 116 R	4												— (s)	35.9	
N18-158L/ 123 R N18-167/ 123 R	3	(d)	143 79.7	172 127	172 205	(d)	267 228	268 218	399 195	492 211	329 219	310 173		<del> </del>	
N15-219SST/ 130 R		<u> (d)</u>	19.7	12/	200	— (d)	225	210	1=0	211	219	1/3	— (c)	46.5	
M18-249/ 134 R	3	(c)	20.4	215	23.3	208	188	139	76.9	81.1	77.1	90.9	P17	14.0	
N18-248/ 136 R	3	7.1	66.3	93.5	98.0	135	136	148	144	162		152			
V15-21988T/ 155 R	5												— (c)	24.2	
N15-220SST/ 186 R	5										ļ		(n)	13.4	
V15-6L/ 109 ft	- 6			(c)	0		1.1	1.2	0 (h)	<u> </u>	<b> </b>		<del>,</del> .		
N15-9L/ 189 R N18-7/ 200 R	6	0	17.3	(c) 22.5	14.6 21.8	14.9 26.7	14.1 26.4	14.9 28.4	(c) 29.0		<del>                                     </del>	L	<u>— (n)</u>	10.3	
V18-6U 208 R	6	4.3	14.5	—(c)	(c)	(c)	(c)	(c)	— (c)		<del> </del>		<del> </del>		
V18-12/ 210 R	6	1.2	3.8		12.0	13.6	12.2	18.5	15.9						
s) sampled 6/14/96;															
o) probe 86-07R dec	droyed;	eubetitute p	70-80 edon	ofter 11/98						L					
c) not in service	]		· ·							ļ	<b></b>	ļ	ļ <u>.</u> .		
f) access to Z-1A ur			000							<del></del>	<b> </b>				
s) opened for vertical ) probe 95-11 clogg					<del></del>	<u> </u>	<del></del>	<del></del>		<del> </del>	<b></b>		<del></del>		
n) proce 96-11 clogg g) probe 95-11 clogg					95-12 Acc	troved	<del></del>		·	<del> </del>	<del> </del>		<del></del> -		
) W15-6L tubing die	covered	on 3/23 to 1	o secerale	d at first ent	ce (- 50 ft	of tubing in	well): time o	f separation	unknown		<u>-</u>				
sample very difficul	t to pull.	Approxima	taly 1/8 L p	urge and as	imple.		<i>a</i>				<u> </u>		<u> </u>		·
() unable to pull sum						ble.									
m) probe destroyed															
n) sample pump failu	ne _									L	ļ	ļ			
) unable to locate									<u></u> _	ļ		ļ	ļ		<u>-</u>
) unable to pull sam	ple due l	to low flow		l <b>_</b>						1 .			<u></u>		

### VADOSE ZONE MONITORING PLAN FOR 200-ZP-2 FOR FY 2000 OCTOBER 1999 THROUGH SEPTEMBER 2000

Non-Operational Monitoring and Passive Soil Vapor Extraction Monitoring

Scope: Monitor carbon tetrachloride soil vapor concentrations at selected probes and wells during the shutdown of the soil vapor extraction (SVE) system (Tables 1 and 2). All of the probes and some of the wells are "non-operational," i.e., they are not currently connected to a SVE system. Eight of the wells have a passive soil vapor extraction system installed at the wellhead.

Passive soil vapor extraction is a remediation technology that uses naturally-induced pressure gradients between the subsurface and the surface to drive soil vapor to the surface. In general, falling atmospheric pressure causes subsurface vapor to move to the atmosphere through wells, while rising atmospheric pressure causes atmospheric air to move into the subsurface. The passive soil vapor extraction systems will be used to remove carbon tetrachloride from the vadose zone.

All of the passive extraction wells will vent through above-ground canisters containing Granular Activated Carbon (GAC). Each system also has an in-line, replaceable cartridge of GAC for sampling upstream of the canister of GAC. The GAC cartridges will be sampled and analyzed periodically to provide a passive, time-integrated measure of the amount of mass removed through the well. Three of the passive systems are also instrumented to measure and record the flow and carbon tetrachloride vapor concentration on an hourly basis; these data can be used to calculate an hourly estimate of the amount of mass removed (Table 3).

For monitoring the non-operational probes and wells, the components of this scope are:

- Collect soil vapor samples using the rebound study sampling method and sampling pump (Rohay 1997)
- Analyze soil vapor samples for carbon tetrachloride using B&K at field screening level QC-1 (BHI-QA-03)
- Evaluate concentration trends for ERC
- Report results to 200-ZP-2 Unit Managers
- Include results in annual reports

For monitoring the 8 passive soil vapor extraction system wells, the components of this scope are:

- Changeout the used in-line GAC sample cartridges and replace with clean GAC sample cartridges
- Sample the GAC and send the GAC samples to an off-site laboratory for analysis of carbon tetrachloride (Sampling Authorization Form B99-093)
- Download the dataloggers (4) and B&K instruments (3)
- Evaluate concentration trends for ERC

- Report results to 200-ZP-2 Unit Managers
- Include results in annual reports

Purpose and Objectives: The purpose of non-operational monitoring is to measure carbon tetrachloride concentrations in the vadose zone during the shutdown of the SVE system.

The objectives of monitoring the non-operational wells and probes are (1) to be cognizant of carbon tetrachloride concentrations and trends near the vadose-atmosphere and vadose-groundwater interfaces to ensure that non-operation of the SVE system is not negatively impacting atmosphere or groundwater; and (2) to be cognizant of carbon tetrachloride concentrations and trends near the lower permeability Plio-Pleistocene layer to provide an indication of concentrations that can be expected during restart of SVE operations and to support selection of on-line wells.

The objectives of monitoring the passive soil vapor extraction system wells, which are all open near the vadose-groundwater interface, are (1) to be cognizant of the carbon tetrachloride concentrations and trends near the vadose-groundwater interface; and (2) to quantify the mass of carbon tetrachloride removed using this technology. The instrumented systems will be operated to provide a long-term record of passive extraction data, particularly contaminant concentrations in the extracted vapor and mass removal rates.

**Duration**: Non-operational monitoring and passive soil vapor extraction monitoring will be conducted from October 1999 through September 2000 during FY 2000. It is anticipated that the non-operational and passive extraction monitoring will be continued in FY 2001 through March 2001.

Monitoring Frequency: Monitoring will be conducted monthly. It is assumed that (1) the ERC sampler(s)/geologist will spend approximately 2 days/month collecting and analyzing samples, shipping passive GAC samples to offsite laboratories, and downloading data; and (2) the ERC technical lead will spend approximately 1 day/month analyzing and reporting the results.

Monitoring Locations: Locations were selected to focus carbon tetrachloride monitoring near the vadose-atmosphere and vadose-groundwater interfaces and near the Plio-Pleistocene layer (Table 1). At the recommendation of the ERC technical lead, and with approval from the ERC task lead, these monitoring locations could be revised based on developing trends, accessibility, and/or recommendations of the sampler. The 200-ZP-2 Unit Managers will be advised of any changes to the monitoring locations. Monitoring locations are shown on Figure 1.

Note: During FY97, FY98, and FY99, carbon tetrachloride concentrations and trends were also monitored at shallow soil vapor probes (1.5 m deep). In light of the sporadic and low concentrations detected at these shallow soil vapor probes, shallow monitoring was not included in this plan for FY2000.

Data Management: The field screening data obtained from non-operational wells and probes are entered into a controlled field logbook, which is maintained by ERC Document &

Information Services. The ERC technical lead organizes and maintains spreadsheets of the field screening data on a desk-top computer. The field screening data are included in the annual performance evaluation report.

The laboratory data obtained from the GAC samples on the 8 passive extraction wells will be entered into HEIS. A hardcopy of the data and associated paperwork will be maintained by ERC until transmitted to Hanford records holding. The data collected from the dataloggers and B&Ks are stored on ERC network drives that are backed up daily. The ERC technical lead organizes and maintains spreadsheets of all the passive extraction data on a desk-top computer. The passive extraction data will be included in the annual performance evaluation report.

#### References:

BHI-QA-03, ERC Quality Assurance Program Plans, Procedure 5.2, Onsite Measurements Quality Assurance Program Plan

BHI-01105: Rohay, V.J., 1997, Rebound Study Report for the Carbon Tetrachloride Soil Vapor Extraction Site, Fiscal Year 1997, BHI-01105, Rev. 0

Table 1. Distribution of Selected Monitoring Locations

Target Zone	Number of Monitoring Locations					
	Z-1A	Z-9	Total			
Near-surface (3-20 m below ground surface)	5	6	11			
Plio-Pleistocene (25-45 m below ground surface)	5	5	10			
Groundwater (50-65 m below ground surface)	8,	1	9			
Total	18	12	30			

Eight available monitoring locations near the vadose/groundwater interface in the Z-1A area are being monitored as part of the passive soil vapor extraction system network. The passive network also includes an additional 12 wells and probes that are monitored only for pressures (Table 3).

Table 2. Wells and Probes Selected for Non-Operational Monitoring and Passive Soil Vapor

**Extraction Monitoring** 

	on Monitoring		·			
Target Zone	Z-9	Depth (m)	Comment	<b>Z-1A</b>	Depth (m)	Comment
near- surface	CPT-17 10 ft (blue)	.3	southwest of Z-9	CPT-32 25 ft (green)	8	west of Z-1A
near- surface	CPT-18 15 ft (white)	5	northwest of Z-9	CPT-30 28 ft (green)	9	north of Z-18 (middle of Z-1A/Z- 18/Z-12 field)
near- surface	CPT-16 25 ft (blue)	8	east of Z-9	CPT-13A 30 ft (blue)	10	southeast of Z-1A
near- surface	CPT-27 33 ft (red)	10	southeast of Z-9	CPT-7A 32 ft (yellow)	10	farfield northeast of Z-1A
near- surface	CPT-21A 45 ft (green)	14	south of Z-9	CPT-1A 35 ft (black)	11	west of Z-12
near- surface	CPT-9A 60 ft (blue)	18	farfield north of Z-9			
Plio- Pleisto	W15-82	25	east side of Z-9	W18-152	34	northwest corner of Z-12
Plio- Pleisto	W15-95	25	north side of Z-9	W18-158L	37	within Z-1A
Plio- Pleisto	CPT-21A 86 ft (red)	26	south of Z-9	W18-167	37	within Z-1A
Plio- Pleisto	CPT-28 87 ft (red)	27	farfield south of Z-9	W18-249	41	northeast corner of Z-18
Plio- Pleisto	W15-217	35	southwest corner of Z-9	W18-248	41	east side of Z-1A
Gw	W15-9L	57	north of Z-9, 11 m from W15-32 extraction well	W18-6L*	60	west side of Z-1A
Gw				W18-7*	57	east side of Z-1A
Gw				W18-10L*	55	east side of Z-18
Gw				W18-11L*	60	Z-18
Gw				W18-12*	60	Z-18
Gw				W18-246L*	52	west of Z-1A
Gw				W18-247L*	51	southeast of Z-18
Gw				W18-252L*	53	west of Z-1A (middle of Z-1A/Z- 18/Z-12 field)


<sup>\*</sup> Passive soil vapor extraction wells (Table 3)

Note: Colors refer to the color coding on the soil vapor probe tubing.

Table 3. Passive Soil Vapor Extraction Well Network

Well/Probe	Purpose	Instrumentation	Comment	Open
		Parameter		Interval
				(m bgs)
299-W18-7	Extraction	Carbon Tetrachloride (GAC)		51 - 62
299-W18-6U	Monitoring	Differential Pressure	Sealed well	29 – 38
299-W18-6L	Extraction	Differential Pressure	two 60-m lengths	58 - 61
		Airflow	of sample tubing	
		Temperatures at 3 m, 60 m	dropped in well	
		below top of well	·	
		Carbon Tetrachloride (B&K)		
		Carbon Tetrachloride (GAC)		
299-W18-9	Monitoring	Differential pressure	Sealed well	55 – 64
•		Temperatures at 3 m, 60 m		
		below top of well	· ·	- <u> </u>
299-W18-10L	Extraction	Carbon Tetrachloride (GAC)		45 – 64
299-W18-11L	Extraction	Carbon Tetrachloride (GAC)		55 – 65
299-W18-12	Extraction	Carbon Tetrachloride (GAC)		54 – 65
299-W18-246L	Extraction	Carbon Tetrachloride (GAC)	·	50 - 53
299-W18-247L	Extraction	Differential pressure	Well with long	49 - 52
·		Airflow	passive extraction	• •
		Temperatures at 3 m, 60 m	record	
		below top of well	<u>,</u> 10	
		Carbon Tetrachloride (B&K)		
		Carbon Tetrachloride (GAC)		
299-W18-247U	Monitoring	Differential pressure	Sealed well	36 – 39
299-W18-252L	Extraction	Differential pressure		50 – 56
		Airflow		
•		Temperatures at 3 m, 60 m		
· I		below top of well		
	•	Carbon Tetrachloride (B&K)		
		Carbon Tetrachloride (GAC)		
		Barometric pressure		
299-W18-252U	Monitoring	Differential pressure	Sealed well	34 – 41
299-W18-252/SST100 (red)	Monitoring	Differential pressure	Stainless steel	30
299-W18-252/SST145 (blue)	Monitoring	Differential pressure	tubes strapped to	44
299-W18-252/SST210 (yellow)	Monitoring	Differential pressure	outside of casing	64
CPT-4F/10 (black)	Monitoring	Differential pressure	Soil probes	3
CPT-4F/25 (white)	Monitoring	Differential pressure	emplaced using	8
CPT-4F/50 (blue)	Monitoring	Differential pressure	cone	15
CPT-4F/75 (yellow) CPT-4F/109 (red)	Monitoring Monitoring	Differential pressure Differential pressure	penetrometer	33

Note: Colors refer to the color coding on the soil vapor probe tubing.



Bryan Foley.  Marvin Furman  Ellen Mattlin  Mike Thompson  Arlene Tortoso  Lisa Treichel  Dennis Faulk.	DOE-RL RP (A5-13) DOE-RL EAP (A2-15) DOE-RL RP (A5-13) DOE-RL RP (H0-12) DOE-HQ (EM-442)
Tuling Makes	MDOF Many aviato (DE 40)
Zelma Maine	
Wayne Soper	WDOE (Kennewick) (B5-18)
Ted Wooley	WDOE (Kennewick) (B5-18)
Chloe Brewster	RHI (H0-19)
	` '
Garrett Day	
Linda Deitz	
Bruce Ford	
Michael Graham	•
George Henckel	BHì (H0-19)
Greg Mitchem	BHI (H0-21)
Tim Lee	CH! (H0-02)
Virginia Rohay	
L. Craig Swanson	
Mary Todd	
Curtis Wittreich	CHI (H9-03)
Stuart Luttrell	PNNI (KA-96)
Mark Sweeney	
wair Oweelley	1414E (170-01)

Please inform Chloe Brewster – BHI (372-9377) of deletions or additions to the distribution list.