



START

0024569

Department of Energy

9207490

Richland Field Office

P.O. Box 550

Richland, Washington 99352

NOV 03 1992

92-HWV-041

Mr. P. T. Day
Hanford Project Manager
U.S. Environmental Protection Agency
Region 10
712 Swift Boulevard, Suite 5, 85-91
Richland, Washington 99352

Mr. D. B. Jansen, P. E.
Hanford Project Manager
State of Washington
Department of Ecology
P. O. Box 47600
Olympia, Washington 98504-7600

Dear Messrs. Day and Jansen:

DISPUTE RESOLUTION

Pursuant to the Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement), Article XL, Paragraph 114, Extensions, the U.S. Department of Energy, Richland Field Office (RL), is notifying you that RL objects to the disapproval by the State of Washington Department of Ecology (Ecology) of Tri-Party Agreement Change Request M-03-92-03, "Modify Milestone M-03-03, 'Complete Vitrification Building and HWVP Detailed Design'", and RL hereby invokes its rights under the Disputes provisions of the Tri-Party Agreement.

In the letter formally denying Change Request M-03-92-03, received on October 27, 1992, Ecology notified this office that it denied the change request based on lack of detailed information on the impacts to the Hanford Waste Vitrification Plant (HWVP) project schedule. RL objects to the reason of lack of detailed information used as the basis for that decision, and is so notifying you within the seven days allocated by the Tri-Party Agreement. RL feels that the schedule impacts were reviewed in detail with Ecology during the HWVP design review meetings at Fluor Daniel, Inc. in Irvine, California. It was our impression that Ecology understood and agreed with the delay of this milestone based on the need to incorporate lessons learned from Defense Waste Processing Facility (DWPf).

Based on the denial of the change request, it appears that additional discussions and reviews of the HWVP schedules are required. RL will generate an Integrated Project Master Schedule for the HWVP project showing that the completion date is not impacted by the delay in completing the detailed design for HWVP. This schedule will be sent to Ecology by November 13, 1992, for review. The schedule should resolve any remaining questions surrounding impacts of the design completion delay on the HWVP startup date or other interim milestones.



93129010312

NOV 03 1992

Messrs. Day and Jansen
92-HWV-041

-2-

In an attempt to promptly resolve this dispute informally, RL suggests that a short meeting of the HWVP Unit Managers be held on November 18, 1992, in conjunction with the Fluor Daniel, Inc. Monthly Review Meeting in Irvine, California. The detailed design schedules can be reviewed and any questions which may remain can be answered with all impacted parties present.

Please direct questions or comments regarding this subject to Mr. R. L. Long, of the HWVP Project Office, on (509) 376-7754 or me on (509) 376-6798.

Sincerely,


Steven H. Wisness
Hanford Project Manager

cc: B. A. Austin, WHC
D. W. Lindsey, WHC
M. A. Siano, WHC
R. A. Smith, WHC

9 2 1 0 0 1 7 1 3



CORRESPONDENCE DISTRIBUTION COVERSHEET

Author

Addressee

Correspondence No.

S. H. Wisness, RL

P. T. Day, EPA
D. B. Jansen, Ecology

Incoming: 9207490

Subject: DISPUTE RESOLUTION

INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	
		President's Office		
		B. N. Anderson	G6-02	
		B. A. Austin	B2-35	
		T. D. Blankenship	R2-30	
		S. L. Bradley	B3-06	
		J. L. Deichman	B1-59	
		J. F. Erben	G6-02	
		H. D. Harmon, Level 1	R2-52	
		D. W. Lindsey	B2-35	
		P. J. Mackey	B3-15	
		H. E. McGuire	B3-63	
		D. J. Newland	S4-55	
		J. H. Roecker	B1-59	
		M. A. Siano	G6-02	
		R. A. Smith, Assignee	G6-02	
		B. A. Wolfe	G6-02	
		TPA File (M-03-00)	B2-35	
		EDMC	H4-22	

