Department of Energy

Richland Operations Office P.O. Box 550 Richland, Washington 99352 0040595

95-LEP-016

MAR 1 3 1995

Mr. Chuck Clarke, Regional Administrator U.S. Environmental Protection Agency Region 10 1200 Sixth Avenue Seattle, Washington 98101

Ms. Mary Riveland, Director State of Washington Department of Ecology P.O. Box 47600 Olympia, Washington 98504-7600

Dear Mr. Clarke and Ms. Riveland:

CHANGE REQUEST M-17-95-02: REVISE M-17-00A TO ALLOW FOR TEMPORARY STORAGE PENDING IMPLEMENTATION OF BAT/AKART, AND CHANGE REQUEST M-17-95-03: REVISE INTERIM MILESTONES M-17-14 AND M-17-29 TO ALLOW DELAYED OPERATION OF 200 AREA EFFLUENT TREATMENT FACILITY (ETF)

The subject formal Class I Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement) change control form M-17-95-02: "Revise M-17-00A to Allow For Temporary Storage Pending Implementation of BAT/AKART," (Attachment 1), Class Il Tri-Party Agreement change control form M-17-95-03: "Revise Interim Milestones M-17-14 and M-17-29 to Allow Delayed Operation of 200 Area Effluent Treatment Facility (ETF)," (Attachment 2), and the corresponding State of Washington, Department of Ecology (Ecology) Consent Order No. DE-91NM-177 Modification (Attachment 3) have been approved by the U.S. Department of Energy, Richland Operations Office (RL) and are hereby transmitted for your approval. The original forms are being provided to Ecology. Upon disposition, please transmit the Tri-Party Agreement forms to the U.S. Environmental Protection Agency. In accordance with revised Tri-Party Agreement Article XL, paragraph 122, your action is requested within the specified 14 day period.

These change requests are necessary to revise the descriptive wording of major milestone M-17-00A and to extend the due dates of interim milestones M-17-14 and M-17-29, due to the schedule delay in construction turnover of the 200 Area ETF.



Mr. Clarke & Ms. Riveland 95-LEP-016

-2-

MAR 1 3 1995

Should you have any questions regarding this matter, please feel free to call me on (509) 376-7395 or June Hennig of the Waste Programs Division on (509) 376-1366.

Sincerely,

x Brecheel John D. Wagoner Manager

cc: A. J. DiLiberto, WHC

S. D. Godfrey, WHC
M. N. Jaraysi, Ecology
M. A. Selby, Ecology
R. F. Stanley, Ecology
D. R. Sherwood, EPA

Change Number	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	0ate 3/9/95
117 33 32	So list use that III. Type of print using state III.	0/3/30
Originator	Phone	
S. D. Godfrey	(509) 3	72-0501
Class of Change [X] I - Sign	natories [] II - Project Manager [] III - Unit Manager	
Change Title	Revise M-17-00A to Allow for Temporary Storage Pendin of BAT/AKART	g Implementation
Description/Justification	n of Change	
Revise Major Miles	stone M-17-00A.	
	(Continu	ed on next page)
Impact of Change		
Evaporator Process All Known, Availal (BAT/AKART) and w Evaporator has spa	A is revised by this change to allow temporary storage so Condensate prior to implementation of Best Available ole, and Reasonable methods of prevention, control, and ill be met without impact to the scheduled completion ace in the LERF to operate through at least June of 19 no foreseeable impacts to the environment or to other environment.	Technology and d Treatment date. The 242-A 96. As a
Affected Documents		
	acility Agreement and Consent Order, Fourth Amendment, D, pages D-23 and D-24).	January 1994,
EPA	Date Approved Disapproved Date Approved Disapproved Date Approved Disapproved	
Ecology	Date	

Description/Justification of Change (continued)

The revised milestone is as follows:

M-17-00A

Complete Liquid Effluent Treatment Facilities/Upgrades 6/30/1995 for All Phase I Streams. Hanford currently has 19 Phase I liquid effluent streams being discharged to cribs, ponds, or ditches. Phase I streams are defined in the "Annual Status Report of the Plan and Schedule to Discontinue Disposal of Contaminated Liquids into the Soil Column at the Hanford Site, " September 1988. Some of the cribs, ponds, or ditches are RCRA waste disposal units. These, along with others, are located in areas requiring inactive site investigations/remedial actions. Liquid effluent streams are classified as Phase I streams based upon radionuclide/chemical content, regulatory requirements relative to the waste disposal unit, chemical spill potential, and waste disposal unit life expectancy. Each of the Phase I effluent streams shall be either treated or eliminated, as defined in the above referenced report or stored pending implementation of BAT/AKART. BAT/AKART for stored streams shall be implemented no later than March 31, 1996. Interim milestones for Phase I streams include the development and implementation of an impact assessment methodology, sampling and analysis plans, treatment system design and construction commitments, interim flow restrictions and dates for ceasing discharge. Specific interim/target milestone dates for each stream and any associated treatment or disposal facilities are included in Appendix D-work schedules.

The 200 Area Effluent Treatment Facility (ETF) is currently under construction. An initial architect/engineering firm design-construction schedule for the 200 Area ETF was submitted to EPA and Ecology by RL on February 28, 1992 (M-17-14A), which identified a project completion date of October 5, 1994. Subsequently, TPA change M-17-93-07 extended the date for full scale hot startup (M-17-14) and implementation of BAT/AKART (M-17-29) from October 31, 1994, to June 30, 1995.

The construction contractor notified WHC/RL of a delay in construction completion from September 7, 1994, until November/December 1994 due to problems with several plant systems (primarily the computer control system). Based upon remaining work scope and past contractor performance, an actual construction completion closer to the March/April 1995 time frame is projected. Delays in construction completion past October 1, 1994, are impacting the baseline operational readiness and startup schedule, resulting in a day-for-day slip in the associated TPA milestones (M-17-14 and M-17-29). Approximately 9 months of startup preparations are required by WHC prior to initiating plant operations. This consists of about 6 months of testing, training, and procedure activities, and about 3 months of readiness review activities.

Major milestone M-17-00A has 126 associated interim milestones of which 108 have been completed either on time or ahead of time. Included with this milestone are 22 waste water streams (19 Phase I streams and 3 Phase II streams) from 15 different facilities, with all streams on schedule to meet

9513338.1832

TPA milestones except the 242-A Evaporator Process Condensate. TPA milestones M-17-14 and M-17-29 cover hot startup of the 200 Area ETF and implementation of BAT/AKART for the process condensate stream, respectively. Both milestones are associated with the treatment of the process condensate stream to allow the 242-A Evaporator to continue operating.

After several meetings and information briefings, the parties have agreed to revise descriptive wording of milestone M-17-00A to allow for successful completion not only by treatment or elimination of Phase I streams, but also by storage of the streams until BAT/AKART implementation. This change meets the original intent of the milestone and of the congressional mandate to cease discharges of untreated liquid effluents to the soil column.

With the expected delay in startup of the 200 Area ETF, the 242-A Evaporator continues to operate with the process condensate stream being stored in the Liquid Effluent Retention Facility (LERF). The LERF has capacity to store this waste water until at least June 1996 based on the current 242-A Evaporator operating schedule.

TPA milestones M-17-14 and M-17-29 are unchanged by this change request.

Change Number	Federal Facility Agreement and Consent Order Change Control Form	Date
M-17-95-03	Do not use blue ink. Type or print using black ink.	3/9/95
Originator	Phone	
S. D. Godfrey	(509) 3	72-0501
Class of Change	natories [X] II - Project Manager [] III - Unit Manager	
Change Title	Revise Interim Milestones M-17-1 Allow Delayed Operation of 200 A Treatment Facility (ETF)	
Description/Justification	n of Change	
Revise Interim Mil	estones M-17-14 and M-17-29.	
	(Continu	ed on next page)
Impact of Change		
change request, ba support continuing to operate through acceptable mid-poi (10/30/95) and the (6/1/96). This ch	s M-17-14 and M-17-29 are extended from 6/30/95 to 3/3 ased on the ETF construction delay and the need date for Evaporator operations. The 242-A Evaporator has span at least June of 1996. The March 31, 1996 date is constituted in the earliest projected milestone completions are dependent upon a which Evaporator operations are dependent upon ange results in no foreseeable adverse impacts to the fety of the public, or to other TPA commitments.	or the ETF to ce in the LERF hosen as an n date
Affected Documents		
	acility Agreement and Consent Order, Fourth Amendment, D, pages D-32 and D-37, and Action Plan Work Schedule	
Approvals DOE	. 3/3/41 Approved Disapproved	
EPA	Approved Disapproved	
Ecology	Approved Disapproved	

Description/Justification of Change (continued)

The revised milestones are as follows:

M-17-14

Project C-018H,

Condensate

Discharge of

Initiate Full Scale Hot Operations for 6/30/199

"242-A Evaporator/PUREX Plant Process

Treatment Facility," with Permitted"

Treated Effluent to the Soil Column

M-17-29 Evaporator Process Implement BAT/AKART for the 242-A

Condensate

6/30/1995 3/31/1996

The 200 Area Effluent Treatment Facility (ETF) is currently under construction. An initial architect/engineering firm design-construction schedule for the 200 Area ETF was submitted to EPA and Ecology by RL on February 28, 1992 (M-17-14A), which identified a project completion date of October 5, 1994. Subsequently, TPA change M-17-93-07 extended the date for full scale hot startup (M-17-14) and implementation of BAT/AKART (M-17-29) from October 31, 1994, to June 30, 1995. Both milestones are associated with the treatment of the 242-A Evaporator Process Condensate stream.

The construction contractor notified WHC/RL of a delay in construction completion from September 7, 1994, until November/December 1994 due to problems with several plant systems (primarily the computer control system). Based upon remaining work scope and past contractor performance, an actual construction completion closer to the March/April 1995 time frame is projected. Delays in construction completion past October 1, 1994, are impacting the baseline operational readiness and startup schedule, resulting in a day-for-day slip in the associated TPA milestones (M-17-14 and M-17-29). Approximately 9 months of startup preparations are required by WHC prior to initiating plant operations. This consists of about 6 months of testing, training, and procedure activities, and about 3 months of readiness review activities. Schedule recovery actions have been successful in reducing the nine-month post-construction startup schedule to about five months. However, these actions cannot mitigate the entire impact from this significant construction delay to meet the interim milestone due dates.

The earliest projected startup date for the ETF, based on schedule recovery actions, is now September 29, 1995, with discharge of treated effluent to the disposal site by October 30, 1995. The 242-A Evaporator continues to operate with the process condensate stream being stored in the Liquid Effluent Retention Facility (LERF). The 242-A Evaporator has space in LERF to store its process condensate until at least June of 1996 and is not scheduled to operate again until March/April of 1997.

Based on the ETF construction delay and the need dates for the ETF to support continuing Evaporator operations, the parties agree to extend the due dates for completion of interim milestones M-17-14 and M-17-29 from 6/30/95 to 3/31/96. This date is chosen as an acceptable mid-point between the earliest

projected milestone completion date (10/30/95) and the point at which Evaporator operations are dependant on ETF startup (6/1/96). This change is justified by the fact that there are no foreseeable adverse impacts to the environment, the health and safety of the public, or to other TPA commitments.

DEPARTMENT OF ECOLOGY

IN THE MATTER OF THE COMPLIANCE BY)
United States Department of Energy)
with Section 90.48 RCW and the
Rules and Regulations of the
Department of Ecology)

NINTH MODIFICATION OF CONSENT ORDER No. DE 91NM-177

To: United States Department of Energy Richland Field Office P.O. Box 550 Richland, WA 99352

I. MODIFICATION

In accordance with Section 1.V, Page 3, of the above referenced Consent Order, the parties agree to a modification which will revise a portion of the following section:

Revise Section 3: <u>242-A Evaporator and PUREX Condensate and Ammonia Scrubber Distillate Treatment Facility</u>, Table 1, "Project C-018H Milestones" to read as follows:

"Initiate full scale hot operations with permitted discharge of treated effluent to the soil column," revise the date in the "OTHER SUBMITTALS" column from "6/95" to "3/96."

All other terms and conditions contained in the Consent Order remain in full force and effect.

Dated this		day	of	,	 . 7	at
Kennewick,	Washington.					

Steve M. Alexander, Manager Perimeter Areas State of Washington Department of Ecology Susan R. Brachbill, Acting Manager John D. Wagoner, Manager

1 Brokeri

U.S. Department of Energy Richland Operations Office

CORRESPONDENCE DISTRIBUTION COVERSHEET

Author

Addressee

Correspondence No.

J. D. Wagoner, RL

C. Clarke, EPA M. Riveland, Ecology Incoming: 9501410

Subject: CHANGE REQUEST M-17-95-02: REVISE M-17-00A TO ALLOW FOR TEMPORARY STORAGE PENDING IMPLEMENTATION OF BAT/AKART, AND CHANGE REQUEST M-17-95-03: REVISE INTERIM MILESTONES M-17-14 AND M-17-29 TO ALLOW DELAYED OPERATION OF 200 AREA EFFLUENT TREATMENT FACILITY (ETF)

INTERNAL DISTRIBUTION

Approval Date	Date	Name	Location	w/at
		Correspondence Control	A3-01	Χ
		W. T. Alumkal	S7-85	Χ
		L. D. Arnold	B2-35	Χ
		B. A. Austin	B3-03	Χ
		A. J. Diliberto, Assignee	H6-10	Χ
		D. L. Flyckt	T7-39	X
		C. J. Geier	R2-36	X
		S. D. Godfrey	B2-35	X
		G. W. Jackson	S6-71	X
		J. R. Kelly	R3-28	X
		J. J. Luke	H6-25	X
		P. J. Mackey	B3-15	
		S. R. Moreno	B3-06	
		R. D. Morrison	B2-35	Χ
		M. W. Peres	T7-39	Χ
		W. E. Ross	S5-07	X
		R. E. Traister, Sr. Staff	B3-63	X
		J. D. Williams	H6-28	Х
		B. D. Williamson	B3-15	X
		EPIC	H6-08	X