

0071841

Change Number M-16-06-04	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date December 4, 2006
Originator: Joe R. Franco, Jr.		Phone (509) 376-6628
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title: M-016-57 Initiate KE Basin Soil Remediation Extension.		
Description/Justification of Change: This change form, when approved, authorizes the extension of Interim Milestone M-016-57. (Continued on Page 2)		
Impact of Change: The extension of M-016-57 does not directly impact other milestones in the M-016-00 series.		
Affected Documents The Hanford Federal Facility Agreement and Consent Order, as amended, and the Hanford Site internal planning management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; and Project Execution Plans).		
Approvals _____ DOE Date 12/5/06 <input checked="" type="checkbox"/> Approved ___ Disapproved _____ EPA Date 12/14/06 ___ Approved <input checked="" type="checkbox"/> Disapproved _____ Ecology Date ___ Approved ___ Disapproved		

RECEIVED
DEC 18 2006
EDMC

M-16-06-04 (continued)

Page 2 of 3

Shaded text is added, ~~strikethrough~~ text is deleted.

<u>Milestone</u>	<u>Description</u>	<u>Date</u>
M-016-57	INITIATE SOIL REMEDIATION AT K EAST BASIN.	04/30/2007
	INITIATE FULL SCALE REMEDIAL ACTION OF THE 105-KE FUEL STORAGE BASIN WASTE SITE WITHIN ONE MONTH OF COMPLETING MILESTONE M-34-32.	08/30/2009

Description/Justification Continued:

The U.S. Department of Energy-Richland Operations Office (RL) met with the U.S. Environmental Protection Agency (EPA) in January 2006 and agreed to Tri-Party Agreement (TPA) Change Control Form M-34-05-04, which was signed on January 10, 2006. The approved change request delayed the dates for four interim milestones related to the sludge project for the 100-K Basins, but did not delay other interim milestones in the 100-K Basins series that are predecessor activities to the K East sludge transfer project. For example, the K East Basin structure cannot be removed and soil sites under the basin remediated prior to transferring the sludge in the K East Basin to the K West Basin. However, the date for transferring K East sludge to K West Basin was delayed until 5/31/07; but the dates for removing the K East Basin (M-34-32) and initiation of soil remediation under the basin (M-016-57) were not changed, which results in these milestones being due prior to the transferring of K East sludge to K West Basin.

The reason RL is requesting delays for M-16-57 are the same as they were in January. The rationale has not changed. The validated baseline RL put in place a year ago is the baseline RL is currently working to, and the delay being requested for M-16-57 is the date in RL's baseline. This delay is consistent with TPA Change Number M-34-98-01A, which was signed by the parties as a Class 1 change request in January of 1999 and states that "DOE, Ecology and EPA agree that this Agreement (K Basins) project will be managed through one, unified, project schedule incorporating Agreement milestones, DOE (internal agency) milestones, Defense Nuclear Facilities Safety Board (DNFSB) milestones, and DOE contractor baseline." In addition, the removal of K East Basin and soil remediation under K East Basin is not on the critical path for the 2012 closure of the 100 K Area.

RECEIVED
 2007 11 20
 10:00 AM