

START

0020361

February 25, 1992


Meeting Minutes Transmittal/Approval
300-FF-5 Operable Unit Managers Meeting
450 Hills St., Room 47, Richland, WA
January 23, 1992

From/ Appvl.: Eric D. Goller Date: 2-27-92
Eric D. Goller, 300-FF-5 Unit Manager, RL (A5-19)
Appvl.: David R. Einan Date: 27 Feb 92
David R. Einan, 300-FF-5 Unit Manager, EPA (B5-01)
Appvl.: Charles S. Cline Date: 2/27/92
Charles S. Cline, 300-FF-5 Unit Manager, WA Department of Ecology

Meeting minutes are attached. Minutes are comprised of the following:

- Attachment #1 - Meeting Summary/Summary of Commitments and Agreements
- Attachment #2 - Meeting Agenda
- Attachment #3 - Attendance List
- Attachment #4 - Commitments/Agreements Status List
- Attachment #5 - 300-FF-5 Work Progress
- Attachment #6 - Baseline Schedule Status
- Attachment #7 - Approved Document Change Control Forms
- Attachment #8 - River Stage Fluctuations in the 300 Area (SWS-1)
- Attachment #9 - 300-FF-5 Surface Geophysics Status
- Attachment #10 - 300-FF-5 Surface Geophysics Supplement
- Attachment #11 - Large Scale Tracer Simulations for the 316-5 Trench above the 300-FF-5 Operable Unit

Prepared by: Sharonne Clarke Date: 2/27/92
SWEC/GSSC
Concurrence by: LC Hulstrom Date: 2/27/92
WHC RI Coordinator



9 2 1 2 5 5 1 4 6 8

Attachment #1

Meeting Summary

300-FF-5 Operable Unit Managers Meeting
January 23, 1992

Action Item Update

1. The current status of the outstanding action items was presented by Larry Hulstrom (WHC) (see attachment #4).

Action Item #3FF5.14 was closed at this meeting.

Action Item #3FF5.15 was closed at the last meeting.

Change Orders

2. The change form for well remediation was recently revised. Only this new revision is to be used for changes.
3. New change orders 300-FF-5-10 and 300-FF-5-11 have been issued. Copies are included in Attachment #7 at the end of these minutes.

300-FF-5 Operable Unit RI/FS Activities

4. Larry Hulstrom (WHC) presented the status of remedial investigation/feasibility study (RI/FS) activities. Task No. 1, well drilling, has been completed on wells 5B and 5C. Both wells have been sampled. The problem of casing that had become stuck in wells has been solved and corrected. Ten inch casings will be installed for the purpose of pump testing wells 4-T and 7-T. *Slug* tests were run in wells 4-A and 7-A. Remediation work has been completed on three wells. Fitness for use testing is under way in 25 wells.

Action Item #3FF5.16: The summarized well construction data and the field observations of 300-FF-5 activities are to be transmitted to Ecology and EPA. Action: L. Hulstrom and E. Goller.

5. A progress report on geophysical surveys (Task No. 2-A) will be given at a later date. Data derived from recent drilling activities (Task 2-B, geological characterization) is being incorporated into the progress report.
6. The results of soil chemical analyses (Task No. 3) are expected to be received from the lab within *the coming months*. *Most of* the physical analyses have been received and will be entered into HEIS (Hanford Environmental Information System). Also, well logs will be input to computer files. A summary table will be completed for both physical and chemical data from all of the operable unit wells.
7. The *collection* of the first *round of* samples for groundwater investigations (Task No. 4) were completed on January 16, 1992. Samples were analyzed based on Level IV CLP (Contract Laboratory Program) criteria. There were 20 additional samples that were analyzed based on

9 2 1 2 5 5 1 4 6 9

Level III, SW-846 criteria for the RCRA program. Water levels and temperatures are being measured and recorded by transducers in several wells for Task 4C. The work plan for the study on aquifer inter-communication (Task 4D) has been completed and should be out of review in a week or two from this meeting. Modeling and simulation work (Task 4E) was covered at a meeting on October 31, 1991.

8. A report authored by PNL (Chris Sherwood) that addresses river stage effects on groundwater in the 300 Area is due out in three to four months. Task 5C is to be coordinated with Task 5B, spring sampling. The location and integrity of Station Two, the surface water stage station, needs to be evaluated (Task 5E). The feasibility of a second 300 Area river stage monitoring station is being investigated.
9. Aquatic biota have been sampled for periphyton at four of twelve stations (Task No. 7). More time is needed for a presentation on biota. It will be given at the UMM meeting in February, 1992.
10. Studies for the LO-45 Project on river water characterization have been conducted along transects across the river. The draft report on the characterization study done for the LO-45 project is out (Task 5D). This will be compared to the work plan and DQOs (Data Quality Objectives).
11. Feasibility Study work has been scheduled to begin in mid-summer.
12. The SW-846 analytical methods are to be substituted for CLP methods, subject to approval by the regulators. Ecology representatives pointed out that regardless of the method of analysis employed, a statistically valid sampling plan is required by the regulators. Westinghouse representatives countered that DQOs are addressed in an evaluation that demonstrates that SW-846 analysis methods meet regulatory requirements. The SW-846 versus CLP issue needs to be concluded prior to collection of the next group of samples, if possible.
13. Electromagnetic induction (EMI), ground penetrating radar (GPR), and seismic techniques are being run on transects crossing the 300 Area. Joseph Kunk (WHC) reported that "cultural noise" in the 300 Area constitutes a problem for data acquisition near facilities (see Attachments #9 & #10). Maps showing the locations of the transects will be forwarded to the regulators under separate cover.

Action Item #3FF5.17: Copies of handouts on EMI, GPR, and seismic transect locations in the 300 Area are to be transmitted to Ecology and EPA.
Action: J. Kunk and E. Goller.

14. Dave Duranceau (WHC) reported that a number of tracer simulations have been conducted with computer flow models. In a release scenario where the Columbia River level was initially higher than the water table and then dropped below the water table the tracer initially moved away from the river then reversed direction and flowed toward the river. These changes created an ebb and flow in the aquifer that resembled tidal activity. The tracer modeling team recognizes the existence of a paleochannel in the Hanford formation underlying the 300 Area. An attempt will be made to include this feature in some scenarios, relative

9212551470

to the anisotropy in the model design. Attachment #11 includes details on release scenarios.

9 2 1 2 5 5 1 4 7 1

Attachment #2

UNIT MANAGER'S MEETING AGENDA
 300-FF-5 OU
 January 23, 1992
 10:00 - 12:00
 Room 47, 450 Hills

Introduction:

Status:

Action Items

Remedial Investigation

Schedule

Issues:

Other Topics:

Change Form 300-FF-5-12 regarding Well Remediation

RCRA/CERCLA Integration of Groundwater Sampling in the 300 Area

Status of Surface Geophysics Surveys

Tracer Study Modeling

Agreements and Commitments

Presenter - Larry Hulstrom

9212551472

Attachment #3

Attendance List
300-FF-5 Operable Unit Managers Meeting
January 23, 1992

| Name | Organization | Role | Phone |
|------------------------|--------------|-------------------|----------------|
| Goller, Eric | DOE-RL | 300-FF-5 OU Mgr | (509) 376-7326 |
| Mauss, Billie | Ecology | CERCLA | (509) 546-2993 |
| Hibbard, Rich | Ecology | CERCLA Unit | (206) 493-9367 |
| Teel, Darci | Ecology | CERCLA | (509) 545-2312 |
| Cline, Chuck | Ecology | Unit Manager | (206) 438-7556 |
| Sprecher, Jon | B&C | Ecology Support | (503) 244-7005 |
| Einan, Dave | EPA | Unit Manager | (509) 376-3883 |
| Drost, Brian | USGS | EPA Support | (206) 593-6510 |
| McClung, Bill | SWEC | GSSC/RL | (509) 376-1853 |
| Fryer, Bill | SWEC | GSSC/RL | (509) 376-9830 |
| Erickson, Kirth | SWEC | GSSC/RL | (509) 376-8189 |
| Bartz, Joan K. | CNES | GSSC/RL | (509) 376-6324 |
| Downey, Hal | WHC | Program Office | (509) 376-5539 |
| Carlson, R.A. | WHC | Env. Eng. Manager | (509) 376-9027 |
| Henckel, George C. | WHC | FF-1 RI Coord. | (509) 376-1994 |
| Sonnichsen, Jack | WHC | M & O | (509) 376-9956 |
| Duranceau, David | WHC | M & O | (509) 376-6701 |
| Kline, Niall | WHC | M & O | (509) 376-8080 |
| Frank, Michael | WHC | RI | (509) 376-2731 |
| Lerch, Jeff | WHC | OSM | (509) 373-3419 |
| Kunk, Joseph | WHC | Geophysics | (509) 376-4024 |
| Simpson, K. Reed | WHC | Geology | (509) 376-1097 |
| Washington, Theodore X | WHC | OSM | (509) 373-4369 |
| Pool, Karl N. | WHC | OSM | (509) 373-3137 |
| Hulstrom, Larry | WHC | FF-5 RI Coord. | (509) 376-4034 |
| Bryce, Bob | PNL | | (509) 376-8345 |

9212551473

Attachment #4

Commitments/Agreements Status List

300-FF-5 Operable Unit

January 23, 1992

| Item No. | Action | Status |
|----------|--|--|
| 3FF5.14 | Ecology is to respond on the acceptability of using SW846 protocol instead of CLP protocol for analyzing samples from wells used for RCRA monitoring. The "fitness for use" of these wells will also be evaluated. Action: L. C. Hulstrom (10/17/91) | Closed The RCRA/CERCLA Integration Meeting was held on 12/18/91 to discuss the use of one groundwater sample to satisfy 300 Area program needs. |

92125551474

January 23, 1992

0 Remedial Investigation Activities

Well DrillingWell Specifications for Tasks 2, 3, and 4

The document, "Borehole Completion and Seals Testing for Upper Confined Aquifer-Monitoring Wells in the 300-FF-5 Operable Unit", EMO-1029, was distributed on April 10, 1991.

Groundwater Monitoring Wells

| Well # | Start Date | Present Depth | WELL STATUS AS OF 1/23/92 | |
|--------|------------|---------------|---------------------------|------------------------|
| | | | Completion Date | Status |
| 7A | 5/2/91 | 55' TD | 6/8/91 | Completed and sampled. |
| 8A | 5/2/91 | 58' TD | 5/15/91 | Completed and sampled. |
| 7C | 5/24/91 | 202' TD | 9/25/91 | Completed and sampled. |
| 4C | 6/3/91 | 181' TD | 9/18/91 | Completed and sampled. |
| 1C | 6/13/91 | 178' TD | 9/26/91 | Completed and sampled. |
| 7B | 7/15/91 | 179' TD | 9/19/91 | Completed and sampled. |
| 4B | 7/15/91 | 150' TD | 9/26/91 | Completed and sampled. |
| 1B | 8/08/91 | 110' TD | 9/21/91 | Completed and sampled. |
| 3A | 8/14/91 | 46' TD | 9/17/91 | Completed and sampled. |
| 6A | 9/18/91 | 54' TD | 9/28/91 | Completed and sampled. |
| 5C | 6/20/91 | 207' TD | 12/31/91 | Completed and sampled. |
| 5B | 8/01/91 | 167' TD | 1/2/92 | Completed and sampled. |
| 1-13B | 8/27/91 | 119' TD | 11/18/91 | Completed and sampled. |
| 1-14B | 8/27/91 | 112' TD | 11/19/91 | Completed and sampled. |
| 1-10B | 9/06/91 | 116' TD | 11/20/91 | Completed and sampled. |
| 6B | 10/17/91 | 115' TD | 11/22/91 | Completed and sampled. |

Sonic Drilling

| | | | | |
|----|---------|--------|---------|------------------------|
| 1A | 9/04/91 | 51' TD | 9/10/91 | Completed and sampled. |
| 4A | 9/09/91 | 45' TD | 9/23/91 | Completed and sampled. |
| 5A | 9/26/91 | 72' TD | 10/9/91 | Completed and sampled. |

TD= total (final) depth

Geologic Characterization Wells

A letter of instruction for borehole GC-1 is in preparation to send to KEH for initiation of drilling activities with a request that drilling be completed by no later than April 30, 1992. Depth of the borehole will be 165 ft.

92125551475

January 23, 1992

0 Remedial Investigation Activities (continued)

Pumping Wells

Some additional testing in wells 4A and 7A was performed to finalize the diameter requirements for the construction of pump test wells 4T and 7T. Direction will be provided to KEH to construct the wells as 10 inch diameter completions. The draft test plan is being finalized to include this recent information. The target for completion of the pump tests is still approximately March 30, 1992. Depths of these two boreholes will be 55 ft and 85 ft respectively.

Existing Well Maintenance

Well remediation work has been completed on 3 wells (1-1, 2-1, 6-1) and is ongoing on 4 others (4-1, 4-7, 3-9, 4-9). One other is presently scheduled to begin soon (3-12). Change Form 300-FF-5-12 has been prepared to address some of the field conditions that were encountered during remediation.

Since the schedule for remediation work was advanced some of the fitness for use determination surveys are presently behind schedule. In addition, other higher priority work such as the Carbon Tet. ERA have utilized available staff. Arrangements are being made to restart the fitness for use work within the next several weeks.

Task 1--Source Investigation

(Conducted in Source Operable Units)

Task 2--Geologic Investigation

Task 2a - Geophysical Surveys

Work is continuing to reduce data gathered to date. Direction was provided to the geophysics team to concentrate efforts on acquisition and reduction of data for the suspected paleochannel location. A progress report on the data reduction is to be provided at this meeting.

Task 2b - 300-FF-5 Wide Geological Characterization

Work continues to utilize the stratigraphic information gained from the new wells drilled to update the fence diagram for the 300 Area. A draft report describing this information is currently undergoing WHC internal review.

9212551476

January 23, 1992

0 Remedial Investigation Activities (continued)

Task 3--Soil Investigation

Surface Radiation Survey
Task completed.

Soil Sampling and Analysis

Physical (Table 31) and chemical sampling (Table 35) of all new wells has been completed. Over 200 chemical samples, including QC and those sent to the field screening laboratory, have been taken. The results of physical property testing are being tabulated and prepared for transmittal to the HEIS database. A revised test plan to address leach and adsorption tests that will be conducted during FY 1992 is under WHC review. Additional WHC review and comment incorporation is necessary before the draft plans will be ready for informal regulatory review.

Task 4--Groundwater Investigation

Task 4a - Hydrostratigraphy

Task 4b - Contaminant Distribution in Soil and Groundwater

Ongoing with the use of existing data gathered from the RI. The first round of groundwater sampling for CERCLA needs in the 300 Area (63 wells) began on December 2 and was completed on January 16. The first round 300-FF-5 samples are being analyzed to analytical level IV (CLP), while the 20 wells sampled by RCRA are being analyzed to analytical level III (SW-846).

Task 4c - Hydraulic Properties

Twenty-one transducers (4 additional since last month) have been installed in wells 1-7, 1-8, 1-9, 1-16B, 1-18A,B,C, 3-9, 4-1, 4-7, 4-9, 1A,B,C, 3A, 4A,B, 7A,B,C, and 8A thus far. The transducer at the river monitoring station (SWS-1) has been receiving data since November 7. Installation of 5 more is scheduled to be completed by January 31, with the remaining 8 transducers to be installed during February.

Task 4d - Aquifer Intercommunication - Well 399-1-16D

A draft action plan for remediation of this well was received for review from the WHC Env. Field Services group on January 21, 1992. The present schedule for completion of remediation of this well is not until April, 1992.

Task 4e - Groundwater Modeling

A status report on simulation work performed regarding the planned tracer studies to be conducted in the 316-5 Process Trenches is scheduled for presentation at this meeting.

9212551477

January 23, 1992

0 Remedial Investigation Activities (continued)

Task 5--Surface-Water and Sediment Investigation

Task 5a - Relative Data Compilation

Initiated in conjunction with site wide work and the 100 Areas. A draft report for WHC review was received in mid November. This information will be included in the project files for use during the data evaluation phase.

Task 5b - Riverbank Springs

The river stage level continues to be at high levels which have prevented the acquisition of spring samples. Monitoring of the SWS-1 monitoring station will continue and sampling will occur when a low period can be predicted (likely next August to September).

Task 5c - Near Shore River Water and Sediment

Approximately 40 near shore river water samples (defined in Table 6 of the SAP) will be taken during the completion of Task 5b, and submitted to OSM for analysis. This work can not be accomplished until Task 5b is performed in order to provide the correlation with the riverbank springs.

Task 5d - Transect River Water

Coordination with the L-045 Project for the Process Sewer effluent treatment facility will continue. Assessment of the data obtained from this work will define further characterization activities. A copy of a draft report on the results of characterization activities was received for review on January 14.

Task 5e - River Stage

One of the two river stage measurement stations has been active since November 7 and the other is being located and activated if possible.

Task 5f - Boundary Conditions Along the Columbia River

Scheduled for FY 1992, if required.

Task 5g - Numerical Algorithms for Groundwater to Surface Water Dispersion

Scheduled for FY 1992, if required.

9212551478

January 23, 1992

0 Remedial Investigation Activities (continued)

Task 6--Air Investigation

(Conducted in Source Operable Units and in coordination with well drilling activities.)

Task 7--Biota InvestigationsRiparian Plants

All (199) of the plant tissue samples (willow and mulberry tree, and reed canary grass) to be collected as part of the subtask for Riparian plants have been sampled. An additional 31 samples were collected at the spring locations. They will all be analyzed for metals and radionuclides as described in Table 8, Section 3.2 of the SAP. A total of 22 sample locations were identified. All of the samples have now been sent to TMA/Norcal for analysis.

Aquatic Biota

At the present time sampling has been completed at 4 of 12 stations identified in the work plan for periphyton. The remaining 8 stations have been placed and will be sampled during the second round of sampling. An update on the schedule and types of biota to be sampled will be provided in further detail at the February UMM.

Task 8--Data Evaluation

Performed with data available from the RI when gathered, and supplemented as new information becomes available.

Task 9--Baseline Risk Assessment

Efforts will be initiated soon to begin this task with available data. The site wide methodology being developed as part of Milestone M-29-00 will be utilized as soon as it becomes available. Development of the 300-FF-5 risk assessment will be initiated in conjunction with the risk assessment for the 300-FF-1 OU.

Task 10--Preliminary Site Characterization Summary Report

Task 10a - Draft Report
Task 10b - Final Report


Phase 1 Feasibility Study - Remedial Alternatives Development

Efforts will be initiated soon to begin this task with available data.

9212551479

9 2 1 2 5 5 1 4 3 0

BASELINE SCHEDULE STATUS



BASELINE SCHEDULE STATUS

300-FF-5 OPERABLE UNIT (RI/FS)

TASK-5 SURFACE WATER AND SEDIMENT INVESTIGATION

TASK-5a RELATIVE DATA COMPILATION

TASK-5b RIVERBANK SPRINGS

CONTINUE RIVERBANK SPRINGS ANALYSIS

CONTINUE RIVERBANK SPRINGS ANALYSIS

COMPLETE RIVERBANK SPRINGS ANALYSIS

TASK-5c NEAR SHORE RIVER WATER AND SEDIMENT

TASK-5d TRANSECT RIVER WATER

TASK-5e RIVER STAGE

TASK-5f BOUNDARY CONDITIONS ALONG COLUMBIA RIVER

TASK-5g NUMERICAL ALGORITHMS GROUNDWATER/SURFACE

TASK-6 AIR INVESTIGATION

TASK-7 BIOTA INVESTIGATION


AQUATIC BIOTA

CONTINUE AQUATIC BIOTA

CONTINUE AQUATIC BIOTA

CONTINUE AQUATIC BIOTA

RIPARIAN ZONE PLANTS




| LEGEND | | Project: PC2 | 300FF512 | Date: 20 Jan 92 07:55 |
|--------|---------------|--------------|--|-----------------------|
| | CRITICAL PATH | | 300-FF-5 OPERABLE UNIT (RI/FS) | |
| | SUMMARY | | Page: 2 of 6 Drawn by: Steve J. Soley 6-3092 | |

9 2 1 2 5 5 5 1 4 8 2

BASELINE SCHEDULE STATUS

300-FF-5 OPERABLE UNIT (RI/FS)



| LEGEND | | Project: PCI | 300FF522 | Date: 9 Jan 91 9:11 |
|--------|------------------------|--------------------------------|------------------------|---------------------|
| | CRITICAL PATH | 300-FF-5 OPERABLE UNIT (RI/FS) | | |
| | SUMMARY | Page: 3 of 6 | Drawn by STEVE J. SAKY | 6-3092 |
| | ACTIVITY | | | |
| | FINAL SECONDARY REPORT | | | |

9 2 1 2 5 5 1 4 8 3

BASELINE SCHEDULE STATUS

300-FF-5 OPERABLE UNIT (RI/FS)

PHASE I FS REMEDIAL ALTERNATIVES DEVELOPMENT
 TASK-1 DEVELOPMENT OF REMEDIAL ACTION OBJECTIVES
 TASK-2 DEVELOPMENT OF GENERAL RESPONSE ACTION
 TASK-3 IDENTIFY POTENTIAL REMEDIAL TECHNOLOGIES
 TASK-4 EVALUATION OF PROCESS OPTIONS
 TASK-5 ASSEMBLY OF REMEDIAL ALTERNATIVES
 TASK-6 IDENTIFY ACTION SPECIFIC APAR'S

TASK-7 REEVALUATE DATA NEEDS
 PHASE II FS REMEDIAL ALTERNATIVES SCREENING
 TASK-1 REFINEMENT OF REMEDIAL ACTION OBJECTIVES

TASK-2 DEFINITION OF REMEDIAL ALTERNATIVES
 TASK-3 SCREENING EVALUATION

TASK-3a EFFECTIVENESS EVALUATION

TASK-3b IMPLEMENTABILITY EVALUATION

TASK-3c COST EVALUATION

TASK-3d EVALUATION OF INNOVATION ALTERNATIVES

TASK-4 VERIFICATION OF ACTION-SPECIFIC APAR'S

TASK-5 REEVALUATION OF DATA NEEDS

TASK-6 PHASE I/II FS REPORT-REMEDIAL ALT DEV SCREEN SUM


TASK-6a DRAFT REPORT

CONTINUE DRAFT REPORT

COMPLETE DRAFT REPORT

TASK-6b FINAL REPORT AND REVIEWS

COMPLETE FINAL REPORT AND REVIEWS



| LEGEND | | Project | PC2 | 300FF53 | Date | 9 Jun 92 | 9/15 |
|--------|---------------|---------|----------------------|--------------------------------|----------|----------------|--------|
| | CRITICAL PATH | | ACTIVITY | 300-FF-5 OPERABLE UNIT (RI/FS) | | | |
| | SUMMARY | | FINAL PRIMARY REPORT | Page 4 of 6 | Drawn by | Steve J. Sakay | 6-3092 |

9 2 1 2 5 5 5 1 4 3 4

BASELINE SCHEDULE STATUS

300-FF-5 OPERABLE UNIT (RI/FS)

PHASE II RI-TREATABILITY INVESTIGATION

TASK-1 TREATABILITY INVESTIGATION WORK PLAN DEVELOPMENT

TASK-1a DRAFT PLAN

CONTINUE WORK PLAN DEVELOPMENT

COMPLETE WORK PLAN DEVELOPMENT

TASK-1b FINAL PLAN AND REVIEWS

COMPLETE FINAL PLAN

TASK-2 TREATABILITY INVESTIGATION IMPLEMENTATION

TASK-3 RI REPORT


TASK-3a DRAFT REPORT

CONTINUE DRAFT REPORT

CONTINUE DRAFT REPORT

TASK-3b FINAL REPORT AND REVIEWS

COMPLETE FINAL REPORT



| LEGEND | | | |
|------------------|------------------------|--------------------------------|-------------------------------|
| ◆ DECISION POINT | ▼ FINAL PRIMARY REPORT | Project: PC2 | 300FF54 |
| ▨ CRITICAL PATH | | 300-FF-5 OPERABLE UNIT (RI/FS) | |
| ▨ SUMMARY | ■ ACTIVITY | Page: 5 of 6 | Drawn by STEVE J. SAKY 6-3092 |
| | | Date: 9 Jan 92 10:04 | |

9 2 1 2 5 5 5 1 4 8 5

BASELINE SCHEDULE STATUS

300-FF-5 OPERABLE UNIT (RI/FS)

PHASE III FS-REMEDIAL ALTERNATIVES ANALYSIS

TASK-1 DEFINITION REMEDIAL ALTERNATIVES

TASK-2 DETAIL ANALYSIS OF REMEDIAL ALTERNATIVES

TASK-2a SHORT-TERM EFFECTIVENESS ANALYSIS

TASK-2b LONG-TERM EFFECTIVENESS ANALYSIS

TASK-2c ANALYSIS OF REDUCTIONS IN WASTE TOXICITY Etc.

TASK-2d IMPLEMENTABILITY ANALYSIS

TASK-2e COST ANALYSIS

TASK-2f ANALYSIS OF COMPLIANCE WITH ARAR's

TASK-2g ANALYSIS OF OVERALL PROTECTION OF PUBLIC HEALTH

TASK-2h ANALYSIS OF ENVIRONMENTAL AGENCY ACCEPTANCE

TASK-2i ANALYSIS OF COMMUNITY ACCEPTANCE

TASK-3 COMPARISON OF REMEDIAL ALTERNATIVES

TASK-4 DRAFT FS REPORT AND PROPOSED PLAN


TASK-4a DRAFT REPORT AND PLAN

CONTINUE DRAFT REPORT

COMPLETE DRAFT REPORT

TASK-4b FINAL REPORT, PLAN AND REVIEWS

COMPLETE FINAL REPORT



| LEGEND | | Project | 300FF55 | Date: | 9 Jan 92 10:22 |
|--------|---------------|---------|----------------------|--------------------------------|--------------------------------|
| | CRITICAL PATH | | ACTIVITY | 300-FF-5 OPERABLE UNIT (RI/FS) | |
| | SUMMARY | | FINAL PRIMARY REPORT | Page: 6 of 6 | Drawn by STEVE J. SAKEY 6-3092 |

Attachment #7

| | | |
|---|--|---|
| Change Number 300-FF-5-10 | APPROVED DOCUMENT CHANGE CONTROL FORM Do not use blue ink. Type or print in black. | Date 11/18/91 |
| Document Number & Title DOE/RL 89-14, "Remedial Investigation/ Feasibility Study Work Plan for the 300-FF-5 Operable Unit, Hanford Site, Richland, Washington | | Date Document Last Issued June, 1990 |
| Originator L. C. Hulstrom, 300-FF-5 RI Coordinator | | Phone (509) 376-4034 |
| Description of Change Task 5 - Surface Water and Sediment Investigation describes the process for obtaining information relevant to spring discharge from the 300 Area into the Columbia River. Task 5b in the work plan describes a one time sampling event to take place in late summer or early fall when the river stage is generally lowest. This same approach is described in Table 6 of the Sampling and Analysis Plan. The approved work plan schedule however shows four periods of sampling. Note: Include affected page number Section 5.3.5 (WP-179) and Section 2.0 (SAP/FSP-24), and the approved work plan schedule | | |
| Justification and Impact of Change An error was made during the development of the work plan schedule which is inconsistent with the remainder of the work plan. The schedule should be changed to show one period of sampling. This sampling will take place during the period when the river is at its lowest stage. This generally occurs around late summer to early fall. | | |
| E. D. Goller <u>E. D. Goller</u> <u>Dec. 11, 1991</u> DOE Unit Manager Date D. R. Einar <u>D. R. Einar</u> <u>2 Dec 91</u> Lead Regulatory Unit Manager Date | | |
| Per Action Plan for Implementation of the Hanford Consent Order and Compliance Agreement Section 9.3 | | |


| | | |
|--|--|---|
| Change Number 300-FF-5-11 | APPROVED DOCUMENT CHANGE CONTROL FORM Do not use blue ink. Type or print in black. | Date 11/18/91 |
| Document Number & Title DOE/RL 89-14, "Remedial Investigation/ Feasibility Study Work Plan for the 300-FF-5 Operable Unit, Hanford Site, Richland, Washington | | Date Document Last Issued June, 1990 |
| Originator L. C. Hulstrom, 300-FF-5 RI Coordinator | | Phone (509) 376-4034 |
| Description of Change Task 7 - Biota Investigation, describes the collection of aquatic biota for obtaining information relevant to possible biotic contaminant transport pathways. Section 5.3.7.1 of the work plan and section 3.1 of the Sampling and Analysis Plan describe collection of samples during four time periods. One such time period (March - April) was duplicated over a yearly span. Note: Include affected page number Section 5.3.7 (WP-187) and Section 3.1 (SAP/FSP-28), and the approved work plan schedule | | |
| Justification and Impact of Change Several months ago discussions were held with the regulators regarding the same type of sampling for the 100 Areas. Instead of a quarterly approach a trimester or three period sampling approach was approved. For consistency and ease of comparison, a three period sampling approach (Fall, Winter, and Spring) is proposed for the 300-FF-5 aquatic biota sampling task. There is no major impact caused by the change. | | |
| <div style="display: flex; justify-content: space-between; align-items: flex-end;"> <div style="width: 45%;"> E. D. Goller <u><i>E. D. Goller</i></u> DOE Unit Manager </div> <div style="width: 45%; text-align: right;"> <u>Dec 17, 1991</u> Date </div> </div> <div style="display: flex; justify-content: space-between; align-items: flex-end; margin-top: 20px;"> <div style="width: 45%;"> D. R. Einar <u><i>David R. Einar</i></u> Lead Regulatory Unit Manager </div> <div style="width: 45%; text-align: right;"> <u>4 Dec 91</u> Date </div> </div> | | |
| Per Action Plan for Implementation of the Hanford Consent Order and Compliance Agreement Section 9.3 | | |

9212551437

9 2 1 2 5 5 5 1 4 8 8


River Stage Fluctuations in the 300 Area (SWS-1)

November 6, 1991 through January 20, 1992




9 2 1 2 5 5 5 1 4 3 9

River Stage Fluctuations in the 300 Area (SWS-1)
January 1, 1992 through January 10, 1992



9 2 1 2 5 5 5 1 4 9 0

River Stage Fluctuations in the 300 Area (SWS-1)
January 11, 1992 through January 20, 1992



Attachment #9

300-FF-5 SURFACE GEOPHYSICS STATUS

JOSEPH KUNK

January 23, 1992

9 2 1 2 5 5 5 1 4 9 1

300-FF-5 GEOPHYSICAL SURVEY STATUS

EMI

Data Acquisition near borehole 1-18

GPR


Data Acquisition near River


SEISMICS


Data Analysis Schedule

9 2 1 2 5 5 1 4 9 2


92125551493








9 2 | 2 5 5 5 | 4 9 6



300-FF-5

SEISMIC PROCESSING SCHEDULE



9 2 1 2 5 5 5 1 4 9 7

Attachment #10

300-FF-5 SURFACE GEOPHYSICS SUPPLEMENT

SURVEY LINE LOCATIONS


JOSEPH KUNK

January 23, 1992

9 2 1 2 5 5 1 4 9 8



GPR Line Locations



Seismic Line Locations

9 2 1 2 5 5 1 5 0 2

LARGE SCALE TRACER SIMULATIONS FOR THE 316-5 TRENCH ABOVE THE 300-FF-5 OPERABLE UNIT

JANUARY 23, 1992

USE EXISTING PORFLO-3 FLOW AND TRANSPORT MODEL OF THE 300-FF-5 OPERABLE UNIT WITH THE MODIFICATIONS AGREED UPON AT THE THE MODELING MEETING OF 10/31/91.

- **ANISOTROPY: $K_x = K_y = 10 K_z$**
- **SUPERIMPOSE DAILY RIVER STAGE FLUCTUATION UPON SEASONAL FLUCTUATION**
- **RELEASE EXACTLY 560 kg OF MASS TO OBTAIN ESTIMATES OF ACTUAL CONCENTRATION**
- **SHOW RESULTS OF RELEASES DURING HIGH AND LOW RIVER STAGES**


RELEASE SCENARIOS

| CASE | RELEASE DATE | TRACER MASS (kg) | RELEASE DURATION (hrs) | END DATE |
|------|--------------|------------------|------------------------|----------|
| I | 6/15 | 560 | 1.0 | 9/30 |
| II | 6/15 | 1120 | 1.0 | 7/31 |
| III | 6/15 | 560 | 0.1 | 7/31 |
| IV | 6/15 | 560 | 10.0 | 7/31 |
| V | 10/1 | 560 | 1.0 | 11/30 |
| VI | 6/15 | 560 | INSTANT | 7/31 |

9 2 1 2 5 5 1 5 0 5


Sept. 1990 Columbia River Hydrograph

Recorded Level and SIN(wt)




Time History of Pressure Head at Well 1-2

Porflo-3 Simulation of Large Scale Tracer Test at the 316-5 Trench




Time History of Pressure Head at Well 1-1

Porflo-3 Simulation of Large Scale Tracer Test at the 316-5 Trench




Time History of Pressure Head at Well 2-1

Porflo-3 Simulation of Large Scale Tracer Test at the 316-5 Trench






Time History of Pressure Head at Well 2-2


Porflo-3 Simulation of Large Scale Tracer Test at the 316-5 Trench



300-FF-5 OU: Porflo-3 Simulation of Tracer Test at the 316-5 Trench Case I: Release at June 15 with Q = 560 kg/hr



300-FF-5 OU: Porflo-3 Simulation of Tracer Test at the 316-5 Trench Case I: Release at June 15 with $Q = 560$ kg/hr




9 2 1 2 5 5 5 1 5 1 2

300-FF-5 OU: Porflo-3 Simulation of Tracer Test at the 316-5 Trench

Case V: Release at October 1 with $Q = 560$ kg/hr




Background Plume from Spring Release



300-FF-5 OU: Porflo-3 Simulation of Tracer Test at the 316-5 Trench

Case V: Release at October 1 with $Q = 560$ kg/hr


Combined Plume from Spring and Fall Releases



300-FF-5 OU: Porflo-3 Simulation of Tracer Test at the 316-5 Trench

Case V: Release at October 15 with $Q = 560$ kg/hr

No Background Concentration from Spring Release



TRACER TRAVEL TIMES FROM THE 316-5 PROCESS TRENCH TO SELECTED WELLS FOR FALL RELEASE

| WELL # | TRAVEL TIME (DAYS) * | PEAK CONCENTRATION (kg/m ³) | ppb |
|--------|-------------------------|--|--------|
| 1-1 | 112 | 1×10^{-3} | 1000 |
| 1-17A | < 16 | ----- | > 3700 |
| 1-16A | 39 | 4×10^{-3} | 4000 |
| 3-1 | ----- | ----- | < 1 |
| 1-7 | 27 | 2×10^{-3} | 2000 |
| 2-3 | 80 | 3×10^{-5} | 30 |
| 2-2 | 88 | 2×10^{-4} | 200 |
| 2-1 | ----- | ----- | < 5 |
| 1-2 | 16 | 3×10^{-4} | 300 |

* Assuming 2 hr. travel time from trench to water table

TRACER TRAVEL TIMES FROM THE 316-5 PROCESS TRENCH TO SELECTED WELLS FOR SPRING RELEASE


| WELL # | TRAVEL TIME (DAYS) * | PEAK CONCENTRATION (kg/m ³) | ppb |
|--------|-------------------------|--|----------|
| 1-1 | ----- | ----- | < 10 |
| 1-17A | < 4 | ----- | > 25,000 |
| 1-16A | ----- | ----- | < 20 |
| 3-1 | 190 | 7x10 ⁻⁴ | 700 |
| 1-7 | > 227 | ----- | < 200 |
| 2-3 | 130 | 6x10 ⁻⁴ | 600 |
| 2-2 | 181 | 6x10 ⁻⁴ | 600 |
| 2-1 | 146 | 7x10 ⁻⁴ | 700 |
| 1-2 | 4 | 2x10 ⁻² | 25,000 |

* Assuming 2 hr. travel time from trench to water table

9 2 1 2 5 5 1 5 1 7

Time History of Tracer Concentration at Well 1-2

Porflo-3 Simulation of Large Scale Tracer Test at the 316-5 Trench



Distribution

300-FF-5 Operable Unit Managers Meeting
January 23, 1992

| | |
|---------------------------------|---|
| Doug Fassett, SWEC (A4-35) | cc. Elizabeth A. Bracken (A5-19) |
| Ward Staubitz, USGS | Director, DOE-RL, ERD |
| Diane Clark, DOE-RL/SED (A5-55) | Steven H. Wisness (A6-95) |
| | Proj. Mgr., Tri-Party Agmmt. |
| Tom Wintczak, WHC (L4-92) | DOE-RL/ERD |
| Mel Adams, WHC (H4-55) | Roger D. Freeberg (A5-19) |
| | Chief, Rstr. Br., DOE RL/ERD |
| | Ronald E. Gerton (A4-02) |
| | Director, DOE-RL, WMD |
| E.D. Goller, DOE (A5-19) | Richard D. Wojtasek (L4-92) |
| | Prgm. Mgr. WHC |
| Donna Lacombe, PRC | Mary Harmon, DOE-HQ (EM-442) |
| Larry Hulstrom, WHC (H4-55) | |
| Rich Carlson, WHC (H4-55) | |
| Don Praast, GAO (A1-80) | |
| Mike Thompson, DOE (A5-19) | |
| L.D. Arnold, WHC (B2-35) | |

Administrative Record: 300-FF-5; care of Susan Wray, WHC (H4-22)

Please inform Doug Fassett (SWEC) of deletions or additions to the distribution list.

92125551518