

Meeting Minutes Transmittal

324 REC/HLV
 Project Managers' Meeting
 Federal Building/Room 590-A
 Richland, Washington

April 2, 1998
 2:00 p.m. to 3:00 p.m.

The undersigned indicate by their signatures that these meetings minutes reflect the actual occurrences of the above dated Unit Managers Meeting..

David W. Templeton Date: 6-4-98
 David W. Templeton, Project Manager, RL

Jeanne J. Wallace Date: 6/4/98
 J. J. Wallace, Project Manager, Washington State Department of Ecology

324 REC/HLV Closure Plan, BWHC Concurrence

David E. Rasmussen Date: 6/04/98
 D. E. Rasmussen, Contractor Representative, BWHC

Purpose: Discuss Permitting Process

Meeting Minutes are attached. The minutes are comprised of the following:

- Attachment 1 - Agenda
- Attachment 2 - Summary of Discussion and Commitments/Agreements
- Attachment 3 - Attendance List



Attachment 1

324 REC/HLV
Project Managers' Meeting
Federal Building/Room 590-A
Richland, Washington

April 2, 1998
2:00 p.m. to 3:00 p.m.

Agenda

1. Introduction
2. Signing Previous Meeting Minutes
3. 324 REC/HLV closure plan
 - a. Transmittal status, revised closure plan
 - b. M-89-02 approach/status
4. B-Cell cleanout project status
 - a. Recent work accomplished/highlights
 - b. LLW/TRU evaluation for grouted waste containers
5. Action item review
6. Other topics/general discussion
7. Schedule next meeting

Attachment 2

324 REC/HLV
Project Managers' Meeting
Federal Building/Room 590-A
Richland, Washington

April 2, 1998
2:00 p.m. to 3:00 p.m.

Summary of Discussion and Commitments/Agreements

1. Introductions

R. Brown (FDH), TPA integration group, and J. Yerxa (DOE-RL), TPA group, were introduced.

2. Signing Previous Meeting Minutes

The March 5, 1998 Project Manager Meeting (PMM) minutes are in review and will be signed at the next PMM.

3. 324 REC/HLV Closure Plan

a. Transmittal Status, Revised Closure Plan

J. Wallace (Ecology) stated that Ecology received the 324 REC/HLV closure plan.

b. M-89-02 Approach/Status

J. Wallace stated that a cover letter to the 324 REC/HLV closure plan addressed the M-89-02 milestone. J. Wallace indicated that she provided the EPA a briefing regarding the status of the M-89-02 milestone, and that she has not received any feedback.

4. B-Cell Cleanout Project Status

J. Carlson (BWHC) reported that size reduction of Tank 119 has been completed. The size reduction of some of the larger metal debris was also completed. Metal debris has been picked up off the floor of the cell and will be placed in grout containers. Dispersible material was also picked up off the floor and placed inside a grout container. The dispersible material will be placed in engineered containers for shipment.

A dry run was performed with the casks used to ship the grout containers. As part of the dry run a review of the waste paperwork was performed. Samples that were used to characterize the waste, taken as recently as 1993, had been used primarily to establish the cesium/strontium ratio. (The only way to determine the strontium concentration is by the cesium dose rate on the outside of the packaged container.) A review of the analytical results indicated a possible transuranic (TRU) designation for the waste. B-Cell cleanout activities will be delayed because the space now occupied by the grouted containers must be vacant prior to initiating size reduction of the 1-B Rack. The fifth container cannot be shipped because it exceeds the Class C curium content for burial. As a result, an occurrence report was issued.

J. Carlson stated that BWHC has initiated a study to determine what activities can be performed in B-Cell until a resolution is

made regarding the five grout containers. Possible decontamination techniques and alternative disposal options for the five grout containers are being considered. D. Langstaff (RL) added that a clarification and/or interpretation of the requirements is also being investigated.

D. Templeton (RL) stated that it is unknown how long of a delay this issue will cause. E. Palmos (RL) noted that there may be ramifications as a result of previous container shipments that were made (1990-1996). J. Wallace inquired about any impacts on funding. D. Templeton responded that the current funding will remain, but there may be additional costs to resolve the issue.

5. Action Item Review

There were no action items to status.

6. Other Topics/General Discussion

There were no new topics for discussion.

7. Schedule Next Meeting

The next PMM meeting was scheduled for May 7, 1998, at the Federal Building in Richland, Washington.

Distribution:

R. C. Bowman	WMH	H6-24 *
J. M. Barnett	BWHC	L1-05 *
J. K. Bartz	Ecology	B5-18 *
J. L. Carlson	BWHC	L1-02 *
C. E. Clark	RL	A5-15 *
G. P. Davis	Ecology	B5-18 *
M. DeLeon	FDH	N1-26 *
A. M. Hopkins	FDH	N1-26 *
K. A. Hadley	BWHC	R3-56 *
G. D. Hendricks	BWHC	R3-79 *
D. C. Langstaff	RL	L5-65 *
G. J. LeBaron	BWHC	S6-19 *
E. M. Mattlin	RL	A5-15 *
R. M. Millikin	BWHC	L5-65 *
E. J. Palmos	RL	R3-78 *
S. M. Price	FDH	H6-23 *
A. L. Prignano	WMH	H6-24 *
D. E. Rasmussen	BWHC	N1-47
D. W. Templeton	RL	L5-65
J. J. Wallace	Ecology	B5-18
M. S. Wright	BWHC	L1-02 *

ADMINISTRATIVE RECORD (two copies): 324 REC/HLV Closure Plan, S-3-4
[Care of EDMC, (H6-08)]

Washington State Department of Ecology Nuclear and Mixed Waste Hanford
Files, PO Box 47600, Olympia, Washington 98504-7600

Please send comments on distribution list to A. L. Prignano (H6-24),
(509)-376-1057.

* electronic copy only