



0051238

Department of Energy
Richland Operations Office
P.O. Box 550
Richland, Washington 99352

069439

JUN 4 1999

Mr. Stanislaw Leja
Acting Perimeter Areas Section Manager
Nuclear Waste Program
State of Washington
Department of Ecology
1315 W. Fourth Avenue
Kennewick, Washington 99336-6018

Mr. Douglas R. Sherwood
Hanford Project Manager
U.S. Environmental Protection Agency
712 Swift Boulevard, Suite 5
Richland, Washington 99352-0539

Dear Messrs. Leja and Sherwood:

REQUEST TO REVISE HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (TRI-PARTY AGREEMENT) MILESTONE M-16-08B, "COMPLETE REMEDIATION AND BACKFILL OF 19 LIQUID WASTE SITES IN THE 100-B/C-1 AND 100-B/C-2 OPERABLE UNITS AS DEFINED IN THE REMEDIAL DESIGN REPORT/ REMEDIAL ACTION WORK PLAN FOR THE 100 AREA"


The subject Tri-Party Agreement Milestone M-16-08B is currently set at September 30, 1999. Because of additional scope due to contamination plumes discovered at 116-C-5 and at the small sites near the reactors, waste site backfill cannot be completed in fiscal year 1999. The attached change form documents the impacts and proposes a new milestone date of March 31, 2000.

If you want to discuss this matter further or require additional information, please contact Mr. Glenn I. Goldberg at 376-9552.

Sincerely,



Glenn I. Goldberg, Project Manager
Remedial Actions Project



George H. Sanders, Administrator
Hanford Tri-Party Agreement

RAP:GIG

Attachment

cc: See page 2

069439

Messrs. Leja and Sherwood

-2-

JUN 4 1999

cc w/attach:

J. S. Hertzell, FDH
R. D. Morrison, FDH
R. F. Stanley, Ecology

cc w/o attach:

G. L. Black, BHI
M. L. Blazek, OOE
V. R. Dronen, BHI
D. A. Faulk, EPA
R. Jim, YIN
D. L. Powaukee, NPT
M. B. Reeves, HAB
J. R. Wilkinson, CTUIR

Change Number M-16-99-01	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date May 13, 1999
------------------------------------	---	-----------------------------

Originator G. I. Goldberg DOE/RICHLAND OPERATIONS-ENVIRONMENTAL RESTORATION PROJECT	Phone (509) 376-9552
--	--------------------------------

Class of Change

I - Signatories
 II - Executive Manager
 III - Project Manager

Change Title

Extend completion date for M-16-08B for the 100-BC-1 and 100-BC-2 Operable Units

Description/Justification of Change

Change the completion date for milestone M-16-08B, "Complete Remediation and Backfill of 19 Liquid Waste Sites in the 100-BC-1 and 100-BC-2 Operable Units as defined in the Remedial Design Report/Remedial Action Work Plan for the 100 Area" from September 30, 1999 to March 31, 2000. A change of 6 months.

Discovery of Chromium 6 and additional contaminated material at the 116-C-5 waste site has caused a delay in the completion of the site. The planned excavation completion date of Oct 7, 1998 was delayed until January 22, 1999, approximately 80 working days delay. In addition, 40 working days were required by the additional sampling requirements.

In the FY99 DWP, backfill was planned to finish by end of July, 1999, approximately 40 days early of the milestone date.

The small group 3 sites are currently being excavated and one plume has been encountered. This request includes an additional 40 days to cover unplanned plumes in the group 3 sites.

Summary of Days:

- 80 Days 116-C-5 Plumes
- 40 Days 116-C-5 Additional sampling
- 40 Days Group 3 unplanned plumes
- ~~40~~ Days Milestone early finish
- 120 Days Total (Approximately 6 months)

Modify completion date for M-16-08B (~~strike through~~ indicates text to be removed, **shading** indicates text to be added)

M-16-08B	Complete Remediation and Backfill of 19 Liquid Waste Sites in the 100-BC-1 and 100-BC-2 Operable Units as defined in the Remedial Design Report/Remedial Action Work Plan for the 100 Area.	9/30/99 <div style="background-color: black; color: black; padding: 2px; display: inline-block;">9/30/99</div>
----------	---	---

Impact of Change

Milestone completion date will be extended by 6 months.

Affected Documents

Hanford Federal Facility Agreement and Consent Order Action Plan.
 Remedial Design Report/Remedial Action Work Plan for the 100 Area.

Approvals

 <small>DOE</small>	Date _____	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
<small>EPA</small>	Date _____	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved
<small>Ecology</small>	Date _____	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved