

7

1221042

GROUT TREATMENT FACILITY
TANK SYSTEM INTEGRITY ASSESSMENT
PLAN



April 12, 1991

Westinghouse Environmental
and Geotechnical Services, Inc.
Northwest Branch Office
1234 Columbia Drive S.E.
Richland, WA 99352
(509) 736-0626


TD-2-1

Independent, Qualified,
Registered Professional Engineer (IQRPE)

Approval of

GROUT TREATMENT FACILITY
TANK SYSTEM INTEGRITY ASSESSMENT
PLAN

"I have reviewed this document and believe the inspections, tests, and analyses described herein to be sufficient for the assessment of the integrity of the tank system(s). I understand that as the designated IQRPE I will be asked to certify the accuracy of reports generated by this assessment in accordance with the specific certifications statement listed in this document. I also understand that the inspections, tests, and analyses described herein are based on currently available information and are subject to change as more information becomes available through the performance of this assessment. As the designated IQRPE, I accept the responsibility and authority to exercise sound engineering judgement in authorizing changes to this document in order to accurately assess the integrity of the tank system(s)."


Leon J. Lindbloom
Washington State PE Registration #17807

4/11/01
Date

TABLE OF CONTENTS

1.0	INTRODUCTION	1
2.0	SCOPE	1
2.1	Objectives	2
2.1.1	Items to be Subjected to Integrity Assessment	2
2.1.2	Items not to be Subjected to Integrity Assessment	3
2.2	Deliverables	3
3.0	DESCRIPTION	4
3.1	Process Description	4
3.2	System Description	5
3.2.1	241-AP-02D Waste Pump Pit and Transfer Piping	5
3.2.2	Grout Processing Facilities (GPF)	5
3.3	Waste Characteristics	6
3.4	Tank System Age	7
4.0	INTEGRITY ASSESSMENT	7
4.1	Design and Specification Review	7
4.2	Inspection Records Review	7
4.3	Acceptance Test Procedure (ATP) and Operating Test Procedure (OTP) Review	7
4.4	Waste Characteristics, Compatibility and Corrosion Protection	8
4.5	Integrity Examinations	8
4.5.1	Leak Test	8
4.5.2	Examinations	9
4.6	Acceptance Criteria	9
4.7	Hold Points	10
5.0	CERTIFICATION	10
6.0	ORGANIZATIONAL RESPONSIBILITIES	10
6.1	Internal Organizations	10
6.2	External Organizations	11
7.0	SCHEDULE	11
8.0	COST ESTIMATE	11
9.0	QUALITY ASSURANCE	11
10.0	REFERENCES	13

1.0 INTRODUCTION

The Grout Treatment Facility (GTF) is operated by the Westinghouse Hanford Company (WHC) for the U.S. Department of Energy-Richland Operations Office. Portions of the GTF require an integrity assessment to comply with the Washington State Department of Ecology's Dangerous Waste Regulations, Washington Administrative Code (WAC) 173-303-640 (3) (Ecology, 1989). This integrity assessment must be certified by an Independent, Qualified, Registered Professional Engineer (IQRPE). The integrity assessment will be conducted in accordance with *Procedure for Integrity Assessments of Existing Dangerous Waste Tank Systems* (Dearing, 1990).

This Integrity Assessment Plan (IAP) identifies tasks that will be performed during the assessment phase and describes the intended assessment techniques.

The GTF processes waste solutions from the double-shell tanks (DSTs) on the Hanford Site. The waste is a concentrated salt solution produced by the evaporation of dilute wastes generated by the operating facilities in the 100, 200, 300 and 400 areas of the Hanford Site. The concentrated solution is a mixed waste composed of dangerous and radioactive waste. The waste is mixed with grout-forming solids and chemical liquid additives to form a grout slurry. The slurry is pumped to near-surface concrete vaults for solidification and permanent disposal.

The GTF is comprised of the following facilities:

- The 241-AP-02D waste pump pit and transfer piping
- The Grout Processing Facility (GPF) (formerly called Transportable Grout Equipment)
- Grout disposal units.

Figure 1 shows a schematic of the facility process flow. The transfer piping and liquid collection tank located in the GPF will be assessed.

2.0 SCOPE

This section describes the scope of this IAP, including objectives, a description of the system to be assessed, and the deliverables.

2.1 OBJECTIVES

This IAP establishes inspections, tests, observations, and evaluation procedures required to assess the integrity of those portions of the GTF

identified as a tank (the leachate collection tank (LCT)). This IAP provides the information necessary for the IQRPE to certify the integrity assessment.

The GTF is a new facility. The tank system recently has been tested as a part of the Acceptance Test Procedure (ATP) and Operating Test Procedure (OTP). This tank integrity assessment will not duplicate testing done for the ATP or OTP. Additional testing will be done as necessary to meet regulatory requirements or as required by the IQRPE.

2.1.1 Items to be Subjected to Integrity Assessment

A schematic drawing showing the items to be assessed is included as Figure 2. For dimensions and locations see the following drawings:

- H-2-76506 Instrumentation Engineering Flow Diagram
- H-2-76480 Piping Plan Supernatant Lines
- H-2-77596 Piping Plan
- H-2-77600 Piping Jumper Arrangement Vault Pit
- H-2-77601 Piping Vault Pit Section & Details
- H-2-77602 Piping Jumper Arrangement Excess Water Pump Pit
- H-2-77611 Piping Plan and Details
- H-2-77612 Piping Leachate Pump Pit Jumper Arrangement/Jumper Assembly
- H-2-95881 Leachate Collection Tank/Valve Skid Piping and Instrumentation Diagram
- H-2-98665 Equipment Arrangement LCT/Mix Module Dwg 1 of 5
- H-2-98666 Equipment Arrangement LCT/Mix Module Dwg 2 of 5
- H-2-98667 Equipment Arrangement LCT/Mix Module Dwg 3 of 5
- H-2-98668 Equipment Arrangement LCT/Mix Module Dwg 4 of 5
- H-2-98669 Equipment Arrangement LCT/Mix Module Dwg 5 of 5

The boundaries of the system to be subjected to the integrity assessment are defined as:

- The piping system between the 241-AP-02D waste pump pit and the GPF that introduces liquid waste streams into the facility or transfers materials to the DSTs from the first valve inside the waste pump pit to the LCT

- The LCT within the GPF
- The excess water return line from the LCT to the leachate pump pit 218-E-16-102-A.

A complete list of all equipment to be assessed is included in Appendix A.

2.1.2 Items not to be Subjected to Integrity Assessment

The following items will not be subjected to integrity assessment:

- Dangerous waste feed and drain lines in the 241-AP-02D waste pump pit and between the pump pit and DST 241-AP-102.
- Piping, drains, and valves inside the LCT/mixer module that drain to the LCT sump; the materials of construction of the equipment components will be compared with the specification and appropriate materials will be verified.
- Piping, drains, valves, sumps, secondary containment, and tanks that are a part of the GTF but do not receive, store, accumulate, transfer, or treat Washington State Dangerous Waste or waste components (such as the dry-blend facility).
- Grout disposal vault and vault pits.
- Excess water return line from nonhazardous waste vault 218-E-16-101. This line has been abandoned and will not be used in the future. Thus an integrity assessment is not necessary.

2.2 DELIVERABLES

The deliverable for this project will be a Tank System Integrity Assessment Report (IAR) (Supporting Document) with IQRPE certification. This report will include specific conclusions and recommendations regarding the integrity of the system components and use of the system for management of the wastes. The IAR specifically will include:

- Design standards used for construction
- Dangerous characteristics of the waste (from GTF Part A permit application and *Grout Treatment Facility Land Disposal Restriction Management Plan* (Hendrickson, 1990))
- Corrosion protection review
- Specific recommendations about the acceptance of the tank system for receipt and storage of the designated waste stream

- Recommendation for the frequency of future integrity assessments.
- Leak test report
- Inspection report
- Non-Destructive Examination (NDE) reports (if required)
- Existing system drawings for reference.

The IAR also will include or reference the following information provided by others:

- Quality assurance surveillance reports
- Existing corrosion protection measures
- Documented age of tank system
- Design calculations
- Operating parameters
- Construction material documentation
- Construction records
- Acceptance test procedures and results
- Operating test procedures and results.

Progress reports will be submitted as listed in the schedule. The progress reports will include:

- Expenditures to date
- Capability to meet completion dates
- Specific new information needs
- Description of any unforeseen difficulties.

In addition, progress reports may list meetings with the IQRPE and deficiencies noted by the IQRPE.

3.0 DESCRIPTION

This section describes the grout process, the GTF system components, and the waste characteristics and provides the tank age.

3.1 PROCESS DESCRIPTION

The GTF processes a batch of approximately 1 Mgal of DST waste each campaign. Wastes to be processed at the GTF are received from the waste feed tank, 241-AP-102. The waste is sampled, analyzed, and characterized to ensure that it meets waste feed acceptance criteria before being qualified for treatment and disposal. After being qualified for processing, the waste is pumped from the waste feed tank through an encased below-ground pipe to the GPF. At the GPF, the waste is mixed with various combinations of dry solids and liquid additives to aid in grout processing. The resultant slurry is

pumped through an encased below-ground pipe to concrete vault systems, each including a double liner and a Leachate Detection/Collection and Removal System (LDCRS). The vault retains the grout slurry until it cures. The solidified grout contains immobilized dangerous and radioactive (mixed) wastes. After grout curing, the excess water is pumped to the LCT located in the GPF through the excess water removal pipe. Once at the GPF, the liquid is routed to DSTs where it is stored to await future processing, or to the grout mixer for immediate processing. After the excess water is removed, the vaults are closed as landfills.

3.2 SYSTEM DESCRIPTION

This section describes the major equipment components of the GTF.

3.2.1 241-AP-02D Waste Pump Pit and Transfer Piping

Waste is pumped from the waste feed tank (241-AP-102) using a deep-well turbine pump housed within the 241-AP-02D pump pit located above the eastern quadrant of the tank (see drawing H-2-76506 provided in Appendix B). The 2-inch-waste-feed pipe is encased within a secondary 4-inch-carbon-steel pipe to permit leak detection and provide containment of any leak in the primary piping. This transfer pipe, 2"-SN-621-M25, and the secondary containment pipe will be assessed from the first valve inside the waste pump pit to the GPF (see drawings H-2-76506 and H-2-76480 provided in Appendix B).

3.2.2 Grout Processing Facilities (GPF)

The GPF consists of several modules performing various functions. The system is designed to consolidate waste handling, treating, and storing functions within a single module, the LCT/mixer module. This self-contained, shielded unit contains the grout mixer, grout surge tank, grout pump, a valve skid, an instrument skid, and the LCT. The tanks and equipment to be assessed are contained in the LCT/mixer module. The major components of the LCT/mixer module are described below. Operating parameters are listed in Table 1.

The piping and instrumentation diagrams for the module are depicted on Drawings H-2-95880 and H-2-95881 provided in Appendix B and the equipment arrangement is depicted in Drawings H-2-98665 through H-2-98669 provided in Appendix B.

Screened dry-blend material from the dry-blend module is fed through a 10-inch schedule 80S stainless steel pipe to a discharge chute that directly feeds a twin-screw variable-speed in-line grout mixer (W05). Liquid waste is fed through a valve skid and an instrumentation skid to the grout mixer where it is mixed with the dry-blend material to form a grout slurry.

The grout mixer mixes the liquid waste with the dry solids blend and deposits the resulting grout slurry into a 70-gallon-stainless-steel surge

tank (W09). The surge tank provides a constant supply of material to the grout pump (W06).

The grout pump discharges the grout slurry into a grout feed pipe to the disposal vault. The grout feed pipe is a 2½-inch schedule 160S stainless steel pipe inside the LCT/mixer module and a 2-inch schedule 80 carbon steel pipe outside the LCT/mixer module.

The LCT has a capacity of 800 gallons. The LCT collects all contaminated liquids that are not incorporated into the grout slurry, including any spills or leakage collected in the main sump, spent flush, and decontamination solutions from either internal or external system cleanup, and excess liquid or leachate pumped back to the GPF from the disposal vaults. From the LCT, these solutions can be fed directly to the grout mixer inlet or they can be pumped back to the tank farms by way of the waste feed line.

3.3 Waste Characteristics

The waste managed by the GTF is a concentrated salt solution produced by the evaporation of dilute wastes generated by the operating facilities in 100, 200, 300 and 400 areas of the Hanford Site. The concentrated solution is a mixed waste composed of dangerous and radioactive waste. The chemical composition of the waste varies from run to run. The expected range of compositions for this waste has been determined based on the sample standard deviation and mean of the composition of three tanks of waste currently in storage that are potential grout feed material. The waste in these three tanks is believed to be representative of future grout waste feeds. See *Methods and Data for Use in Determining Source Terms for the Grout Disposal Program* (Hendrickson, 1990), sections 2.2, 2.3, and 2.4, for mean concentrations and sample standard deviations of hazardous waste constituents present in the waste. Additional information may be found in *Tank 214-AN-106 Characterization Results* (Welch, 1991).

The evaporation of the waste before disposal increases the concentration of heat-producing radioactive isotopes in the stored waste. If uncontrolled, the levels of heat-producing isotopes in the stored waste could cause higher temperatures than are desired in the grout vault after it has cured. To avoid these higher temperatures in the vault, limits on the concentration of heat-producing isotopes are set. These limits are determined by thermal modeling of the disposal system for each waste feed. Waste with concentrations of heat-producing isotopes higher than the limits is mixed with more dilute waste to produce a waste that meets the criteria for grout treatment. In each campaign, the waste is processed in the most concentrated form achievable consistent with safe disposal of the waste, thus minimizing the volumes of dangerous waste to be treated and disposed. For more information, see *Grout Vault Heat Transfer Results for M-106 Grout Formulation* (Allen, 1990) and *Radiolytic Heat Loading Calculation Methods for the Hanford Grout Disposal Facility* (Hendrickson, 1990).

The waste is classified as an extremely hazardous waste under Washington state regulations due to the toxicity characteristic and the state toxicity

criteria (book method). The waste is classified as corrosive because the pH exceeds 12.5 due to the high concentration of hydroxide. The waste also is a listed waste, carrying the waste codes F003 and F005.

3.4 TANK SYSTEM AGE

The tank system was constructed in 1988 of all new components. The GTF has not (as of 2/91) been used to process dangerous waste. The GTF was used to transfer corrosive characteristic wastes from the leachate collection sump of nonhazardous waste vault 218-E-16-101 through the LCT to tank 241-AP-102 in 1989.

The system is not expected to be used to process dangerous or mixed waste until the integrity assessment is completed.

4.0 INTEGRITY ASSESSMENT

The following tasks describe the work to be performed in order to assess the integrity of the GTF.

4.1 DESIGN AND SPECIFICATION REVIEW

The design standards used for construction, design calculations (including seismic calculations), design specifications, and operating parameters will be reviewed by the IQRPE, or his authorized representative, to determine if the design of the foundation, structural support, seams, connections, and pressure controls is adequate and the tank system has sufficient structural strength to ensure that it will not collapse, rupture, or fail. See Appendix C for a list of the documents to be reviewed.

4.2 INSPECTION RECORDS REVIEW

All inspection records for the tank and ancillary equipment will be made available to the IQRPE, or his authorized representative, for review. Ten percent of the records, as selected by the IQRPE, for each type of inspection (e.g. NDE, etc.) will be reviewed to assess inspection procedures and completeness. If the records that are reviewed are satisfactory, in the opinion of the IQRPE, the inspections will be deemed satisfactory and the inspections will not be repeated. A plan for further review of inspection records will be developed if the initial records review reveals potential data inconsistencies.

All Nonconformance Reports (NCRs) will be reviewed to determine if the non-conforming item has been satisfactorily resolved.

4.3 ACCEPTANCE TEST PROCEDURE AND OPERATING TEST PROCEDURE REVIEW

Integrity examinations were performed on the GPF as part of the ATP and OTP. The test procedures and results will be reviewed by the IQRPE, or his authorized representative, to determine if the examinations performed meet the requirements of (WAC) 173-303-640 (3). See Appendix C for a list of documents to be reviewed. Integrity examinations that already have been performed will not be duplicated.

4.4 WASTE CHARACTERISTICS, COMPATIBILITY, AND CORROSION PROTECTION

The corrosion protection design information must include information on tank system age, waste characterization, and tank system materials. Waste/tank compatibility must specifically be assessed. The corrosion protection design information will be reviewed by the IQRPE or his authorized representative. If, in the opinion of the IQRPE, additional design information, testing, and/or calculations are required to adequately assess the existing corrosion protection, additional work to identify any deficiencies in the existing external corrosion protection and recommended corrections will be performed under a separate work order.

4.5 INTEGRITY EXAMINATIONS

Leak tests will be performed on the following equipment:

- Leachate collection tank
- Waste feed pipe and encasement pipe from the last valve inside the waste pump pit to the LCT
- Excess water return pipe and encasement pipe from the leachate pump pit to the LCT.

Visual examinations will be performed on the following equipment:

- Leachate collection tank
- Leachate collection tank/mixer module sump
- Piping, drains, and valves inside the LCT/mixer module that drain to the LCT sump.

The equipment to be tested, type of test to be performed, and acceptance criteria are summarized in Table 2. Additional tests and visual examinations may be performed as determined by the IQRPE to meet the integrity assessment requirements. Further examinations and NDE will be performed if leaks are detected during the leak testing or if the planned examinations and analyses suggest evidence of system damage.

4.5.1 Leak Test

Leak testing of the hazardous waste system components will be performed through hydrostatic testing of components and piping under at least operational head of water. Encasement pipes will be pneumatically tested for leaks, as required by the IQRPE.

A specific hydrotest Leak Test Procedure is provided in Appendix D to define the leak test details, e.g., specific volumes, hold times, and examination points. The results of the leak test will be documented completely.

The hydrotest equipment will be submitted to the IQRPE for examination at least 5 working days before the test. The IQRPE will approve the hydrotest equipment to be used.

The pneumatic leak test procedure will be developed after the IQRPE's document review described above. The results will be documented on data sheets included in the pneumatic leak test procedure.

4.5.2 Examinations

The equipment listed above will be examined for leaks, cracks, loose parts and evidence of degradation and deformation due to corrosion, erosion, mechanical stresses, and fatigue. The materials of construction of the equipment components will be compared with the specifications and the use of appropriate materials will be verified. The engineer also will look for differences between the actual system configuration and the process drawings. Differences will be reported in the IAR, along with the IQRPE's opinion on the significance of the differences and recommendations for action.

The examinations will be performed by WHC certified Level II Quality Control personnel with ASME Section XI inspection experience (VT-3). The IQRPE will review the examination reports to verify they are performed in accordance with this IAP.

The latest edition accepted by the Department of Energy of ASME Section XI (ASME, 1990) acceptance criteria will be used as a guide to identify components requiring further evaluation. The examination/NDE procedure will be developed after the IQRPE's document review described above. The results will be documented on data sheets included in the examination/NDE procedure.

4.6 ACCEPTANCE CRITERIA

The following acceptance criteria will be used:

- No design deficiencies are identified that would cause the tank system to collapse, rupture, or fail during use

- Corrosion protection is determined to be adequate for continued use of the system through the assessment period (e.g., until the next integrity assessment) for the projected waste stream
- No detectable leaks are found (minimum detectable leak to be documented at time of test based on equipment used)
- No evidence of degradation or deformation of tank system or components is found that would make failure probable during operation.

See Table 2 for a summary of items to be assessed, the assessment to be performed, and the acceptance criteria.

4.7 HOLD POINTS

Quality Assurance and Safety hold points shall be documented on the appropriate WHC Job Control System forms. The following items shall be verified by WHC Quality Control on behalf of the IQRPE:

- Leak test of the tank system in accordance with the leak test plan
- Examination of the tank system in accordance with examination plan.

The assessment shall not progress beyond these hold points until the appropriate examinations and signatures are obtained.

5.0 CERTIFICATION

On completion of the tank system integrity assessment, the designated IQRPE will certify the accuracy of the report with the following statement:

"I certify under penalty of law that I have personally examined and am familiar with the information submitted in this document and all attachments and that, based on my inquiry of those individuals immediately responsible for obtaining the information, I believe that the information is true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment."

6.0 ORGANIZATIONAL RESPONSIBILITIES

This section describes the responsibilities of those organizations involved in carrying out this IAP.

6.1 INTERNAL ORGANIZATIONS

The tank system owner for this assessment is the Grout Facility of the Defense Waste Remediation Division. The Grout Process Engineering Section provides the cognizant engineering staff to the facility.

Authority for disposition of NCRs generated by this integrity assessment specifically remains with the cognizant engineer. The Grout Facility will use the IAR as a basis for determining if the system is "Fit for Use."

The cognizant engineer and manager are as follows:

- Cognizant Engineer: A. R. Tedeschi (373-3000)
- Cognizant Manager: S. H. Rifaey (373-2108)

6.2 EXTERNAL ORGANIZATIONS

The authority to perform the assessment and prepare the report has been delegated to Westinghouse Environmental and Geotechnical Services, Inc. (Westinghouse). SCM Consultants, Inc. (SCM) will serve as a subconsultant.

- Team Leader (Westinghouse): O. Lee Bostic, P.E. (736-0626)
- Team Leader (SCM): Lewis C. Midlam, P.E. (783-1625)

The IQRPE services will be provided through SCM. Leon J. Lindbloom is the designated IQRPE.

The IQRPE will review plans and procedures to ensure that information required to perform the assessment is obtained and will review tests, inspections, and records to ensure that information obtained is interpreted and presented accurately. The IQRPE will certify the IAR on satisfactory completion of the assessment.

7.0 SCHEDULE

A schedule for completion of the integrity assessment and report is provided separately.

8.0 COST ESTIMATE

A cost estimate for completion of the integrity assessment and report is provided separately.

9.0 QUALITY ASSURANCE

Activities associated with this integrity assessment shall be in accordance with *Quality Assurance* (WHC) and *Standard Engineering Practices* (WHC). The tank IAP and IAR shall be IMPACT LEVEL 3 in accordance with *Procedure for Integrity Assessments of Existing Dangerous Waste Tank Systems* (Dearing, 1990).

Technical changes to this IAP shall be in accordance with the Supporting Document procedures described in *Standard Engineering Practices* (WHC), EP 1.12, "Supporting Documents". All changes to this IAP shall be submitted to the IQRPE for approval.


Tests and inspections supporting this assessment shall be controlled through the WHC Job Control System in accordance with *Job Control System* (WHC).

10.0 REFERENCES

- Allen, G. K., 1990, "Grout Vault Heat Transfer Results for M-106 Grout Formulation", WHC-SD-WM-ER-064, Rev. 0.
- ASME, 1990, "Section XI Acceptance Criteria Dangerous Waste Tank Systems", American Society of Mechanical Engineers, New York, New York.
- Dearing, J. I., P. C. Ohl, 1990, "Procedure for Integrity Assessments of Existing Dangerous Waste Tank Systems" WHC-SD-GN-AR-001, Rev. 0.
- Ecology, October, 1989, "Dangerous Waste Regulations", Washington Administrative Code, Chapter 173-303, Washington State Department of Ecology, Olympia, WA.
- Hendrickson, D. W., 1990, "Grout Treatment Facility Land Disposal Restriction Management Plan", WHC-SD-WM-PLN-005, Rev. 0.
- Hendrickson, D. W., 1990, "Methods and Data for Use in Determining Source Terms for the Grout Disposal Program", WHC-SD-WM-TI-355, Rev. 1.
- Hendrickson, D. W., 1990, "Radiolytic Heat Loading Calculation Methods for the Hanford Grout Disposal Facility", WHC-SD-WM-TI-455, Rev. 0.
- Welch, 1991, "Tank 214-AN-106 Characterization Results", WHC-SD-CP-TP-065, Rev. 0.
- WHC, "Job Control System", WHC-CM-8-8, Westinghouse Hanford Company.

WHC, "Quality Assurance", WHC-CM-4-2, Westinghouse Hanford Company.

WHC, "Standard Engineering Practices", WHC-CM-6-1, Westinghouse Hanford Company.



- Included in Integrity Assessment

Figure 1. Grout Processing Facility Process Flow Diagram




Figure 2 Grout Treatment Facility Tank Integrity Assessment System Boundaries.

Table 1. Operating Parameters			
Component	Pressure	Flow	Temperature
Waste Feed Pipeline	20-70 psig	25-55 gpm	50-185°F
LCT W01	Atmospheric	25-55 gpm	40-210°F
Excess Water Pipeline	50-80 psig	30-40 gpm	Ambient

Table 2. Assessment Criteria		
System Component	Required Assessment	Acceptance Criteria
Waste feed pipeline	Leak test	No detectable leaks
LCT	Leak test Visual examination	No detectable leaks No evidence of degradation or deformation of tank system or components that would make failure probable during operation
Excess water return pipeline	Leak test	No detectable leaks
Piping, drains, and valves inside the LCT/mixer module that drain to the LCT sump	Visual examination	No evidence of degradation or deformation of tank system or components that would make failure probable during operation
LCT sump	Visual examination	No evidence of degradation or deformation of tank system or components that would make failure probable during operation
All of the above	Design Review	No design deficiencies that would cause the tank system to collapse, rupture, or fail during use. Corrosion protection adequate for continued use of the system through the assessment period (e.g., until the next integrity assessment) for the projected waste stream.

Appendix A
Equipment to be Assessed

**Grout Treatment Facility
Tank Integrity Assessment Plan
Equipment List**

LEAK TEST

Equipment

LCT W01 Dwg No. H-2-95881

Piping

PIPE #	DESCRIPTION	DRAWING No.
2"-SN-621-M25	Waste feed from pump pit to LCT/mixer module (appears to be 2"-W-C1-P01 on LCT/mixer drawings)	H-2-76506
2"-W-C1-P01	Buyer's waste feed outside LCT/mixer module	H-2-95881
2"-W-S1-P01	Waste feed inside LCT/mixer module	H-2-95881
2"-W-S1-P03	Waste feed to LCT	H-2-95881
2"-W-S1-P22	Excess water return inside LCT module	H-2-95881
2"-W-C1-P03	Excess water return from vaults to LCT outside LCT/mixer module	H-2-95881
2"-EW-002-M25	Excess water return from vaults to LCT/mixer module (appears to be 2"-W-C1-P03 on LCT/mixer drawings)	H-2-77596
2"-EW-202-M25	Excess water return from vault 102 to 2"EW-002-M25	H-2-77596
2"-EW-102D-M25	Excess water pump pit 218-E-16-102D to vault pit 218-E-16-102-C	H-2-77596
2"-EW-102A-M25	Leachate pump pit 218-E-16-102-A to excess water pump pit 218-E-16-102D	H-2-77596

Secondary Containment - Pneumatic leak test

- 4" carbon steel pipe encasing 2"SN-621-M25 (2"-W-C1-P01)
- 4" carbon steel pipe encasing 2"EW-002-M25 (2"-W-C1-P03)
- 4" carbon steel pipe encasing 2"EW-202-M25
- 4" carbon steel pipe encasing 2"EW-102A-M25
- 4" carbon steel pipe encasing 2"EW-102D-M25

VISUAL EXAMINATION

LCT
LCT Sump

Piping, including drains and valves, inside the LCT/mixer module that drain to the LCT or LCT sump

2"-W-S1-P08	Grout pump drain to LCT sump
2-1/2"-W-S4-P01	Grout feed to vault inside LCT/mixer module
2"-H-S5-P01	From groutline clearing pump or grout bypass
2"-W-S1-P05	Grout or groutline clearing bypass (2"-H-S5-P01) to LCT sump
2"-W-S1-P02	Grout bypass to LCT
3/4"-W-S1-P15	LCT sump pump W07A to LCT
2"-W-S1-P04	Return to LCT from 2"-W-S1-P03
3"-W-S1-P13	LCT overflow to LCT sump
2"-W-S1-P12	LCT drain to LCT sump
1"-W-S1-P07	Waste decontamination water to LCT sump
2"-W-S1-P07	
2"-F-S1-P02	Decontamination water to waste feed
2"-W-S1-P10	LCT sump pump W07B to waste feed through 2"-F-S1-P02
1"-W-S1-P09	From motor pit sump pump W08 to LCT sump
3"-W-S6-P01	From sample box to LCT sump
1/2"-W-S1-P27	From LCT sump to test riser
1/2"-W-S1-T26	From grout pump to LCT sump


Appendix B
Drawings

Appendix B contains the following drawings:


H-2-76455	Civil Site Plan
H-2-76480	Piping Plan Supernatant Lines
H-2-76489	Piping Jumper Arrangement O2D Pump Pit
H-2-76506	Instrumentation Engineering Flow Diagram
H-2-77596	Piping Plan
H-2-77600	Piping Jumper Arrangement Vault Pit
H-2-77601	Piping Vault Pit Section & Details
H-2-77602	Piping Jumper Arrangement Excess Water Pump Pit
H-2-77611	Piping Plan and Details
H-2-77612	Piping Leachate Pump Pit Jumper Arrangement/Jumper Assembly
H-2-77618, sht 1 of 12	Piping and Instrumentation Diagram Underground Vault
H-2-95878	Legend Piping and Instrumentation Diagram
H-2-95880	Grout Mixer System Piping and Instrumentation Diagram
H-2-95881	LCT/Valve Skid Piping and Instrumentation Diagram
H-2-98665	Equipment Arrangement LCT/Mix Module Dwg 1 of 5
H-2-98666	Equipment Arrangement LCT/Mix Module Dwg 2 of 5
H-2-98667	Equipment Arrangement LCT/Mix Module Dwg 3 of 5
H-2-98668	Equipment Arrangement LCT/Mix Module Dwg 4 of 5
H-2-98669	Equipment Arrangement LCT/Mix Module Dwg 5 of 5
H-2-98711	Equipment Jumper Assembly Liquid Collection Tank - W01

These drawings are 1/4th the size of the original drawings.




- GENERAL NOTES:**
- 10' WIDE GRAVEL ROAD SHALL BE GRADE TO A MAX SLOPE OF 2.5% WITH CHANGES IN GRADE TO BE GRADUAL AND NO GREATER THAN ONE 1/2% IN 20 FT.
 - THE UNIMPROVED ROAD AROUND OUTSIDE OF SECURITY FENCE HAS BEEN CLEARED AND GRUBBED OF FOREIGN MATERIALS BY OTHERS. THE CONTRACTOR SHALL GRADE AND CONSTRUCT A 10' WIDE UNIMPROVED ROAD AROUND THE OUTSIDE OF THIS SECURITY FENCE. THE ROAD SHALL BE CONSTRUCTED WITH A CROWN AT THE CENTERLINE AND HAVE A 2% SLOPE EACH WAY. A FURTHER DITCH ALONG EACH TOE OF ROAD SHALL BE CONSTRUCTED TO PROVIDE FOR DRAINAGE.
 - CULVERT TO BE INSTALLED ON A 1 1/2% SLOPE ON A BEARING OF N 13° E. BACKFILL A MIN OF 2 FT ABOVE TOP OF CULVERT. INSTALLATION & BACKFILLING SHALL BE PER CONSTRUCTION SPEC B-972-C2. (NIC).



U.S. DEPT OF ENERGY
HANFORD SITE
BENTON COUNTY
STATE OF WASHINGTON



SITE PLAN
SCALE: 1" = 30'




- ROAD SIGN NOTES**
1. INSTALL STOP SIGNS ON THE 241-AP TANK FARM ROAD AT N40875, W47270 AND N40155, W47430. SIGNS SHALL BE 30"x30" AND SHALL FACE EAST.
 2. FOLDING TRUCK SIGNS SHALL BE INSTALLED ON CANTON AVE AT N40270, W47520 & N40995, W47320 FACING NORTH, N39995, W47353 FACING SOUTH AND N40825, W47350 FACING WEST. SIZE SHALL BE 30"x50". TRUCK CROSSING SHALL BE PRINTED ON THE SIGN.

NUMBER	TITLE	NUMBER	TITLE
H-2-706	TOPOGRAPHIC SURVEY EAST OF 200B AREA	H-2-73970	SITE C ZOOGRAPHIC MAP
H-2-704	CIVIL PLOT PLAN, FINISH GRADING PLAN	H-2-76472	PIPING SUPERNATANT LINES
H-2-705	200B AREA PLOT PLAN PROCESS WASTE SYSTEM	H-2-76480	FINISHING
H-2-707	CRO LOCATIONS AND FRESH DRAINING PLAN TO SIG-A-26	H-2-76515	ELECTRICAL ELEM DIAGRAMS
H-2-708	PLOT PLAN	H-2-76520	RAW WATER SERVICES PIPING CONC PT
H-2-709	KEY MAP, AREA MAP, 200 EAST PLANT FACILITY	H-2-76530	PIPING SUPERNATANT LINES
H-2-710	200B AREA PROCESS WASTE SYSTEM	H-2-76540	DRAWING LIST


RELEASED FOR CONSTRUCTION
BY: [Signature] DATE: 10/11/00

REDUCED


AS-BUILT FOR PROJ 0492	APPROVAL	DATE	U.S. DEPARTMENT OF ENERGY
NCR-0492-212-D7	BY: [Signature]	10/11/00	Richland Operations Office
DATA ITEMS - P141 - B-D-5	BY: [Signature]	10/11/00	KAISER ENGINEERS HANFORD COMPANY
0400-2-B-432-1A1-1B-E-D-5	BY: [Signature]	10/11/00	CIVIL
NKR-B-412-10, GEN REV	BY: [Signature]	10/11/00	SITE PLAN
0492-B-412-11 GEN REV, ADD SE 2	BY: [Signature]	10/11/00	
0492-B-412-11 GEN REV	BY: [Signature]	10/11/00	
0492-B-412-10-2M-C6	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C2	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C3	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C4	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C5	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C6	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C7	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C8	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C9	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C10	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C11	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C12	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C13	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C14	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C15	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C16	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C17	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C18	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C19	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C20	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C21	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C22	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C23	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C24	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C25	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C26	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C27	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C28	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C29	BY: [Signature]	10/11/00	
0492-B-412-11-2M-C30	BY: [Signature]	10/11/00	



SECTION C
NOT TO SCALE H-2-76455 SH 1



DETAIL F
SCALE: 1" = 50' H-2-77455 SH 1



DETAIL D
NOT TO SCALE H-2-76455 SH 1

NOTE: CONCRETE SLAB SHALL BE CENTERED OVER PIPE AND SHALL EXTEND FROM APPROXIMATE W46390 TO W46540. FIELD VERIFY THAT THE SLAB WILL EXTEND UNDER THE ACCESS LOOP, THE SINGLE UNIMPROVED ROAD, AND OTHER DITCHES.


NEW SHEET ADDED TO REFLECT AS-BUILT CONDITIONS PER DFC B-492-19.25,40

REDUCED


CHECKED BY: J.D. COMARUSS DATE: 7-8-82 DRAWING BY: P.A. HUGENSKI DATE: 5-2-81 DESIGNED BY: NA	U. S. DEPARTMENT OF ENERGY Richland Operations Office KAISER ENGINEERS HANFORD COMPANY CIVIL SITE PLAN DETAILS PROJECT TITLE: SHALLOW LAND DISPOSAL SITE PROJECT NO: B-492 DRAWING NO: X49202 SCALE: SHOWN SHEET: 100-6 TOTAL SHEETS: 220 H-2-76455 2 2 0
---	---

NUMBER	TITLE	REFERENCES
DRAWING TRACEABILITY LIST		
NEXT USED ON: H-2-76455 SH 1		

NORTH










PLAN SCALE: 1" = 20'-0"



GENERAL NOTES

1. ALL PIPING MATERIALS, FABRICATION, WELDING, WELD INSPECTION, CLEANING, AND TESTING SHALL BE IN ACCORDANCE WITH SPECIFICATION B-492-C4 EXCEPT WHERE OTHERWISE SPECIFIED ON DWG.
 2. PLASTIC TAPE, YELLOW WITH BLACK LETTERS, "BURIED RADIOACTIVITY" TERRA TAPE, WIDTH AS REQUIRED TO COVER PIPE.
 3. PIPE BENDS SHALL HAVE A BEND RADIUS OF 3'-0" EXCEPT WHERE OTHERWISE SPECIFIED.
 4. PIPING SHALL HAVE A 2'-7" MINIMUM EARTH COVER AS MEASURED FROM THE TOP OF THE 4" ENCASUREMENT ON THE TOP OF THE INSULATION AT EXPANSION VOIDS.
 5. PIPING SHALL HAVE A MINIMUM SLOPE OF 0.26% , EXCEPT AS NOTED.
 6. TOLERANCES, UNLESS OTHERWISE NOTED SHALL BE:
 - FRACTIONAL - 1/8"
 - ON PIPE LINE ELEVATIONS
 - 1" ON PIPE LINE LOCATIONS
 - ANGULAR - 1°
 - DECIMAL - 0.020'
 7. EHR-AP-42 INDICATES ENCASUREMENT HYDROTEST RISER.
 8. FOR PIPING SUPPORT PLAN SEE DWG H-2-76484.
 9. FOR CATHODIC PROTECTION SEE DWG H-2-76485.
 10. INDICATED ELEVATIONS TO BE AS-BUILT AFTER INSTALLATION.
- PAINT ALL EXPOSED CARBON STEEL WITH (1) PRIME COAT AND (2) FINISH COAT OF MACHINERY ENAMEL COLOR, YELLOW PER CONSTRUCTION SPEC. B-492-C3.






- NOTES:**
- FOR GENERAL NOTES SEE SHEET H-2-76478
 - PACK LEAD WOOL AROUND CABLES & HOSES IN CABLE SLOT AND HOSE SLOT AND CAULK OUTSIDE ENDS WITH POLYSULFIDE SEALANT
 - SEE H-2-76499 FOR COVER PAINTING DIAGRAM
 - ASCO RED-HAT MIDGET 3 WAY SOLENOID VALVE CATALOG NO. B314CIS 120V AC 60 Hz SOLENOID VALVE TO BE FIELD MOUNTED
 - TERMINAL BOXES SHALL BE MOUNTED WITH 1/4" x 1 1/2" MULTI KWIK BOLTS #5500006, 1/8" MIN EMBEDMENT
 - FLOW TRANSMITTER PROVIDED BY OTHERS
 - TAG HOSE ENDS AS REQUIRED PER DETAIL 4 SHEET 2
 - WHEN PUMP 102-1 IS REMOVED, COVER RISER OPENING WITH BLIND FLANGE, DETAIL 7 ON H-2-76487 SHEET 2
 - TAG CABLE ENDS (TO PUMP-1) AND (TO L'S ON POV) USING DETAIL 4, SH 2 FOR MATERIALS AND SIZE

REV 1 DOE (K) DATE 1/28/82


RELEASED FOR CONSTRUCTION BY DATE

REDUCED


AS-BUILT FOR PROJ B-492 WPC-8492-83, L.S. REMOVED C-46 ADDED WIRE TO TD-WA-1 WPCD CHNG 2 B-2 ADDED-NO; Z D.E.-5.6 REVISED DIM. WPCD CHNG TO DFC B-492-6B, C) DFC B-492-72, 2-F-1 D) DFC B-492-6A, 6E, 6H REV F) DFC B-492-6A, 1-B-2 WPCD B-492-54, D-4, E-2 WPCD B-492-22, 1-C-2		U.S. DEPARTMENT OF ENERGY Richland Operations Office KAISER ENGINEERS HANFORD COMPANY	
RLL 7-8-80 N/A UBC		PIPING: JUMPER ARRGT O2D PUMP PIT	
H-2-76480 DRAWING LIST NUMBER TITLE REFERENCE NEXT USED ON H-2-76473		PROJECT TITLE SHALLOW LAND DISPOSAL SITE DRAWN BY T. SALZANO CHECKED BY J. HUGHES SCALE 1/4" = 1'-0" SHEET NO. 1242 TOTAL SHEETS 1242	




SECTION A
SCALE: 3"=1'-0" H-2-76489-1



SECTION C
SCALE: NONE H-2-76489-1




SECTION B
SCALE: NONE H-2-76489-1




DETAIL 1
SCALE: NONE


DETAIL 2
SCALE: HALF SIZE




DETAIL 5
SCALE: 3"=1'-0"



DETAIL 6
SCALE: 3"=1'-0"



DETAIL 7
SCALE: 1/2"=1'-0"



DETAIL 4
SCALE: HALF SIZE
SEE NOTE 7

SHEET 12 GA (.080) ASTM B 209 6061 T6 ALUMINUM, MARK PER HS-BS-0015, TYPE II 1/4" HIGH CHARACTERS, TYP BREAK ALL SHARP EDGES AND DEBURR

RELEASED FOR CONSTRUCTION BY: *[Signature]* DATE: *[Date]* DOE

REDUCED

U. S. DEPARTMENT OF ENERGY
Richland Operations Office
KAISER ENGINEERS, HANFORD COMPANY

PIPING
JUMPER ARRGT
O2D PUMP PIT

PROJECT TITLE: SHALLOW LAND DISPOSAL SITE

NO. B 492	REV. X49202	APP. R53742
DATE SHOWN	DATE 281AP	DATE 0404
CLASSIFICATION	CLASS 2	REV 1

H-2-76489 2 2 1

NO.	DATE	BY	DESCRIPTION
1	7-11-76	RLL	AS-BUILT FOR PROJ B492
2	7-11-76	RLL	1) DFC-B492-C4, B, C, D-1, 2, D-2
3	7-11-76	RLL	2) D.T. 2514-S, 2, D-2

APPROVED BY: *[Signature]*


REVISIONS:

REVISION NO. 1

REVISION DATE 7-11-76

REVISION BY RLL

REVISION DESCRIPTION AS-BUILT FOR PROJ B492



INSTRUMENT SYMBOL LEGEND		
SYMBOL	PROCESS VARIABLE	INSTRUMENT FUNCTION
A	AMMETER	AT AND 3RD LETTERS
C	CONVERTER	CONVERTER
E	ELECTRICAL	ELEMENT
M	MANUAL	METER
Z	CURRENT	INDICATOR
RM	ROTARY MOTOR	
H	HUMIDITY	
P	PRESSURE	PNEUMATIC
Q	COMMON	
S	STRAIN	SWITCH
T	TEMPERATURE	TRANSMITTER
L	LEVEL	LOW, LIGHT
W	POSITION	
LD	LEAK DETECTION	
SD	SHUTDOWN	
VB	VIBRATION	
AN	ANALYZER	
R	RADIATION	RECORDER
X	SEISMIC	FAILURE
F	FLOW	
K OR Y		RELAY

- LOCAL MOUNTED INSTRUMENT (EXIST)
- LOCAL MOUNTED INSTRUMENT (FIELD)
- REAR PNL MTD INSTRUMENT
- REAR PNL MTD INSTRUMENT (EXIST)
- TGE PNL MTD INST IN TRANSPORTABLE GROUT CONT RM (TRAILER)
- 242-A PNL MTD INST IN 242-A BLDG CONT. RM
- 241-AP-271 PNL MTD INST IN 241-AP-271 INSTRUMENT BLDG
- PNL MTD INSTRUMENT (EXIST)
- PNL MTD INDICATOR LIGHT
- ⊞ PISTON OPERATED BALL VALVE (POV)
- ⊞ DIAPHRAGM OPERATED CONTROL VALVE (DOV)
- ⊞ 3 WAY SOLENOID OPERATED VALVE (EV)
- MCC MOTOR CONTROL CENTER
- M ELECTRICAL MOTOR
- ◇ ELECTRICAL INTERLOCK
- ELECTRICAL LINE
- PNEUMATIC SIGNAL/CONTROL LINE
- EXISTING LINE
- FO FAIL OPEN
- FC FAIL CLOSED
- RWH RAW WATER HEADER
- SWH SANITARY WATER HEADER

TANK 241-AP-102 INTERLOCK LEGEND

- 1. UPON HIGH SEISMIC ACTIVITY DETECTED BY XE-102-1 THE FOLLOWING SHALL TAKE PLACE:
 - (a) PISTON OPERATED VALVE POV-G22-3 SHALL CLOSE (SOLENOID VALVE EV-G22-3 DE-ENERGIZED).
 - (b) PISTON OPERATED VALVE POV-G22-4 SHALL OPEN (SOLENOID VALVE EV-G22-4 DE-ENERGIZED).
 - (c) PUMP P-102-1 SHALL SHUTDOWN.
 - (d) PUMP P-102-3 SHALL SHUTDOWN.
 - (e) POV-G22-2 (FC) SHALL CLOSE (SOLENOID VALVE EV-G22-2 DE-ENERGIZED).
 - (f) DOV-G22-1 (FO) SHALL OPEN.
- 2. UPON LEAK DETECTION IN ENCASED SUPERHEATANT TRANSFER LINE 2" SW-62H-M25 PUMP P-102-1 SHALL SHUTDOWN.
- 3. UPON LEAK DETECTION IN PUMP PIT 241-AP-02A OR 241-AP-02D, PUMP P-102-1 SHALL SHUTDOWN.
- 4. WHEN MASTER SHUTDOWN SWITCH LOCATED AT 242-A BLDG IS ACTIVATED, PUMPS P-102-1, P-102-3 SHALL SHUTDOWN.
- 5. WHEN HIGH OR LOW AMPERAGE IS DETECTED ON PUMP P-102-1, P-102-3 SHALL SHUTDOWN.
- 6. WHEN HIGH RADIATION IS DETECTED, PUMPS P-102-1, P-102-3 SHALL SHUTDOWN.
- 7. WHEN THE FOLLOWING INSTRUMENTS ARE ACTIVATED, PUMP P-102-3 SHALL SHUTDOWN:
 - (a) VIBRATION MONITOR
 - (b) TEMPERATURE SENSING OF MOTOR WINDING
 - (c) HUMIDITY DETECTOR FOR LEAKAGE INTO MOTOR HOUSING
 - (d) DISCHARGE PRESSURE HIGH OR LOW (30 MIN OVER-RIDE OF LOW PRESSURE AT START)
 - (e) COLUMN HIGH STRAIN
 - (f) ROTATION MOTOR FAILURE TO START (10 MIN OVER-RIDE AT START OF P-102-3)
 - (g) OVERTRAVEL OF LIMIT SWITCH LS-1 OR LS-2
- 8. XE-102 HIGH PRESS SHALL SHUTDOWN THE MIXING PUMP P-102-3.
- 9. WHEN THE FOLLOWING INTERLOCKS ARE ACTIVATED, THE ROTATION MOTOR SHALL SHUTDOWN:
 - (a) SHUTDOWN OF PUMP P-102-3
 - (b) ACTIVATION OF OVERTRAVEL LIMIT SWITCH LS-1 OR LS-2

FIELD INSTRUMENTS FOR THIS PUMP SUPPLIED BY PUMP VENDOR


ESSENTIAL DRAWING IMPACT LEVEL 2 REDUCED

U. S. DEPARTMENT OF ENERGY
Richland Operations Office
Kaiser Engineers Hanford Company


INSTRUMENTATION ENGINEERING FLOW DIAGRAM

NO. 493	X49202	RS3748
DATE 200-5	NO. 7008	
NON-REVISION		
H-2-76506		


NO.	DESCRIPTION	DATE	BY	CHKD BY	APP'D BY
H-2-76509	CLASS INTERCOMB DIAG				
H-2-76507	INST PNL UPGRADE				
H-2-76471	ENGINEERING FLOW DIAG				
H-2-76460	DRAWING LIST				




PLAN VAULT PIT
SCALE: 3/4" = 1'-0"
SHOWN WITH COVER BLOCKS REMOVED




DETAIL 5
SCALE: 3/4" = 1'-0"




SECTION C
SCALE: 3/4" = 1'-0"



SECTION D
SCALE: NONE



DETAIL 4
SCALE: 1 1/2" = 1'-0"



SECTION A
SCALE: 3/4" = 1'-0"

- NOTES:**
1. TOLERANCES UNLESS OTHERWISE SPECIFIED SHALL BE FRACTIONAL $\pm 1/8"$.
 2. FOR CONTINUATION OF PIPING SEE DWG H-2-77596.
 3. WELD AFTER PIPE SLOPES HAVE BEEN ESTABLISHED & BACKFILL ACCOMPLISHED.
 4. FOR GENERAL NOTES SEE DWG. H-2-77596.

OFFICIAL RELEASE BY WHC DATE APR 04 1989

REDUCED
EDT = 101061
IMPACT LEVEL 2

WHC APPROVAL	DATE	U.S. DEPARTMENT OF ENERGY
BY: <i>J.R. Brown</i>	10-12-88	RICHLAND OPERATIONS OFFICE
BY: <i>[Signature]</i>	11-15-88	KAISER ENGINEERS HANFORD COMPANY
PROJECT TITLE	PROJECT NO.	242501
PIPELINE TITLE	NO.	218-E-16
SECTION	NO.	0402
PIPING VAULT PIT SECTION & DETAILS		
GROUT VAULT PAIR 218-E-16-102&103		
REV	BY	DATE
1	L. MALL	10-12-88
2	D. WILTON	11-15-88
3	D. WILTON	11-15-88
DRAWING NUMBER: B077601A		
DRAWING TITLE: H-2-77601		

BY-DATE	BY-DATE	REV BY DATE	DESCRIPTION
M-2-77573	DRAWING LIST		




FOR CONT OF ELECTRICAL SEE DWG H-2-77635 SH1&2

EXCESS WTR PUMP PIT 218-E-16-1XX-G SEE DWG H-2-77590


EXCESS WTR PUMP PIT 218-E-16-1XX-F SEE DWG H-2-77590

FOR CONT OF ELECTRICAL SEE DWG H-2-77635 SH1&2




PLAN ASSEMBLY 1
FOR ELEVATION SEE SHEET 2

FOR EXCESS WTR PMP PIT PLAN, SECT. & DET SEE DWG H-2-77590




PLAN ASSEMBLY 2
FOR ELEVATION SEE SHEET 2



PLAN ASSEMBLY 3
FOR ELEVATION SEE SHEET 2

NOTE: SEE EXCESS WTR PUMP PIT PLAN ON SH 2 FOR ALTERNATE JUMPER ARRANGEMENT



PLAN ASSEMBLY 4
FOR ELEVATION SEE SHEET 2

QTY	PN	DESCRIPTION	MATL/REF
1	1	ASSEMBLY (EXCESS WTR PUMP PIT 218-E-16-1XX-G)	
1	2	ASSEMBLY (EXCESS WTR PUMP PIT 218-E-16-1XX-F)	
1	3	ASSEMBLY (EXCESS WTR PUMP PIT 218-E-16-1XX-D)	
1	4	ASSEMBLY (EXCESS WTR PUMP PIT 218-E-16-1XX-E)	
1	5	EXCESS WATER PUMP ASSY#1 *	H-2-77606-1
1	6	EXCESS WATER PUMP ASSY#2 *	H-2-77606-2
1	7	DRAIN SEAL ASSY#1	H-2-77608-1
1	8	LEAK DETECTOR ASSY *	H-2-34965-1
1	9	FLANGE	ASTM-A36
1	10	PLUG	H-2-77597 DET6
1	11	JUMPER ASSY LEACHATE RECYCLE *	H-2-77603

NOTES:

- FOR GENERAL NOTES SEE H-2-77596.
- USE PLUG PN 10 TO FILL 12" RISER WHEN PUMP PN 5 OR PN 6 IS NOT IN PLACE.
- SEAL CABLE SLOT WITH DUCT SEAL. INSTALL PER MANUFACTURERS SPECIFICATIONS.
- SUBSTITUTE APPROPRIATE VAULT NUMBER IN PLACE OF "XX".
- (*) ASTERISK INDICATES EQUIPMENT TO BE FURNISHED AND INSTALLED BY OTHERS.
- SEE H-2-77610 FOR EXCESS WATER PUMP PIT COVER PAINTING DIAGRAMS.

OFFICIAL RELEASE BY WHC DATE APR 04 1989

REDUCED




EDT = 1008Y

IMPACT LEVEL 2


WHC	U.S. DEPARTMENT OF ENERGY		
SR BRIGGS	RICHLAND OPERATIONS OFFICE		
J. D. GARDNER	KAISER ENGINEERS HANFORD COMPANY		
PIPING JUMPER ARRGT EXCESS WTR PMP PIT			
GROUT VAULT PAIR 218-E-16-102&103			
REV	DATE	BY	DESCRIPTION
1	8-714	ER1069	242503
2	1-1/2-81	218-E-16	0407
H-2-77602		1	2

NUMBER	TITLE	REFERENCES
H-2-77573	DRAWING LIST	

BY-DATE	BY-DATE	REV BY DATE	DESCRIPTION



PLAN (COVER BLOCKS REMOVED FOR CLARITY)
SCALE: 1"=1'-0"



SECTION
SCALE: 1"=1'-0"

NOTES:

1. FOR GENERAL NOTES SEE H-2-77596.
2. PACK CABLE SLOT WITH DUCT SEAL INSTALL PER MANUFACTURES SPECIFICATIONS.
3. SEE H-2-77610 FOR LEACHATE PUMP PIT COVER PAINTING DIAGRAM.
4. (*) ASTERISK INDICATES EXISTING EQUIPMENT TO BE RELOCATED (BY OTHERS) FROM THE PREVIOUS GROUT FILLED CONCRETE VAULT.
5. SUBSTITUTE APPROPRIATE VAULT NUMBER IN PLACE "XX".

OFFICIAL RELEASE
BY VAC
DATE APR 04 1983



EDT-101084
IMPACT LEVEL 2 **REDUCED**

W/C	W/19	DATE	U.S. DEPARTMENT OF ENERGY
BY S. Z. BRIDGES	17-18	1982	RICHLAND OPERATIONS OFFICE
BY J. D. BRIDGES	17-18	1982	KAISER ENGINEERS HANFORD COMPANY
BY M. HENRIKSON	7-78	1982	
BY W. J. RM ITEN	7-78	1982	
BY AC WILKINSON	7-78	1982	
BY C. J. BRIDGES	7-78	1982	
BY L. HALL	7-78	1982	
BY CK WILTON	7-78	1982	
BY CK WILTON	7-78	1982	
BY 8077612A			
BY 8077612A			

BY-DATE	BY-DATE	REV BY-DATE	DESCRIPTION	REV
APPROVAL	KEM APPROVAL	REV BY DATE		
REVISIONS				
NUMBER	TITLE	REFERENCES		
DRAWING TRACEABILITY LIST				
NUMBER	TITLE	REV USED ON		

INSTRUMENT SYMBOL LEGEND

LEGEND

- MAIN PROCESS
- - - FUTURE
- ELECTRICAL
- L- LEAK DETECTION CABLE
- S- SOFTWARE LINK
- D- DATA COMMUNICATION HIGHWAY
- ENCASED LINE
- CHECK VALVE
- MOTOR OPERATED VALVE (MOV), 3 WAY WITH 3 LIMIT SWITCHES
- MOTOR OPERATED VALVE (MOV), 2 WAY WITH 2 LIMIT SWITCHES
- HOSE CONNECTION
- DRAIN
- FLANGE
- FLEX HOSE
- PIPE REMOTE CONNECTOR
- MOTOR CONTROLLER
- LEVEL ELEMENT
- VACUUM PUMP (PV) OR FAN (F) (AS LABELED)
- EXCESS WATER PUMP (P)
- CCTV CAMERA & LIGHT SOURCE
- LEAK DETECTOR ELEMENT
- TEMPERATURE ELEMENT
- RADIATION ELEMENT
- VOLTAGE TO CURRENT CONVERTER
- AMBIENT TEMPERATURE ELEMENT
- ▲ SEE NOTE 11
- △ SEE NOTE 12

ABBREVIATIONS OTHER THAN INSTRUMENT SYMBOL LETTERS


- ARM — AREA RADIATION MONITOR
- ATM — ATMOSPHERE
- CAM — CONTINUOUS AIR MONITOR
- CASS — COMPUTER AUTOMATED SURVEILLANCE SYSTEM
- EST — VOLTAGE TO CURRENT CONVERTER
- LCT/M — LIQUID COLLECTION TANK/MIXER MODULE
- TGE — TRANSPORTABLE GROUT EQUIPMENT
- YEAM — VAULT EXHAUST AIR MONITOR
- PIH — PORTABLE INSTRUMENT HOUSE
- CCTV — CLOSED CIRCUIT TELEVISION
- PLC — PROGRAMMABLE LOGIC CONTROLLER
- EL — ENCASED LINE
- LS — LEACHATE SUMP
- YPS — VOLTAGE POWER SUPPLY

- PLC CRT DISPLAY PORTABLE INSTRUMENT HOUSE (PIH) CONTROL ROOM
- LOCAL MOUNTED INSTRUMENT
- PANEL MOUNTED INSTRUMENT TRANSPORTABLE GROUT EQUIPMENT (TGE) CONTROL ROOM
- PANEL MOUNTED INSTRUMENT, PORTABLE INSTRUMENT HOUSE (PIH) CONTROL ROOM
- PANEL REAR MOUNTED INSTRUMENT, PORTABLE INSTRUMENT HOUSE (PIH) CONTROL ROOM
- PLC CRT DISPLAY, TRANSPORTABLE GROUT EQUIPMENT (TGE) CONTROL ROOM
- PLC INTERLOCK SCHEDULE SEE SH 2
- ELECTRICAL INTERLOCK
- PLC HARDWARE INPUT TERMINAL PANEL
- PLC HARDWARE OUTPUT TERMINAL PANEL

INSTRUMENT SYMBOL LETTER IDENTIFICATION CHART					
SYMBOL	FIRST LETTER		SUCCEEDING LETTERS		
	MEASURED OR INITIATING VARIABLE	MODIFIER	READOUT OR PASSIVE FUNCTION	OUTPUT FUNCTION	MODIFIER
A			ALARM		
AN			ANALYZER		
C				CONTROLLER	
D		DETECTION		DRIVER	
E			ELEMENT		
EL		LIGHT SOURCE			
F	FLOW				
H	HAND (MANUALLY INITIATED)				HIGH
I	CURRENT		INDICATOR		
J	POWER				
K			RELAY		
L	LEVEL OR LEAK		LIGHT		LOW
M			MONITOR		
P	PRESSURE				
O	TROUBLE	TOTALIZE			
R	RADIATION		RECORDER		
S				SWITCH	
SD	SHUTDOWN				
SU	SMOKE				
ST	STATUS				
T	TEMPERATURE			TRANSMITTER	
U	MULTIVARIABLE				
X	TELEVISION	FAILURE			
Y				COMPUTER	
Z	POSITION				

NOTE: NUMBERS IN PARENTHESIS REFER TO SPECIFIC GENERAL NOTES.

PLC HARDWARE TERMINAL PANEL IDENTIFIER



SECOND LINE

- AI-XXX ANALOG INPUT
- AO-XXX ANALOG OUTPUT
- DI-XXX DISCRETE INPUT
- DO-XXX DISCRETE OUTPUT
- IO RACK IDENTIFICATION

THIRD LINE

- SO-X DISCRETE OUTPUT
- CHANNEL NUMBER
- SLOT NUMBER


PLC CRT DISPLAY IDENTIFIER

- INSTRUMENT SYMBOL LETTER (FIRST THRU FOURTH CHARACTERS)
- INSTRUMENT NUMBER (FIFTH THRU EIGHTH CHARACTERS)

INSTRUMENT IDENTIFIER

- INSTRUMENT SYMBOL LETTERS
- INSTRUMENT NUMBER
- VAULT NUMBER STARTING WITH 102 (WHERE REQUIRED)

LINE IDENTIFICATION



- ENC — ENCASEMENT
- EW — EXCESS WATER
- GR — GROUT
- RW — RAW WATER
- SN — SUPERNATANT

EQUIPMENT DESIGNATOR

- VP — VAULT PIT
- GV — GROUT VAULT
- LP — LEACHATE PIT
- P — PUMP

VAULT NUMBERING SEQUENCE

- 101 — FIRST VAULT
- 1XX — SUCCEEDING VAULTS STARTING WITH 102

GENERAL NOTES:

1. USE OF FIRST-LETTER U FOR MULTIVARIABLE IN LIEU OF A COMBINATION OF FIRST-LETTERS.
2. ALL NON-MODULATING CONTROL VALVES TO HAVE POSITION LIMIT SWITCHES FOR CRT GRAPHIC AND STATUS INDICATION.
3. CASS ALARMS WILL BE GROUPED AS FOLLOWS:
 - A) ALL LEACHATE SUMP LEAK DETECTORS
 - B) ALL GROUT ENCASED LINE LEAK DETECTORS
 - C) ARM, CAM AND YEAM HIGH RADIATION
 - D) ARM, CAM AND YEAM MONITOR FAILURE & CAM & YEAM SAMPLE LOW FLOW
 - E) ALL VAULT PIT & EXCESS WATER PITS LEAK DETECTORS
 - F) VAULT HIGH & LOW PRESSURE
 - G) ALARM POWER SUPPLY
4. ALL MICROPROCESSOR CRT DISPLAY DATA, INCLUDING PROCESS INDICATIONS, ALARMS AND EQUIPMENT STATUS INDICATIONS, SHALL BE CONFIGURED SUCH THAT ANY COMBINATION OF THESE DATA POINTS MAY BE, AT SCHEDULED INTERVALS OR ON OPERATOR COMMAND, SENT TO THE PRINTER FOR PRODUCTION OF A HISTORICAL RECORD. UPON AN ABNORMAL PROCESS CONDITION ALL RELATED DATA POINTS SHALL AUTOMATICALLY BE SENT TO THE PRINTER FOR PRODUCTION OF HISTORICAL RECORD.
5. ALL PROCESS VARIABLES DESIGNATED AS RECORDERS BY THE SUCCEEDING LETTER 'R' (SUCH AS LR, DI, FOR EXAMPLE) SHALL, IN ADDITION TO THE VARIOUS STANDARD CRT DISPLAYS, BE CONFIGURED FOR HISTORICAL TRENDRING.
6. THE TGE CONTROL ROOM SHALL HAVE PROVISIONS FOR OPERATION OF UP TO THREE PIMS. THE PIMS SHALL BE IDENTIFIED BY PIM-1, PIM-2, OR PIM-3.
7. AVERAGE TEMPERATURE IS TO BE CALCULATED ONLY FROM THERMOCOUPLES SUBMERGED BELOW THE EXCESS WATER/GROUT LEVEL. SUBMERGED THERMOCOUPLES SHALL BE DETERMINED BY USE OF SIGNAL INPUT FROM THE EXCESS WATER/GROUT LEVEL ELEMENT.
8. AREA RADIATION MONITOR (ARM) NUMBERING STARTS WITH 02 DUE TO DELETION OF THE NUMBER 01 JAMPER PIT AREA RADIATION MONITOR.
9. THIS IS THE LEACHATE SUMP ARRANGEMENT FOR VAULT 218-E-1XX DURING THE VAULT FILLING SEQUENCE. THIS ARRANGEMENT CONSISTS OF 2 ASSEMBLIES: (1) THE LEACHATE SUMP PUMP ASSEMBLY WITH A HIGH-HIGH LEVEL ELEMENT LE-LS-01 AND PUMP P-LS-01-1. (2) THE LEACHATE SUMP INSTRUMENT TREE ASSEMBLY WITH LEAK DETECTOR LDE-LS-1XX, LEVEL ELEMENT LE-LS-1XX AND TWO THERMOCOUPLES TE-LS-10X-1 AND TE-LS-10X-2. LDE-LS-1XX READOUT WILL BE DISABLED DURING THE FILL SEQUENCE AND LONG TERM LEACHATE SUMP PUMP P-LS-10XA AND P-LS-10XB.
10. THIS IS THE LEACHATE SUMP ARRANGEMENT FOR VAULT 218-E-1XX FOR LONG TERM STORAGE. AFTER THE GROUT IN THE VAULT HAS HARDENED AND THE EXCESS WATER HAS BEEN PUMPED OUT, ASSEMBLY (1) IN NOTE 9 IS REMOVED AND ASSEMBLY (2) IN NOTE 9 REMAINS PERMANENTLY IN PLACE. LDE-LS-1XX READOUT WILL BE REINSTATED.
11. EQUIPMENT WITH SYMBOL Δ IS NEW. ALL OTHER EQUIPMENT IS EXISTING.
12. DISPLAY IDENTIFIER NOTED WITH SYMBOL Δ SHALL BE RE-IDENTIFIED FROM THE PREVIOUS DISPLAY IDENTIFIER SHOWN.
13. DRAWINGS H-2-77618, SH 1-12 (P&ID'S) ARE FOR INFORMATION OF FLOWS AND PROCESSES. THE REMAINDER OF THE CONSTRUCTION DRAWINGS DELINEATE THE WORK TO BE PERFORMED UNDER THE CONTRACT.
14. SEE DRAWING H-2-98460 FOR CAM DETAILS.

OFFICIAL RELEASE BY WHC DATE APR 04 1988



EDT # 101081

REDUCED IMPACT LEVEL 2

U.S. DEPARTMENT OF ENERGY RICHLAND OPERATIONS OFFICE KAISER ENGINEERS HANFORD COMPANY	
PIPING & INSTM DIAGRAM UNDERGROUNT VAULT	
PROJECT TITLE GROUT VAULT PAIR (218-E-16-102 & 103)	PROJECT NUMBER B-714
DATE 218-E-16	SCALE NONE
DRAWING NUMBER H-2-77618	REVISION 1

BY-DATE	BY-DATE	REV BY-DATE	DESCRIPTION
APPROVAL	KEN APPROVAL	DATE	
ADJUSTMENT REVIEW			

NUMBER	TITLE	REFERENCES
H-2-98460	INSTM CONTINUOUS AIR MONITOR	
H-2-77573	DRAWING LIST	
		NEXT USED ON H-2-77573

EQUIPMENT AND INSTRUMENT IDENTIFICATION

INSTRUMENT TAG IDENTIFICATION

LOCAL PANEL MOUNTED	
INSTRUMENT MOUNTED ON EQUIPMENT OR PIPING	
RADIATION ELEMENT WHICH MONITORS TWO OR MORE LINES	
PANEL MOUNTED INSTRUMENT (REAR OF PANEL)	
VIDEO DISPLAY	
ALARM AND/OR INTERLOCK SWITCH (PLC SOFTWARE)	
COMPUTATION FUNCTION (PLC SOFTWARE)	
SOFTWARE LINK	
INSTRUMENT ELECTRIC SIGNAL	
MECHANICAL INTERLOCK	
NUCLEAR, SONIC OR THERMAL RADIATION SIGNAL	
INSTRUMENT AIR SIGNAL	
INDICATES ITEM SUPPLIED BY VENDOR WITH MAKE EQUIPMENT ITEM(S) OR SYSTEM	
VENDOR SUPPLIED PACKAGE	
INPUT TO OR OUTPUT FROM SYSTEM	
INPUT TO OR OUTPUT FROM P&ID SHEET	
SIGNAL TO OR FROM INSTRUMENT ON P&ID SHEET	
INSTRUMENT AIR SUPPLY	
CENTRIFUGAL PUMP	
METERING FEED PUMP (DIAPHRAGM OR PISTON)	
PROGRESSIVE CAVITY PUMP	
ROTARY LOBE BLOWER	
CENTRIFUGAL FAN	
Y STRAINER	
MOISTURE TRAP	
FILTER, VENDOR SUPPLIED	
FILL PORT	
SHAFT COUPLING	
REDUCER, FILTER, PRESSURE REGULATOR	
FILTER, REGULATOR, LUBRICATOR	
DIAPHRAGM SEAL	
THROWWELL	

FLOW ORIFICE	
VENTURI TEE	
BUTTERFLY VALVE OR DAMPER	
GATE VALVE	
CYLINDER	
REGULATOR, VENDOR SUPPLIED	
BACKPRESSURE CONTROL VALVE	
GLOBE VALVE	
DIAPHRAGM VALVE	
PLUG VALVE	
PINCH VALVE	
NEEDLE VALVE	
BALL VALVE	
CHECK VALVE	
3-OR 4-WAY VALVE	
4-WAY VALVE, MANUAL OPERATOR	
SAFETY RELIEF VALVE OF CONSERVATION VENT	
AUTOMATIC VALVE FAILURE POSITION FA - FAIL AS IS FC - FAIL CLOSED FO - FAIL OPEN FOT - FAIL STRAIGHT THROUGH	
INLINE DEVICE	
JUMPER CONNECTOR, VERTICAL	
JUMPER CONNECTOR, HORIZONTAL	
JUMPER CONNECTOR, VERTICAL STUB	
REMOTE FLANGE	
REDUCED PRESSURE BACKFLOW PREVENTER	
PRIMARY PROCESS LINE	
PIPE LINE WITH INSULATION	
SECONDARY PROCESS OR INSTRUMENT LINE	
PROCESS LINE WITH JACKET	
ELECTRIC HEAT TRACED PROCESS LINE	
DIRECTION OF FLOW	
TYPICAL AIRLINE CONTINUITY THROUGH WELD NOZZLE	

SOLENOID VALVE ACTUATOR	
MOTOR VALVE ACTUATOR	
DIAPHRAGM VALVE ACTUATOR	
VALE OR EACH-AND-PINION VALVE ACTUATOR	
ELECTRIC MOTOR	
QUICK DISCONNECT	
SWAGELOK TEE WITH PLUG	
QUICK DISCONNECT WITH BALL CHECK VALVES	
VIBRATION ISOLATOR	
FLANGE OR NOZZLE IDENTIFICATION	
JUNCTION, PIPE SPECIFICATION CLASS	
MODE	
3 VALVE MANIFOLD	
DOUBLE ACTING SOLENOID	
TYPICAL INSTRUMENT PACKAGE SUPPLIED WITH EACH AUTOMATIC 2-WAY VALVE (PNEUMATIC ACTUATOR WITH ELECTRIC OVERRIDE)	
EXAMPLE: ZS-W12A = CONTACT CLOSING WHEN VALVE IS FULLY OPEN ZS-W12B = CONTACT CLOSING WHEN VALVE IS FULLY CLOSED	
FOR VALVES WITH MULTIPLE POSITIONS A LIMIT SWITCH IS PROVIDED FOR EACH POSITION ZS-W12 A, B, OR C ETC.	
INTERLOCK WITH PLC INPUT OF INTERNAL COIL ADDRESS	
ALARM	
PLC OUTPUT WITH OUTPUT ADDRESS	
LOCAL ALARM WITH PLC OUTPUT ADDRESS	
CONSTANT DIFFERENTIAL REGULATOR	

PROCESS VARIABLE
A - ANALYTICAL
D - DENSITY
E - VOLTAGE
F - FLOW
FD - FLOW DIFFERENTIAL
FR - FLOW RATIO
H - HAND
I - CURRENT
L - LEVEL
P - PRESSURE
PD - DIFFERENTIAL PRESSURE
R - RADIATION
S - SPEED
T - TEMPERATURE
U - MULTI VARIABLE
W - WEIGHT
X - MISCELLANEOUS
Z - POSITION OR LIMIT
SP - SET POINT
CAH - CONTINUOUS AIR MONITOR
PR - PRESSURE REGULATING

DEVICE TYPE
C - CONTROLLER
E - SENSING ELEMENT
FY - FUNCTION GENERATOR
I - INDICATOR
IC - INDICATOR CONTROLLER
O - ORIFICE
Q - TOTALIZER
R - RECORDER
S - SWITCH
SH - SWITCH HIGH
SHH - SWITCH HIGHER THAN SH
SHL - SWITCH HIGH & LOW
SL - SWITCH LOW
SLL - SWITCH LOWER THAN SL
T - TRANSMITTER
V - VALVE
Y - TRANSDUCER OR SOLENOID VALVE
CV - CONTROL VALVE

SYSTEM CODES
A - AIR
F - FLUSH/DECON
W - RAW WATER
M - MATERIAL HANDLING
R - REAGENT
V - VENTILATION (HVAC)
N - WASTE MATERIAL

PIPE LINE IDENTIFICATION
PIPE SIZE
PIPING CODE
SPECIFICATION CLASS
PIPE (P) OR TUBING (T)
UNIQUE NO.
EXAMPLE: 2" NOM. PIPE WASTE SPECIFICATION CLASS 5G
PIPE UNIFORM NO.
PIPING CODES
A - AIR & INSTR.
F - DECON SOLUTIONS
H - RAW WATER
M - MATERIAL TRANSFER
R - REAGENT
V - HVAC VENTILATION
W - WASTE
CL - CHILLED WATER
S - SANITARY WATER

HAND VALVE IDENTIFICATION
SIZE
VALVE TYPE
SYSTEM CODE
UNIQUE NO.
EXAMPLE: 2" BA 12-01
VALVE TYPE
BA - BALL
BF - BUTTERFLY
CA - CHECK
DP - DIAPHRAGM
GL - GLOBE
NR - NEEDLE REGULATOR
PL - PLUG
SYSTEM CODE
FIRST DIGIT
1 - AIR, REFRIGERANT
2 - PH ADJUSTMENT (CAUSTIC)
4 - ADDITIVES
5 - RAW WATER
6 - WASTE, GROUT
7 - VENTILATION
8 - DECONTAMINATION
9 - LUBRICATION
SECOND DIGIT
0 - BUTT WELD
1 - BUTT WELD X SCREWED
2 - SCREWED X SCREWED
3 - 3-WAY
4 - SWAGELON
5 - SPECIAL
6 - FLANGED
7 - SOCKET WELD X SOCKET WELD
8 - SOCKET WELD X SCREWED
9 - SPECIAL

INTERLOCK LEGEND	
	REAL PLC OUTPUT
	REAL PLC INPUT
	AUXILIARY PLC OUTPUT
	AUXILIARY PLC INPUT
	ELEMENTARY WIRING DIAGRAM LINE NUMBER (INDICATES INTERLOCK IS NOT IN PLC)

IMPACT LEVEL 4
EDT NO. 100838

U. S. DEPARTMENT OF ENERGY
Richland Operations Office

LEGEND
PPING AND INSTRUMENTATION DIAGRAM

TRANSPORTABLE GROUT EQUIPMENT FACILITY

SCALE: NONE
SHEET: 243-G1-09
TOTAL SHEETS: 7004

DATE: 12-15-17

REVISIONS

NO.	DATE	DESCRIPTION
1		


DRAWING TRACEABILITY LIST

NUMBER	TITLE
2-2884	DRAWING LIST

NEXT USED ON: 12-15-17

REDUCED

OFFICIAL RELEASE
DATE: JUN 09 2028



OFFICIAL RELEASE
BY WDC
DATE JUL 09 1982


IMPACT LEVEL 2		EDT NO 100838	
U. S. DEPARTMENT OF ENERGY Richland Operations Office			
APPROVAL	DATE	APPROVAL	DATE
J.D. Venable	7/1/82		
PROJECT TITLE: GROUT MIXER SYSTEM			
SUBJECT TITLE: PIPING AND INSTRUMENTATION DIAGRAM			
DRAWING NO: B-475			
SCALE: NONE			
SHEET NO: 243-G1			
TOTAL SHEETS: 7004			
DRAWN BY: T.S. WHEELER			
CHECKED BY: [Signature]			
DATE: H-2-95880			

H-2-95806 INSTRUMENT AIR DISTRIBUTION PIPING
H-2-95804 TAKE-UP AIR SUPPLY SYSTEM PIPING
H-2-95803 FREON 12 ADJUSTMENT PIPING
H-2-95802 AGGREGATE SYSTEM PIPING
H-2-95801 ULTIMATE SKIDS PIPING
H-2-95799 GRY BLANK INSTRUMENT PIPING
H-2-95798 DRAWING LIST

REVISION	DATE	DESCRIPTION
1	12-15-87	ISSUE FOR REVIEW COPY ON FILE
2	12-15-87	ISSUE FOR REVIEW COPY ON FILE

ROCKWELL REVIEW COPY ON FILE
SUBMITTAL NO. 005-Q
DATE 12-15-87

REDUCED



REDUCED
 IMPACT LEVEL 2
 EDT NO. 100858
 OFFICIAL RELEASE BY NRC
 DATE JUL 09 1988

U.S. DEPARTMENT OF ENERGY Richland Operations Office	PROJECT TITLE LCT/VALVE SKID PIPING AND INSTRUMENTATION DIAGRAM
U.S. DEPARTMENT OF ENERGY Richland Operations Office	PROJECT NO. B-475
U.S. DEPARTMENT OF ENERGY Richland Operations Office	SCALE NONE
U.S. DEPARTMENT OF ENERGY Richland Operations Office	FIGURE NO. 243-G1
U.S. DEPARTMENT OF ENERGY Richland Operations Office	PROJECT NO. 7004
U.S. DEPARTMENT OF ENERGY Richland Operations Office	DRAWING NUMBER H-2-95881

NO.	DATE	DESCRIPTION
1	7/1/88	INCORPORATE ECH 101849

NO.	DATE	DESCRIPTION
1	7/1/88	INCORPORATE ECH 101849


NO.	DATE	DESCRIPTION
1	7/1/88	INCORPORATE ECH 101849



CELL CRITICAL DIMS:
 "X" - NORTH/SOUTH DIM.
 "Y" - EAST/WEST DIM.
 "Z" - VERTICAL DIM.
 (FROM FLOOR H.P. EL.)

CELL NOZZLE NUMBER
 BP - BASE PLATE
 DB - DOWEL/BASE PLATE
 DF - DOWEL/FLANGE
 T6 - TRUNNION GUIDE
 TR - TRUNNION

NOTE: DESIGNATIONS PREFIXED WITH "M" (EXP. MBR) INDICATE PERMANENTLY FIXED POINTS IN MODULE.



EQUIPMENT CELL CRITICAL DIMENSIONS

W01		W02		W03		SK-01		W04		W05		W07-A/B		W10		W02		W03	
X	Y	X	Y	X	Y	X	Y	X	Y	X	Y	X	Y	X	Y	X	Y	X	Y
D	6'-0"	5'-0"	5'-0"	D	11'-0"	11'-0"	11'-0"	D	11'-0"	11'-0"	11'-0"	D	11'-0"	11'-0"	11'-0"	D	11'-0"	11'-0"	11'-0"
A	17.750	16.822	16.753	A	54.040	67.100	U/A	A	12.000	12.000	12.000	A	11.000	11.000	11.000	A	11.000	11.000	11.000
B	7'-11"	4'-0"	5'-0"	B	3'-9 1/2"	3'-3 1/2"	3'-0 1/2"	B	11'-0"	11'-0"	11'-0"	B	11'-0"	11'-0"	11'-0"	B	11'-0"	11'-0"	11'-0"
A	16.140	16.070	16.115	A	16.615	16.805	U/A	A	11.000	11.000	11.000	A	11.000	11.000	11.000	A	11.000	11.000	11.000
C	4'-3"	4'-3"	5'-0"	C	5'-0"	5'-0"	5'-0"	C	11'-0"	11'-0"	11'-0"	C	11'-0"	11'-0"	11'-0"	C	11'-0"	11'-0"	11'-0"
A	17.728	16.070	16.000	A	16.785	16.730	16.742	A	11.000	11.000	11.000	A	11.000	11.000	11.000	A	11.000	11.000	11.000
D	3'-0"	7'-9"	5'-0"	D	2'-0"	8'-9"	5'-0"	D	11'-0"	11'-0"	11'-0"	D	11'-0"	11'-0"	11'-0"	D	11'-0"	11'-0"	11'-0"
A	16.040	16.070	16.040	A	16.040	16.040	16.040	A	11.000	11.000	11.000	A	11.000	11.000	11.000	A	11.000	11.000	11.000
E	2'-0"	5'-0"	5'-0"	E	---	---	---	E	11'-0"	11'-0"	11'-0"	E	11'-0"	11'-0"	11'-0"	E	11'-0"	11'-0"	11'-0"
A	16.040	16.040	16.040	A	---	---	---	A	11.000	11.000	11.000	A	11.000	11.000	11.000	A	11.000	11.000	11.000
F	5'-0"	2'-0"	5'-0"	F	4'-0"	3'-0"	5'-0"	F	11'-0"	11'-0"	11'-0"	F	11'-0"	11'-0"	11'-0"	F	11'-0"	11'-0"	11'-0"
A	16.124	16.040	16.040	A	16.040	16.040	16.040	A	11.000	11.000	11.000	A	11.000	11.000	11.000	A	11.000	11.000	11.000
G	3'-0"	2'-0"	5'-0"	G	4'-0"	6'-0"	5'-0"	G	11'-0"	11'-0"	11'-0"	G	11'-0"	11'-0"	11'-0"	G	11'-0"	11'-0"	11'-0"
A	16.124	16.040	16.040	A	16.040	16.040	16.040	A	11.000	11.000	11.000	A	11.000	11.000	11.000	A	11.000	11.000	11.000
H	4'-3"	2'-0"	5'-0"	H	4'-0"	3'-0"	5'-0"	H	11'-0"	11'-0"	11'-0"	H	11'-0"	11'-0"	11'-0"	H	11'-0"	11'-0"	11'-0"
A	16.124	16.040	16.040	A	16.040	16.040	16.040	A	11.000	11.000	11.000	A	11.000	11.000	11.000	A	11.000	11.000	11.000
I	4'-3"	2'-0"	5'-0"	I	4'-0"	3'-0"	5'-0"	I	11'-0"	11'-0"	11'-0"	I	11'-0"	11'-0"	11'-0"	I	11'-0"	11'-0"	11'-0"
A	16.124	16.040	16.040	A	16.040	16.040	16.040	A	11.000	11.000	11.000	A	11.000	11.000	11.000	A	11.000	11.000	11.000
J	4'-3"	2'-0"	5'-0"	J	4'-0"	3'-0"	5'-0"	J	11'-0"	11'-0"	11'-0"	J	11'-0"	11'-0"	11'-0"	J	11'-0"	11'-0"	11'-0"
A	16.124	16.040	16.040	A	16.040	16.040	16.040	A	11.000	11.000	11.000	A	11.000	11.000	11.000	A	11.000	11.000	11.000
K	4'-3"	2'-0"	5'-0"	K	4'-0"	3'-0"	5'-0"	K	11'-0"	11'-0"	11'-0"	K	11'-0"	11'-0"	11'-0"	K	11'-0"	11'-0"	11'-0"
A	16.124	16.040	16.040	A	16.040	16.040	16.040	A	11.000	11.000	11.000	A	11.000	11.000	11.000	A	11.000	11.000	11.000

REDUCED

FOR GENERAL NOTES, SEE DWG. N-2-98668.
 IMPACT LEVEL 3 EDT NO. 100887

U. S. DEPARTMENT OF ENERGY
 Richland Operations Office

EQUIPMENT ARRANGEMENT
 LCT/MX MODULE DWG. 1 OF 5

PROJECT NO. TRANSPORTABLE GROUT EQUIPMENT FACILITY
 DRAWING NO. B-475
 SCALE: 1/4" = 1'-0" PLANT NO. 243-G1 INDEX NO. 8404

DATE: JUL 09 1938


APPROVAL: [Signature]

REVISIONS:

NO.	DESCRIPTION	DATE
1	ISSUED FOR CONSTRUCTION	7/9/38
2	REVISION	12/15/38

DRAWING TRACEABILITY LIST

NO.	DATE	BY	DESCRIPTION
1	7/9/38	[Signature]	ISSUED FOR CONSTRUCTION
2	12/15/38	[Signature]	REVISION



SECTION A
N-2-98665

NOTE: ALL THESE ELEV. SHOWN FOR PUREX PROCESS & ELECT. CONN'S. ARE FOR REF. ONLY. SEE N-1-46669 FOR AS BUILT INFO.

OFFICE FILE/ISSUE
EL. 677'-0"
DATE JUL 30 1962

REDUCED

IMPACT LEVEL 3
EDT * 100887

LOCKWELL REVIEW COPY ON FILE
SUBMITTAL NO. 112
DATE 12-15-62




U. S. DEPARTMENT OF ENERGY
Richland Operations Office

DATE	BY	APPROVAL	DESCRIPTION
7/31/62	J. Vanover	[Signature]	U. S. DEPARTMENT OF ENERGY Richland Operations Office
DATE	BY	APPROVAL	DESCRIPTION
7/31/62	[Signature]	[Signature]	EQUIPMENT ARRANGEMENT LCT/MX MODULE DWG. 2 OF 5
DATE	BY	APPROVAL	DESCRIPTION
7/31/62	[Signature]	[Signature]	TRANSPORTABLE GROUT EQUIPMENT FACILITY B-475
DATE	BY	APPROVAL	DESCRIPTION
7/31/62	[Signature]	[Signature]	SCALE 1-1-0" PLAN 243-G1 ELEV. 8404
DATE	BY	APPROVAL	DESCRIPTION
7/31/62	[Signature]	[Signature]	N-2-98666 SHEET 1 OF 3

NUMBER	TITLE	DATE	BY	REVISIONS
N-1-98666	EQUIP. ARRANGEMENT-LCT/MX MODULE			
N-2-98614	DRAWING LIST			
	REFERENCES			
	END ITEM			

NUMBER	TITLE	DATE	BY	REVISIONS
	DRAWING TRACEABILITY LIST			
	NEXT USED ON			
	COMMENT REVIEW			



SECTION B
H-2-98645

SECTION C
H-2-98645

NOTE: ALL DIMEN. ELEV'S SHOWN FOR PUREX PROCESS & ELECT. CONN'S.
ARE FOR REF. ONLY. SEE H-1-8665 FOR AS-BUILT INFO.

OFFICIAL RELEASE
BY WOG
DATE JUL 69 1969

REDUCED



IMPACT LEVEL 3
EDT #100887

U. S. DEPARTMENT OF ENERGY
Richland Operations Office

EQUIPMENT ARRANGEMENT,
LCT/AX MODULE DWG. 3 OF 5
TRANSPORTABLE GROUT EQUIPMENT FACILITY

NO.	DATE	BY	DESCRIPTION
1	11/22/68	W. A. R.	ISSUED FOR CONSTRUCTION
2	11/22/68	W. A. R.	ISSUED FOR CONSTRUCTION
3	11/22/68	W. A. R.	ISSUED FOR CONSTRUCTION
4	11/22/68	W. A. R.	ISSUED FOR CONSTRUCTION
5	11/22/68	W. A. R.	ISSUED FOR CONSTRUCTION
6	11/22/68	W. A. R.	ISSUED FOR CONSTRUCTION
7	11/22/68	W. A. R.	ISSUED FOR CONSTRUCTION
8	11/22/68	W. A. R.	ISSUED FOR CONSTRUCTION
9	11/22/68	W. A. R.	ISSUED FOR CONSTRUCTION
10	11/22/68	W. A. R.	ISSUED FOR CONSTRUCTION

NUMBER	TITLE	REFERENCE
H-2-98645	EQUIP ARRANGEMENT-LCT/AX MODULE	
H-2-98644	DRAWING LIST	


DRAWING TRACEABILITY LIST

NEXT USED ON 8-6-88M

COMMENT REVIEW


REVISIONS

SCALE 1-1-0" SHEET 243-G1 INDEX 8404
DRAWING NUMBER H-2-98667 SHEET 1 OF 1




DETAIL ITEM 1
REQ'D



(8 SPARES: E05, E11, E12, M11, E27, E35, W07, W08)
(SEE DETAIL I FOR E12)
(SEE DETAIL III FOR MORE INFO. ON E05, E06 & E17)





DETAIL ITEM 2
1 REQ'D



DETAIL ITEM 4
2 REQ'D



DETAIL ITEM 6
1 REQ'D



ELECTRICAL WALL CONNECTOR SCHEDULE

WALL CONN. NO.	ELECTRICAL WIRING DIAGRAM DWS. NO.	ELECTRICAL JUMPER NO.	REFERENCE/SERVICE
E14	H-2-98531	TGE-EH-W07 (C)	SUMP PUMP MTR'S.
E15	H-2-98508	TGE-E15-W07 (PP)	SUMP LEVEL
E20	H-2-98505	TGE-E20-(SK-01)C	VALVE SKID
E21		TGE-E21-(SK-01)D	
E25		TGE-E25-(SK-01)E	
E29	H-2-98506	TGE-E29-(SK-02)C	INSTRUMENT SKID
E30		TGE-E30-(SK-02)D	
E31		TGE-E31-(SK-02)E	
S07	H-2-98540	TGE-S07-W10 (C)	SURGE TK. AGIT. MTR.
S08	H-2-98507	TGE-S08-W10 (B)	LEVEL
W02	H-2-98541	TGE-W02-JJ	FV-W43
W05	H-2-98541	TGE-W05-LOW (M)	STRIP HEATERS
W11	H-2-98504	TGE-W11-BB	GROUT DISCHARGE
W15		TGE-W15-FF	
W16		TGE-W16-66	
N04	H-2-98507	TGE-N04-W01 (T)	FV-W42
N05	H-2-98506	TGE-N05-W01 (D)	LSH-W35
N06	H-2-98531	TGE-N06-W03 (B)	LCT PUMP MOTOR
N07	H-2-98508	TGE-N07-W01 (M)	LCT TANK (TEMP.)
N08	H-2-98541	TGE-N08-W02 (A)	LCT AGIT. MOTOR
E16	H-2-98540	TGE-E16-W07 (D)	SUMP PUMP MOTOR


DETAIL ITEM 7
26 REQ'D
(5 SPARES: E15, E24, E28, W10 & W10)

GENERAL NOTES

- DIMENSIONAL TOLERANCES AND ALL WORK PERFORMED WILL BE IN ACCORDANCE WITH A.T.I. FABRICATION AND ASSEMBLY OF THE LIQUID COLLECTION TANK/MIXER MODULE SPECIFICATION # 203-M-02.
- ALL P.P.M'S TO BE IN ACCORDANCE WITH A.T.I. SPECIFICATION # 203-M-002.
- ALL WALL CONNECTIONS TO BE PERPENDICULAR TO THE "X,Y" & "Z" AXES ± 1/8".


BILL OF MATERIAL

ITEM NO./EQUIP. NO.	QTY.	DESCRIPTION	REMARKS
W01	1	LIQUID COLLECTION TANK (LCT)	H-2-98711
W02	1	LCT AGITATOR ASSEMBLY	H-2-98706
W03	1	LCT PUMP ASSEMBLY	H-2-98705
W05	1	GROUT MIXER ASSEMBLY	H-2-98709
W06/W09	1	GROUT PUMP/SURGE TANK ASSEMBLY	H-2-98708
W07-A18	1	SUMP PUMP ASSEMBLY	H-2-98704
W10	1	SURGE TANK AGITATOR ASSEMBLY	H-2-98710
SK-01	1	VALVE SKID ASSEMBLY	H-2-98703
SK-02	1	INSTRUMENT SKID ASSEMBLY	H-2-98702
1	-	2" HORIZONTAL WALL NOZZLE ASSEMBLY	SEE DETAIL 2
1a	-	2" PUREX NOZZLE #	H-2-32446-3
1b	1	KICK PLATE	H-2-98819-5
1c	1	2SCH. 40S PIPE HIPPLE ± 4" LG., E.F.W.	ASTM A312 TP 304L S.S.T.
1d	1	1/2" PLATE (SEE DETAIL II)	ASTM A140 304L S.S.T.
1e	1	1" SCH. 40 PIPE	ASTM A106, 304L S.S.
2	-	2" VERTICAL WALL NOZZLE ASSEMBLY	SEE DETAIL 2
2a	1	2" PUREX NOZZLE #	H-2-32446-3
2b	1	KICK PLATE	H-2-98819-5
2c	1	FLAT BAR 6" x 1/2" x 10 1/2" (CUT) S.S.T.	304 ASTM A276
2d	1	2SCH. 40S PIPE HIPPLE ± 6" LG., E.F.W.	ASTM A312 TP 304L S.S.T.
3	-	2"-3 WAY HORIZONTAL WALL NOZZLE ASSEMBLY	SEE DETAIL 3
3a	1	2"-3 WAY PUREX NOZZLE #	H-2-32447-3
3b	1	1/2" PIPE INSERT (4.45" LG.) #	-4
3c	1	1/2" PIPE INSERT (5.45" LG.) #	-5
3d	1	1/2" PIPE INSERT (6.45" LG.) #	-6
3e	1	KICK PLATE	H-2-98819-5
3f	3	1/2" x 1/2" TUBE TO MALE PIPE CONNECTOR	SWAGelok® 55-810-1-HW
4	-	2"-3 WAY HORIZONTAL WALL NOZZLE ASSEMBLY	SEE DETAIL 4
4a	1	2"-3 WAY PUREX NOZZLE #	H-2-32447-3
4b	1	1/2" BLANK INSERT (3.25" LG.) #	-8
4c	1	1/2" PIPE INSERT (4.45" LG.) #	-4
4d	1	1/2" PIPE INSERT (5.45" LG.) #	-5
4e	1	KICK PLATE	H-2-98819-5
4f	2	1/2" x 1/2" TUBE TO MALE PIPE CONNECTOR	SWAGelok® 55-810-1-EW
5	-	2"-3 WAY HORIZONTAL WALL NOZZLE ASSEMBLY	SEE DETAIL 5
5a	1	2"-3 WAY PUREX NOZZLE #	H-2-32447-3
5b	1	1/2" PIPE INSERT (4.45" LG.) #	-4
5c	2	1/2" BLANK INSERT (3.25" LG.) #	-8
5d	1	KICK PLATE	H-2-98819-5
5e	1	1/2" x 1/2" TUBE TO MALE PIPE CONNECTOR	SWAGelok® 55-810-1-HW
6	-	2"-3 WAY VERTICAL WALL NOZZLE ASSEMBLY	SEE DETAIL 6
6a	1	2"-3 WAY PUREX NOZZLE #	H-2-32447-3
6b	1	1/2" PIPE INSERT (6.45" LG.) #	-6
6c	2	1/2" BLANK INSERT (3.25" LG.) #	-8
6d	1	1/2" SCH. 40S PIPE HIPPLE ± 4" LG., E.F.W.	ASTM A312 TP 304L S.S.T.
6e	1	1/2" 90° L.R. ELBOW - SCH. 40S, B.W.	ASTM A403 WP-W506L S.S.T.
6f	1	1/2" x 1/2" TUBE TO MALE PIPE CONNECTOR	SWAGelok® 55-810-1-HW
6g	1	KICK PLATE	H-2-98819-5
6h	1	FLAT BAR 6" x 1/2" x 10 1/2" (CUT) S.S.T.	304 ASTM A276
7	-	ELECTRICAL WALL CONNECTOR ASSEMBLY	SEE DETAIL 7
7a	1	WALL RECEPTACLE HOUSING - PUREX TYPE #	H-2-60724-2
7b	1	13 POINT INSULATING PLATE ASSEMBLY #	H-2-32403-2
7c	1	INSULATING PLATE KEY PIN #	H-2-30152-9
7d	1	1" PIPE FLANG, THRD, 30. HEAD - 2000° CLASS	ASTM A105 C.S.
7e	1	2" SCH. 40 PIPE HIPPLE ± 5" LG.	ASTM A53 28.5, C.S.




DETAIL ITEM 3
9 REQ'D


NOTE: WALL CONN. NO'S. E04, E34, & E36 ARE SPARES




DETAIL ITEM 5
NOT REQ'D



DETAIL I



DETAIL II



DETAIL III

2" CORE PIPE
4" JACKET, SEE DWG. H-2-98840
FOR INFO NOT SHOWN SEE DETAIL ITEM 11
NOTE: COPE & REPAIR WTS AS REQ'D TO MAKE JACKET WELDS.

OFFICIAL RELEASE BY WAC DATE JUL 09 1988

IMPACT LEVEL 2 EDT #100853

REDUCED

U. S. DEPARTMENT OF ENERGY
Richland Operations Office

EQUIPMENT ARRANGEMENT
LCT/MX MODULE-DETAILS & B/M DWG. 4 OF 5

PRODUCT TITLE
TRANSPORTABLE GROUT EQUIPMENT FACILITY

PROJECT NO. B-475

SCALE NONE

NO. 243-G1

REV. 8404

H-2-98868 1 1 C

NO.	DATE	BY	REVISIONS
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			
36			
37			
38			
39			
40			
41			
42			
43			
44			
45			
46			
47			
48			
49			
50			
51			
52			
53			
54			
55			
56			
57			
58			
59			
60			
61			
62			
63			
64			
65			
66			
67			
68			
69			
70			
71			
72			
73			
74			
75			
76			
77			
78			
79			
80			
81			
82			
83			
84			
85			
86			
87			
88			
89			
90			
91			
92			
93			
94			
95			
96			
97			
98			
99			
100			

