



Add the following additional target dates to M-32-07:

M-32-07-T04 Consolidate organic solvent waste into two tanks and perform external visual inspection and structural integrity test of these tanks and associated tank supports. Dec. 95

Continue daily monitoring of overflow/leak detection devices (e.g., tank level detection, high level alarms) until organic solvent waste is removed from the B Plant canyon. No additional visual inspections, integrity tests, or secondary containment upgrades will be performed unless required by the new interim milestone proposed by target action M-32-07-T05.

M-32-07-T05 Perform chemical separation of radionuclides from the organic solvent waste to support a future engineering study of alternatives regarding disposition of the organic solvent waste. Dec. 95

Based on characterization data, the engineering study will also address storage requirements and the need for additional chemical separation of radionuclides to support storage and disposal requirements, if appropriate. Based on the engineering study, a new interim milestone will be submitted to provide a schedule supporting:

- 1) additional chemical separation activities, if required,
- 2) interim status compliance actions for storage of organic solvent waste, as appropriate,
- and 3) actions required for disposition of the organic solvent waste.

---