

Plutonium Finishing Plant (PFP)
Project Managers Meeting
MO-273 CR/200 West
December 5, 2012
Meeting Record

Fredrick A. Bond

Project Manager Representative, Ecology


Date: 2/20/13

Angen L. Kelly

Project Manager Representative, RL

Date: 2/20/13

cc: PFP Administrative Records
F. Rick Bond, Ecology H0-57
Seana Mortensen, Ecology H0-57
Emy Laija, EPA B1-46
Margo Voogd, RL A6-38
Larry Romine, RL A6-33
Jerry Long, CHPRC T4-35
Richard Clinton, CHPRC T4-35
Lorna Dittmer, CHPRC H8-45



PFP Project Managers Meeting
MO-273 CR/200 West
10:00 AM
December 5, 2012

1.0 Agreements

Agreement	Tracking Number	Date

2.0 Actions

Action	Assignee	Date Established	Due Date	Status
Provide an update on 242-Z technical approach	Margo Voogd	10/17/12	Jan 2013	
December PMM will include a facility tour.	Margo Voogd	10/17/12	Dec 2012	Complete 12/5/12

3.0 Status – RL 11

<ul style="list-style-type: none"> • M-083-44 	<p>Complete Transition Of The 234-5Z (Plutonium Conversion Facility) & ZA (Plutonium Conversion Support Facility), 243-Z Low Level Waste Treatment Facility, 291-Z Exhaust Building, And 291-Z-1 Exhaust Stack To Support PFP Decommissioning Deactivate And Prepare For Dismantlement The Above Grade Portions Of The 234-5Z & ZA, 243-Z, And 291-Z And 291-Z-1 Stack Buildings.</p> <p>Milestone Status: On Schedule</p> <p>Current Activities/ Next Steps: RL developing RAWP for above-grade facilities.</p> <p>Regulator Comment: Ecology indicated they do not need to see the document until it is close to completion (end of FY2013).</p>	DUE: 09/30/2015
<ul style="list-style-type: none"> • M-083-T01 	<p>Submit Rev. 0 of PFP Complex Surveillance And Maintenance (S&M) Plan to Ecology</p> <p>Milestone Status: On Schedule</p> <p>Current Activities/ Next Steps:</p> <p>Regulator Comment:</p>	DUE: 06/30/2016
<ul style="list-style-type: none"> • M-083-00A 	<p>Complete PFP Facility Transition & Selected Disposition Activities. Completion Of This Major Milestone Includes The Following Key Elements: 1) Completion Of All Activities Necessary To Achieve End Point Criteria Established Through Milestone M-83-20 For Placing The PFP Facility In A Safe And Stable S&M Mode, 2) Completion Of All Activities Described In The Approved M-83 Series Interim Milestones And Target Date; And 3) Completion Of The Balance Of PFP Selected Disposition Activities Pursuant To The Final Action Memoranda And Work Plans. Note: Also See "Description/ Justification" Contained In Change Form M-83-01-03.</p> <p>Milestone Status: On Schedule</p> <p>Current Activities/ Next Steps</p> <p>Regulator Comment:</p>	DUE: 9/30/2016

4.0 New Issues/Concerns/Other

5.0 Next Meeting – February 20, 2013 at 10:00 a.m.

**PFP Project Managers Meeting
MO-273 CR/200 West
10:00 AM
December 5, 2012**

6.0 Review agreements and actions

7.0 Evaluate Meeting

- TBD

Plutonium Finishing Plant (PFP)
 Project Managers Meeting
 Attendance Sheet
 MO-273 CR/200 West
 December 5, 2012

NAME (Print)	Name (Signature)	Telephone Number
1. Theresa Bergman	<i>Theresa Bergman</i> PRC	509-376-1669
2. Margo Voogd	<i>Margo Voogd</i> DDE	509 376-8375
3. Emerald Laija	<i>Emerald Laija</i>	309-376-4919
4. Seana Mortensen	<i>Seana Mortensen</i>	(509) 372-7984
5. Rick Bond	<i>Frederick Bond</i>	(509) 372-7885
6. Lauren Cosack	<i>Lauren Cosack</i>	(509) 376-1595
7. Richard Clinton	<i>Richard Clinton</i>	(509) 372-1718
8. Lorna Dittmer	<i>Lorna Dittmer</i>	376-7017
9. Bill Cox	<i>William Cox</i>	372-9345
10. JAMES LEARY	<i>James Leary</i>	942-6675
11.		
12.		
13.		
14.		
15.		
16.		
17.		
18.		
19.		
20.		
21.		
22.		
23.		
24.		
25.		