

START

9513358.2210

0041238

BHI-OP-00011

Rev. 01

200-BP-5 Unit #1 Pilot-Scale Groundwater Treatment System Acceptance Test/Operational Test Procedure

Authors

A.L. Huegel
J.W. Green

Date Published
October 1994



Prepared for the U.S. Department of Energy
Office of Environmental Restoration and
Waste Management

Bechtel Hanford, Inc.
Richland, Washington



Approved for Public Release

200-BP-5 UNIT #1
PILOT-SCALE GROUNDWATER TREATMENT SYSTEM
ACCEPTANCE TEST/OPERATIONAL TEST PROCEDURE

Revision No. 1

Issue Date **OCT 24 1994**

Impact Level A Q5

MEZ

Prepared by: A. L. Huegel and J. W. Green

Reviewed by: *MD Baker* 10/21/94
FOR D.B. Erb
200-BP-5, Unit Task Lead

Reviewed by: *S.O. DeLeon* 10/21/94
S.O. DeLeon
Quality Assurance

Reviewed by: *CH St John* 10-21-94
C.H. St. John
Health and Safety

Reviewed by: *C.J. Manley For*
R.J. Fabre'
Field Support Services

Approved by: *J. G. Zoghbi* 10/22/94
J.G. Zoghbi
200 Area Project Manager

9513358.2211

Controlled Copy No. 19

BHI-OP-00011 *

REV: 01*

OU: 200-BP-5

TSD: N/A

ERA: N/A

lmm
10/24/94

APPROVAL PAGE

Title of Document: 200-BP-5 Unit #1 Pilot-Scale Groundwater Treatment System
Acceptance Test/Operational Test Procedure

Author(s): A.L. Huegel
J.W. Green

Approval: J.G. Zoghbi, 200 Area Project Manager

Joseph Zoghbi

Signature

10/22/94

Date

lmm
10/24/94
★ Rev. 0 of this document was issued as BHI-00015, Rev. 00, same title,
dated September 24, 1994.

The approval signature on this page indicates that this document has been authorized for information release to the public through appropriate channels. No other forms or signatures are required to document this information release.

In some cases, for documents in process or previously issued with a WHC document number before July 1, 1994, this page will appear in documents identified with WHC document numbers. No other forms are required for these documents.

BHI-PC

10/24/94

**THIS PAGE INTENTIONALLY
LEFT BLANK**

CONTENTS

1.0	GENERAL	3
2.0	EQUIPMENT SETUP	4
3.0	COMPONENT INSPECTION AND DOCUMENTATION	6
4.0	ACCEPTANCE TEST PROCEDURE (ATP)	9
5.0	OPERATIONAL TEST PROCEDURE	13
6.0	INSTRUMENT AND PROCESS CONTROL TEST	16
7.0	FAILSAFE MOTOR-OPERATED VALVES	17
8.0	EMERGENCY SHUTDOWN SWITCHES	19

FIGURES:

1.	Process Flow Diagram, BY Cribs Pilot Groundwater Treatment System	21
2.	200-BP-5 Reverse Well Programmable Logic Controller Ladder Logic Diagram	23
3.	One-Line Electrical Diagram Reverse Well Pilot Groundwater Treatment System, 200-BP-5 Plume No. 1	31

1.0 GENERAL

- 1.1 The purpose of this procedure is to outline the various steps necessary to verify the operability and completeness of the 200-BP-5 Reverse Well treatment system equipment and to verify that the system is installed in accordance with the design drawings, Figures 1 through 3.
- 1.2 Prior to the Functional Acceptance Test, all available instrumentation, wiring, and controls will have been installed and tested for loop integrity.
- 1.3 The Pilot-Scale Treatment System will commence operations by filling the influent storage tank on a 6-8 hour/day basis, eventually working up to 24 hours/day. The treatment system then processes this influent and fills the effluent surge tank for discharge of the treated influent into a disposal well. Injection into the disposal well can occur on a 24 hour/day basis because of safety interlocks built into the system. Performance of this Acceptance Test Procedure/Operational Test Procedure (ATP/OTP) will not test the Optional equipment as noted on the Process Flow Diagram, Figure 1. These optional ATP/OTP operations may be installed after it has been determined that they are required, and this procedure will be revised to provide for their testing.
- 1.4 The Treatment System is operated generally in a manual mode, utilizing interlocks for shutting down the system to protect equipment and prevent overflow of the Influent and Effluent Storage Tanks and other safety concerns. The interlocks are shown on the Electrical Control Ladder Diagrams, Figure 2.
- 1.5 The test shall be performed by at least two individuals, a test director and a verifier. The test director shall be from engineering and shall be familiar with the system. The verifier can be an individual from quality assurance, operations, or field engineering. Historically, performance of the ATP/OTP has been for training of new operators/field personnel by utilizing them as verifiers. If more than one verifier is used, they may also sign as witnessing the test. At completion of the first, or functional, part of the test (before waterflows), Quality Assurance will verify the first part of the testing for completeness. Following completion of the final portion of the test, Quality Assurance will verify testing for completeness. QA will verify completion of each section.
- 1.6 Acceptable and Not Acceptable as used in this ATP/OTP are defined to mean that the question asked or function check requested by the inquiry/test procedure is to verify whether a piece of equipment exists (or does not), or that function happens (or does not). For example, if the equipment exists, it is Acceptable; if not, it is Not Acceptable. If a function performs as it is supposed to do, it is Acceptable; if not, it is Not Acceptable. All Not Acceptable Items will be logged on a "Punch List" and attached to this ATP/OTP.

2.0 EQUIPMENT SETUP

Set up the Influent and Effluent pump skids and the Process System skid for performing the Acceptance and Operational Tests per the following.

2.1 Position the skids approximately as shown on the site plan and connect between the skids with quick disconnect hoses as follows:

2.1.1 Connect the extraction well pump discharge to the influent storage tank inlet.

2.1.2 Connect the influent storage tank outlet to the influent pump skid suction.

2.1.3 Connect the influent pump skid discharge to the process skid influent pipe manifold inlet.

2.1.4 Connect the process skid influent pipe manifold outlet to the first column inlet.

2.1.5 Connect the selected first ion exchange column outlet to the selected second column inlet.

2.1.6 Connect the second ion exchange column outlet to the third column inlet.

2.1.7 Connect the third column outlet to the fourth column inlet.

2.1.8 Connect the fourth column outlet to the process system skid effluent pipe manifold inlet.

2.1.9 Connect the process system skid effluent pipe manifold discharge to the Effluent Storage Tank inlet.

2.1.10 Connect the Effluent Storage Tank outlet to the Effluent Pump skid suction manifold.

2.1.11 Connect the Effluent Pump skid discharge to the disposal well.

2.2 Verify that the pressure gauges are properly installed and calibrated.

Acceptable _____ Not Acceptable _____

2.3 Verify that the flow meters and rotameters are properly installed and operable.

Acceptable _____ Not Acceptable _____

- 2.4** Verify that all valves, including motorized ball valves (MBV's), are properly installed and operable.

Acceptable _____ Not Acceptable _____

- 2.5** Verify that the influent and effluent storage tank sight gages are properly installed and operable. Sight gages will be drained and valved off during winter months when there is potential for freezing conditions.

Acceptable _____ Not Acceptable _____

- 2.6** Verify that all instrument cables between sensors and monitors are connected.

Acceptable _____ Not Acceptable _____

- 2.7** Verify that all electrical power and electrical interconnections are installed per the One-Line Diagram, Figure 3, and the Electrical Control Ladder Diagram, Figure 2.

Acceptable _____ Not Acceptable _____

- 2.8** Verify that filter bags are installed in influent filter housing pairs F-1 and F-2.

Acceptable _____ Not Acceptable _____

- 2.9** Verify that filter cartridges are installed in effluent filter housing pairs F-3 and F-4.

Acceptable _____ Not Acceptable _____

- 2.10** Verify that bone char is loaded in the first column(s). Verify that clinoptilolite is loaded in the second column(s). Verify that 50% bone char and 50% clinoptilolite are loaded in the third column(s). Verify that granulated activated carbon is loaded in the fourth column. Record the depths of adsorbent in each column: Column #1____, Column #2____, Column #3____, Column #4____.

Acceptable _____ Not Acceptable _____

Section 2.0 was completed as noted. QA _____ Date: _____

3.0 COMPONENT INSPECTION AND DOCUMENTATION

3.1 Mechanical

Refer to Process Flow Diagram, Figure 1. After the equipment has been set up, perform an equipment inspection and verify that all components are installed according to drawings. If the drawings do not represent the actual installation, As-Built the drawings, and after approval by engineering, attach to this procedure. Utilize the equipment listed under Section 3.2 below for equipment component check.

Acceptable_____ Not Acceptable_____

3.2 Documentation

Verify that vendor information is available for the following equipment. The Vendor Information will be placed in the Project Files.

- 3.2.1 Extraction Well Pump
- 3.2.2 Influent Pumps
- 3.2.3 Process Pump
- 3.2.4 Effluent Pumps
- 3.2.5 Filters, Influent and Effluent
- 3.2.6 Ion Exchange Columns
- 3.2.7 Influent/Effluent Storage Tanks
- 3.2.8 Process Water Tank
- 3.2.9 Failsafe Motor-Operated Ball Valve
- 3.2.10 Air Release Valves
- 3.2.11 Flowmeters
- 3.2.12 Flow Switches
- 3.2.13 Rotameters
- 3.2.14 Level Indicators/Controls
- 3.2.15 Pressure Gauges
- 3.2.16 Differential Pressure Indicator/Transmitter
- 3.2.17 Temperature Indicator/Transmitter
- 3.2.18 Dissolved Oxygen Monitor
- 3.2.19 Turbidity Monitor
- 3.2.20 pH Indicator/Transmitter
- 3.2.21 Flex Hose
- 3.2.22 Flexible Connectors
- 3.2.23 Adsorbent
- 3.2.24 Bone Char
- 3.2.25 Programmable Logic Controller
- 3.2.26 Annunciator

Acceptable_____ Not Acceptable_____

3.3 Electrical

Refer to One Line Electrical Diagram, Figure 3. Verify that electrical installation is complete. Verification includes checking for installation in accordance with the National Electrical Code (NEC).

3.3.1 Verify installation of power feed from generator to main control panel on process treatment system.

Acceptable _____ Not Acceptable _____

3.3.2 Verify installation of 480-VAC, 3-phase power feed from main control panel on Process Treatment Skid to the following pumps:

- Extraction well pump
- Influent pump station
- Process pump
- Effluent pump station

Acceptable _____ Not Acceptable _____

3.3.3 Verify 120-VAC auxiliary/control wiring from main control panel to:

- Extraction well
- Influent storage tank
- Influent pumping station
- Process treatment system
- Effluent storage tank
- Effluent pumping station
- Disposal well

Acceptable _____ Not Acceptable _____

3.3.4 Verify installation of 240-VAC, single-phase power feed from main control panel to:

- 240 V Receptacles for Air Compressor located at influent pumping station, process treatment system, and effluent pumping station.

Acceptable _____ Not Acceptable _____

3.3.5 Verify signal wiring from transmitters to main control panel.

Acceptable _____ Not Acceptable _____

3.3.6 Grounding System

- Verify that the Process Treatment System is properly grounded.

Acceptable _____ Not Acceptable _____

- Verify that the Influent pumping station is properly grounded.

Acceptable _____ Not Acceptable _____

- Verify that the Influent storage tanks are properly grounded.

Acceptable _____ Not Acceptable _____

- Verify that the Process water tank is properly grounded (if applicable).

Acceptable _____ Not Acceptable _____

- Verify that the Effluent pumping station is properly grounded.

Acceptable _____ Not Acceptable _____

- Verify that the Effluent storage tanks are properly grounded.

Acceptable _____ Not Acceptable _____

- Verify that the power generator(s) is properly grounded

Acceptable _____ Not Acceptable _____

3.3.7 Power Source Check, Generator - Verify that the generator output is 480 VAC, 3 phase, 60 HZ to ensure compatibility with load.

Acceptable _____ Not Acceptable _____

3.3.8 Instrument panel - Test annunciators, alarms, and reset for proper operation.

Acceptable _____ Not Acceptable _____

3.3.9 Check pump motors, Influent Pumps (P-2A, P-2B), Process Pump

(P-3), Effluent Pumps (P-5A, P-5B) for proper rotation. Briefly activate each pump pushbutton to bump the motors and visually verify proper rotation as noted by movement of motor fan in direction of rotational arrow.

Acceptable _____ Not Acceptable _____

Section 3.0 was completed as noted. QA _____ Date: ____

4.0 ACCEPTANCE TEST PROCEDURE (ATP)

This portion of the test procedure will establish flow of clean water through process components to verify operability of pumps, verify interlocks and their shutdown capabilities, test failsafe motor-operated valves for closure on power failure, and test emergency shutdown switch.

4.1 Pumps

4.1.1 Extraction Well Pump

- Open motor-operated ball valve, **MBV-1**.
- Open ball valves **BV-1, BV-2, BV-4, BV-7, BV-8, BV-10, and BV-18**.
- Start Extraction Well Pump.
- Watch for flow at FIT-1 AND FI-1.

Acceptable _____ Not Acceptable _____

4.1.2 Influent Pumps (Note: The Influent Storage Tank must have liquid in the tank for this test). Ensure pump is primed.

4.1.2.1 Pump P-2A

- Open MBV-2 (outlet from the Influent Storage Tank).
- Open ball valves **BV-11, BV-19, BV-30, BV-32, BV-33, BV-44, BV-50, BV-51, BV-55B, BV-56, BV-59, BV-62B, BV-64G, BV-64, BV-69, BV-64C, BV-64D, BV-64H, BV-64I, BV-64J, BV-64K, BV-70, BV-71, and BV-80**.
- Start Influent Pump P-2A.
- Watch for flow at FIT-2.

Acceptable _____ Not Acceptable _____

4.1.2.2 Pump P-2B

- Open MBV-2 (outlet from the Influent Storage Tank).
- Open ball valves **BV-11, BV-19, BV-30, BV-34, BV-35, BV-44,**

BV-50, BV-51, BV-55B, BV-56, BV-59, BV-62B, BV-64G, BV-64, BV-69, BV-64D, BV-64H, BV-64I, BV-64K, BV-70, BV-71, and BV-80.

- Start Influent Pump P-2B.
- Watch for flow at FIT-2.

Acceptable _____ Not Acceptable _____

4.1.3 Process Pump, P-3 (Note: This pump is used for backwashing the columns and as a sump pump as required).

- Connect hose from the Process Water Tank (noting that there is water in the Process Water Tank) to the suction of P-3, and hose from the pump discharge to the Effluent surge Tank.
- Open **BV-41** and **BV-42**.
- Start Pump P-3.
- Watch for makeup of FS-4.

Acceptable _____ Not Acceptable _____

4.1.4 Effluent Pumps (Note: The Effluent Storage Tank must have liquid in the tank for this test).

4.1.4.1 Pump P-5A (Effluent Pump)

- Open ball valves **MBV-6** (if applicable), **BV-72, BV-81, BV-87, BV-90, BV-92, BV-93, BV-98, BV-99, BV-102, BV-103, BV-110, BV-111, and BV-112.**
- Start Effluent Pump P-5A.
- Watch for flow at FIT-5.

Acceptable _____ Not Acceptable _____

4.1.4.2 Pump P-5B (Effluent Pump)

- Open ball valves **MBV-6** (if applicable), **BV-72, BV-81, BV-87, BV-90, BV-94, BV-95, BV-98, BV-99, BV-102, BV-103, BV-110, BV-111, and BV-112.**
- Start Effluent Pump P-5B.
- Watch for flow at FIT-5.

Acceptable _____ Not Acceptable _____

4.2 Level Switches

The level switches will be functionally checked by shorting out the input to the level control relay and checking for the proper diagnostic and

annunciation of alarms that will indicate actuation of the appropriate level control relay.

- 4.2.1 Open the probe circuits to simulate a low level for the following level switches and verify that both the diagnostic and annunciator lights actuate:

	Accept	Not Accept
LSL-1 (Extraction Well, Low)	_____	_____
LSL-2 (Influent Tank, Low)	_____	_____
LSL-5 (Effluent Tank, Low)	_____	_____

- 4.2.2 Short the probe circuits to simulate a high level for the following level switches and verify that both the diagnostic and annunciator lights actuate:

	Accept	Not Accept
LSH-1 (Influent Tank, High)	_____	_____
LSHH-1 (Influent Tank, High-High)	_____	_____
LSH-2 (Effluent Tank, High)	_____	_____
LSHH-2 (Effluent Tank, High-High)	_____	_____
LSH-3 (Disposal Well, High)	_____	_____

4.3 Flow Switches

The flow switches will be functionally tested by manually retracting the paddle to simulate a flowing condition and checking for proper annunciator light actuation that will indicate flow.

	Accept	Not Accept
FS-1	_____	_____
FS-2	_____	_____
FS-3	_____	_____
FS-4	_____	_____
FS-5	_____	_____
FS-6	_____	_____

4.4 Differential Pressure Indicating Transmitters, DPITs

For this test, each Filter and Column will be isolated by closing upstream and downstream valves to allow pressurizing (with air) the DPT's to a pressure higher than the calibrated pressure differential. The differential pressure transmitters will be functionally checked by disconnecting the low pressure side tubing to the differential pressure cell, allowing it to reference atmospheric pressure. Check for the appropriate annunciation and audible alarm indicating high differential pressure.

4.4.1 Influent Filters

- Remove backwash hose from **BV-44**, plug **BV-44** and set 3 way valve plugged arm.
- Close **BV-30**.
- Set air compressor at 30 psi, connect air hose to **BV-49**
- Open ball valves **BV-10, BV-38, BV-39, BV-40, BV-41, BV-42, BV-43, BV-45, BV-46, BV-47, BV-48**.
- Start air compressor and allow piping to pressurize to 30 psi.
- Disconnect low pressure side of differential pressure transmitter PDIT-1. Verify actuation of high differential pressure alarm annunciator. Reconnect the tubing to the transmitter before continuing.

Accept

Not Accept

PDIT-1

4.4.2 Columns

- Close inlet and outlet valve to the first column (**BV-50 and BV-55B**).
- Set air compressor at 30 psi, connect air hose to **AC-8**.
- Open ball valve **AC-3**.
- Start air compressor and allow column to pressurize to 30 psi.
- Disconnect low pressure side of differential pressure transmitter PDIT-2. Verify actuation of high differential pressure alarm annunciator. Reconnect the tubing to the transmitter before continuing.
- Repeat this procedure for the remaining columns, closing and opening appropriate ball valves, and connecting to appropriate air connections, and verifying appropriate annunciation of differential pressure alarms.

Accept

Not Accept

PDIT-2

PDIT-3 _____
PDIT-4 _____

4.4.3 Effluent Filters

- Close **BV-90, 99, 103.**
- Set air compressor at 30 psi, connect air hose to AC-9.
- Open ball valves: **BV-92, BV-93, BV-94, BV-95, BV-98, BV-100, BV-101, BV-102.**
- Verify that hose from Effluent Pump manifold to Disposal Well manifold (location of AC-9) is connected.
- Start air compressor and allow piping to pressurize to 30 psi.
- Disconnect low pressure side of differential pressure transmitter PDIT-5. Verify actuation of high differential pressure alarm annunciator. Reconnect the tubing to the transmitter before continuing.

Accept Not Accept

PDIT-5 _____

Section 4 completed as noted. QA _____ Date: _____

5.0 OPERATIONAL TEST PROCEDURE

In this portion of the test procedure, the process treatment system will be configured and flow of potable water established to verify operability. Align valves to allow establishing flow from the Extraction Well Pump to the Influent Storage Tank, then from either of the Influent Pumps through either of the Filters and two to four Columns in series flow and on to the Effluent Storage Tank. When the Effluent Storage Tank contains sufficient water, establish flow via the Effluent Pumps to the Disposal Well.

NOTE: Flow will be established by manually aligning valves, starting pumps. Storage tank levels will be monitored via level indicators with the sight glasses as a backup. Differential pressures of the filters and Columns will be monitored via differential pressure indicators/transmitters as well as pressure gages.

5.1 Starting Extraction Well Pump

5.1.1 Open Motorized Ball Valve, **MBV-1** in "Open" mode.

5.1.2 Open ball valves **BV-1, BV-2, BV-4, (BV-6 or, BV-7 & BV-8), BV-9, BV-10, and BV-18.**

- 5.1.3 Start the Extraction Well Pump by holding in the "Start" pushbutton until flow is established. Watch for flow on FIT-1 and makeup of Flow Switch FS-1, then release the pushbutton.

Acceptable _____ Not Acceptable _____

- 5.1.4 Verify that the following annunciator and diagnostic lights are not illuminated:

Influent Surge Tank Level High, LSH-1
Extraction Well Level Low, LSL-1
No Flow From Extraction Well Pump, FS-1
Influent Surge Tank Level High-High, LSHH-1

Acceptable _____ Not Acceptable _____

- 5.1.5 Set MBV-1 selector switch to "Auto." Stop Extraction Well Pump P-1 by pushing the "Stop" pushbutton. Verify MBV-1 closes.

Acceptable _____ Not Acceptable _____

5.2 Establishing Flow from the Influent Storage Tank

- 5.2.1 When the Influent Storage Tank is at an appropriate level, open MBV-2 in the "Open" mode.

- 5.2.2 Open ball valves **BV-11, BV-19, BV-30, BV-34, BV-35, BV-38, BV-39, BV-40, BV-41, BV-45, BV-46, BV-47, BV-48, BV-44, BV-50, BV-51, BV-55B, BV-56, BV-59, BV-62B, BV-64G, BV-64, BV-69, BV-64C, BV-64D, BV-64H, BV-64I, BV-64J, BV-64K, BV-66, BV-70, BV-71, and BV-80.**

- 5.2.3 Start either Influent Pump P-2B by holding in the "Start" pushbutton until flow is established. Watch for flow on FIT-2 and makeup of FS-2, FS-3, and FS-4.

Acceptable _____ Not Acceptable _____

- 5.2.4 Verify that the following annunciator and diagnostic lights are not illuminated.

No Flow to Influent Pumps, FS-2
Loss of Flow in Hose to Pipe Manifold, FS-3
Loss of Flow in Hose to Effluent Surge Tank, FS-4
Influent Surge Tank Level Low, LSL-2
Effluent Surge Tank Level High, LSH-2
Effluent Surge Tank Level High-High, LSHH-2

Acceptable _____ Not Acceptable _____

- 5.2.5 When flow has been established through the system and is at steady state, take readings of flow, pressure, and pressure differential on filters and Columns.

Flow Readings: _____

Pressure Readings: _____

Differential Pressure Readings:

DPIT 1	_____	Influent filters
DPIT 2	_____	Tnk-3
DPIT 3	_____	Tnk-4
DPIT 4	_____	Tnk-5
DPIT 5	_____	Effluent filters

Acceptable _____ Not Acceptable _____

- 5.2.6 Set MBV-2 selector switch to "Auto." Stop Influent Pump P-2B by pushing the "Stop" pushbutton. Verify MBV-2 closes.

Acceptable _____ Not Acceptable _____

5.3 Starting Effluent Pump

- 5.3.1 Open ball valves **BV-72, BV-81, BV-87, BV-90, (BV-92 & BV-93, or BV-94 and BV-95), BV-98, BV-99, BV-102, BV-103, BV-110, BV-111, and BV-112.**

- 5.3.2 Start either Pump P-5A or 5B by holding in the "Start" pushbutton until flow is established. Watch for flow on FIT-3 and makeup of FS-5 and FS-6.

- 5.3.3 Verify that the following annunciator lights on the annunciator panel are not illuminated:

Disposal Well Level High-High, LSHH-3
Effluent Surge Tank Level Low, LSL-3
No Flow to Effluent Pumps, FS-5
No Flow to Disposal Well, FS-6

- 5.3.4 When flow has been established though the system and is at steady

state, take readings of flow, pressure, and pressure differential on the filters.

Flow Readings: _____

Pressure Readings: _____

Differential Pressure Readings: _____

Acceptable _____ Not Acceptable _____

Section 5 was completed as noted. QA _____ Date: _____

6.0 INSTRUMENT AND PROCESS CONTROL TEST

- 6.1 This portion of the test procedure will test the control system interlocks.
- 6.2 Each interlock will be tested by shorting out the appropriate level relays or by filling and emptying tanks with water (if available), and verifying that each will stop the appropriate pump or close the appropriate motor operated valve.
- 6.3 Start extraction well pump; restart after each test.
- LSL-1 (Low Level, Extraction Well), Action: Stop P-1
Acceptable _____ Not Acceptable _____
 - LSH-1 (High Level, Influent Tank), Action: Alarm (check this)
Acceptable _____ Not Acceptable _____
 - LSHH-1 (Hi-Hi Level, Influent Tank), Action: Stop P-1
Acceptable _____ Not Acceptable _____
 - FS-1 (No Flow, hose to Influent Tank), Action: Stop P-1
Acceptable _____ Not Acceptable _____
- 6.4 Start Influent Pump P-2A or P-2B, restart after each test.
- LSL-2 (Low Level, Influent Tank), Action: Stop P-2A/B

Acceptable _____ Not Acceptable _____

- LSH-2 (High Level, Effluent Tank), Action: Alarm (check this)

Acceptable _____ Not Acceptable _____

- LSHH-2 (High-High Level, Effluent Tank), Action: Stop P-2A/B

Acceptable _____ Not Acceptable _____

- FS-2 (No Flow, to Influent Pumps), Action: Stop P-2A/B

Acceptable _____ Not Acceptable _____

- FS-3 (No Flow, Hose to Process Skid), Action: Stop P-2A/B

Acceptable _____ Not Acceptable _____

- FS-4 (No Flow, Hose to Effluent Tank), Action: Stop P-2A/B

Acceptable _____ Not Acceptable _____

6.5 Start Effluent Pump P-5A or P-5B, restart after each test.

- LSL-3 (Low Level, Effluent Tank), Action: Stop P-5A/B

Acceptable _____ Not Acceptable _____

- LSH-3 (High Level, Disposal Well), Action: Stop P-5A/B

Acceptable _____ Not Acceptable _____

- FS-5 (No Flow, Hose to Effluent Skid), Action: Stop P-5A/B

Acceptable _____ Not Acceptable _____

- FS-6 (No Flow, Hose to Well), Action: Stop P-5A/B

Acceptable _____ Not Acceptable _____

Section 6 was completed as noted. QA _____ Date: _____

7.0 FAILSAFE MOTOR-OPERATED VALVES

The Failsafe Motor-Operated Ball Valves will be tested to verify the capability of closing on loss of power and for the ability to be actuated via the battery pack after

a power failure. The battery pack consists of a 24-VDC battery that is the backup power source for the 24-VDC motor that operates the valve and has a charger that keeps the battery charged when normal power (120 VAC) is on. At the present time, only the Influent Storage Tank has been fitted with the Failsafe Motor-Operated Valves. MBV-1 and MBV-2. When MBV-5 and MBV-6 are installed, this procedure will be revised to provide for testing them according to this procedure.

- 7.1** The failsafe feature of Motor-Operated Ball Valves MBV-1 and MBV-2 will be tested for closure on loss of power. These valves are located at the influent tank and are to prevent spilling of tank contents to the ground in the event of a power failure. These valves will be checked in the manual and automatic modes.

7.2 MBV-1, Manual Mode

- 7.2.1 Set MBV-1 "Auto-Open-Close" switch to "Open" to open valve.
7.2.2 Verify that valve is open.

Acceptable _____ Not Acceptable _____

7.3 MBV-1, Automatic Mode

- 7.3.1 Set MBV-1 "Auto-Open-Close" switch to "Auto."
7.3.2 Start Pump P-1 (Well Pump) and watch for valve to open.
7.3.3 Open the panelboard circuit for MBV-1 by turning off the 120 VAC power to failsafe unit and verify closure of valve on loss of power.
7.3.4 Close panelboard circuit by reapplying 120 VAC to failsafe unit to open valve, then shut off Well Pump P-1 and verify that valve closes when P-1 shuts down.

Acceptable _____ Not Acceptable _____

7.4 MBV-2, Manual Mode

- 7.4.1 Set MBV-2 "Auto-Open-Close" switch to "Open" to open valve.
7.4.2 Verify that valve is open.

Acceptable _____ Not Acceptable _____

7.5 MBV-2, Automatic Mode

- 7.5.1 Set MBV-2 "Auto-Open-Close" switch to "Auto."
7.5.2 Start Influent Pump P-2A, or P-2B and watch for valve to open.
(Note: Pumps are wired so that both cannot be started at the same time.)
7.5.3 Open panelboard circuit for MBV-2 by turning off the 120 VAC to

failsafe unit and verify closure of valve on loss of power.

- 7.5.4 Close panelboard circuit by reapplying 120 VAC to failsafe unit to open valve, then shut off whichever pump is running (P-2A or P-2B) and verify that valve closes when pump shuts down.

Acceptable _____ Not Acceptable _____

Section 7 was completed as noted. QA _____ Date: _____

8.0 EMERGENCY SHUTDOWN SWITCHES

- 8.1 The emergency shutdown switch (or switches) will shut down the Treatment System in case of an emergency. Items included in this emergency shutdown include the Well Pump, Influent Pumps, Effluent Pumps, and Failsafe Motor Operated Valves.
- 8.2 Verify system is operating: Well Pump P-1, Influent Pump (P-2A or 2B), and Effluent Pump (P-5A or 5B) are operating, and that Failsafe Motor Operated Valves are open.
- 8.3 Actuate Emergency Shutdown Switch(es) and verify shutdown of pumps and closure of valves.

	Acceptable	Not Acceptable
P-1	_____	_____
P-2A/2B	_____	_____
P-5A/5B	_____	_____
MBV-1	_____	_____
MBV-2	_____	_____

Section 8 was completed as noted. QA _____ Date: _____


APPENDIX

FIGURES

- 1 Process Flow Diagram Reverse Well Pilot Groundwater
Treatment System.....~~18~~ 21
- 2 200-BP-5 Reverse Well Programmable Logic Controller
Ladder Logic Diagram.....~~20~~ 23
- 3 One Line Electrical Diagram Reverse Well Pilot Groundwater
Treatment System 200-BP-5 Plume No. ~~2~~.....~~24~~ 31

lmm
10/24/94*lmm*
10/24/94THIS PAGE INTENTIONALLY
LEFT BLANK

**THIS PAGE INTENTIONALLY
LEFT BLANK**



CAD FILE: P51GAD9
CURRENT DATE: 10/18/94
C.DENTZ

CONFIDENTIAL PROPERTY OF IT HANFORD, INC.
This drawing and the information contained therein was prepared by and is the property of IT Hanford, Inc. It was prepared solely for the use in the specific project referenced. It was not intended or represented to be suitable or adequate for any other project or facility. The drawing shall not be used except for the purpose which it was prepared for.

DRAWN BY	C.DENTZ	8/12/94
DESIGN CHG	J.DOLSON	8/26/94
ENG CHG	M.FRANK	8/26/94
PROJECT LEAD	D.E.R.B.	8/26/94
BY REVIEW	W.D. [Signature]	10/19/94


COMPUTER GENERATED DRAWING.
NO MANUAL CHANGES ALLOWED

PROJECT NO. P51GA

IT HANFORD
INCORPORATED


UNDER CONTRACT TO
BECHTEL HANFORD, INC.
RICHLAND, WASHINGTON

ADDED DPT'S, PLUGGED OFF TNK-8, AIR CONNECT AT P-2B, SAMPLE VALVES, WSC REGRUL.	CAD 10/12/94	WAF	DSE
ADDED DPT'S ACCESS TNK	CAD 8/8/94	WAF	DSE
ADDED VALVES AND MOVED FILTERS	CAD 8/26/94	WAF	DSE
AS-BUILT DRAWING	BY DATE	CHKD	APPROV
REVISION			
PROCESS FLOW DIAGRAM REVERSE WELL PILOT GROUNDWATER TREATMENT SYSTEM 200-BP-5 PLUME NO. 1 HANFORD SITE			
SHEET NO 1			
DRAWING NO. P51GA-29			
REVISION 2			



SHEET NO 1
DRAWING NO. PSICA-29
REVISION 2

**THIS PAGE INTENTIONALLY
LEFT BLANK**



NOTES

LEGEND

△							
△							
△							
△							
9	10-20-34	X					

U.S. DEPARTMENT OF ENERGY
DOE FIELD OFFICE, RICHLAND
HANFORD ENVIRONMENTAL RESTORATION PROGRAM

BECHTEL HANFORD INC.
RICHLAND, WASHINGTON

IT HANFORD INC.
RICHLAND, WASHINGTON



200-BP-5 REVERSE WELL
PROGRAMMABLE LOGIC CONTROLLER
LADDER LOGIC DIAGRAM

BECHTEL JOB NO.	DOE CONTRACT NO.	CADD FILENAME
22192	DE-AC06-93RL12367	PLC-BPL1

200-BP-5

Sheet 1 of 4

**THIS PAGE INTENTIONALLY
LEFT BLANK**



NOTES

LEGEND

△									
△									
△									
△									
△	10-20-94		X						
REV.	DATE	DESCRIPTION	BY	CHK	ENG	CHIEF WELL SECTION	ASST CHIEF WELL SECTION	DRILL LOG	WELL LOG

U.S. DEPARTMENT OF ENERGY
DOE FIELD OFFICE, RICHLAND
HANFORD ENVIRONMENTAL RESTORATION PROGRAM

BECHTEL HANFORD INC. RICHLAND, WASHINGTON	IT HANFORD INC. RICHLAND, WASHINGTON
--	---



200-BP-5 REVERSE WELL
PROGRAMMABLE LOGIC CONTROLLER
LADDER LOGIC DIAGRAM

BECHTEL JOB NO.	DOE CONTRACT NO.	CADD FILENAME
22192	DE-AC06-93RL12367	PLC-BPL1

DRAWING NO.



200-BP-5

Sheet 1 of 4



NOTES									
LEGEND									
△									
△									
△									
△									
B	10-20-94	X							
REV.	DATE	DESCRIPTION	BY	CHECKED	ENGR	CHIEF FIELD APPROV	INSTR. ENGR'S		
SCALE 1" = 10'									
U.S. DEPARTMENT OF ENERGY DOE FIELD OFFICE, RICHLAND HANFORD ENVIRONMENTAL RESTORATION PROGRAM									
BECHTEL HANFORD INC. RICHLAND, WASHINGTON				IT HANFORD INC. RICHLAND, WASHINGTON					
200-BP-5 REVERSE WELL PROGRAMMABLE LOGIC CONTROLLER LADDER LOGIC DIAGRAM									
BECHTEL JOB NO.			DOE CONTRACT NO.				CADD FILENAME		
22192			DE-AC06-93RL12367				PLC-BPL2		
DRAWING NO.									
200-BP-5									

Sheet 2 of 4



NOTES

LEGEND

△									
△									
△									
△									
△	12-20-94								
ADN	ENR		RECEIVED		SP	DATE	DATE	DATE	DATE

U.S. DEPARTMENT OF ENERGY
DOE FIELD OFFICE, RICHLAND
HANFORD ENVIRONMENTAL RESTORATION PROGRAM

BECHTEL HANFORD INC.
RICHLAND, WASHINGTON

IT HANFORD INC.
RICHLAND, WASHINGTON

200-BP-5 REVERSE WELL
PROGRAMMABLE LOGIC CONTROLLER
LADDER LOGIC DIAGRAM

BECHTEL JOB NO.	DOE CONTRACT NO.	CADD FILENAME
22192	DE-AC06-93RL12367	PLC-BPL2


DRAWING NO.

200-BP-5

Sheet 2 of 4

**THIS PAGE INTENTIONALLY
LEFT BLANK**

**THIS PAGE INTENTIONALLY
LEFT BLANK**



LEGEND

[illegible]

U.S. DEPARTMENT OF ENERGY
DOE FIELD OFFICE, RICHLAND
HANFORD ENVIRONMENTAL RESTORATION PROGRAM

BECHTEL HANFORD INC.
RICHLAND, WASHINGTON

IT HANFORD INC.
RICHLAND, WASHINGTON



200-BP-5 REVERSE WELL
PROGRAMMABLE LOGIC CONTROLLER
LADDER LOGIC DIAGRAM

BECHTEL JOB NO.	DOE CONTRACT NO.	CADD FILENAME
22192	DE-AC06-93RL12367	PLC-BPL3

DRAWING NO.

200-BP-5

Sheet 3 of 4



NOTES

LEGEND

△									
△									
△									
△									
△	10-20-94		X						
REV.	DATE		DESCRIPTION		BY	CHK	ENGR	CHN HLL APPROV	SHI PES ENGR

U.S. DEPARTMENT OF ENERGY
DOE FIELD OFFICE, RICHLAND
HANFORD ENVIRONMENTAL RESTORATION PROGRAM

BECHTEL HANFORD INC.
RICHLAND, WASHINGTON

IT HANFORD INC.
RICHLAND, WASHINGTON


200-BP-5 REVERSE WELL
PROGRAMMABLE LOGIC CONTROLLER
LADDER LOGIC DIAGRAM

BECHTEL JOB NO.	DOE CONTRACT NO.	CADD FILENAME
22192	DE-AC06-93RL12367	PLC-BPL4

DRAWING NO.

200-BP-5

Sheet 4 of 4



NOTES

LEGEND

△									
△									
△									
△									
△	10-20-94								
REV	DATE	DESCRIPTION	BY	DATE	DATE	DATE	DATE	DATE	DATE

U.S. DEPARTMENT OF ENERGY
DOE FIELD OFFICE, RICHLAND
HANFORD ENVIRONMENTAL RESTORATION PROGRAM

BECHTEL HANFORD INC.
RICHLAND, WASHINGTON

IT HANFORD INC.
RICHLAND, WASHINGTON


200-BP-5 REVERSE WELL
PROGRAMMABLE LOGIC CONTROLLER
LADDER LOGIC DIAGRAM

BECHTEL JOB NO.	DOE CONTRACT NO.	CADD FILENAME
22192	DE-AC06-93RL12367	PLC-BPL4
DRAWING NO.		

200-BP-5

Sheet 4 of 4

**THIS PAGE INTENTIONALLY
LEFT BLANK**



CAD FILE: P51GAD8

CURRENT DATE: 9/12/94

CURRENT BY: C.BENTZ

CONFIDENTIAL PROPERTY OF IT HANFORD, INC.
This drawing and the information contained therein was prepared by and is the property of IT Hanford, Inc. It was prepared solely for the use on the specific project referenced. It was not intended or represented to be suitable or adequate for any other purpose or to be used by the owner or others on any other project or facility. This drawing shall not be used except for the purpose which it was supplied. All rights of invention are reserved.

DRAWN BY: C.BENTZ
DRAFT CHK:
ENG CHK:
PROJECT LEAD:
BHI REVIEW:

COMPUTER GENERATED DRAWING.
NO MANUAL CHANGES ALLOWED.
PROJECT NO. P51GA


IT HANFORD
INCORPORATED

UNDER CONTRACT TO
BECHTEL HANFORD, INC.
RICHLAND, WASHINGTON

ONE LINE ELECTRICAL DIAGRAM
REVERSE WELL
PILOT GROUNDWATER TREATMENT SYSTEM
200-BP-3 PLUME NO.1
HANFORD SITE

SHEET NO 1
DRAWING NO.
P51GA-DB
REVISION C

**THIS PAGE INTENTIONALLY
LEFT BLANK**



CAD FILE: P51GAD8
CURRENT DATE: 9/12/94
CURRENT BY: C.BENTZ

CONFIDENTIAL PROPERTY OF IT HANFORD, INC.			
This drawing and the information contained therein was prepared by and is the property of IT Hanford. It was prepared solely for the use on the specific project referenced. It was not intended or represented to be suitable or adequate for any other purpose or reused by the owner or others on any other project or facility. This drawing shall not be used except for the purpose which it was supplied. All rights of invention are reserved.			
DRAWN BY	C.BENTZ	8/5/94	
DRAFT CHK			
ENG CHK			
PROJECT LEAD			
BHI REVIEW			
COMPUTER GENERATED DRAWING NO MANUAL CHANGES ALLOWED			
PROJECT NO. P51GA			



UNDER CONTRACT TO
BECHTEL HANFORD, INC.
RICHLAND, WASHINGTON

FOR INTERNAL REVIEW		CAB	9/12		
FOR INTERNAL REVIEW		CAB	8/29		
REVISION		BY	DATE	CHK'D	APPRO'D
ONE LINE ELECTRICAL DIAGRAM REVERSE WELL PILOT GROUNDWATER TREATMENT SYSTEM 200-BP-5 PLUME NO.1 HANFORD SITE					
SHEET NO 1					
DRAWING NO. P51GA-D8					
REVISION C					

DISTRIBUTION**Onsite (22 copies)****Controlled**

J. G. Zoghbi	H4-79
R. J. Fabré	H6-03
C. H. St. John	N3-06
S. O. DeLeon	H4-16
D. B. Erb	H6-01
J. W. Green	H6-02
M. A. Frank (3)	H6-03
A. L. Huegel (3)	H6-03
TW Spicer	T1-95
KR Porter	H6-01
MD Baker	H6-04
GC Henckel	H6-02
EPIC (2)	H6-08
ERC	H6-07
ERE Project File	H6-08
Procedures Coordination	H4-79
Resource Center	N3-05

Uncontrolled

AG Dada	H4-80
M Hyman	H4-79

**THIS PAGE INTENTIONALLY
LEFT BLANK**

H4-79

**THIS PAGE INTENTIONALLY
LEFT BLANK**