


Change Number M-83-16-01	Federal Facility Agreement and Consent Order Change Control Form	Date May 18, 2016
Originator R. J. Corey		Phone (509) 373-9971
Class of Change <input checked="" type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Extension of Major Milestone M-083-00A, "Complete PFP Facility Transition & Selected Disposition Activities"		
Description/Justification of Change This change package extends the due date of Major Milestone M-083-00A by 12 months. Since September 2002 the US Department of Energy (USDOE) has been implementing activities required to meet this milestone, the magnitude of work needed and technical difficulties encountered to deactivate and decommission the PFP have been substantially greater than originally thought. The schedule slip is the aggregate result of encountering significant radiological and chemical conditions, as well as breakage to machinery and equipment. The parties agree, pursuant to HFFACO Article XL, Paragraph 120E, that there is good cause to extend the milestone schedule to assist in maintaining a safe working environment in completing the work. This 12 month extension is approximately a 7 percent increase in the total time originally allotted for this work since this milestone was established in 2002. <i>Continued on page 2.</i>		
Impact of Change The due date of Major Milestone M-083-00A is extended by 12 months to September 30, 2017. Interim and target milestones have already been completed or will be completed on their current schedule.		
Affected Documents The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management, and budget documents (e. g., USDOE and USDOE contractor Baseline Change Control documents, Project Management Plans). Specifically, the <i>Removal Action Work Plan for Deactivation, Decontamination, Decommissioning, and Demolition of the Plutonium Finishing Complex</i> , DOE/RL-2011-03, and other implementing documents will be affected.		
Approvals S. Charboneau <i>Stacy Charboneau</i> <u>6/21/16</u> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved DOE Date D. McLerran <i>Michelle [unclear] for</i> <u>7/11/16</u> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved EPA Date M. Bellon <i>Marian Bellon</i> <u>6/30/16</u> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved Ecology Date		Page 1 of 2



Attached to: 1239335

Description/Justification of Change (continued)

Modifications to HFFACO Appendix D, "Milestones and Target Dates Including Designation of Lead Regulatory Agency," are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

Number	Milestone	Due Date
M-083-00A Lead <u>Regulatory</u> Agency: Ecology	Complete PFP Facility transition & selected disposition activities. Completion of this major milestone includes the following key elements: 1) completion of all activities necessary to achieve end point criteria established through Milestone M-83-20 for placing the PFP facility in a safe and stable S&M mode, 2) completion of all activities described in the approved M-83 series interim milestones and target date; and 3) completion of the balance of PFP selected disposition activities pursuant to the final action memoranda and work plans. Also see "description/justification" contained in change form M-83-01-03.	09/30/2016 <u>09/30/2017</u>