

Plutonium Finishing Plant (PFP)  
Project Managers Meeting  
MO-273 CR/200 West  
October 17, 2012  
Meeting Record

---

Frederick A. Bond Date: 10-17-12  
Project Manager Representative, Ecology

Margo Voogd for LDR Date: 10-17-12  
Project Manager Representative, RL

- cc: PFP Administrative Records  
F. Rick Bond, Ecology H0-57  
Margo Voogd, RL A6-38  
Larry Romine, RL A6-33  
Jerry Long, CHPRC T4-35  
Richard Clinton, CHPRC T4-35  
Lorna Dittmer, CHPRC H8-45



**PFPP Project Managers Meeting**  
**MO-273 CR/200 West**  
**12:30 PM**  
**October 17, 2012**

**1.0 Agreements**

Agreement	Tracking Number	Date

**2.0 Actions**

Action	Assignee	Date Established	Due Date	Status
Provide an update on 242-Z technical approach	Margo Voogd	10/17/12	Jan 2013	
December PMM will include a facility tour.	Margo Voogd	10/17/12	Dec 2012	

**3.0 Status – RL 11**

<ul style="list-style-type: none"> <li>• <b>M-083-44</b></li> </ul>	<p>Complete Transition Of The 234-5Z (Plutonium Conversion Facility) &amp; ZA (Plutonium Conversion Support Facility), 243-Z Low Level Waste Treatment Facility, 291-Z Exhaust Building, And 291-Z-1 Exhaust Stack To Support PFP Decommissioning Deactivate And Prepare For Dismantlement The Above Grade Portions Of The 234-5Z &amp; ZA, 243-Z, And 291-Z And 291-Z-1 Stack Buildings.</p> <p><b>Milestone Status:</b> On Schedule</p> <p><b>Current Activities/ Next Steps:</b> RL developing RAWP for above-grade facilities.</p> <p><b>Regulator Comment:</b> Ecology indicated they do not need to see the document until it is close to completion (end of FY2013).</p>	<p><b>DUE: 09/30/2015</b></p>
<ul style="list-style-type: none"> <li>• <b>M-083-T01</b></li> </ul>	<p>Submit Rev. 0 of PFP Complex Surveillance And Maintenance (S&amp;M) Plan to Ecology</p> <p><b>Milestone Status:</b> On Schedule</p> <p><b>Current Activities/ Next Steps:</b></p> <p><b>Regulator Comment:</b></p>	<p><b>DUE: 06/30/2016</b></p>
<ul style="list-style-type: none"> <li>• <b>M-083-00A</b></li> </ul>	<p>Complete PFP Facility Transition &amp; Selected Disposition Activities. Completion Of This Major Milestone Includes The Following Key Elements: 1) Completion Of All Activities Necessary To Achieve End Point Criteria Established Through Milestone M-083-20 For Placing The PFP Facility In A Safe And Stable S&amp;M Mode, 2) Completion Of All Activities Described In The Approved M-083 Series Interim Milestones And Target Date; And 3) Completion Of The Balance Of PFP Selected Disposition Activities Pursuant To The Final Action Memoranda And Work Plans. Note: Also See "Description/ Justification" Contained In Change Form M-83-01-03.</p> <p><b>Milestone Status:</b> On Schedule</p> <p><b>Current Activities/ Next Steps</b></p> <p><b>Regulator Comment:</b></p>	<p><b>DUE: 9/30/2016</b></p>

**4.0 New Issues/Concerns/Other**

**5.0 Next Meeting - Wednesday, December 5, 10:00 am (tour + meeting)**

**PFP Project Managers Meeting**  
**MO-273 CR/200 West**  
**12:30 PM**  
**October 17, 2012**

**6.0 Review agreements and actions**

**7.0 Evaluate Meeting**

- TBD

Plutonium Finishing Plant (PFP)  
 Project Managers Meeting  
 Attendance Sheet  
 MO-273 CR/200 West  
 October 17, 2012

	NAME (Print)	Name (Signature)	Telephone Number
1.	Seana Mortensen	<i>Seana Mortensen</i>	372-7984
2.	Emy Laija-EPA	<i>Emy Laija</i>	376-4919
3.	Rick Bond	<i>Rick Bond</i>	372-7885
4.	Margo Voogd	<i>Margo Voogd</i>	376-8375
5.	Bill Cox	<i>William M. Cox</i>	372-9345
6.	JAMES LEARY	<i>James Leary</i>	442-6675
7.	Lorna M Sittner	<i>Lorna M Sittner</i>	376-7017
8.	Richard Clinton	<i>Richard Clinton</i>	372-1718
9.			
10.			
11.			
12.			
13.			
14.			
15.			
16.			
17.			
18.			
19.			
20.			
21.			
22.			
23.			
24.			
25.			