


Change Number M-16-99-01	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date May 13, 1999
Originator G. I. Goldberg DOE/RICHLAND OPERATIONS-ENVIRONMENTAL RESTORATION PROJECT		Phone (509) 376-9552
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Extend completion date for M-16-08B for the 100-BC-1 and 100-BC-2 Operable Units		
Description/Justification of Change Change the completion date for milestone M-16-08B, "Complete Remediation and Backfill of 19 Liquid Waste Sites in the 100-BC-1 and 100-BC-2 Operable Units as defined in the Remedial Design Report/Remedial Action Work Plan for the 100 Area" from September 30, 1999 to March 31, 2000. A change of 6 months. Discovery of Chromium 6 and additional contaminated material at the 116-C-5 waste site has caused a delay in the completion of the site. The planned excavation completion date of Oct 7, 1998 was delayed until January 22, 1999, approximately 80 working days delay. In addition, 40 working days were required by the additional sampling requirements. In the FY99 DWP, backfill was planned to finish by end of July, 1999, approximately 40 days early of the milestone date. The small group 3 sites are currently being excavated and one plume has been encountered. This request includes an additional 40 days to cover unplanned plumes in the group 3 sites. Summary of Days: 80 Days 116-C-5 Plumes 40 Days 116-C-5 Additional sampling 40 Days Group 3 unplanned plumes (40) Days Milestone early finish 120 Days Total (Approximately 6 months)		
Modify completion date for M-16-08B (strike through indicates text to be removed, shading indicates text to be added)		
M-16-08B	Complete Remediation and Backfill of 19 Liquid Waste Sites in the 100-BC-1 and 100-BC-2 Operable Units as defined in the Remedial Design Report/Remedial Action Work Plan for the 100 Area.	9/30/99 <div style="border: 1px solid black; padding: 2px; display: inline-block;">3/31/00</div>
Impact of Change Milestone completion date will be extended by 6 months.		
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan. Remedial Design Report/Remedial Action Work Plan for the 100 Area.		
Approvals <div style="display: flex; justify-content: space-between;"> <div style="width: 30%;">  <small>DOE</small> </div> <div style="width: 30%;"> 6-2-99 ✓ Approved _____ Disapproved _____ <small>Date</small> </div> <div style="width: 30%; text-align: right;"> Approved _____ Disapproved _____ </div> </div> <div style="display: flex; justify-content: space-between; margin-top: 10px;"> <div style="width: 30%;">  <small>EPA</small> </div> <div style="width: 30%;"> 6/14/99 ✓ Approved _____ Disapproved _____ <small>Date</small> </div> <div style="width: 30%; text-align: right;"> Approved _____ Disapproved _____ </div> </div> <div style="display: flex; justify-content: space-between; margin-top: 10px;"> <div style="width: 30%;"><small>Ecology</small></div> <div style="width: 30%;"><small>Date</small></div> <div style="width: 30%; text-align: right;"> Approved _____ Disapproved _____ </div> </div>		