

Meeting Minutes Transmittal

PURGEWATER
Project Managers Meeting
825 Jadwin/Room 590A
Hanford, Washington
January 27, 2005

RECEIVED
 MAR 03 2005

EDMC

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.


 _____ Date: 2-23-05
 Project Manager, Ecology


 _____ Date: 2-23-05
 Project Manager Representative, RL


 _____ Date: 2/23/05
 Project Manager Representative, FH

Purgewater Administrative Record	H6-08
RD Hildebrand	A6-38
DG Singleton	H0-57
B Wiegman	H0-57
JA Winterhalder	E6-35

PURGEWATER PROJECT MEETING

825 Jadwin/Room 590A

Hanford, Washington

January 27, 2005

11:00 a.m. to 11:30 a.m.

Agenda

- I. Approval of December 16, 2004 Purgewater Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
 - A. Milestone M-20-21-T01 Status
 - B. Interface Issues
 - C. Strategy Document Status
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Next Project Managers Meeting

PURGEWATER PROJECT MEETING MINUTES

Project Managers Meeting
825 Jadwin/Room 590A
Hanford, Washington

January 27, 2005

- I. Approval of December 16, 2004 Purgewater Project Meeting Minutes (Ecology/DOE-RL/FH).
Note: The October 28 and December 16, 2004 PMM minutes are being retained by RL for approval and signature.
- II. Operational Status (John Winterhalder FH)
 - A. There were 68,984 gallons of purgewater delivered to the PSTF in December.
 - B. The November purgewater total was also revised upward from 14,844 to 20,444 due to the late delivery of several subcontractor purgewater delivery receipts.
 - C. Progress on the ETF load-in station modification is continuing.
- III. Project Specific Issues
 - A. Milestone M-20-21-T01 Status
 1. Becky Wiegman (Ecology) reported that after discussing this milestone with Greta Davis (Ecology), Ecology agrees that it can be closed.
 - B. Interface Issues
 1. There were no interface issues for discussion.
 - C. Strategy Document Status
 1. Mr. Winterhalder reported that the proposal for the purgewater strategy was presented to Ecology on January 21, 2005. The alternate approach would be to contain the majority of the purgewater coming from the Hanford site wells, with the exception of approximately 100 wells out of approximately 1,200 wells. Those 100 wells are located in and around the 600 Area, where at times it is difficult to access the wells with the purgewater truck. Prior to discharge the criteria identified in the purgewater strategy would be followed.

Mr. Winterhalder stated that Brenda Becker-Khaleel provided a constituent list which has been forwarded to PNNL to compare with the constituents that have been recorded historically from those 100 wells against the MTCA criteria. Depending on what the numbers show, a contained-in determination may be granted by Ecology. FH is also reviewing the constituent list to ensure that it is complete. Mr. Winterhalder indicated that PNNL should have its review completed by the end of next week, and the results will be sent to Ecology.

Doug Hildebrand (RL) stated that he would like to explore the topic of blending some of the RCRA/CERCLA waste streams instead of keeping them separate.
- IV. General Discussions
 - A. There were no topics for general discussion.

V. Status of Actions

A. 977 - This action remains on hold pending the outcome of the proposed purgewater strategy.

B. 1008 - The foundation is being prepped. It was agreed to provide Ecology a completion percentage at the next PMM.

VI. New Actions Items

A. There were no new actions.

VII. Next Project Managers Meeting

A. The next PMM was scheduled for February 24, 2005.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Purgewater Storage and Treatment Facility

Task ID: 977 Formally transmit the Modutanks Closure Plan package to RL.

Task Lead: Winterhalder, John

Waste Stabilization and Disposition/Purgewater Storage and Treatment Facility

POC: Winterhalder, John

Classification: Suspended

Category: PMM

	Project	DOE	Agency
--	---------	-----	--------

Due:	N/A	N/A	N/A
------	-----	-----	-----

Complete:	N/A	N/A	N/A
-----------	-----	-----	-----

Closed Date:

Description: Formally transmit the Modutanks Closure Plan package to RL.

Date	Status
1/27/2005	This action remains on hold pending the outcome of the proposed purgewater strategy
12/16/2004	Remains on hold.
10/23/2004	No change in status.
9/23/2004	The closure plan package is still internal to FH. Mr. Hildebrand (DOE) requested that Mr. Winterhalder schedule a meeting after October 1, 2004, for discussion.
8/26/2004	The closure plan package is still internal to FH. This action remains open pending a determination of the strategy document.
7/29/2004	Submittal will be deferred pending determination on the strategy document.
4/22/2004	The closure plan package is still internal to FH.
3/18/2004	FH will make additional administrative changes and have the Closure Plan ready for submittal to RL by 5:27.
1/22/2004	The closure plan package is still at FH.
12/4/2003	The closure plan package will be ready to submit to RL as soon as the transmittal letter is prepared. This action will remain open.
10/30/2003	Action opened.

Task ID: 1008 Provide status on the upgrades to receive purgewater.

Task Lead: Szelmezcza, Roger

Waste Stabilization and Disposition/Purgewater Storage and Treatment Facility

PCC: Szelmezcza, Roger

Classification: Open

Category: PMM

	Project	DOE	Agency
--	---------	-----	--------

Due:	N/A	N/A	N/A
------	-----	-----	-----

Complete:	N/A	N/A	N/A
-----------	-----	-----	-----

Closed Date:

Description: Provide status on the upgrades to receive purgewater.

Date	Status
1/27/2005	The foundation is being prepped. It was agreed to provide Ecology a completion percentage at the next PMM.
12/16/2004	Construction is on-going.
10/28/2004	The load-in station construction is on hold due to omission of the water stops in the revised drawings.
9/23/2004	The 30 percent design review meeting was held this week and comments are being incorporated. Construction has started on the load-in station.
8/26/2004	Construction is expected to begin the week of 8/30/04.
7/29/2004	Construction on the upgrade project is on hold pending resolution of cost estimates.
4/22/2004	Construction on the upgrade project is anticipated to begin no later than July 1, 2004, and expected to be completed by the end of September 2004.
3/18/2004	The schedule for engineering changes and design will be provided at the next meeting.
1/22/2004	Task opened.

**PURGEWATER
Project Managers Meeting
825 Jadwin/Room 590A
Hanford, Washington**

January 27, 2005

Attendance List

Name	Organization	Phone Number
Roger S. Smith	LPCS	3-4200
John Winterhalter	BRP	2-8144
RA H. Lehman	DOE-RL	373-9626
Becky Wrege	Ecology	372-7970
Deborah Snyden	Ecology	372-7923
Jeanne Wallace	Ecology	372-7931
Jeannette Hyatt	FH-EP	376-7923
Joel P. Williams	FH-EP	376-4782
Kathy Conaway	ECY	372-7890
Rebecca K. Gurske	FH-EP	372-5761
Tom Miskew	FH-EP	376-7313