





RECEIVED
SEP 17 2004

0062739

Change Number		Federal Facility Agreement and Consent Order		Date:	
M-034-04-01		Change Control Form		April 29, 2004	
		Do not use blue ink. Type or print using black ink.			
Originator: K. A. Klein			Phone: (509) 376-7395		
Class of Change:					
<input checked="" type="checkbox"/> I - Signatories		<input type="checkbox"/> II - Executive Manager		<input type="checkbox"/> III - Project Manager	
Change Title:					
Acceleration of K Basins Sludge Treatment and Disposal, Basin Remediation, and Delay in Sludge Retrieval					
Description/Justification of Change:					
<p>The Parties have agreed on a series of Tri-Party Agreement milestones to measure progress on, and ensure the safe accelerated remediation of the K East and K West Basins and treatment and disposal of the sludge. Retrieval of the sludge will be delayed, however sludge will be containerized to provide additional environmental protection until sludge is retrieved. The milestones described in this change package are considered by the Parties to be a comprehensive pathway to a safe and stable remediation that offers net positive environmental benefits. This strategy is consistent with the goals of the Parties to minimize waste handling and reduce risk to human health and the environment.</p> <p>A total of eleven Tri-Party Agreement milestone/target date changes are necessary to implement this strategy as shown on the next page.</p> <p>Modifications established by approval of this Tri-Party Agreement Change Request are denoted as strikeout for deletions/modification and shading for new text.</p>					
Impact of Change:					
A total of eleven Tri-Party Agreement interim milestones and target dates would be impacted (accelerated, extended, deleted, or revised) by this change. Specifically, one major Tri-Party Agreement milestone is being extended, 6 interim milestones are being added, 3 interim milestones are being deleted and 1 target date is being deleted.					
Affected Documents:					
The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Sitewide Systems Engineering Control Documents; Project Management Plans, and, if appropriate, LDR Report requirements).					
Approvals:					
 K. A. Klein, RL Manager		8/30/04 Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	
 B. A. Kreizenbeck, Acting Regional Administrator, EPA Region 10		8/31/04 Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	
L. Hoffman, Interim Ecology Director		_____ Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	

Change Number	Federal Facility Agreement and Consent Order Change Control Form		Date:
M-034-04-01	Do not use blue ink. Type or print using black ink.		April 29, 2004
Originator: K. A. Klein		Phone: (509) 376-7395	
Class of Change:			
<input checked="" type="checkbox"/> I - Signatories		<input type="checkbox"/> II - Executive Manager	<input type="checkbox"/> III - Project Manager
Change Title:			
Acceleration of K Basins Sludge Treatment and Disposal, Basin Remediation, and Delay in Sludge Retrieval			
Description/Justification of Change:			
<p>The Parties have agreed on a series of Tri-Party Agreement milestones to measure progress on, and ensure the safe accelerated remediation of the K East and K West Basins and treatment and disposal of the sludge. Retrieval of the sludge will be delayed, however sludge will be containerized to provide additional environmental protection until sludge is retrieved. The milestones described in this change package are considered by the Parties to be a comprehensive pathway to a safe and stable remediation that offers net positive environmental benefits. This strategy is consistent with the goals of the Parties to minimize waste handling and reduce risk to human health and the environment.</p> <p>A total of eleven Tri-Party Agreement milestone/target date changes are necessary to implement this strategy as shown on the next page.</p> <p>Modifications established by approval of this Tri-Party Agreement Change Request are denoted as strikeout for deletions/modification and shading for new text.</p>			
Impact of Change:			
A total of eleven Tri-Party Agreement interim milestones and target dates would be impacted (accelerated, extended, deleted, or revised) by this change. Specifically, one major Tri-Party Agreement milestone is being extended, 6 interim milestones are being added, 3 interim milestones are being deleted and 1 target date is being deleted.			
Affected Documents:			
The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Site-wide Systems Engineering Control Documents; Project Management Plans, and, if appropriate, LDR Report requirements).			
Approvals:			
 K. A. Klein, RL Manager	8/30/04 Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
R. A. Kreizenbeck, Acting Regional Administrator, EPA Region 10	_____ Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
 L. Hoffman, Interim Ecology Director	8/31/04 Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved

Tri-Party Agreement Change Request

M-34-04-01

Page 2 of 3

Tri-Party Agreement Milestone M-034-18B and M-034-25-T01 remain unchanged. Modifications to existing Tri-Party Agreement milestones are denoted with ~~redline/strikeout~~; new milestones/text are denoted with **shading**

Number	Description	Date
M-034-08	Initiate full scale K East Basin sludge removal DOE shall complete and approve K East sludge removal definitive design documents, all associated construction, and readiness assessments, and initiate removal of sludge from the Basin.	12/31/2002
M-034-10	Complete sludge removal from K Basins. Fuel processing in K Basins shall be complete, including the capture of fuel canister sludge in the integrated water treatment system and removal of visible floor and pit sludge.	8/31/04
M-034-23	Initiate full scale K East Basin water removal	9/30/04
M-034-09-T01	Complete K Basins rack and canister removal All fuel storage racks and empty fuel canisters shall be removed from the K Basins.	1/31/05
M-034-33	Containerize K East Sludge, all K East sludge is placed in containers. Sludge containerization initiation (10/31/2004) Sludge containerization complete (03/01/2005)	As specified in the descriptive text of this milestone
M-034-24	Complete K East Basin water removal.	9/30/05
M-034-21-T01	Initiate full scale K West Basin water removal	10/31/2005 12/31/2005
M-034-34	Complete removal of K East sludge	01/31/2006
M-034-35	Containerize K West Sludge All K West sludge is placed in containers	06/30/2006
M-034-22	Complete K West Basin water removal	8/31/06
M-034-30	Initiate Sludge Treatment This interim milestone will be complete following treatment and packaging of the first unit of sludge into a form that is certifiable for disposal offsite.	2/28/07
M-034-32	Complete Removal of the K East Basin Structure This interim milestone will be complete when spent nuclear fuel, sludge, debris and water are removed from the K East Basin and the upper building and concrete basin are removed.	3/31/07
M-034-31	Complete Sludge Treatment This interim milestone will be complete following treatment and packaging of all sludge for disposal offsite.	10/31/07

Number	Description	Date
M-034-00A	<p>Complete removal of the K Basins and their content, spent nuclear fuel, sludge, debris and water at DOE's K Basins.</p> <p>Note: Unless otherwise noted, the term "K Basins" is used to denote both K East and K West Basins.</p> <p>This milestone will be complete when both K East and K West Basins, spent nuclear fuel, sludge, debris and water are removed.</p>	<p>7/31/2007 3/31/2009</p>

This change adds sludge processing to the scope of Tri-Party Agreement M-034 thereby accelerating its disposal. This change also adds the removal of the K East and K West Basin structures in advance of the current time table established in M-016-52 and M-016-53.

This change has evolved through programmatic reviews assessing the use of existing 200 Area waste management facilities for the interim storage of sludge for an unspecified time and the viability of treatment and packaging of the sludge for disposal off site. The grout and remove approach toward deactivation of the basins will eliminate the need to remove all basin debris and reduce the potential worker exposure by minimizing the amount of decontamination required to attain acceptable radiation levels caused by radiological contamination that has migrated into the basins' concrete walls and floor.

The benefits of these changes are:

1. Accelerates sludge treatment for disposal
2. Reduces handling of sludge
3. Eliminates risks from long-term storage of untreated sludge
4. Accelerates sludge disposal
5. Sequences and integrates basin deactivation activities with sludge removal activities.

Specific milestones for completion of water removal are no longer necessary, because water removal will be an integral component of the grout process and water must be removed prior to removal of the basin physical structure.

Milestone M34-30 will be satisfied when the process begins to remove the K Basin floor, pit, and canister sludge and the process is operational.

The Parties agree that the Record of Decision (ROD) for the 100-K Area Spent Nuclear Fuel (SNF) Basins will be modified to include treatment of sludge for disposal off site. A more detailed description of the waste management process for sludge will be provided in the Remedial Action Work Plan. While a date for completion of sludge disposal cannot be determined at this time, DOE agrees that the Remedial Action for the 100-K Area is not complete until shipments for disposal off site have taken place. Tri-Party Agreement Major Milestone M-016-00 requires completion of remedial actions for all non-tank farm operable units by September 30, 2024, therefore shipments for disposal off site will be completed no later than that date. However, consistent with CERCLA Section 120 requirements for the expeditious completion of all necessary remedial actions, DOE will seek to ship sludge for disposal off site by Tri-Party Agreement Interim Milestone M-016-53 completion date of December 31, 2012. This milestone requires completion of Interim Response Actions for the 100-K Area. A portion of the treated sludge may be acceptable for disposal at ERDF as contemplated in the previously issued Interim Action ROD.