

1246200
(00683S4H)

The Change Number M-37-11-02	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date January 24, 2012
---	---	-------------------------------------

Originator J. A. Dowell	Phone (509) 373-9971
---------------------------------------	------------------------------------

Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
--	--	--

Change Title
 Extend Interim Milestone M-037-03, "Submit Revised Closure Plans to support TSD closure for two (2) TSD Units: 216-B-3 Main Pond System, and 216-S-10 Pond and Ditch" due date to October 30, 2014.

Description/Justification of Change
 Approval of this change form delays M-037-03 interim milestone by 30 months. The Tri-Parties have agreed to focus cleanup resources on field activities in FY 2012 and FY 2013 consistent with the following priorities:


- Safe and Compliant Operations
- River Corridor Cleanup Completion
- Site-wide Groundwater Pump & Treat Operations
- Plutonium Finishing Plant (PFP) D&D
- Deep Vadose Zone Treatability Testing


continued on page 2

Impact of Change
 This change package extends the M-037-03 Interim Milestone by 30 months, to October 30, 2014. Delay of completion of the closure plans aligns the work scope with completion of M-015-38B, *Submit a revised Feasibility Study Report and revised Proposed Plan(s) for the 200-CW-1, 200-CW-3, and 200-OA-1 Operable Units for Waste Sites in the Outer Area of the Central Plateau to EPA*, which was also extended 30 months and is due October 30, 2014.

Affected Documents
 The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management, and budget documents (e. g., USDOE and USDOE contractor Baseline Change Control documents; Project Management Plans).

Approvals

 DOE	1.27.12 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
N/A EPA	Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved
 Ecology	Date	<input type="checkbox"/> Approved <input checked="" type="checkbox"/> Disapproved



Description/Justification of change, continued

Based on current resource availability, there are insufficient resources to meet all TPA obligations. The alignment of near-term Central Plateau TPA milestones with these priorities was made through Change Packages (M-15-11-03, M-15-11-04, and M-85-11-01 dated September 14, 2011). In addition, while fully acknowledging DOE's obligation to seek a compliant budget under TPA Article XLVIII, the Tri-Parties anticipate that resources to support all TPA field activities may still be limited through FY 2013. Based on this, and given the priorities listed above, Ecology and DOE agree to extend the completion date for the listed M-037-03 milestone to coincide with completion of Milestone M-015-38B. This milestone requires submittal of a revised Feasibility Study Report and revised Proposed Plan(s) for the Waste Sites in the Outer Area (OA) of the Central Plateau, which will include the TSDs identified in the M-037-03 milestone. Milestone M-015-38B was extended 30 months on September 14, 2011, through Change Package M-15-11-04. Coordinating completion of the two milestones provides integration of the RCRA TSD closure requirements and CERCLA closure in the OA Operable Unit of the Central Plateau.

DOE agrees to pursue funding in accordance with TPA Article XLVIII to minimize the 30 month delay, and Ecology and DOE will continue to assess whether this 30 month delay can be shortened. This agreement is made without waiver of any obligation or reservation under TPA Article XLVIII with respect to any TPA obligation beyond the listed M-037-03 Interim Milestone.

Modifications to the interim milestone are denoted by the use of ~~strikeout~~ to indicate text to be deleted and double underline to indicate text to be added.

<p>M-037-03 <u>Lead</u> <u>Agency:</u> <u>Ecology</u></p>	<p>Submit Revised Closure Plans to support TSD closure for two (2) TSD Units: 216-B-3 Main Pond system, and 216-S-10 Pond and Ditch</p>	<p>04/30/2012 <u>10/30/2014</u></p>
--	---	---