

200 AREA PROJECT MANAGERS MEETING (PMM) JULY 17, 2025

Prepared for the U.S. Department of Energy
Assistant Secretary for Environmental Management

Contractor for the U.S. Department of Energy
under Contract 89303320DEM000030



P.O. Box 1464
Richland, Washington 99352

200 AREA PROJECT MANAGERS MEETING (PMM) JULY 17, 2025

Date Published
July 2025

Prepared for the U.S. Department of Energy
Assistant Secretary for Environmental Management

Contractor for the U.S. Department of Energy
under Contract 89303320DEM000030

 **CPC**
Central Plateau
Cleanup Company
P.O. Box 1464
Richland, Washington 99352

APPROVED

By Sarah Harrison at 11:58 am, Jul 14, 2025

Release Approval

Date

TRADEMARK DISCLAIMER

Reference herein to any specific commercial product, process, or service by tradename, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy.

Printed in the United States of America

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
May - June Data
Agenda
July 17, 2025

Milestones and OU Status- May - June Data

- Integrated Disposal Facility (IDF) (Carmen Rodriguez)
- 200-PW-1/3/6 and 200-CW-5 (Mohammed Gorashi)
- U Plant Canyon (Richard Miller)
- Canyon Facilities (Richard Miller)
- 200-CB-1 (B Plant) (Naomi Jaschke)
- 200-CP-1 (PUREX) (Jason Capron)
- 200-CR-1 (Naomi Jaschke)
- 200-DV-1 (Deep Vadose Zone) (Kate Cline)
- 200-EA-1 (Jason Capron/Kate Cline)
- 200-IS-1 (Jason Capron/Kate Cline)
- 200-SW-2 (Jason Capron/Kate Cline)
- 200-SW-1/NRDWL (Manuel Lopez)
- 200-IA-1 (Patrick Brice)
- 200-OA-1, Outer Area, 200-CW-1, 200-CW-3 (Carmen Rodriguez)
- 200-BC-1 and 200-WA-1 (Jason Capron/Kate Cline)
- 200-BP-5 and 200-PO-1 (John Virgin)
- 200-UP-1 (Kate Cline)
- 200-ZP-1 (Kate Cline)
- 200 West Pump & Treat Facility (Patrick Brice)
- M-024 Well Installation (Kaitlyn Nelson)
- Hanford Annual Groundwater Sampling Program Performance
- Central Plateau Milestone Status
- Documents for the Administrative Record and Approved TPA Change Notices

Action Items

Closing Comments (all)

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Attendance List
Joined via Teams
July 17, 2025

NAME	ORGANIZATION	EMAIL
ALEXANDER, DEB	ECY	DEBRA.ALEXANDER@ECY.WA.GOV
BOUNDS, CYNTHIA	HMIS	CYNTHIA_L_BOUNDS@RL.GOV
BRANTON, EVON	HMIS	EVON_R_BRANTON@RL.GOV
BRASHER, STEPHANIE	HMIS	STEPHANIE_L_BRASHER@RL.GOV
BRICE, PATRICK	DOE	PATRICK.BRICE@HANFORD.GOV
BROZE, ELLIOT	CPC	ELLIOT_A_BROZE@RL.GOV
CARTER, RYAN	CPC	RYAN_M_CARTER@RL.GOV
CLINE, KATE	DOE	KATE.CLINE@HANFORD.GOV
COLTON, INGRID	DOE	INGRID.COLTON@HANFORD.GOV
EBERT, KELLY	DOE	KELLY.EBERT@HANFORD.GOV
FROHLING, ELYSE	CPC	ELYSE_E_FROHLING@RL.GOV
GALASSO-IRISH, CASCADE	EPA	GALASSOIRISH.CASCADE@EPA.GOV
GLICK, CATHERINE	ECY	CGLI461@ECY.WA.GOV
JASCHKE, NAOMI	DOE	NAOMI.JASCHKE@HANFORD.GOV
JONES, MICHELLE	ECY	MICHELLE.JONES@ECY.WA.GOV
LYNCH, MATT	NREL	
MCCARTNEY, ANNE	EPA	MCCARTNEY.ANNE@EPA.GOV
MORGANS, DONNA	CPC	DONNA_L_MORGANS@RL.GOV
NELSON, KAITLYN	DOE	KAITLYN.NELSON@HANFORD.GOV
O'MARA, LAURA	CPC	LAURA_K_OMARA@RL.GOV
ONISHI, CELIA	DOE	CELIA.ONISHI@HANFORD.GOV
ORME, RICK	H2C	RONALD_M_ORME@RL.GOV
ROCHETTE, BETH	ECY	BROC461@ECY.WA.GOV
RODRIGUEZ, CARMEN	DOE	CARMEN.RODRIGUEZ@HANFORD.GOV
SCHRAMM, GEOFF	EPA	SCHRAMM.GEOFF@EPA.GOV
SICILIA, TOM	ODOE	TOM.SICILIA@ENERGY.OREGON.GOV
SINGLETON, DEBORAH	CPC	DEBORAH_G_SINGLETON@RL.GOV
TURNER, MIKE	HMIS	MICHAEL_J_TURNER@RL.GOV
WANG, LI	YN	LWANG@YNERWM.COM

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Meeting Minutes Approval
200 Area Groundwater and Source Operable Units
July 17, 2025

SIGNATURES:

In accordance with the Tri-Party Agreement Section 4.1, Project Manager Role, any agreements and commitments resulting from the meeting will be prepared and signed by all parties as soon as possible after the meeting. The undersigned indicate by their signatures (or their delegate's signature) that these meeting minutes reflect the actual discussion during this meeting. Signatures denote concurrence with the agreements and commitments resulting from this meeting and do not imply agreement with statements made during this meeting. Attachments to these meeting minutes are provided for informational purposes only.

APPROVAL: NAOMI JASCHKE Digitally signed by NAOMI JASCHKE
Date: 2025.08.27 09:17:58 -07'00' **DATE:** _____
200 Area Project Manager, HFO

APPROVAL: KELLY EBERT Digitally signed by KELLY EBERT
Date: 2025.09.03 16:13:36 -07'00' **DATE:** _____
200 Area Project Manager, HFO

APPROVAL: *Debra J. Alexander* Digitally signed by Alexander, Debra J
Date: 2025.09.22 13:56:40 -07'00' **DATE:** _____
200 Area Project Manager, Ecology

APPROVAL: *Geoff Schramm* Digitally signed by Schramm, Geoff
Date: 2025.09.24 09:55:13 -07'00' **DATE:** _____
200 Area Project Manager, EPA

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

M-016-200

Integrated Disposal Facility – IDF

Ecology Lead

HFO – C. Rodriguez, CPCCo – Tim Wintle, Bob Bullock

Milestone M-062-57: *Integrated Disposal Facility Operational.*

- Completed readiness on April 1, 2025.
- Performing proficiency activities since completion.
- Performing cross-training of workers from ERDF.
- Working to increase the number of qualified workers at IDF.

Regulatory Agency Comments: None

200-PW-1/3/6 and CW-5

EPA Lead

HFO – R. Miller, CPCCo – Deborah Singleton

- Limited funding is provided to support replanning.
- Please note that EPA has not agreed to any delays in this schedule and expects the RD/RAWP schedule to be followed since it is an enforceable part of the remedial action work plan. Any proposed changes to the schedule need to be discussed in a timely manner.
- A limited RD/RAWP revision was completed to update the schedule for the PW-3 and CW-5 remediation scope.

Regulatory Agency Comments: None

U Plant Canyon

EPA Lead

HFO – R. Miller, CPCCo – TBD “Will be updated when information is available”.

Milestone M-016-200A: *Complete U Plant canyon (221 U facility) demolition.*

- Due Date: 9/30/2024, Status: In Abeyance. Milestone identified to be In Abeyance by Inter-Agency Management Integration Team ([IAMIT Determination 2021-002](#)) until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

Milestone M-016-200B: *Complete U Plant (221 U facility) Barrier Construction.*

- Due Date: 9/30/2027, Status: In Abeyance. Milestone identified to be In Abeyance by [IAMIT Determination 2021-002](#) until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

Reference [EPA letter dated 9/18/2024](#), “Deadline in 221-U Facility ROD for TRUW Shipment” regarding the D10 Container that was removed from the 221-U Facility (U Plant Canyon) in 2012 and is currently stored in the CWC awaiting shipment to WIPP.

- EPA letter states, within 180 days, by 3/17/2025, negotiate revised due dates for the two existing 221-U Facility interim milestones (M-016-200A and M-016-200B) and new 2 interim milestones for disposal of the RH TRUW and development of a draft Remedial Action Completion Report (RACR) for EPA review once the remedy has been fully constructed according to the ROD and RD/RA Work Plan.

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

- U Plant Canyon scope will be negotiated under the [Agreement in Principle \(AIP\)](#) to negotiate the M-015, M-016, M-085 major and interim milestones.

Regulatory Agency Comments: None

Canyon Facilities

EPA/Ecology Lead

HFO – R. Miller, CPCCo –Deborah Singleton

Surveillance & Maintenance Activities:

- Drafted work packages to support upcoming filter changes at B Plant and REDOX.
- Completed HEPA filter changeout at PUREX.
- Completed roof/structure inspections of ancillary buildings around REDOX.

B Plant:

Milestone M-085-76: *Initiate Response Actions for B Plant Remedial/Removal Action Work Plan.*

- Due date: 9/30/2025, Status: In Abeyance.
- On December 2, 2024, the Parties signed an [AIP](#) to enter into formal negotiations on TPA Major Milestones M-015-00, M-016-00, and M-085-00 and interim milestones, placing this milestone in abeyance.

REDOX:

- Nothing new to report.

PUREX:

Milestone M-085-84: *Initiate Response Actions for PUREX in accordance with Schedule in Approved Remedial/RAWP.*

- Due date: 9/30/2025, Status: In Abeyance.
- On December 2, 2024, the Parties signed an [AIP](#) to enter into formal negotiations on TPA Major Milestones M-015-00, M-016-00, and M-085-00 and interim milestones, placing this milestone in abeyance.

Milestone M-085-84B: *Complete Demolition of PUREX Ancillary Facilities 203A Building/Tank Yard and 205A Building.*

- Due date: 9/30/2023, Status: Completed 9/18/2023.
- Facility status change forms ([FSCF 211A D4-PUREX-007](#), [FSCF 203A D4-PUREX-005](#) and [FSCF 205A D4-PUREX-006](#)) were signed March 6 and March 10 and are in the Administrative Record.

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

Milestone M-085-84C: *Complete Infrastructure Upgrades to Support Demolition Preparation of the PUREX Complex.*

- Due date: 1/31/2025, Status: In Abeyance.
- On December 2, 2024, the Parties signed an [AIP](#) to enter into formal negotiations on TPA Major Milestones M-015-00, M-016-00, and M-085-00 and interim milestones, placing this milestone in abeyance.

Milestone M-085-84D: *Initiate Utility System Isolations for the PUREX Complex.*

- Due date: 9/30/2025, Status: In Abeyance.
- On December 2, 2024, the Parties signed an [AIP](#) to enter into formal negotiations on TPA Major Milestones M-015-00, M-016-00, and M-085-00 and interim milestones, placing this milestone in abeyance.

Milestone M-085-85: *Complete 202A PUREX Canyon Cold and Dark Indices to Establish Electrical/Mechanical Isolation.*

- Due date: 9/30/2024, Status: Completed 9/05/2024.
- Reference HFO letter [24-PFD-0070](#), which documents completion of this milestone on 9/05/2024.

Milestone M-085-86: *Submit a Modification to the PUREX RAWP a Schedule for White Powder Removal.*

- Due date: 3/30/2025, Status: In Abeyance.
- On December 2, 2024, the Parties signed an [AIP](#) to enter into formal negotiations on TPA Major Milestones M-015-00, M-016-00, and M-085-00 and interim milestones, placing this milestone in abeyance.

Regulatory Agency Comments: EPA – Requesting discussion on interim milestones for U Plant scope.

200-CB-1 (B Plant)

Ecology Lead

HFO – Naomi Jaschke, CPCCo – Elyse Frohling

- Nothing new to report. No FY25 work planned.

Milestone M-085-70: *Submit to Ecology a RI/FS Work Plan for 200-CB-1.*

- Due date: 09/30/2019; Status: In Abeyance.
- Milestone identified to be In Abeyance by [IAMIT Determination 2021-002](#) until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

Milestone M-037-28: *Submit a Coordinated Closure (CC) Proposal as a permit modification request for TSDs in 221-B Canyon Facility.*

- Due Date: Within 270 days of the last CAD/ROD signature for the 200-CB-1 OU, but no later than 9/30/2034;
Status: On Schedule.

Regulatory Agency Comments: None

200-CP-1 (PUREX)

Ecology Lead

HFO – Jason Capron, CPCCo – Elyse Frohling

- Ecology comments on the Draft RI/FS Work Plan were resolved 5/2/24. The document is being prepared for final Rev, 0 approval awaiting a TPA Milestone date for Chapter 6 “Project Schedule”.

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

Milestone M-037-29: *Submit Coordinated Closure Proposal as a permit modification request pursuant to WAC 173-303-830(4) for the following TSD Units: PUREX Tunnels 1 and 2 and all TSD Units in the PUREX Canyon Facility.*

- Due Date: Within 270 days of the last CAD/ROD signature for the 200-CP-1 OU, but no later than 9/30/2034;
Status: On Schedule.

Regulatory Agency Comments: None

200-CR-1 (REDOX)

EPA Lead

HFO – Naomi Jaschke, CPCCo – Elyse Frohling

- Nothing new to report.

Milestone M-085-90: *Submit Remedial Investigation/Feasibility Study Work Plan for 200-CR-1 to EPA*

Due date: 09/30/2026; Status: At Risk.

Regulatory Agency Comments: EPA does not consider this at risk until formal notification has been received as part of the comprehensive cleanup negotiations.

200-DV-1

Ecology Lead

HFO – Kate Cline, CPCCo – Ryan Carter

- Experiments testing different technologies for deployment in the vadose zone, perched water, or as a permeable reactive barrier at the water table below 200-DV-1 OU continue.

Milestone M-015-110B: *Submit Corrective Measures Study & Feasibility Study Report and Proposed Plan/Proposed Corrective Action Decision for the 200-DV-1 OU to Ecology.*

- Due date: 09/30/2023, Status: In Abeyance.
- Milestone identified to be In Abeyance by [IAMIT Determination 2021-002](#) until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

**The volume of groundwater treated, and mass of constituents extracted from 200-DV-1 Perched Water
During May – June 2025**

Month	Volume (gal)	Uranium (kg)	Technetium-99 (Ci)
May	18,000	4.62	3.02x10 ⁻³
June	26,000	5.65	3.95x10 ⁻³

Note - numbers shown are estimates; actual numbers are reported in the annual P&T reports.

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

Cumulative values of the volume of groundwater treated and mass of constituents extracted from 200-DV-1 Perched Water

	Volume (gal)	Uranium (kg)	Technetium-99 (Ci)
Cumulative (2019 to current)	1,912,000	382.58	2.99x10 ⁻¹
Cumulative FY2025	93,000	29.09	2.11x10 ⁻²
Cumulative FY2024	261,000	50.89	3.43x10 ⁻²
Cumulative FY2023	308,000	71.1	5.57x10 ⁻²
Cumulative FY2022	307,000	64.5	5.17 x10 ⁻²
Cumulative FY2021	310,000	66	5.29 x10 ⁻²
Cumulative FY2020	208,000	38.4	3.57x10 ⁻²
Cumulative FY2019	294,000	48.8	3.71x10 ⁻²

Note - Numbers shown are estimates; actual numbers are reported in the annual P&T reports.

Note - Values include treatability test extraction and removal action extraction.

Note - Interpolated data method was used to recalculate mass constituents extracted and volume of groundwater treated

Regulatory Agency Comments: None

200-EA-1

Ecology Lead

HFO – Jason Capron/Kate Cline, CPCCo – Elyse Frohling

- 200-EA-1 RI/FS Work Plan, Draft B was submitted to Ecology on June 11, 2024, for review (reference letter [24-SGD-0029](#)). Review was extended to November 14, 2024 (reference Ecology letter [24-NWP-158](#)). Ecology comments received November 14, 2024 (reference [24-NWP-210](#)). HFO is dispositioning Ecology comments and is preparing for additional meetings to resolve comments. HFO and Ecology agreed to an extension for comment disposition to June 16, 2025 (reference [24-NWP-221](#)). An additional extension for comment disposition will be requested.

Milestone M-015-92B: *Submit RFI/CMS & RI/FS Report and Proposed Corrective Action Decision/Proposed Plan for the 200-EA-1 OU (Central Plateau 200 East Inner Area) to Ecology.*

- Due date: 11/30/2022, Status: In Abeyance.
- Milestone identified to be In Abeyance by [IAMIT Determination 2021-002](#) until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

Milestone M-037-20: *Submit Coordinated Closure Proposal for 4 Specified TSDs if Requesting Use of Alternative Closure Requirements*

- Due date: Submit concurrently with M-015-92B (currently In Abeyance).

Milestone M-037-21: *Submit Coordinated Closure Proposal as a permit modification request pursuant to WAC 173-303-830(4) for the following TSD Units: 216-A-29 Ditch, 216-A-36B Crib, 216-A-37-1 Crib, and 216-B-63 Trench.*

- Due Date: Within 270 days of the last CAD/ROD signature for the 200-EA-1 OU, but no later than 9/30/2034.
- Status: On Schedule.

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

Milestone M-015-92E: *Submit Draft CCF to Establish Schedule for Activities in the 200-EA-1 OU RFI/CMS/RI/FS Work Plan.*

- Due Date: 1/31/2025, Status: In Abeyance.
- On December 2, 2024, the Parties signed an [AIP](#) to enter into formal negotiations on TPA Major Milestones M-015-00, M-016-00, and M-085-00 and interim milestones, placing this milestone in abeyance.

Regulatory Agency Comments: None

200-IS-1

Ecology Lead

HFO – Jason Capron/Kate Cline, CPCCo – Dave Becker

- Nothing new to report. No FY25 work planned.

Milestone M-015-112: *Submit Draft B, 200-IS-1 OU Pipeline System Waste Sites RFI/CMS/RI/FS work plan to Ecology, including a schedule of completion dates for major tasks and deliverables.*

- Due date: 11/30/2020, Status: In Abeyance.
- Milestone identified to be In Abeyance by [IAMIT Determination 2021-002](#) until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

Milestone M-015-92F: *Submit Draft CCF with Date for Milestone M-015-112 for Submittal of 200-IS-1 OU RFI/CMS/RI/FS WP.*

- Due date: 7 days after approval of the 200-EA-1 OU Work Plan, Rev. 0, Status: In Abeyance.
- On December 2, 2024, the Parties signed an [AIP](#) to enter into formal negotiations on TPA Major Milestones M-015-00, M-016-00, and M-085-00 and interim milestones, placing this milestone in abeyance.

Milestone M-015-92C: *Submit the RFI/CMS & RI/FS Report and Proposed Corrective Action Decision/Proposed Plan for the 200-IS-1 OU to Ecology.*

- Due date: 3/31/2023, Status: In Abeyance.
- Milestone identified to be In Abeyance by [IAMIT Determination 2021-002](#) until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

Milestone M-037-25: *Submit CCP for Inactive SST Components Outside WMAs if Requesting Alternative Closure Requirements.*

- Due date: Submit concurrently with M-015-92C (currently In Abeyance)

Milestone M-037-24: *Submit Coordinated Closure Proposal as a permit modification request pursuant to WAC 173-303-830(4) for the following TSD Units: 241-CX Tank System (CX-70, CX-71, and CX-72) and Inactive SST Components outside the WMAs.*

- Due Date: Within 270 days of the last CAD/ROD signature for the 200-IS-1 OU, but no later than 9/30/2034.
Status: On Schedule.

Regulatory Agency Comments: None

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

200-SW-2

Ecology Lead

HFO – Jason Capron/Kate Cline, CPCCo – Dave Becker

- Nothing new to report. No FY25 work planned.

Milestone M-015-93C: *Initiate Characterization Field Work for 200-SW-2 Operable Unit Landfills.*

- Due date: 09/30/2018, Status: In Abeyance.
- Milestone identified to be In Abeyance by [IAMIT Determination 2021-002](#) until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

Milestone M-015-93B: *Submit RFI/CMS & RI/FS Report and Proposed CAD/PP for 200-SW-2 OU.*

- Due date: 01/31/2023, Status: In Abeyance.
- Milestone identified to be In Abeyance by [IAMIT Determination 2021-002](#) until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

Milestone M-037-26: *Submit CCP for Green Island TSDs in LLBG if Requesting Use of Alternative Closure Requirements.*

- Due date: Submit concurrently with M-015-93B (currently In Abeyance).

Milestone M-037-27: *Submit Coordinated Closure Proposal as a permit modification request pursuant to WAC 173-303-830(4) for the following TSD Units: Low-Level Burial Grounds Green Islands*

- Due Date: Within 270 days of the last CAD/ROD signature for the 200-SW-2 OU, but no later than 9/30/2034. Status: On Schedule.

Milestone M-037-30: *Submit a Class 3 DWP with 90% Design and Proposed Closure Schedule for LLBG Trenches 31 and 34*

- Due Date: 9/30/2033, Status: On Schedule.
- [TPA CCF M-37-23-01](#) approved 3/22/2024 established this milestone.

Target Date M-037-30-T01: *Submit a Class 3 DWP with Post-Closure Schedule for LLBG Trenches 31 and 34*

- Due Date: 180 days after Ecology's approval of the 90% cover design submitted in Milestone M-037-30. Status: On Schedule.
- [TPA CCF M-37-23-01](#) approved 3/22/2024 established this target date.

Target Date M-037-30-T02: *Submit a Construction Quality Assurance Plan as Class 3 DWP for LLBG Trenches 31 and 34*

- Due Date: 9/30/2033. Status: On Schedule.
- [TPA CCF M-37-23-01](#) approved 3/22/2024 established this milestone.

Regulatory Agency Comments: None

**Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025**

200-SW-1/NRDWL

Ecology Lead

HFO – M. Lopez, CPCCo – Bob Bullock

- The 60% design for the NRDWL cover is complete.
- On 4/25/2023, RL and Ecology approved TPA Change Control Form M-16-23-01, which created two new TPA interim Milestones M-016-210 and M-016-211 for submittal of permit modification requests for closure of NRDWL, including the contiguous SWL.
- Final Status closure plan for NRDWL per agreement and in coordination with TPA Milestones M-016-210 and M-016-211. The plan was formally submitted to Ecology on February 22, 2024, by HFO letter. Drafted plan accepted and locked down by Ecology on May 15, 2024 [24-NWP-100].
- The section on soil gas monitoring is “RESERVED”. Ecology will internally discuss the current soil gas monitoring at locations around the perimeter of SWL. The soil gas monitoring at NRDWL ended with the conclusion of the NRDWL soil gas study in 1997.

Milestone M-016-210: *Submit PMR with 90% Design for Final Landfill Cover, Including Closure Schedule for NRDWL and SWL.*

- Due date: 08/31/2026, Status: On Schedule.

Milestone M-016-211: *Submit PMR with Updated Post-Closure Pan, Including Groundwater Monitoring Plan for NRDWL and SWL.*

- Due date – 180 days after Ecology’s approval of the 90% cover design submitted in Milestone M-016-210; Status: On Schedule.

Regulatory Agency Comments: ECY (possibly EPA) request meeting to discuss the reported correlation between precipitation and leachate recovery. DOE/RL-2015-21, Rev 10.

200-IA-1

EPA and Ecology Joint Lead

HFO – Patrick Brice, CPCCo – Dave Becker

- The Focused Feasibility Study (FFS) for the 200-IA-1 OU was transmitted to EPA and Ecology as Draft A on March 25, 2022. EPA and Ecology reviewed the Draft A document; EPA transmitted review comments on April 21, 2022, and Ecology transmitted review comments on April 28, 2022. On June 2, 2022, as a result of comments received preparation of the FFS and Proposed Plan was paused to facilitate planning for supplemental characterization of representative sites.
- Supplemental characterization field work began on May 29, 2024, with the collection of near-surface soil samples. Subsurface sampling via direct push began on September 11, 2024, and was completed March 2, 2025.
- Completed supplemental characterization data verification and validation April 30, 2025.
- Preliminary results shared during meeting with Ecology and EPA on July 14, 2025.

Regulatory Agency Comments: None

200-OA-1, Outer Area, 200-CW-1, and 200-CW-3

EPA Lead

HFO – C. Rodriguez, CPCCo – Travis Creach

- Nothing new to report. No FY25 work planned.

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

Milestone M-015-38B: *Submit FS/PP for 200-CW-1, 200-CW-3 and 200-OA-1 OUs to EPA.*

- Due date: 07/31/2023, Status: In Abeyance.
- Milestone identified to be In Abeyance by [IAMIT Determination 2021-002](#) until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

Milestone M-037-22: *Submit CC Proposal for 2 Specified TSDs if Requesting Use of Alternative Closure Requirements.*

- Due Date: Submit concurrently with M-015-38B (currently In Abeyance).

Milestone M-037-23: *Submit Coordinated Closure Proposal as a permit modification request pursuant to WAC 173-303-830(4) for the following TSD Units: 216-B-3 Main Pond system and 216-S-10 Pond and Ditch.*

- Due Date: Within 270 days of the last CAD/ROD signature for the 200-OA-1 OU, but no later than 9/30/2034;
Status: On Schedule.

Regulatory Agency Comments: Ecology asking about doing a cost of removing railroad lines for future use.

200-BC-1 and 200-WA-1

EPA Lead

HFO – Jason Capron/Kate Cline, CPCCo – Elyse Frohling

- 200-WA-1 RI/FS and 200-BC-1 Work Plan have been revised to incorporate the RASCAL approach and address other EPA work plan requested changes. The final Revision 1 was transmitted and approved 3/7/24.
- Completed 200-BC-1 modeling per the work plan (Task 4).
- Transmitted DOE/HFO-2025-25, Supplemental Characterization Plan for the 200-BC-1 Operable Unit to HFO for decisional draft review.

Milestone M-015-98: *Complete remedial investigation of U Plant related waste sites located in 200-WA-1 in accordance with the WA-1 RI/FS Work Plan.*

- Due date 06/30/2019, Status: In Abeyance.
- Milestone identified to be In Abeyance by IAMIT Determination 2021-002 until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

Milestone M-015-99: *Complete remedial investigation of PFP related waste sites located in 200-WA-1 in accordance with the 200-WA-1 and 200-BC-1 RI/FS Work Plan.*

- Due date 12/31/2019, Status: In Abeyance.
- Milestone identified to be In Abeyance by [IAMIT Determination 2021-002](#) until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

Milestone M-015-84: *Complete RI of 200-WA-1 and 200-BC-1 Waste Sites in Accordance with RI/FS Work Plan.*

- Due date 12/31/2021, Status: In Abeyance.
- Milestone identified to be In Abeyance by [IAMIT Determination 2021-002](#) until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

Milestone M-015-91B: *Submit FS/PP for the 200-BC-1/200-WA-1 OUs to EPA.*

- Due date 07/31/2023, Status: In Abeyance.
- Milestone identified to be In Abeyance by [IAMIT Determination 2021-002](#) until such time as the Parties agree to an enforceable date for the milestones or the Adaptive Milestone Approach is discontinued.

Milestone M-015-91D: *Submit Draft CCF to Establish Schedule for Activities in the 200-WA-1 & 200-BC-1 OUs RI/FS Work Plan.*

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

- Due Date: 01/31/2025, Status: In Abeyance.
- On December 2, 2024, the Parties signed an [AIP](#) to enter into formal negotiations on TPA Major Milestones M-015-00, M-016-00, and M-085-00 and interim milestones, placing this milestone in abeyance.

Regulatory Agency Comments: None

200-BP-5 and 200-PO-1

Ecology Lead

HFO – John Virgin, CPCCo – Elyse Frohling

Six Addenda to the Remedial Design/Remedial Action Work Plan for the Interim Remedial Action have been completed. The Sampling and Analysis Plan for Drilling the Performance Monitoring Plan Wells in the 200-BP-5 and 200-PO-1 Groundwater Operable Units (DOE/RL-2020-41-ADD 6) was signed June 17, 2025.

- The Hydrologic Test Plan (ADD 4) Rev. 0 slug testing was completed in May and barometric pressure testing began in June and will complete in mid-July.
- Comment responses to Agency review of the Draft A 200-BP-5 PMP Drilling SAP (ADD6) were completed in June. Signatures for Rev. 0 of the PMP Drilling SAP (ADD6) were received on June 17, 2025.
- Extraction wells 299-E27-157 in 200-BP-5 near the C Farm and 299-E27-240 near the A-AX Farms in 200-PO-1 have been completed. Sampling began in February under the Performance Monitoring Plan (Addendum 1 to the RD/RA Work Plan). Concentrations of technetium-99 in April were 2,020 pCi/L and 1,580 pCi/L for wells 299-E27-157 and 299-E25-240 respectively. These wells will be connected to the pump and treat network later in 2025.
- A DQO presentation was provided on May 29, 2025, for Draft B of DOE/RL-2014-31 *Sampling and Analysis Plan for the 200-PO-1 Groundwater Operable Unit*. Draft B was submitted for Ecology and EPA review on July 7, 2025.
- Draft A DOE/RL-2014-33 *Sampling and Analysis Plan for the 200-BP-5 Groundwater Operable Unit* was submitted for Ecology and EPA review on May 19, 2025. The comment review period has been extended to September 25, 2025. This SAP identifies monitoring to support the post-RI period until a remedial action decision is made.

**The volume of groundwater treated, and mass of constituents extracted from 200-BP-5
During May - June 2025**

Month	Volume (mgal)	Cyanide (kg)	Uranium (kg)	Technetium-99 (Ci)	Iodine-129 (Ci)*
May	7.08	1.27	2.1	7.33E-02	2.81x10 ⁻⁵
June	6.47	1.07	1.9	6.63E-02	2.65x10 ⁻⁵

Note – values shown are accumulated and reported in the annual P&T reports.

* Removed from the aquifer but not treated before injection into the 200 West aquifer with the 200 West P&T treated effluent.

Cumulative volume of treated groundwater and mass of constituents extracted from 200-BP-5

	Volume (mgal)	Cyanide (kg)	Uranium (kg)	Technetium-99 (Ci)	Iodine-129 (Ci)*
Cumulative (2019 to current)	529.21	235.37	166.6	6.78	3.72x10 ⁻³
Cumulative CY2025	38.58	10.44	11.1	0.43	1.60x10 ⁻⁴
Cumulative CY2024	76.75	32.39	24.1	0.95	3.8 x10 ⁻⁴
Cumulative CY2023	80.72	35.42	25.4	1.00	5.9 x10 ⁻⁴
Cumulative CY2022	82.59	37.80	25.4	0.96	5.1 x10 ⁻⁴

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

Cumulative CY2021	83.80	43.55	24.9	1.09	6.2 x10 ⁻⁴
Cumulative CY2020	60.40	19.00	26.3	1.01	5.3x10 ⁻⁴
Cumulative CY2019	84.83	48.92	23.3	1.06	8.2x10 ⁻⁴

Note – numbers shown are estimates; actual numbers are reported in the annual P&T reports.

Note – values include treatability test extraction and removal action extraction.

Note- Interpolated method was used to calculate mass of extracted contaminants.

* Removed from the aquifer but not treated before injection into the 200 West aquifer with the 200 West P&T treated effluent.

Regulatory Agency Comments: None

200-UP-1

EPA Lead

HFO – Kate Cline, CPCCo – Ryan Carter

- Nothing new to report.

The volume of groundwater treated, and mass of constituents extracted from 200-UP-1 during – May - June 2025

Month	Volume (kgal)	Carbon Tetrachloride (kg)	Chromium (kg)	Uranium (kg)	Nitrogen in NO3 (kg)*	Nitrate (kg)*	Iodine-129 (Ci)*	Technetium-99 (Ci)	Cyanide (kg)
May	9,866	0.9	0.41	0.46	943	4,176	3.23x ⁻⁵	1.29 x ⁻²	NR
June	10,527	1.0	0.40	0.5	1,017	4,505	3.48x10 ⁻⁵	1.94 x 10 ⁻²	NR

	Volume (kgal)	Carbon Tetrachloride (kg)	Chromium (kg)	Uranium (kg)	Nitrogen in NO3 (kg)*	Nitrate (kg)*	Iodine-129 (Ci)*	Technetium-99 (Ci)	Cyanide (kg)
Cumulative (2019 to current)	786,802	153.35	27.39	58.51	84,459 **	374,155 **	2.39 x 10 ⁻³	2.06	766,409
Cumulative FY2025	152,269	8.36	2.98	3.79	8,799	38,979	1.96 x 10 ⁻⁴	1.95 x 10 ⁻¹	54,826
Cumulative FY2024	115,025	14.05	3.83	9.28	12,894	57,124	3.48E-04	2.61 x10 ⁻¹	NR
Cumulative CY2023	108,467	15.43	3.50	6.47	13,456	59,612	3.18E-04	2.49 x10 ⁻¹	NR
Cumulative CY2022	110,562	19.66	3.70	5.89	14,767	65,417	3.87E-04	2.67x10 ⁻¹	NR
Cumulative CY2021	110,975	23.72	4.04	8.04	15,256	67,584	3.27E-04	3.09x10 ⁻¹	NR
Cumulative CY2020	128,445	36.51	4.88	11.30	19,183	84,982	4.48E-04	3.78E-01	NR
Cumulative CY2019	123,331	36.50	4.46	13.07	21,488	95,193	3.69E-03	3.97E-01	NR

Note - numbers shown are estimates; actual numbers are reported in the annual P&T reports.

Note- Interpolated method used to calculate mass of extracted contaminants. Note – values include available data from extraction before 200W Pump & Treat operation.

* Removed from the aquifer, but not treated before injection into the 200 West aquifer with the 200 West P&T treated effluent

**Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025**

** Represents the total nitrate mass in extracted groundwater by the 200-UP-1 remedial action. Nitrate treatment was suspended in October 2019 for the 200-ZP-1 OU Optimization Study. Prior to suspension of biological treatment, a total of 132,308 kg of nitrate (29,888 kg nitrogen in NO₃) was removed from groundwater extracted from the 200-UP-1 OU.

NR = not reported

Regulatory Agency Comments: None

200-ZP-1

EPA Lead

HFO – Kate Cline, CPCCo – Ryan Carter

- Continued implementing the Optimization Study Plan (DOE/RL-2019-38, Rev. 0) to collect the data needed to evaluate remedy performance enhancements and remedy configuration changes associated with P&T operations.
-
- Sampling for total and free cyanide continues at monthly and quarterly frequencies at wells within the ZP-1 OU and at the 200 West P&T. Monitoring wells 299-W10-26 and 299-W14-18 continue to be above 200 µg/L federal MCL for total cyanide (914 and 1,120 µg/L, respectively in May 2025).
- The 200-ZP-1 extraction well pumping continued at an average flow rate of approximately 2,797 gpm and 2,701 gpm for May and June, respectively.

The volume of groundwater treated, and mass of constituents extracted from 200-ZP-1 during May and June 2025

	Volume (kgal)	Carbon Tetrachloride (kg)	Trichloro-ethylene (kg)	Chromium (kg)	Nitrogen in NO ₃ (kg)*	Nitrate (kg)*	Technetium -99 (Ci)	Iodine-129 (Ci)*	Cyanide (kg)
May	120,580	172.1	1.21	13.2	13,185	58,366	0.11	2.39 x 10 ⁻⁴	0.97
June	120,816	166.8	1.21	12.8	12,941	57,286	0.11	2.29 x 10 ⁻⁴	0.97

Note - numbers shown are estimates; actual numbers are reported in the annual P&T reports.

* Removed from the aquifer, but not treated before injection into the 200 West aquifer with the 200 West P&T treated effluent

Cumulative values of the volume of groundwater treated and mass of constituents extracted from 200-ZP-1

	Volume (kgal)	Carbon Tetrachloride (kg)	Trichloro-ethylene (kg)	Chromium (kg)	Nitrogen in NO ₃ (kg)*	Nitrate (kg)*	Technetium -99 (Ci)	Iodine-129 (Ci)*	Cyanide (kg)
Cumulative (2019 to current)	7,242,292	10,767	76.29	783.84	728,935	3,226,806	6.773	1.91 x 10 ⁻²	53.11
Cumulative CY2025	733,241	1,009	7.27	79.88	80,085	354,517	0.633	1.62 x 10 ⁻³	5.90
Cumulative CY2024	1,241,104	1,620	12.58	129.79	125,249	554,445	1.01	3.25x10 ⁻³	6.78
Cumulative CY2023	1,064,562	1,117	9.11	107.52	99,911	442,278	0.92	2.94x10 ⁻³	5.93
Cumulative CY2022	1,055,841	1,416	10.24	110.55	104,375	462,045	0.96	2.84x10 ⁻³	8.15
Cumulative CY2021	1,059,652	1,546	10.83	114.29	103,750	459,276	1.09	2.67x10 ⁻³	8.79
Cumulative CY2020	909,138	1,898	12.11	114.98	100,008	442,709	1.04	2.47x10 ⁻³	8.06
Cumulative CY2019	886,306	1,929	12.00	100.88	89,061	394,253	0.91	2.55x10 ⁻³	8.45

Note - numbers shown are estimates; actual numbers are reported in the annual P&T reports.

Note- Interpolated method used to calculate mass of extracted contaminants. Note – values include available data from extraction before 200W Pump & Treat operation.

* Removed from the aquifer, but not treated before injection into the 200 West aquifer with the 200 West P&T treated effluent

**Nitrate treatment ceased for 200-ZP-1 OSP

Regulatory Agency Comments: None

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

200 West Pump & Treat Facility

EPA Lead

HFO –Patrick Brice, CPCCo – Ryan Carter

- Pumping continued at the 200 West P&T and flows currently average 3,180 gpm.
- The installation of the third air stripper is ongoing with the tower install complete.
- BP-5/PO-1 Tc-99 IX Train: The IX trains were installed in 289TA. Currently the BP-5/PO-1 wells and pumping system in 200E area are pending completion. The installation of mechanical and electrical systems will continue in the future.

The volume of groundwater treated, and mass of constituents removed by the 200 West P&T Facility during – May - June 2025

Month	Volume k(gal)	Carbon Tetrachloride (kg)	Trichloroethylene (kg)	Chromium (kg)	Tc-99 (Ci)	Cyanide** (kg)	Uranium (kg)
May	137,541	173.15	1.07	0.40	1.32 x 10 ⁻¹	2.26	7.54
June	137,838	168.02	1.07	0.50	1.31 x 10 ⁻¹	2.06	7.28

Note - numbers shown are estimates; actual numbers are reported in the annual P&T reports and annual groundwater reports.

Note – I-129 not included because not removed by the 200W Pump & Treat facility.

Cumulative values of the volume of groundwater treated and mass of constituents removed by the 200 West P&T Facility

	Volume (kgal)	Carbon Tetra-chloride (kg)	Trichloro-ethylene (kg)	Chromiu m (kg)	Nitrogen in NO3 (kg)*	Nitrate (kg)*	Tc-99 (Ci)	Cyanide (kg)	Uranium (kg)
Cumulative (2019 to current)	8,566,829	10,702	69.54	112.66	351,299	348,684	12.25	291.69	602.89
Cumulative FY2025	1,249,420	1,520	9.81	2.64	NA	NA	1.22	25.40	67.27
Cumulative FY2024	1,440,388	1,191	9.49	3.42	NA	NA	1.69	37.08	78.83
Cumulative FY2023	1,254,061	1,124	7.98	3.82	NA	NA	1.70	41.38	100.47
Cumulative FY2022	1,250,338	1,427	9.18	5.42	NA	NA	1.76	45.97	94.70
Cumulative FY2021	1,256,238	1,559	9.83	4.99	NA	NA	2.04	52.50	98.43
Cumulative FY2020	1,098,780	1,923	11.52	87.58	NA	NA	1.90	27.32	75.87
Cumulative FY2019	1,094,762	1,953	11.64	99.44	351,299	1,555,133	1.93	57.64	85.09

Note – numbers shown are estimates; actual numbers are reported in the annual P&T reports. Note- Interpolated method used to calculate mass of treated contaminants.


Note – I-129 not included because not removed by the 200W Pump & Treat facility.

Note– While Tritium is a COC it is not tracked specifically for removal through the P&T like other COCs.

* Nitrate treatment was suspended in October 2019 for the 200-ZP-1 OU Optimization Study Chromium treatment was reduced as well.

**Cyanide is tracked but not treated in the 200W Pump & Treat facility, reported values are extracted concentrations.

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025



Regulatory Agency Comments: None

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

M-024 Well Installation

Ecology Lead

HFO – Kaitlyn Nelson, CPCCo - Jennifer Richart

Milestone M-024-75: *Complete the Construction of All Well Listed for CY24 and Before.*

- Due Date 12/31/2024, Status: Completed 12/04/2024 (reference letter [24-SGD-0065](#)).

Milestone M-024-58R, Initiate Discussion of Well Commitments

- Due date 06/01/2025, Status: Complete 05/15/2025.
 - Reference HFO letter [25-SGD-0029](#), which documents completion of this milestone on 5/15/25.

Target Date M-024-76-T01: *Conclude Discussion of Well Commitments Initiated Under M-024-58.*

- Due date 08/01/2025, Status: On Schedule.

Milestone M-024-76: *Complete the Construction of All Well Listed for CY25 and Before.*

- Due Date 12/31/2025, Status: On Schedule
 - Four wells including 199-B4-19 (D0146), 199-B4-20 (D0396), 299-W12-6 (D0473), and 299-W11-116 (D0474) are complete.
 - Five wells including 699-38-46 (D0412), 699-39-45 (D0406), 699-39-46 (D0404), 299-W11-118 (D0315), and 299-W14-35 (D0316) are in progress.

Milestone M-024-58S, Initiate Discussion of Well Commitments

- Due date 06/01/2026, Status: On Schedule.

Target Date M-024-77-T01: *Conclude Discussion of Well Commitments Initiated Under M-024-58.*

- Due date 08/01/2026, Status: On Schedule.

Milestone M-024-77: *Complete the Construction of All Well Listed for CY26 and Before.*

- Due Date 12/31/2026, Status: On Schedule

Milestone M-024-58T, Initiate Discussion of Well Commitments

- Due date 06/01/2027, Status: On Schedule.

Target Date M-024-78-T01: *Conclude Discussion of Well Commitments Initiated Under M-024-58.*

- Due date 08/01/2027, Status: On Schedule.

Milestone M-024-78: *Complete the Construction of All Well Listed for CY27 and Before.*


- Due Date 12/31/2027, Status: On Schedule

Regulatory Agency Comments: None

**Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025**

Hanford Annual Groundwater Sampling Program Performance

HFO – Kaitlyn Nelson, CPCCo – C. Arola



*The groundwater schedule is a living number of planned sample events. It represents sampling events from the beginning of the fiscal year as altered by approved sample cancellations and SAP revisions/TPA change notices.

Regulatory Agency Comments: None

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

Central Plateau Milestone Status

MS#	Title	Due Date
Fiscal Year 2018		
M-015-93C	Initiate Characterization Field Work for the 200-SW-2 OU Landfills	9/30/2018 In Abeyance
Fiscal Year 2019		
M-015-98	Complete Remedial Investigation of U Plant Related Waste Sites located in 200-WA-1 in accordance with the WA-1 RI/FS Work Plan	6/30/2019 In Abeyance
M-085-70	Submit to Ecology a RI/FS Work Plan for 200-CB-1	9/30/2019 In Abeyance
Fiscal Year 2020		
M-015-99	Complete Remedial Investigation of PFP Related Waste Sites located in 200-WA-1 in accordance with the 200-WA-1 and 200-BC-1 RI/FS Work Plan.	12/31/2019 In Abeyance
Fiscal Year 2021		
M-015-112	Submit Draft B 200-IS-1 RFI/CMS/RI/FS Work Plan to Ecology with Schedule Dates	11/30/2020 In Abeyance
Fiscal Year 2022		
M-015-84	Complete RI of 200-WA-1 and 200-BC-1 Waste Sites in Accordance with RI/FS Work Plan	12/31/2021 In Abeyance
Fiscal Year 2023		
M-015-92B	Submit RFI/CMS, RI/FS Study report and Proposed CAD/PP for 200-EA-1	11/30/2022 In Abeyance
M-037-20	Submit Coordinated Closure Proposal for the 4 Specified TSDs if Requesting Use of Alternative Closure Requirements	Submit concurrently with M-015-92B
M-015-93B	Submit RFI/CMS & RI/FS Report and Proposed CAD/PP for 200-SW-2 OU	1/31/2023 In Abeyance
M-037-26	Submit Coordinated Closure Proposal for Green Island TSDs in LLBG if Requesting Use of Alternative Closure Requirements	Submit concurrently with M-015-93B
M-015-92C	Submit RFI/CMS & RI/FS Report and PCAD/PP for 200-IS-1 OU to Ecology	3/31/2023 In Abeyance
M-037-25	Submit Coordinated Closure Proposal for Inactive SST Components Outside WMAs if Requesting Alternative Closure Requirements	Submit concurrently with M-015-92C
M-015-38B	Submit FS/PP for 200-CW-1, 200-CW-3 and 200-OA-1 OUs	7/31/2023 In Abeyance
M-037-22	Submit Coordinated Closure Proposal for the 2 Specified TSDs if Requesting Use of Alternative Closure Requirements	Submit concurrently with M-015-38B
M-015-91B	Submit FS/PP for the 200-BC-1 and 200-WA-1 OUs to EPA	7/31/2023 In Abeyance
M-015-110B	Submit CMS & FS and PCAD/PP for 200-DV-1 OU	9/30/2023 In Abeyance
Fiscal Year 2024		
M-015-91D	Submit Draft CCF to Establish Schedule for Activities in the 200-WA-1 & 200-BC-1 OUs RI/FS Work Plan	01/31/2025 In Abeyance
M-015-92E	Submit Draft CCF to Establish Schedule for Activities in the 200-EA-1 OU RFI/CMS/RI/FS Work Plan	01/31/2025 In Abeyance

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

MS#	Title	Due Date
M-085-84C	Complete Infrastructure Upgrades to Support Demolition Preparation of the PUREX Complex	01/31/2025 In Abeyance
Fiscal Years 2025 and Beyond		
M-024-75	Complete the Construction of All Wells Listed for CY24 and Before	12/31/2024 Completed 12/04/2024
M-085-86	Submit a Modification to the PUREX RAWP a Schedule for White Powder Removal	3/30/2025 In Abeyance
M-024-58R	Initiate Discussions of Well Commitments	06/01/2025 Completed 05/15/2025
M-085-76	Initiate response actions for the B Plant geographic area	9/30/2025 In Abeyance
M-085-84	Initiate response actions for the PUREX Operable Unit	9/30/2025 In Abeyance
M-085-84D	Initiate Utility System Isolations for the PUREX Complex	9/30/2025 In Abeyance
M-015-92F	Submit Draft CCF with Date for Milestone M-015-112 for Submittal of 200-IS-1 OU RFI/CMS/RI/FS WP	Due date is 7 days after approval of the 200-EA-1 OU WP, Rev 0 In Abeyance
M-024-58S	Initiate Discussions of Well Commitments	06/01/2026 On Schedule
M-085-01	Submit change package to establish a date for Major Milestone M-085-00	6/30/2026 On Schedule
M-015-00	Complete the RI/FS (or RFI/CMS) Process for All Non-Tank Farm Operable Units	6/30/2026 At Risk
M-024-77-T01	Conclude discussions of well commitments initiated under M-024-58	8/01/2026 On Schedule
M-016-210	Submit PMR with 90% Design for Final Landfill Cover, Including Closure Schedule for NRDWL and SWL	8/31/2026 On Schedule
M-016-211	Submit PMR with Updated Post-Closure Plan, Including Groundwater Monitoring Plan for NRDWL and SWL	180 days after Ecology's approval of the 90% cover design submitted in Milestone M-016-210 On Schedule
M-085-90	Submit Remedial Investigation/Feasibility Study Work Plan for 200-CR-1 to EPA	9/30/2026 At Risk
M-024-77	Complete the Construction of All Wells Listed for CY26 and Before	12/31/2026 On Schedule
M-026-07E	Evaluation of Tritium Treatment Technology to EPA & Ecology	3/31/2027 On Schedule
M-024-58T	Initiate Discussions of Well Commitments	06/01/2027 On Schedule
M-024-78-T01	Conclude discussions of well commitments initiated under M-024-58	8/01/2027 On Schedule
M-016-200B	Complete U Plant (221 U Facility) barrier construction	9/30/2027 In Abeyance

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

MS#	Title	Due Date
M-024-78	Complete the Construction of All Wells Listed for CY27 and Before	12/31/2027 On Schedule

Documents Submitted to the Administrative Record

Document Number	Title	Signature Date	Referencing Document Number	Referencing Document Title
ECF-200BC1-24-0050, Rev. 0	Effects of Hydraulic Properties, Inventory, and Remedy on Tc-99 Transfer from the Vadose Zone to Groundwater for the BC Cribs and Trenches Area	9/30/2024	ECF-HANFORD-20-0118	Cumulative Impact Evaluation Vadose Zone Model for the BC Cribs and Trenches, No Further Action Scenario
ECF-200E-24-0071	FY24 Remedial Process Optimization Modeling Analysis for B Complex 200-BP-5	3/11/2025	EPA, Ecology, and DOE, 2021	Interim Record of Decision Hanford 200 Area Superfund Site 200-BP-5 and 200-PO-1 Operable Units
SGW-51500, Rev. 0	Borehole Summary Report for the Installation of Four Wells in the 200-UP-1 Operable Unit in CY2011	6/30/2012	DOE/HFO-2025-24	Remedial Action Completion Report for the 200-UP-1 Operable Unit
SGW-59028, Rev. 0	Borehole Summary Report for the Installation of Two Wells in the 200-UP-1 Operable Unit, FY 2014	7/21/2015	DOE/HFO-2025-24	Remedial Action Completion Report for the 200-UP-1 Operable Unit
SGW-59464, Rev. 0	Borehole Summary Report for the Installation of Three Injection Wells in the 200-UP-1 Operable Unit, FY 2015	12/15/2015	DOE/HFO-2025-24	Remedial Action Completion Report for the 200-UP-1 Operable Unit
SGW-61320, Rev. 0	Borehole Summary Report for the Installation of Seven Wells in the 200-UP-1 Operable Unit, FY 2016 and FY2017, Well IDs: C9411, C9412, C9414, C9415, C9593, C9564, C9567	3/14/2018	DOE/HFO-2025-24	Remedial Action Completion Report for the 200-UP-1 Operable Unit

Regulatory Agency Comments: None

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Milestones and O.U. Status
May - June 2025 Data
July 17, 2025

Approved TPA Change Notices

Number	Signature Date	Document Title	Description of Change
No new change notices for this reporting period			

Regulatory Agency Comments: None

Monthly Performance Report Assessment

The HFO Project Managers have identified no outstanding issues with the preceding month's Environmental Performance Report for this scope.

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Action Items List, May 15, 2025

Tri-Party Agreement (TPA)
200 AREA PROJECT MANAGERS MEETING
Action Items List
July 17, 2025

OPEN ACTION ITEM TRACKING

Action #	Action/Subject	Assigned To	Owed To	Assigned Date	Original Due Date	Adjusted Due Date	Status
----------	----------------	-------------	---------	---------------	-------------------	-------------------	--------

No new action items for this meeting							
--------------------------------------	--	--	--	--	--	--	--