


Meeting Minutes Transmittal

Purgewater
 Project Managers Meeting
 825 Jadwin/Room 340
 Richland, Washington
~~February~~ March 26, 2009
 ETD 4/12/09

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with the content only and are not intended to imply agreement to any commitments.


 Date: 3-26-09
 Project Manager Representative, Ecology


 Date: 3-26-09
 Project Manager Representative, RL


 Date: 3/26/09
 Project Manager Representative, CHPRC

Purgewater Administrative Record	H6-08
RD Hildebrand	A6-38
FW Bond	H0-57
KA Conaway	H0-57
JA Winterhalder	R3-60
RW Oldham	E6-35

RECEIVED
 MAY 22 2009
EDMC

Meeting Minutes
Purgewater Project Managers Meeting
825 Jadwin/Room 340/700 Area
Richland, Washington

February 26, 2009

- I. Approval of January 22, 2009 Purgewater Project Meeting Minutes (Ecology/DOE-RL/CHPRC).
 - A. The PMM minutes were approved.

- II. Operational Status
 - A. Rick Oldham (CHPRC) reported that in January 2009, 25,166 gallons of purgewater were sent to ETF, and 7,259 gallons of purgewater were sent to the modutanks. The freeboard is currently at 1.4 feet. Mr. Oldham followed up on a question about the freeboard that was posed during the January 22, 2009 PMM. The Notice of Construction (NOC) requires that the solids remain wetted. The internal operational requirement is to maintain a minimum of 10 inches of freeboard..

- III. Status of Previous Agreements and Commitments
 - A. There were no previous agreements or commitments to status.

- IV. New Agreements and Commitments
 - A. There were no new agreements or commitments.

- V. Near Term Schedules and Ongoing Activities (Milestones, TSD Unit)
 - A. Modutank Replacement. Doug Hildebrand (RL) reported that following a discussion with Ecology, the ETF has been ruled out as an option for modutank replacement. ETF is an integral part of the evaluation of the Tank Closure / Waste Management Environmental Impact Statement (EIS), and ETF cannot be modified until the EIS process is completed. Rick Bond (Ecology) pointed out that the upcoming well development would quickly fill up the freeboard. Mr. Hildebrand agreed, noting that each new well would generate between 50,000 to 100,000 gallons. Phil Gent (CHPRC) stated it takes about two to three weeks per well, and that the first well is scheduled for sampling in April 2009. As soon as one well is finished, drilling will begin on the next well. Options will continue to be considered for modutank replacement.

- VI. Approved Changes Signed off in Accordance with TPA Section 12.2
 - A. There were no changes to sign.

- VII. General Discussion
 - A. There were no topics for general discussion.

VIII. Actions

Description	Status	Date
CHPRC will formally transmit the Modutanks closure plan package to RL	RL is reviewing the draft closure plan	9/25/08
	CHPRC revised and is re-reviewing the draft closure plan	10/30/08
	No change in status	1/22/09
	Closure plan will need to be revised to be consistent with the path forward	2/26/09

IX. Documents for submittal to the Administrative Record

A. There were no documents identified.

X. Next Project Managers Meeting-9:45 a.m., March 26, 2009.

