

Meeting Minutes Transmittal

Purgewater
Project Managers Meeting
825 Jadwin/Room 340
Richland, Washington
May 28, 2009

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with the content only and are not intended to imply agreement to any commitments.

Fredrick H. Bond Date: 6-25-09
Project Manager Representative, Ecology

R Douglas Hildebrand Date: 6-25-09
Project Manager Representative, RL

Bob Oldham Date: 6/25/09
Project Manager Representative, CHPRC

- | | |
|----------------------------------|-------|
| Purgewater Administrative Record | H6-08 |
| RD Hildebrand | A6-38 |
| FW Bond | H0-57 |
| RW Oldham | R3-50 |
| JA Winterhalder | R3-60 |

RECEIVED
JUN 28 2009
EDMC

PURGEWATER PROJECT MANAGERS MEETING

825 Jadwin/Room 340

Richland, Washington

May 28, 2009

Attendance List

Name	Organization	Phone Number
Brian Dixon	CHPRC / EP	376-7053
Linda Peterson	CHPRC / EP	376-4200
Tony M... ..	" "	376-1413
Rich Oldham	" "	2-2426
Jesse Williams J.	"	376-4782
Tony Mc... ..	DOE	376-8981
Rick Bond	Ecology	372-7885
Kathy Conway	Ecology	372-7890
R. P... ..	DOE-RL	373-7626
LORI FRITZ	CHPRC	313-0350
Kathy Knox	Knox Court Reporting	946 5535
Tiffany Arnold	CHPRC	376 3344
H C Boynton	CHPRC	372-0478
PAUL W. M... ..	CHPRC	376-6420

PURGEWATER PROJECT MANAGER MEETING MINUTES
825 Jadwin/Room 340/700 Area
Richland, Washington

May 28, 2009

- I. Approval of April 23, 2009 Purgewater Project Manager Meeting Minutes(Ecology/DOE-RL/CHPRC).
 - A. The PMM minutes were approved.
- II. Operational Status
 - A. Rick Oldham (CHPRC) reported that in April, approximately 150,000 gallons of purgewater were sent to ETF, and 87,000 gallons of purgewater were sent to the Modutank. The new fire hose has been installed. The significant increase in purgewater this month is due to well development activities. As of yesterday, 5/27/09, the freeboard stood at 2.34 feet. Relining of unit No. 2 is under way. The access ladder has been constructed. The structural integrity of unit No. 2 will be verified as part of the relining effort.
- III. Status of Previous Agreements and Commitments
 - A. There were no previous agreements or commitments to status.
- IV. New Agreements and Commitments
 - A. There were no new agreements or commitments.
- V. Near Term Schedules and Ongoing Activities (Milestones, TSD Unit)
 - A. Modutank Replacement
The Engineering Evaluation and Cost Analysis (EE/CA), which addresses the new treatment technology designed as an addition to the ZP-1 pump and treat system, is in public comment through tomorrow, May 29. The next step will be an action memorandum, based on the comments received during public comment.
- VI. Approved Changes Signed off in Accordance with TPA Section 12.2
 - A. There were no changes to sign.
- VII. General Discussion
 - A. Kathy Conaway (Ecology) stated that she received the draft closure plan from RL and has completed her review. Ms. Conaway will transmit her comments on the draft closure plan to RL next week.
 - B. Tony Miskho (CHPRC) asked about the status of the closure plan for unit No. 1. Doug Hildebrand (RL) stated that RL is working on the closure plan. The intent is to stop adding water to the sediment in unit No. 1 this summer, apply a fixative each day to the surface that is exposed, and start tearing it apart by this fall. Mr. Miskho noted that if closure activities are conducted ahead of permit renewal, then an approved closure plan is needed in order for the PE to certify closure. Mr. Oldham stated that he is preparing calculations for rad air permitting for D&D of unit No. 1.

VIII. Actions

Description	Status	Date
CHPRC will formally transmit the Modutanks closure plan package to RL	RL is reviewing the draft closure plan	9/25/08
	CHPRC revised and is re-reviewing the draft closure plan	10/30/08
	No change in status	1/22/09
	Closure plan will need to be revised to be consistent with the path forward	2/26/09
	No change in status	3/26/09
	RL will transmit draft closure plan to Ecology on May 2, 2009	4/23/09
	Ecology received draft closure plan and is developing comments	5/28/09

- IX. Documents for submittal to the Administrative Record
- A. Ecology's April 15, 2009 response letter to RL regarding unit No. 2.
- X. Next Project Managers Meeting - 9:00 a.m. June 25, 2009.