


0092077

Inter-Agency Management Integration Team (IAMIT)
Meeting Minutes
October 21, 2010

Approval:



J. A. Hedges
Ecology IAMIT Representative

Date:

11/18/10

Approval:



R. A. Holten
DOE IAMIT Representative

Date:

11/18/10

Approval:



D. A. Faulk *Pod Lobos For.*
EPA IAMIT Representative

Date:

11/18/10

Minutes Prepared by:



T. W. Noland
Mission Support Alliance, LLC

Date:

11/22/10

Black, D.G.	CHPRC	Knox, K.*	KCR
Bohnee, G.	NPT	Lobos, R.A.	EPA
Bond, R.	Ecology	Louie, C.S.*	RL
Buelow, L.C.	EPA	Luke, J.J.	WRPS
Call, P.K.	RL	Mandis, M.L.	Ecology
Cameron, C.E.*	EPA	Menard, N.M.*	Ecology
Charboneau, B.L.	RL	Moore, S.L.	MSA
Charboneau, S.L.	ORP	Niles, K.	OOE
Cimon, S.	ODE	Noland, T.W.*	FFS
Dahl, S.L.	Ecology	Ollero, J.F.	MSA
Donnelly, J.W.	WCH	Peterson, K.A.	MSA
Engelmann, R.H.	CHPRC	Piippo, R.E.*	CHPRC
Einan, D.R.*	EPA	Price, J.B.	Ecology
Faulk, D.A.	EPA	Romine, L.D.	RL
Foley, B.L.*	RL	Russell, R.W.	ORP
Fort, L.A.	Ecology	Skinnarland, E.R.*	Ecology
Foss, D.L.	CHPRC	Teimouri, A.E.*	HQ
Franco, J.R.	RL	Voice, J.D.*	RL
French, M.S.	RL	Weil, S.R.	RL
Gadbois, L.E.	EPA	Whalen, C.L.*	Ecology
Glossbrenner, E.T.	RL	Williams, J.D.*	CHPRC
Harris, S.	CTUIR	Williamson, B.D.	RL
Hedges, J.A.	Ecology	Administrative Record	
Henry, D.	OOE	* Attendees	
Holten, R.A.	RL		
Jim, R.	Yakama		

Inter-Agency Management Integration Team (IAMIT)
Meeting Minutes
October 21, 2010

Key Documents/Issues List Review

CHPRC provided an updated River Corridor and Central Plateau decision documents list. CHPRC inquired about Ecology's review of the 200-PO-1 RI report, and the 100-N RI/FS work plan. Ecology responded that the review for PO-1 is ongoing. Ecology noted that for N Area, there have been a lot of negotiations and the RI/FS work plan has changed significantly since Draft A of the work plan was submitted.

TPA Reprint

MSA stated that there has been an ongoing effort to complete changes to the TPA outside of the Central Plateau packages and the packages associated with the Consent Decree. The intent of the Tri-Parties is to have a TPA reprint after the Central Plateau and Consent Decree packages are approved and implemented.

The following packages have been prepared as changes to the TPA: minor modifications to the legal agreement; minor revisions to the action plan; a package to delete the contents of Appendix F, which is out of date (Appendix F will remain in the TPA as reserved for future possible use). Those packages have been reviewed by the Tri-Parties, but have not gone through legal review.

Two of three additional packages have been drafted and provided to Ecology and EPA for review: Appendix B update and update of the 100 Areas for Appendix C. A meeting is planned next week for the Tri-Parties to go through the Appendix B change package. The third package is a proposed revision to paragraphs 148 and 149, and it has not yet been provided to Ecology and EPA for review.

In addition, a package will be prepared to add sites to the 200 Areas (primarily pipeline sites). That package will not be prepared until the Central Plateau packages are approved and the new Operable Unit (OU) structure is in place so the added sites can be assigned to new structure OUs. Ecology noted that in the past, the Waste Identification Data System (WIDS) has been used as the more accurate database rather than Appendix C, and the intent is to reverse that process because Appendix C is the legally binding database. Ecology noted that there are many pipelines missing from Appendix C, and it is anticipated that Appendix C will have to be regularly updated. MSA stated that the plan is to have a fully updated Appendix C for the TPA reprint, and then do an update to Appendix C on a quarterly basis. MSA noted that in order to implement the plan to update Appendix C quarterly, the change packages need to be reviewed in a timely manner, which has been a problem in the past. EPA suggested holding a workshop every quarter to process the quarterly change package update for Appendix C.

WIDS

DOE-RL provided a handout for the WIDS update. A working group will be established to revise MP-14. One of the main distinctions for the revision is to ensure a process is in place to add miscellaneous restoration sites, which DOE-RL identified as items that are not a risk hazard, such as piles of old wood and cans, but still need to be cleaned up. Ecology inquired about the definition of closure groups under WIDS key changes. CHPRC explained that a method was needed to define geographic areas. Ecology asked about the meaning of collecting information not attributable to components. CHPRC responded that once an area is cleaned up and closed, this process will enable the description of the area to be documented appropriately. Ecology asked if the data from the Stewardship Information System (SIS) will be entered into WIDS. DOE-RL stated that it has been gathering the right types of SIS information from the contractors to enter into the WIDS system.



Thursday, October 21, 2010
Ecology Offices, Conference Room 3A/B
3100 Port of Benton Way
Richland, Washington

Agenda

Inter-Agency Management Integration Team Meeting
Chairman: Joe Voice

10:30 a.m.	Key Documents/Issues List Review
10:40 a.m.	TPA Reprint
10:50 a.m.	WIDS
11:10 a.m.	Adjourn Inter-Agency Management Integration Team Meeting

IAMIT WIDS Update

10/21/2010

WIDS Working Group for TPA-MP-14

- A Tri-Party workgroup will be initiated to revise MP-14 (at Ecology's request)
- A 6-month effort is anticipated, beginning 12/10
- Miscellaneous Restoration and Solid Waste Management Units definitions and use will be addressed

WIDS Key Changes (to be completed 11/1/10)

- Expanded Data Entry to allow easier input of data (speeds up entry capability)
- Defining Closure Groups
 - Remediation information is tracked associated with the group
 - Collects information not attributable to components (cost, volume removed, sampling)
 - More closely matches current field practice

Updating WIDS

- Appendix C changes – 1st quarter CY2011
- Waste site updates are dependent on MP-14 process change
 - Commitment to the process will help keep WIDS current

River Corridor & Central Plateau Decision Documents

October 21, 2010

Grouping	Document	Milestone Title	Milestone #	Date	Reg Review Start	Reg Review Finish	DOE Lead	Contractor Lead	Regulator	Regulatory Lead	Comments/Issues
Central Plateau Inner Area											
200 East Inner Area/Pipelines	200-IS-1 RFI/CMS & RI/FS Work Plan	Submit revised RCRA Facility Investigation/Corrective	M-015-90	6/30/2011	7/1/2011	8/31/2011	Doug Hildebrand	Greg Berlin/PRC	Ecology	Nina Menard	
	200-EA-1 RFI/CMS & RI/FS Work Plan	Submit a RCRA Facility Investigation/Corrective Measures	M-015-92A	12/31/2012	1/1/2013	3/1/2013	Doug Hildebrand	Mike Hickey/PRC	Ecology	Nina Menard	
	200-EA-1 and 200-IS-1 CMS & FS Report(s) & PCAD(s)/PP(s)	Submit Corrective Measures Study & Feasibility Study Report(s) and Proposed Corrective Action	M-015-92B	6/30/2014	7/1/2014	8/13/2014	Doug Hildebrand	Mike Hickey/PRC	Ecology	Nina Menard	
	EE/CA for Tier 2 Facilities	Complete EE/CA report(s) for all Tier 2 facilities listed in Appendix J	M-85-60	3/31/2018	9/20/2010	TBD	Doug Chapin	Curt Walker/PRC	EPA		
200 West Inner Area	Record of Decision				5/29/2015	7/13/2015	Doug Hildebrand	Mike Hickey/PRC	Ecology	Nina Menard	
	RI/FS Work Plan	Submit a Remedial Investigation/Feasibility Study Report and	M-015-91A	12/31/2011	1/2/2012	3/1/2012	Arlene Tortoso	Mike Hickey/PRC	EPA	Craig Cameron	
	FS/PP	Submit Feasibility Study report and Proposed Plan for the	M-015-91B	6/30/2013	7/3/2013	8/15/2013	Arlene Tortoso	Mike Hickey/PRC	EPA	Craig Cameron	
Z-Area	Record of Decision				6/2/2014	7/15/2014	Arlene Tortoso	Mike Hickey/PRC		Craig Cameron	
	200-CW-5 FS			Dec 2010 (no milestone)	12/20/2010 (Rev 0)		Greg Sinton	Kathy Davis/PRC	EPA	Craig Cameron	
	200-PW-1/3/6 FS			Feb 2011 (no milestone)	11/30/10 (Draft C) 2/21/11 (Rev 0)		Arlene Tortoso	Kathy Davis/PRC	EPA	Emy Laija	
SW-2	200-PW-1/3/6 & 200-CW-5 combined PP			Feb 2011 (no milestone)	11/30/10 (Draft A) 2/21/11 (Rev 0)		Arlene Tortoso	Kathy Davis/PRC	EPA	Emy Laija/Craig Cameron	
	RFI/CMS & RI/FS Work Plan	Submit revised RCRA Facility Investigation/Corrective	M-015-93A	12/31/2011	1/2/2012	3/1/2012	Doug Hildebrand	Greg Berlin/PRC	Ecology	Deborah Singleton	
	RFI/CMS & RI/FS & PCAD/PP	Submit RCRA Facility Investigation/Corrective Measures	M-015-93B	12/31/2016	1/2/2017	2/14/2017	Doug Hildebrand	Greg Berlin/PRC	Ecology	Deborah Singleton	
Canyons	Record of Decision				11/30/2017	1/12/2018	Doug Hildebrand	Greg Berlin/PRC	Ecology	Deborah Singleton	
	B Plant RI/FS work plan	Submit Remedial Investigation/Feasibility Study Work Plan	M-085-10A	12/31/2011	1/2/2012	3/1/2012	Naomi Bland	Curt Walker/PRC	Ecology	Rick Bond	
	B Plant RI/FS and PP			No milestone	7/31/2014	9/12/2014	Naomi Bland	Curt Walker/PRC	Ecology	Rick Bond	
	B Plant Record of Decision				6/30/2015	8/12/2015	Naomi Bland	Curt Walker/PRC	Ecology	Rick Bond	
	PUREX RI/FS work plan	Submit Remedial Investigation/Feasibility Study Work Plan	M-085-20A	9/30/2015	10/1/2015	12/1/2015	Frank Roddy	Curt Walker/PRC	Ecology	Rick Bond	
	PUREX RI/FS and PP			No milestone	5/1/2018	6/13/2018	Frank Roddy	Curt Walker/PRC	Ecology	Rick Bond	
	PUREX Record of Decision				3/29/2019	5/13/2019	Frank Roddy	Curt Walker/PRC	Ecology	Rick Bond	
	REDOX RI/FS work plan	Submit Remedial Investigation/Feasibility Study Work Plan	M-085-30A	12/31/2017	1/1/2018	3/1/2018	Naomi Bland	Curt Walker/PRC	EPA	Craig Cameron	
	REDOX RI/FS and PP			No milestone	7/30/2020	9/11/2020	Naomi Bland	Curt Walker/PRC	EPA	Craig Cameron	
	REDOX Record of Decision				6/29/2021	8/11/2021	Naomi Bland	Curt Walker/PRC	Ecology	Rick Bond	
Risk Assessment	200 East CP Inner Area Risk Assessment						Jim Hansen	Alaa Aly/PRC	EPA/Ecology	Craig Cameron/Beth Rochette	
Risk Assessment	200 West CP Inner Area Risk Assessment						Jim Hansen	Alaa Aly/PRC	EPA/Ecology	Craig Cameron/Beth Rochette	
TSDs	Closure Plan for the Hexone Storage and Treatment Facility (276-S-141/142) TSD Unit	Submit Revised Closure Plan to support TSD closure of the Hexone Storage and Treatment Facility (276-S-141/142) TSD	M-037-01	12/31/2010	12/31/2010	4/1/2011	Kevin Leary		Ecology	Nina Menard	
	Closure Plans for 207-A South Retention Basin, 216-A-29 Ditch, 216-A-37-1 Crib, and 216-B-63 Trench	Submit Revised Closure Plan to support TSD closure for five (5) TSD Units: 207-A South Retention Basin, 216-A-29 Ditch, 216-	M-037-02	6/30/2014	5/16/2014	8/15/2014	Doug Hildebrand		Ecology	Nina Menard	
Central Plateau Deep Vadose Zone											
Deep Vadose Zone	RI/FS Work Plan	Submit RCRA Facility Investigation/Corrective Measures	M-015-110A	9/30/2012	2/22/2012	4/23/2012	John Morse	Marty Doornbos/PRC	Ecology	Nina Menard	
	FS/PP	Submit Corrective Measures Study & Feasibility Study Report	M-015-110B	9/30/2015	9/30/2015	11/12/2015	John Morse	Marty Doornbos/PRC	Ecology	Nina Menard	
	Record of Decision		No Milestone				John Morse	Marty Doornbos/PRC	Ecology	Nina Menard	
	Field Test Plan	Submit uranium treatment technology field test plan as an element of the RCRA facility investigation and remedial investigation for the 200-DV-1 OU to Ecology	M-015-110C	12/31/2010	10/6/2010	11/17/2010	John Morse	Glen Chronister/PRC	Ecology	Nina Menard	
	Treatability Test Report	Submit technetium-99 pilot scale treatability study test report as an element of remedial investigation for the 200-WA-1 OU to EPA	M-015-110D	6/30/2012	3/15/2012	4/29/2012	John Morse	Glen Chronister/PRC	EPA	CraigCameron/Rod Lobos	
Central Plateau Outer Area											
Outer Area	Central Plateau Outer Area FS/PP	Submit a revised Feasibility Study Report and revised	M-015-38B	4/30/2012	5/1/2012	6/13/2012	Greg Sinton	Curt Walker/PRC	EPA	Laura Buelow	
	Central Plateau Outer Area Record of Decision			8/27/2013	3/29/2013	5/13/2013	Greg Sinton	Curt Walker/PRC	EPA	Laura Buelow	
Risk Assessment	Central Plateau Outer Area Risk Assessment			4/30/2012	5/1/2012	6/13/2012	Jim Hansen	Alaa Aly/PRC	EPA/Ecology	Laura Buelow/ Beth Rochette	
TSDs	Closure Plan for 216-B-3 Main Pond and 216-S-10 Pond and Ditch	Submit Revised Closure	M-037-03	4/30/2012	3/16/2012	6/15/2012	Greg Sinton		Ecology	Nina Menard	
	NRDWL/SWL	Closure Plan Rev 2 (est.)		7/22/2010	7/23/2010	8/20/2010	Kevin Leary	Curt Walker/PRC	Ecology	Deborah Singleton	
West Lake	Sample Analysis Plan			7/15/2010	7/16/2010	8/30/2010	Frank Roddy	Curt Walker/PRC	EPA	Laura Buelow	
EA				N/A							
Central Plateau											
Groundwater	200 West Groundwater combined RI/FS/PP	Submit a 200-UP-1 Remedial Investigation and Feasibility Study Report and Proposed Plan to EPA	M-015-17A	9/30/2010	9/24/2010	11/10/2010	Naomi Bland	Curt Wittreich	EPA	Emerald Laija	Was transmitted to the regulators on 9/24/2010
	200 East Groundwater combined FS/PP	Submit a 200-BP-5 and 200-PO-1 OU Feasibility Study Report	M-015-21A	12/31/2012	10/1/2011	11/15/2011	John Morse	Curt Wittreich	Ecology	Nina Menard	
	200-BP-5 RI Report				3/30/2011	4/15/2011	John Morse	Curt Wittreich	Ecology	Nina Menard	
	200-BP-5 Treatability Test Report	Submit 200-BP-5 Treatability Test Plan	M-15-82	12/31/2010	9/24/2010	11/10/2010	John Morse	Curt Wittreich	Ecology	Nina Menard	The Draft A 200-BP-5 Treatability Test Plan was transmitted to the regulators on 9/24/2010
200-PO-1 RI Report					6/10/2010	9/17/2010	John Morse	Curt Wittreich	Ecology	Nina Menard	Ecology notified the project that their review would be extended to September 17, 2010. No comments have been received to date
River Corridor											
100 B/C Area	RI/FS Reports and Proposed Plan	Submit RI/FS Report and PP for 100 F	M-015-68-T01	11/30/2011	11/23/2011	1/6/2012	Greg Sinton	Nathan Bowles/PRC	EPA	Laura Buelow	
	EE/CA for the 100-BC-5 and 100-FR-3 GW Ous				12/8/2010	12/21/2010	Greg Sinton	Nathan Bowles/PRC	EPA	Laura Buelow	Estimated review periods given are shortened to allow for expedited schedule.
	Remedial Design / Remedial Action Work Plans			11/30/2012	TBD		Greg Sinton	Nathan Bowles/PRC	EPA	Laura Buelow	Review dates dependant upon issuance of ROD.
100 D & H Areas	Record of Decision				TBD		Greg Sinton	Nathan Bowles/PRC	EPA	Laura Buelow	Review dates dependant upon approval of RI/FS Report and PP.
	RI/FS Work Plan	Submit RI/FS Work Plan for HR 1/2/3 and DR 1/2	M-015-69	5/31/2009			Jim Hanson	Fred Biebesheimer/PRC	Ecology	Nina Menard	
	Remedial Design/Remedial Action Work Plan	Remedial Design/Remedial Action Work Plan for the 100-HR-			12/17/2010	1/15/2010	Jim Hanson	Fred Biebesheimer/PRC	Ecology	Nina Menard	
	100-HR-3 Integrated Groundwater SAP	DOE/RL-2009-57, 100-HR-3 Integrated Groundwater			11/14/2010	12/15/2010	Jim Hanson	Fred Biebesheimer/PRC	Ecology	Nina Menard	
	100-D In situ Bioremediation Treatability Test Plan	DOE/RL-2010-105, Submit 100-D In situ Bioremediation Treatability Test Plan	M-015-115	8/30/2010	8/30/2010	10/15/2010	Jim Hanson	Fred Biebesheimer/PRC	Ecology	Nina Menard	Will be receiving comments soon.
	100-D In situ Bioremediation TTP Drilling SAP				11/14/2010	12/15/2010	Jim Hanson	Fred Biebesheimer/PRC	Ecology	Nina Menard	
100HR-3 Interim Action Waste Management Plan				11/14/2010	11/15/2010	Jim Hanson	Fred Biebesheimer/PRC	Ecology	Nina Menard		
RI/FS Reports and Proposed Plan	Submit FS & PP for HR 1/2/3 and DR 1/2	M-015-70-T01	7/30/2011				Jim Hanson	Fred Biebesheimer/PRC	Ecology	Nina Menard	
Remedial Design / Remedial Action Work Plans				7/30/2012			Jim Hanson	Fred Biebesheimer/PRC	Ecology	Nina Menard	
Record of Decision							Jim Hanson	Fred Biebesheimer/PRC	Ecology	Nina Menard	

100 F Area	RI/FS Reports and Proposed Plan	Submit RI/FS Report and PP for 100 B/C	M-015-64-T01	11/30/2011	11/30/2011	1/31/2012	Mike Thompson/Margo Voogd	Nathan Bowles/PRC	EPA	Chris Guzzetti	
	EE/CA for the 100-BC-5 and 100-FR-3 GW Ous				12/8/2010	12/21/2010	Mike Thompson/Margo Voogd	Nathan Bowles/PRC	EPA	Chris Guzzetti	Estimated review periods given are shortened to allow for expedited schedule.
	Remedial Design / Remedial Action Work Plans Record of Decision			11/30/2012	TBD		Mike Thompson/Margo Voogd Mike Thompson/Margo Voogd	Nathan Bowles/PRC Nathan Bowles/PRC	EPA EPA	Chris Guzzetti Chris Guzzetti	Review dates dependant upon issuance of ROD. Review dates dependant upon approval of RI/FS Report and PP.
100 K Area	RI/FS Work Plan	Submit RI/FS Work Plan for 100 KR	M-015-65	5/31/2009			Jim Hanson	Art Lee/PRC		Source - Rod Lobos/EPA	Approved on 1/19/2010
	RI/FS Reports and Proposed Plan	Submit RI/FS Report and PP for 100 KR	M-015-66-T01	7/31/2011			Jim Hanson	Art Lee/PRC		GW - Chris Guzzetti	
	Remedial Design / Remedial Action Work Plans Record of Decision			7/31/2012			Jim Hanson Jim Hanson	Art Lee/PRC Art Lee/PRC		Chrome - Laura Buelow/EPA	
	Treatability Test Plan	Submit TTP for K West Biofiltration	M-015-116	8/30/2010	8/31/2010		Steve Balone	Mark Kemner/PRC	EPA	Chris Guzzetti	Treatability Test Plan submitted to Regulators on 8/26/2010
100 N Area	RI/FS Work Plan	Submit RI/FS Work Plan for NR 1/2	M-015-61	12/31/2009 (Draft A)	TBD (Rev. 0)	TBD (Rev. 0)	Mike Thompson	Nathan Bowles/PRC	Ecology	Alicia Boyd	Milestone met by submittal of Draft A document in December 2009. Draft B comment resolution in progress with Ecology with document being updated to Rev. 0. Delays in approvals may impact overall schedule for field investigations and subsequent reports (RI/FS, etc.). Already slipped 120 days as of 10/20/10
	RI/FS SAP			10/18/2010 (Rev. 0)	TBD (Rev. 0)	TBD (Rev. 0)	Mike Thompson	Nathan Bowles/PRC	Ecology	Alicia Boyd	Pursuing Rev. 0 approval of RI/FS SAP to allow for agreed-upon activities, including well drilling, to proceed prior to approval of the associated RI/FS work plan addendum.
	RI/FS Reports and Proposed Plan	Submit FS/PP for NR 1/2	M-015-62-T01	12/31/2011	12/31/2011	2/1/2012	Mike Thompson	Nathan Bowles/PRC	Ecology	Alicia Boyd	Delays in approvals of preceding RI/FS Work Plan Addendum and SAP may impact overall schedule for RI field investigations and RI/FS & PP. The delays realized so far will likely impact the possibility of meeting the current target date.
	Remedial Design / Remedial Action Work Plans Record of Decision				TBD		Mike Thompson Mike Thompson	Nathan Bowles/PRC Nathan Bowles/PRC	Ecology Ecology/EPA	Alicia Boyd Alicia Boyd (Ecology) Laura Buelow (EPA)	Review dates dependant upon issuance of ROD. Review dates dependant upon approval of RI/FS Report and PP.
	Interim Action Record of Decision Amendment				7/14/2010	9/17/2010	Mike Thompson	Nathan Bowles/PRC	Ecology/EPA	Alicia Boyd (Ecology) Laura Buelow (EPA)	IRCD Amendment now approved
	Remedial Design / Remedial Action Work Plan for Interim Action Record of Decision Amendment	Submit RD/RA WP within 6 months of the IROD Amendment	M-015-60	3/29/2011	3/29/2011	5/29/2011	Mike Thompson	Nathan Bowles/PRC	Ecology	Alicia Boyd	Review dates dependant upon issuance of Amendment to Interim ROD.
	100-NR-2 Barrier Expansion Treatability Test Plan (Design Optimization Study)				5/7/2010	9/14/2010	Mike Thompson	Nathan Bowles/PRC	Ecology	Alicia Boyd	DOS now approved
	100-NR-2 Jet Injection 300' Demonstration Treatability Test Plan				9/16/2010	10/17/2010	Mike Thompson	Nathan Bowles/PRC	Ecology	Alicia Boyd	Still under Ecology review.
	100-NR-2 Phytoextraction Hot Test Treatability Test Plan				9/27/2010	10/28/2010	Mike Thompson	Nathan Bowles/PRC	Ecology	Alicia Boyd	Still under Ecology review.
	100-N Area Integrated Groundwater Sampling and Analysis Plan				6/2/2010	7/19/2010	Mike Thompson	Nathan Bowles/PRC	Ecology	Alicia Boyd	Still under Ecology review. No comments have been received since transmitted in early June.
100-NR-2 River Porewater Sampling and Analysis Plan				9/29/2010 (Rev. 0)	TBD (Rev. 0)	Mike Thompson	Nathan Bowles/PRC	Ecology	Alicia Boyd	Ecology comments on Draft A were responded to and incorporated into a proposed Rev. 0 that was provided to Ecology for concurrence. Timely regulatory concurrence and approval is essential to allow for low river-stage sampling during the month of October.	
300 Area	RI/FS Reports and Proposed Plan	Submit RI/FS Report and PP for 300 FF 2/5	M-015-72-T01	12/31/2011	12/31/2011	3/23/2012	Mike Thompson	Mark Kemner/PRC	EPA	Larry Gadbois	
	Remedial Design / Remedial Action Work Plans Record of Decision			12/31/2012		TBD	Mike Thompson Mike Thompson	Mark Kemner/PRC Mark Kemner/PRC	EPA EPA	Larry Gadbois Larry Gadbois	
	River Corridor Baseline Risk Assessment			10/30/2010			John Sands	Jeff Lerch/WCH	EPA/Ecology	Laura Buelow/ Beth Rochette	
Risk Assessment	Remedial Investigation for Hanford Site Releases into the Columbia River (Risk Assessment)			9/30/2011			John Sands	WCH	EPA/Ecology	Laura Buelow/ Beth Rochette	

Note: Schedules will be finalized when the Tentative Agreement finishes public review