

# START

9513383.1714

0042099

64

Meeting Minutes Transmittal/Approval  
Tri-Party Agreement Milestone Review Meeting  
EPA Conference Room  
Medical Dental Center  
August 30, 1995

From/ Appvl.: Paul F. Dunigan Jr. Date: 9/27/95  
P. F. Dunigan, RL (A5-15)  
Hanford Project Manager

Appvl.: Douglas R. Sherwood Date: 9/27/95  
Douglas R. Sherwood, EPA (B5-01)  
Hanford Project Manager

Appvl.: Roger Stanley Date: 9/28/95  
Roger Stanley, Ecology  
Director, Tri-Party Agreement Implementation

Prepared by Appvl.: Frank T. Calapristi Date: 9/27/95  
Frank T. Calapristi  
Westinghouse Hanford Company

## DISTRIBUTION

April, J. G.	BHI	H4-63	Kube, P. S.	RL	A5-15
Arnold, L. D.	WHC	B2-35	McLaughlin, M. A.	WHC	B2-35
Bowers, E. M.	RL	S7-55	Oates, K. J.	EPA	B5-01
Calapristi, F. T.	WHC	B2-35*	Rasmussen, J. E.	RL	A5-15
Dunigan, P. F.	RL	A5-15*	Sherwood, D. R.	EPA	B5-01*
Hajner, R. S.	BHI	H4-79*	Stanley, R.	Ecology-Olympia*	
Henckel, G. C.	BHI	H6-07	Thompson, K. M.	RL	A5-15
Hughes, M. C.	BHI	H4-84	Williams, J. D.	WHC	H6-28
Jackson, D. E.	RL	A5-15	EDMC	WHC	H6-08

\* W/Attachments



MANAGE30.AUG

TPA Milestone Review Meeting  
EPA Conference Room  
Medical Dental Center  
August 30, 1995

1. Liquid Effluents (TPA Milestones M-17-00, M-26-03/04/05)

The presentation (Attachment 1) was made by Liz Bowers (RL). The first topic was the Program Managers Assessment in which RL rated the contractor performance "Satisfactory to Outstanding" in the four categories of assessment. The Milestone Schedule was reviewed and all activities were reported on schedule.

Under the Program Executive Summary, RL reported the Liquid Effluent Program was rated outstanding. Other items noted were:

- Cost Savings of 10.6M attained
- A HEC FY 1995 carryover of 200K will be used to complete the project.
- Major Accomplishments which were highlighted:
  - Agreement to send N Basin Water to ETF for treatment
  - Tritium Treatment Report Issued
  - Under Project C-018H, the Surge Tank repair was completed.

Under "Issues", there was limited discussion on the:

- 200 Area ETF Listed Wastes
- C-018H Core Facility Contractor Claims
- C-018H Vitrification Tank Special Protective Coating

The last topic was a review of "Expense Cost Performance", no issues or problems were identified.

2. Environmental Restoration (TPA Milestones M-13-00/15/16/70)

The first presentation was made by R. Holten (RL), who discussed the organizational structure of the RL office for the Environmental Restoration (ER) program (Attachment 2A).

The Program Managers Assessment was the next topic. RL rated BHI "Good to Outstanding" in the various categories of assessment (Attachment 2B)

Other topics covered were:

- TPA Milestone Overview
- FY 1995 TPA Milestone Overview Performance

Scott Hajner (BHI) reviewed the status of TPA Change Requests in the last three months. This was followed by Rich Holten (RL), who discussed

the last quarter accomplishments and noted specific highlights of UP-1, ZP-2, BP-1, ZP-1 and the 1100 Area which was reported as completed except for revegetation.

ERDF excavation was reported as essentially complete and the RL goal was to complete the project ahead of schedule.

D&D Projects was the next topic followed by the 100 Area Where Pump and Treat is planned to start within the next few days at 100N. In the subsequent discussion, Roger Stanley (Ecology) suggested a meeting between the three agencies should be scheduled to focus on Pilot Project Activities.

Action: Arrange meeting between the three agencies to discuss Pilot Project Activities.

Resp.: Mike Hughes (BHI) Due: September 8, 1995  
K. Mike Thompson (RL)

#### Other topics

##### Program Management and Support Projects

- Under 100N Area Activities. BHI reported completion of the Spacer Removal from silos at 100N. Final shipment to be 8/31/95.

Under the "Issues" topic, the following topics were discussed.

- 300-FF-1 Proposed Plan
- Regulator Approval of TPA Change Request C-95-01A (Redesignate 100-HR-1 and 100-DR-1 from RCRA to CERCLA.
- 100 Area ROD Strategy
- 200-BP-5
- 200-BP-11 (Discussion deferred to the TPA Project Managers Meeting)
- TPA Milestones at Risk based on FY 1996-FY 1998 Funding Guidance
- Other Issues identified (not in attachment)
  - Groundwater Remediation Strategy
  - DNFSB Regulatory Involvement
  - Boreholes at N-Cribs: RL will send a letter to Ecology stating RL plans to proceed with the third Borehole, although RL technically believes a third hole is not required.
  - Brown Bag Lunch's with regulators
  - HRA-EIS & Comprehensive Land Use Plan

# AGENDA

## TRI-PARTY AGREEMENT MAJOR MILESTONE MANAGEMENT REVIEW

WEDNESDAY, AUGUST 30, 1995

EPA CONFERENCE ROOM  
MEDICAL DENTAL CENTER

<u>TIME</u>	<u>MILESTONE</u>	<u>TITLE</u>	<u>RL DIVISION DIRECTOR</u>	<u>CONTRACTOR MANAGER</u>	<u>PRESENTER</u>
9:00 am	M-17-00	Treatment Facilities/ Upgrades	T. K. Teynor	A. J. Diliberto	E. M. Bowers
	M-26-03	Cease 242-A discharges to LERF	T. K. Teynor	A. J. Diliberto	E. M. Bowers
	M-26-04	Remove Residues / 242-A LERF	T. K. Teynor	A. J. Diliberto	E. M. Bowers
	M-26-05	Report/Tritium Treatment Tech.	T. K. Teynor	A. J. Diliberto	E. M. Bowers
9:30 am	M-13-00	Six (6) RI/FS Work Plans/Year	R. D. Freeberg	Scott Hajner	R. D. Freeberg
	M-15-00	RI/FS Process Completion	R. D. Freeberg	Scott Hajner	R. D. Freeberg
	M-16-00	Complete Remedial Actions	R. D. Freeberg	Scott Hajner	R. D. Freeberg
	M-70-00	ERDF Operation	R. D. Freeberg	Scott Hajner	R. D. Freeberg
11:30 am		LUNCH			

9513383.1717

ATTENDEES

## TPA MILESTONE MANAGEMENT REVIEW

AUGUST 30, 1995

EPA CONFERENCE ROOM  
MEDICAL DENTAL CENTER

<u>NAME</u>	<u>ORGANIZATION</u>	<u>MAILSTOP</u>	<u>(✓) FOR ATTACHMENTS</u>
<u>F.T. CALABRISTO</u>	<u>WHC/TPAI</u>	<u>B2-35</u>	<u>✓</u>
<u>E.M. Bolvers</u>	<u>DOE-RL/LPD</u>	<u>S7-55</u>	
<u>J.D. Williams</u>	<u>WHC/LES</u>	<u>H6-28</u>	
<u>K.M. Thompson</u>	<u>DOE-RL-ER</u>		
<u>J.E. Rasmussen</u>	<u>DOE-RL-EAP</u>	<u>A5-15</u>	
<u>Peter Kehr</u>	<u>RL</u>	<u>A5-15</u>	
<u>Doug Sherwood</u>	<u>EPA</u>	<u>B5-01</u>	<u>✓</u>
<u>Tony Amato</u>	<u>WHC/TPAI</u>	<u>B2-35</u>	
<u>Norm Stanley</u>	<u>Ecology</u>		<u>✓</u>
<u>Paul F.X. Dunning</u>	<u>DOC-RL-EAP</u>	<u>A5-15</u>	<u>✓</u>
<u>Kenn DeLoe</u>	<u>EPA</u>	<u>B5-01</u>	
<u>Mike Hughes</u>	<u>BHI</u>	<u>H4-84</u>	
<u>R. Scott HAJNER</u>	<u>BHI</u>	<u>H4-79</u>	<u>✓</u>
<u>D.E. JACKSON</u>	<u>RL/EAP</u>	<u>A5-15</u>	

[illegible]