

# START

0012758

December 17, 1990


Meeting Minutes Transmittal/Approval  
Unit Managers Meeting: 200-BP-1 Operable Unit  
450 Hills Street, Rm 47  
November 14, 1990

From/ Appvl.: *Julie K. Erickson* Date: 12-18-90  
Julie K. Erickson, 200-BP-1 Unit Manager, DOE-RL (A6-95)  
Appvl.: *Douglas R. Sherwood* Date: 12/18/90  
Douglas R. Sherwood, 200-BP-1 Unit Manager, EPA (B5-01)  
Appvl.: *Larry Goldstein* Date: 12/18/90  
Larry Goldstein, 200-BP-1 Unit Manager, WA Department of Ecology

Meeting Minutes are attached. Minutes are comprised of the following:

- Attachment #1 - Meeting Summary/Summary of Commitments and Agreements
- Attachment #2 - Agenda for the Meeting
- Attachment #3 - Attendance List
- Attachment #4 - Commitments/Agreements Status List
- Attachment #5 - Groundwater Well Installation Status
- Attachment #6 - Well Remediation Status
- Attachment #7 - FY 91 Work Scope and Delayed Work Scope

Prepared by: *William J. Tynes* Date: 12/18/90  
SWEC Support Services  
Concurrence by: *Mark A. Bunker* Date: 12/18/90  
WMC RI Coordinator



200-BP-1 Operable Unit Managers Meeting  
November 14, 1990

Distribution:

Donna Lacombe, PRC  
Ward Staubitz, USGS  
Doug Fassett, SWEC (A4-35)  
Jack Waite, WHC (B2-35)  
Tom Wintczak, WHC (B2-15)  
Mel Adams, WHC (H4-55)  
Wayne Johnson, WHC (H4-55)  
Rich Carlson, WHC (H4-55)  
Brian Sprouse, WHC (H4-22)  
Bill Price, WHC (S0-03)  
Ralph O. Patt,  
    OR Water Resources Dept.  
Doug Dunster, Golder Assoc.  
Mike Thompson, DOE (A6-95)  
Diane Clark, DOE (A5-55)  
Tim Veneziano, WHC (B2-35)

cc. Ronald D. Izatt (A6-95)  
    Director, DOE-RL, ERD  
Ronald E. Gerton (A6-80)  
    Director, DOE-RL, WMD  
Roger D. Freeberg (A6-95)  
    Chief, Rstr. Br., DOE-RL/ERD  
Steven H. Wisness (A6-95)  
    Tri-Party Agreement Proj. Mgr  
Richard D. Wojtasek (B2-15)  
    Prgm. Mgr. WHC  
Mary Harmon, DOE-HQ (EM-442)

ADMINISTRATIVE RECORD: 200-BP-1; Care of Susan Wray, WHC (H4-51C)

Please inform Doug Fassett (SWEC) of deletions or additions to the distribution list.

91123307-9

Attachment #1

Meeting Summary and Summary of Commitments and Agreements

200-BP-1 Unit Managers Meeting  
November 14, 1990

1. Action Item Status  
Regarding Action Item #2BP1.38, Mark Buckmaster indicated that WHC technical people aren't available for a meeting the first week in December. Ward Staubitz proposed alternate dates of December 12 or 13. Mr. Buckmaster suggested that Action Item 2BP1.40 could be handled at the same time.
2. Work Plan Changes
  - A. WHC will change well designation Nos. 31,32,33 to 38,39,40; the originally assigned numbers referred to other wells.
  - B. The location of well #39 was moved 50 feet west of the flush tank to avoid overhead power lines.
3. Groundwater Well Installation Status  
A handout on the status of ground water well installation was presented (See Attachment 5). Mr. Buckmaster (WHC) stated that a drilling rate of 5 feet per day was expected in a rad zone such as they are currently working in. They are currently under level C protection, and drilling conditions are very dry and rocky.
4. Well Remediation Status and Priorities  
A handout on well remediation activities was presented (see Attachment 6).
5. FY 91 Work Scope and Delayed Work Scope  
Handouts on the work scope, delayed work scope and work schedule were distributed (see Attachment 7). The reduced or delayed work scope was discussed. Doug Sherwood indicated that EPA does not concur with the priorities or slippage in milestones, as documented in their letter of November 7. He stated that the delay is due to not completing the work scheduled for FY 1990. Bob Stewart (DOE) stated for the record that the work reduction is due to funding limitations. Rich Carlson (WHC) stated that the work scheduled for FY 90 was not completed due to 3 months downtime for a DOE audit. He further stated that they would be on schedule if full funding had been available. Doug Sherwood stated that it was not relayed to the EPA that field drilling and collection of source samples would not be started on November 1.

9112050700

Attachment #2

Agenda

200-BP-1 Unit Managers Meeting  
November 14, 1990

Introduction:

Status:

Action Items

Work Plan

- o Well Number Changes
- o Well Location Changes

Remedial Investigation

- o Groundwater Well Construction
- o Groundwater Well Remediation

FY 91 Schedule

Issues:

Other Topics:

Agreements and Commitments

91123307

## Attachment #3

## Attendance List

200-BP-1 Operable Unit Managers Meeting  
November 14, 1990

NAME	ORG.	O.U. Role	PHONE
Allender, Chip	Brown & Cald.	Ecology Contrt.	503-244-7005
Hildebrand, R.D.	DOE-RL	EOB	509-376-7287
Stewart, Bob	DOE-RL	Unit Manager	509-376-6192
Cline, Chuck	Ecology	Geohydrology.	206-438-7556
Cross, Steve	Ecology	CERCLA Unit	206-459-6675
Goldstein, Larry	Ecology	Unit Manager	206-438-7018
Osweiler, Mike	Ecology	<del>100-DR-1 Coord.</del> CERCLA Unit	206-438-7016
Sherwood, Doug	EPA	Unit Manager	509-376-9529
Staubitz, Ward	USGS	EPA Support	206-593-6510
Lacombe, Donna	PRC	EPA Support	206-624-2692
Shuster, Jerry	PRC	EPA Support	206-624-2692
Fassett, Doug	SWEC	GSSC	509-376-3136
Fryer, Bill	SWEC	DOE Support	509-376-3136
King, Joe	SWEC	GSSC	509-376-9707
Patterson, Jim	WHC	ER Program	509-376-0568

9112753072

## Attachment #4

## Commitments/Agreements Status List

200-BP-1 Operable Unit  
November 14, 1990

<u>Item No.</u>	<u>Action</u>	<u>Status</u>
2BP1.38:	Determine the USGS position on the feasibility of performing geophysical logging through cased wells. Action: Ward Staubitz for EPA (7/18/90, BP1.UMM)	Open Ward Staubitz (USGS) still questions whether qualitative logs are defensible. A meeting was scheduled for 11/5-11/6/90 to resolve this issue. The meeting has been rescheduled for Dec. (11/4/90)
2BP1.40	Status what the current logging capability is and how and when personnel will be mobilized. Action: Rich Carlson (9/20/90)	Open
2BP1.42	Provide EPA and Ecology with the proposal for the work scope <del>remediation</del> reduction. Action: Julie Erikson (10/16/90, BP1.UMM)	Open

9112053073

Attachment #5

200-BP-1 Groundwater Well

Installation, Task 6

Status, November 13, 1990

Well	Status
699-48-50 699-49-57(B) 699-50-53(B)	Well completion activities are complete with the exception of posts and pads.
699-52-54 699-52-57	Drilling activities are complete. Temporary screens have been installed for aquifer testing.
699-55-55	Drilling depth - 280 ft. Apparently the borehole has drilled into an erosional window in the Elephant Mountain Basalt. Total Depth is estimated between 300-350 ft.
299-E33-40	Drilling depth - 10 ft. No contamination found to date.
299-E33-38	Scheduled to begin drilling 11/26/90.
299-E33-39	Drilling activities will be initiated when the rig at 55-55 becomes available.

911233074

Attachment #6

200-BP-1 Well Remediation

Status

- o Final sign-off of the Fitness-For-Use Check List should be completed by the Geoscience Group this week.
- o Field work should begin next week.

Well Priorities

- o Screen intervals will be modified.  
Well screen intervals should be completed by December 31, 1990.
- o Post and pads will be installed on Webster completion wells.
- o Surface annular seals - 200 Area
- o Surface annular seals - 600 Area

9112053075



Attachment #7

200-BP-1  
FY 91  
Work Scope


Task	Title	Comments
1	Project Management	
2	Source Sampling and Analysis	Reduced scope-3 boreholes instead of 28.
4	Vadose Zone Sampling and Analysis	Drill, log and sample 3 crib boreholes.
6	Installation of Monitoring well	Complete installation of 9 groundwater monitoring wells.
7	Groundwater Sampling	Complete 3 quarters groundwater well sampling. Conduct well remediation activities.
10	Column Leach Test	Reduce Scope - 4 columns, 2 each from 2 boreholes.
11	Hydraulic Pump Tests	Reduced scope - 3 pump tests instead of the proposed 20.
12	Sorption Test	

In addition, the 200-BP-1 Phase I Feasibility Study will continue on a reduced scope.

200-BP-1  
FY 91  
Delayed Work Scope

Task	Title
3	Surface and Near Surface Soil Sampling and Analysis
13	Baseline Risk Assessment
14	Evaluation and Reporting

91120330717



200-BP-1 Operable Unit Managers Meeting  
November 14, 1990

Distribution:

Donna Lacombe, PRC  
Ward Staubitz, USGS  
Doug Fassett, SWEC (A4-35)  
Jack Waite, WHC (B2-35)  
Tom Wintczak, WHC (B2-15)  
Mel Adams, WHC (H4-55)  
Wayne Johnson, WHC (H4-55)  
Rich Carlson, WHC (H4-55)  
Brian Sprouse, WHC (H4-22)  
Bill Price, WHC (S0-03)  
Ralph O. Patt,  
    OR Water Resources Dept.  
Doug Dunster, Golder Assoc.  
Mike Thompson, DOE (A6-95)  
Diane Clark, DOE (A5-55)  
Tim Veneziano, WHC (B2-35)

cc. Ronald D. Izatt (A6-95)  
    Director, DOE-RL, ERD  
Ronald E. Gerton (A6-80)  
    Director, DOE-RL, WMD  
Roger D. Freeberg (A6-95)  
    Chief, Rstr. Br., DOE-RL/ERD  
Steven H. Wisness (A6-95)  
    Tri-Party Agreement Proj. Mgr  
Richard D. Wojtasek (B2-15)  
    Prgm. Mgr. WHC  
Mary Harmon, DOE-HQ (EM-442)

114-22

ADMINISTRATIVE RECORD: 200-BP-1; Care of Susan Wray, WHC (~~H4-51C~~)

Please inform Doug Fassett (SWEC) of deletions or additions to the distribution list.

9112053079