

STAR

004152

034774 ²

Meeting Minutes Transmittal/Approval
Unit Managers Meeting: Remedial Action and Waste Disposal Unit/Source Operable Unit
3350 George Washington Way, Room 1B45, Richland, Washington
May 16, 1996

FROM/APPROVAL: N/A Date _____
Nancy Werdel/Glenn Goldberg, 100 Area Unit Managers, RL (H0-12)


APPROVAL: N/A Date _____
Wayne Soper/Keith Holliday, 100 Aggregate Area Unit Manager, Ecology
(B5-18)

APPROVAL: N/A Date _____
Dennis Faulk/Kevin Oates, 100 Aggregate Area Unit Managers, EPA
(B5-01)

APPROVAL: Robert G. McLeod Date Jun 20 1996
Robert G. McLeod, 300 Area Unit Manager, RL (H0-12)

APPROVAL: Jeanne Wallace Date 7/19/96
Jeanne Wallace, 300 Area Aggregated Area Unit Manager
WA Dept of Ecology (B5-18)


APPROVAL: David R. Einan Date 20 Jun 96
David R. Einan, 300 Area Aggregated Unit Manager, EPA (B5-01)



Meeting Minutes are attached. Minutes are comprised of the following:

Attachment #1 - Agenda
Attachment #2 - Attendance Record
Attachment #3 - Meeting Minutes
Attachment #4 - Status Package
Attachment #5 - 300-3 Aluminum Hydroxide Waste Site Data
Attachment #6 - 300-FF-1 Area Status
Attachment #7 - 300-FF-2 Area Status

Prepared by:


Gary Gosell/Tannen Lundquist (H0-17)

Date 7/24/96

Concurrence by:


Vern Dronen, BHI Remedial Action and Waste Disposal Project Manager
(H0-17)

Date 7/26/96

MAY 1996 UMM AGENDA**1:00 p.m. 300 Area**

- Review of April Minutes/Signatures
- Status Package Review
- 300-FF-1 ROD Status
- 300-FF-1 Remedial Design Status
- 300-FF-2 Groundwater Update
- Open Discussion

2:00 p.m. 100 Areas

- Review of April Minutes/Signatures
- Status Package Review
- 116-B-4 and 116-B-5 Cleanup Verification Package Status
- SAP and RDR/RAWP Status
- 100-B/C Remedial Action Schedule Review
- Waste Site Reclassification Process
- RCRA TDS Waste to ERDF
- 190-C Status (EPA and Ecology)
- 100-IU-2 and 100-IU-6 Focus Package
- 100-IU-2 and 100-IU-6 Determination of Lead Regulatory Agency
- Results of 1907-DR Process Sewer Outfall Soil Sampling
- Open Discussion

3:30 Close

NOTE: The 200 Areas is not on the agenda for this month. The 200 Areas has been conducting a series of workshops that will replace the UMM this month. Ecology, EPA, and DOE have been participating in these workshops to develop a revised 200 Areas strategy to streamline the characterization implementation process and prioritization of 200 Area activities.

**Unit Managers' Meeting Minutes
May 16, 1996**

General Information

No comments were provided regarding the Meeting Minutes or Status Package for April 1996.

100 AREAS

Because of low attendance, the meeting was canceled.

300 AREA

Action Item

Provide a copy of the 100-B/C SAP to DOE, EPA, and Ecology; completed on April 23, 1996.

300-FF-1 and 300-FF-5 ROD Status

- The majority of new text for the ROD has been completed and is progressing well. The EPA will send a redline/strikeout version to DOE by the first of next week (May 20, 1996) to provide a brief review before seeking approvals.
- Revision of Appendix C of the Tri-Party Agreement was discussed. The EPA suggested changing the boundary of the 300-FF-5 Operable Unit to make it coincide with the existing groundwater contamination plume. The EPA also identified that an error was made in defining the 300-FF-1 boundary change per the approved Document Change Control Form (300-FF-1-25) signed in June 1992. The Tri-Party Agreement needs to be revised to reflect the actual condition for the 300-FF-1 boundary and the 300-FF-5 proposed boundary change, if agreed upon.

300-FF-1 Remedial Design

- Overall, the remedial design was given a good response; there were some delinquent comments that were submitted to WASTREN; therefore, they do not have to be incorporated.

- Several DQO meetings have been held in April and May 1996.
- The DQO is ongoing and effects the level of completeness of the SAP for the 60% design package.
- The 60% design review starts on June 3, 1996. The design review presentation is tentatively scheduled for June 4, 1996 (mid-morning); comments are due by COB June 12, 1996.
- The R Design Report/Remedial Action Work Plan (RDR/RAWP) is being prepared. The ERC internal review is planned for June 4 to June 17, 1996.

300-FF-5 O&M Plan

The O&M Plan is complete, except for clarifying point of compliance and action levels. The DQO will need to be reopened to finalize these decisions before the O&M Plan is complete.

General Information

The 300-3 Aluminum Hydroxide waste site found in the 300-FF-1 Operable Unit after the RI was completed, during the 300 Area TEDF pump station installation. Samples were taken of the material, and no hazardous or radioactive contamination was found above cleanup standards. However, this data were not entered into the Administrative Record and is being done so now as an attachment to this set of meeting minutes.

Forecasted Activities

- Continue to support the 300-FF-1 and 300-FF-5 ROD.
- Continue remedial design for 300-FF-1
 - 90% design review starts on July 8, 1996
 - RDR/RAWP is scheduled for concurrent DOE/regulator review from July 8 to August 6, 1996.
- Start 300-FF-1 remedial action planning. The field superintendent is looking at office space, trailer needs, etc., before the contractor comes on board.
- Meet with regulators on the 300-FF-2 groundwater data for the 316-4 Crib and 618-10 Burial Ground.

STATUS PACKAGE

UNIT MANAGERS' MEETING - MAY 1996

SOURCE OPERABLE UNITS

100-B/C, 100-K, 100-D, 100-H, 100-F

200 AREAS

300 AREA

prepared by

DOE-RL

100 AREAS

Focused Feasibility Studies and Proposed Plans

100 Area Remaining Sites ESD - In project meetings held during March, an Explanation of Significant Differences (ESD) and/or ROD amendment were discussed by the U.S. Environmental Protection Agency (EPA) and the Washington State Department of Ecology (Ecology) to address some of the remaining 100 Area radioactive liquid waste sites by attaching them to the current Record of Decision (ROD) for the 100 Areas. This approach is consistent with the strategy presented in EPA and Ecology's February letter concerning RODs for the 100 Areas. Ecology and EPA have tentatively agreed to RL's list of 34 radioactive liquid waste disposal sites that are proposed for inclusion in the initial ESD. RL is now considering expanding the ESD to include disposal authorization for two ESDs (183-H and D-Ponds) and all 100 Areas IDW. The EPA has expressed concern that the ESD is becoming too complex and that a ROD amendment might be more appropriate. They have indicated that a ROD amendment should entail essentially the same amount of work and schedule time as an ESD.

Correspondence from EPA to the U.S. Department of Energy (DOE), Richland Operations Office (RL) received in late March, however, indicated that prioritization of EPA's work load has resulted in their inability to address this (and several other) DOE projects. This will likely result in a delay to this effort beyond the initial goal of June 1996 for the start of public comment.

100-IU-1/100-IU-3/100-IU-4/100-IU-5 PP - Following the signing of the "no action" ROD in February 1996, an action remains to close out the bioremediation of soil from 100-IU-1 that is stockpiled at 100-B/C. DOE has submitted a data summary indicating that adequate bioremediation has occurred, and that use of the soil is not restricted. A site visit was made by RL, EPA, and ERC on May 6, 1996, to check the stockpile for evidence of organic vapors; no vapors were detected. Based on the data summary and the results of the site visit, RL is awaiting direction from EPA and concurrence from Ecology to conclude the bioremediation effort.

100-IU-2 and 100-IU-6 - A Draft Redline Rev. 0 Focus Package documenting the proposed dispositions of the sites was submitted by RL to EPA and Ecology on March 5, 1996. The joint EPA/Ecology letter on the *100 Area Record of Decision Strategy* recommended that the 100-IU-2 and 100-IU-6 Operable Units (OU) be addressed through Washington State regulations (e.g., solid waste regulations) rather than CERCLA. The advantages and disadvantages of the regulators' proposal remain to be discussed. Some issues to consider include CERCLA documentation completed to date and a December 31, 1996, *Hanford Federal Facility Agreement and Consent Order* (Tri-Party Agreement) milestone for the submittal of "planning documents."

100-KR-1/100-KR-2/100-FR-1/100-FR-2/100-BC-2 - Work has been suspended on focus feasibility studies (FFS) and proposed plans (PP) for these OUs since receiving a letter from EPA (October 20, 1995), requesting RL to stop work on these documents. The request to stop work was made in anticipation of reaching a Tri-Party Agreement in the near future to address remaining waste sites in the 100 Areas on a 100-Area-wide basis, rather than on an operable-unit-specific basis. Some high-priority radioactive liquid effluent disposal sites located in these OUs are candidates for the proposed June 1996 ESD (discussed above).

100-DR-2/100-HR-2 - Work has been suspended on FFSs and PPs for these OUs since receiving a letter from Ecology (November 29, 1995), requesting RL to stop work on these documents. The request to stop work was made in anticipation of reaching a Tri-Party Agreement in the near future to address remaining waste sites in the 100 Areas on a 100-Area-wide basis, rather than on an operable-unit-specific basis. Some high-priority radioactive liquid effluent disposal sites located in these OUs are candidates for the proposed June 1996 ESD (discussed above).

100 B/C

100-BC-1 ERA - The *100-B/C Demonstration Project Final Report* was issued in March. The verification package for 116-B-4 was completed and forwarded to EPA for concurrence. The verification package for 116-B-5 was prepared for DOE and EPA concurrence. The 116-B-4 French Drain was backfilled to grade with clean material on April 5. This action was necessary to prevent sloughing of the side walls and cave-in.

B/C Area

Remedial Design - Detailed design is complete for all sites in 100-BC-1 (116-B-1, 116-B-11, 116-B-13, 116-B-14, 116-C-1, 116-C-5, and the B/C north pipelines), two sites in 100-DR-1 (116-D-1A, 116-D-1B), and one site in 100-HR-1 (116-H-1). The Draft Remedial Design Report/Remedial Action Work Plan was provided for regulatory review on April 2, 1996. The Sampling and Analysis Plan was drafted and provided for regulatory review on April 5, 1995. Comments were received from EPA and Ecology on May 1, 1996.

Remedial Action - The bid evaluation was completed, and the subcontract was awarded to Envirocon on April 26, 1996. Mobilization and site set-up is expected to begin in May.

200 AREAS

200-UP-2 Operable Unit

200-UP-2 FFS - The 200-UP-2 FFS is currently undergoing DOE and regulatory review. Comments were received from RL and HQ. Ecology requested a 30 working day extension to complete their review of the FFS. The proposed plan was transmitted Ecology on April 22, 1996, for review. Transmittal to the regulators fulfills Tri-Party Agreement Milestone M-15-15E, due April 30, 1996.

Barrier FFS - A comment resolution meeting was held on April 4, 1996, to resolve regulator comments on Draft B. Rev. 0 is scheduled to be issued to RL on May 13, 1996.

200 Areas Strategy

Several working meetings were held between the Tri-Parties to continue the development of a 200 Area Assessment and Remedial Action Strategy. Progress has been made in several areas, including streamlining the RI/FS process for application at the 200 Areas. In addition, several of the 200 Area project managers attended a field trip to the 200 Areas to obtain a better understanding of the magnitude of work that needs to be conducted. A working draft of the 200 Area strategy document is scheduled to be prepared by May 15, 1996.

300 AREA

300-FF-1 Operable Unit

Record of Decision - The ERC and DOE-RL have provided comments to EPA on the draft ROD. The project schedule is based on a completed ROD by May 14, 1996.

Remedial Design - The 30% design was submitted on schedule, reviewed, and comments returned to the design subcontractor on schedule. Comments on the 30% design package were received from the ERC, DOE, EPA, and Ecology. The subcontractor is proceeding on schedule for submittal of the 60% design package with the review starting on June 3, 1996. A third DQO session was held regarding remedial action cleanup decisions. One to two more sessions are expected to reach closure of the DQO.

300-FF-2 Operable Unit

RI/FS Work Plan/ LFI Report - ERC review of the draft report began on May 13, 1996. Comments are due May 17. Groundwater sampling from 699-S6-E4A was completed on April 3 with the use of appropriate respiratory protection. Data from this well has also been prioritized at the laboratory. Priority data from the two CPT

borings was delivered to the ERC on April 16, followed on April 22 by the data from well 699-S6-E4A. The remaining data that was not prioritized is scheduled for delivery on May 13.

300-FF-5 Operable Unit

Operations and Maintenance Plan - The O&M plan is essentially complete, as stated last month. However, there is a need to reopen the DQO and have one more session to finalize discussions regarding point of compliance monitoring details.

SAMPLE	CAS #	ANALYTE	DATE	RESULT	UNITS	QUAL	QUAL2
B09DN7	7429-90-5	Aluminum	10/22/93	255000	mg/kg		
B09DN7	7429-90-5	Aluminum	10/22/93	255000	mg/kg		
B09DN8	7429-90-5	Aluminum	10/22/93	264000	mg/kg		
B09DN8	7429-90-5	Aluminum	10/22/93	264000	mg/kg		
B09DN9	7429-90-5	Aluminum	10/22/93	292000	mg/kg		
B09DN9	7429-90-5	Aluminum	10/22/93	292000	mg/kg		
B09DN7	7440-36-0	Antimony	10/22/93	1.1	mg/kg	N	U
B09DN7	7440-36-0	Antimony	10/22/93	1.1	mg/kg	N	U
B09DN8	7440-36-0	Antimony	10/22/93	1.1	mg/kg	N	U
B09DN8	7440-36-0	Antimony	10/22/93	1.1	mg/kg	N	U
B09DN9	7440-36-0	Antimony	10/22/93	2.6	mg/kg	N	B
B09DN9	7440-36-0	Antimony	10/22/93	2.6	mg/kg	N	B
B09DN7	7440-38-2	Arsenic	10/22/93	11.7	mg/kg	N	U
B09DN7	7440-38-2	Arsenic	10/22/93	11.7	mg/kg	N	U
B09DN8	7440-38-2	Arsenic	10/22/93	32.4	mg/kg	WN	B
B09DN8	7440-38-2	Arsenic	10/22/93	32.4	mg/kg	WN	B
B09DN9	7440-38-2	Arsenic	10/22/93	3.8	mg/kg	N	B
B09DN9	7440-38-2	Arsenic	10/22/93	3.8	mg/kg	N	B
B09LQ0	7440-38-2	Arsenic	10/22/93	100	ug/L	U	
B09LQ0	7440-38-2	Arsenic	10/22/93	100	ug/L	U	
B09DN7	7440-39-3	Barium	10/22/93	16.7	mg/kg		B
B09DN7	7440-39-3	Barium	10/22/93	16.7	mg/kg		B
B09DN8	7440-39-3	Barium	10/22/93	11.2	mg/kg		B
B09DN8	7440-39-3	Barium	10/22/93	11.2	mg/kg		B
B09DN9	7440-39-3	Barium	10/22/93	9.4	mg/kg		B
B09DN9	7440-39-3	Barium	10/22/93	9.4	mg/kg		B
B09LQ0	7440-39-3	Barium	10/22/93	464	ug/L		
B09LQ0	7440-39-3	Barium	10/22/93	464	ug/L		
B09DN7	7440-41-7	Beryllium	10/22/93	0.04	mg/kg		B
B09DN7	7440-41-7	Beryllium	10/22/93	0.04	mg/kg		B
B09DN8	7440-41-7	Beryllium	10/22/93	0.02	mg/kg		U
B09DN8	7440-41-7	Beryllium	10/22/93	0.02	mg/kg		U
B09DN9	7440-41-7	Beryllium	10/22/93	0.02	mg/kg		U
B09DN9	7440-41-7	Beryllium	10/22/93	0.02	mg/kg		U
B09DN7	7440-43-9	Cadmium	10/22/93	0.91	mg/kg		
B09DN7	7440-43-9	Cadmium	10/22/93	0.91	mg/kg		
B09DN8	7440-43-9	Cadmium	10/22/93	0.93	mg/kg		
B09DN8	7440-43-9	Cadmium	10/22/93	0.93	mg/kg		
B09DN9	7440-43-9	Cadmium	10/22/93	4.9	mg/kg		
B09DN9	7440-43-9	Cadmium	10/22/93	4.9	mg/kg		
B09LQ0	7440-43-9	Cadmium	10/22/93	5	ug/L	U	
B09LQ0	7440-43-9	Cadmium	10/22/93	5	ug/L	U	
B09DN7	7440-70-2	Calcium	10/22/93	1950	mg/kg		
B09DN7	7440-70-2	Calcium	10/22/93	1950	mg/kg		
B09DN8	7440-70-2	Calcium	10/22/93	1490	mg/kg		

SAMPLE	CAS #	ANALYTE	DATE	RESULT	UNITS	QUAL	QUAL2
B09DN8	7440-70-2	Calcium	10/22/93	1490	mg/kg		
B09DN9	7440-70-2	Calcium	10/22/93	1320	mg/kg		
B09DN9	7440-70-2	Calcium	10/22/93	1320	mg/kg		
B09DN7	7440-47-3	Chromium	10/22/93	33.2	mg/kg	N	
B09DN7	7440-47-3	Chromium	10/22/93	33.2	mg/kg	N	
B09DN8	7440-47-3	Chromium	10/22/93	32.1	mg/kg	N	
B09DN8	7440-47-3	Chromium	10/22/93	32.1	mg/kg	N	
B09DN9	7440-47-3	Chromium	10/22/93	32.5	mg/kg	E	
B09DN9	7440-47-3	Chromium	10/22/93	32.5	mg/kg	E	
B09LQ0	7440-47-3	Chromium	10/22/93	10	ug/L	U	
B09LQ0	7440-47-3	Chromium	10/22/93	10	ug/L	U	
B09DN7	7440-48-4	Cobalt	10/22/93	2.1	mg/kg		B
B09DN7	7440-48-4	Cobalt	10/22/93	2.1	mg/kg		B
B09DN8	7440-48-4	Cobalt	10/22/93	1.9	mg/kg		B
B09DN8	7440-48-4	Cobalt	10/22/93	1.9	mg/kg		B
B09DN9	7440-48-4	Cobalt	10/22/93	1.4	mg/kg		B
B09DN9	7440-48-4	Cobalt	10/22/93	1.4	mg/kg		B
B09DN7	7440-50-8	Copper	10/22/93	19.6	mg/kg		
B09DN7	7440-50-8	Copper	10/22/93	19.6	mg/kg		
B09DN8	7440-50-8	Copper	10/22/93	18.9	mg/kg		
B09DN8	7440-50-8	Copper	10/22/93	18.9	mg/kg		
B09DN9	7440-50-8	Copper	10/22/93	20.8	mg/kg	N	
B09DN9	7440-50-8	Copper	10/22/93	20.8	mg/kg	N	
B09DN7	ALPHA	Gross alpha	10/22/93	7.7	pCi/g	J	
B09DN7	BETA	Gross beta	10/22/93	9.6	pCi/g	J	
B09DN7	BETA	Gross beta	10/22/93	9.6	pCi/g	J	
B09DN7	ALPHA	Gross alpha	10/22/93	7.7	pCi/g	J	
B09DN8	ALPHA	Gross alpha	10/22/93	5.6	pCi/g	J	
B09DN8	BETA	Gross beta	10/22/93	12	pCi/g		
B09DN8	ALPHA	Gross alpha	10/22/93	5.6	pCi/g	J	
B09DN8	BETA	Gross beta	10/22/93	12	pCi/g		
B09DN7	7439-89-6	Iron	10/22/93	3140	mg/kg		
B09DN7	7439-89-6	Iron	10/22/93	3140	mg/kg		
B09DN8	7439-89-6	Iron	10/22/93	2290	mg/kg		
B09DN8	7439-89-6	Iron	10/22/93	2290	mg/kg		
B09DN9	7439-89-6	Iron	10/22/93	1970	mg/kg		
B09DN9	7439-89-6	Iron	10/22/93	1970	mg/kg		
B09DN7	7439-92-1	Lead	10/22/93	113	mg/kg	E	
B09DN7	7439-92-1	Lead	10/22/93	113	mg/kg	E	
B09DN8	7439-92-1	Lead	10/22/93	111	mg/kg	E	
B09DN8	7439-92-1	Lead	10/22/93	111	mg/kg	E	
B09DN9	7439-92-1	Lead	10/22/93	109	mg/kg		
B09DN9	7439-92-1	Lead	10/22/93	109	mg/kg		
B09LQ0	7439-92-1	Lead	10/22/93	90	ug/L	U	
B09LQ0	7439-92-1	Lead	10/22/93	90	ug/L	U	

SAMPLE	CAS #	ANALYTE	DATE	RESULT	UNITS	QUAL	QUAL2
B09DN7	7439-95-4	Magnesium	10/22/93	731	mg/kg		
B09DN7	7439-95-4	Magnesium	10/22/93	731	mg/kg		
B09DN8	7439-95-4	Magnesium	10/22/93	572	mg/kg		B
B09DN8	7439-95-4	Magnesium	10/22/93	572	mg/kg		B
B09DN9	7439-95-4	Magnesium	10/22/93	498	mg/kg		B
B09DN9	7439-95-4	Magnesium	10/22/93	498	mg/kg		B
B09DN7	7439-96-5	Manganese	10/22/93	43.3	mg/kg	EN	
B09DN7	7439-96-5	Manganese	10/22/93	43.3	mg/kg	EN	
B09DN8	7439-96-5	Manganese	10/22/93	33.1	mg/kg	EN	
B09DN8	7439-96-5	Manganese	10/22/93	33.1	mg/kg	EN	
B09DN9	7439-96-5	Manganese	10/22/93	26.2	mg/kg		
B09DN9	7439-96-5	Manganese	10/22/93	26.2	mg/kg		
B09DN7	7439-97-6	Mercury	10/22/93	0.06	mg/kg		U
B09DN7	7439-97-6	Mercury	10/22/93	0.06	mg/kg		U
B09DN8	7439-97-6	Mercury	10/22/93	0.06	mg/kg		U
B09DN8	7439-97-6	Mercury	10/22/93	0.06	mg/kg		U
B09LQ0	7439-97-6	Mercury	10/22/93	0.2	ug/L	U	
B09LQ0	7439-97-6	Mercury	10/22/93	0.2	ug/L	U	
B09DN7	7440-02-0	Nickel	10/22/93	829	mg/kg		
B09DN7	7440-02-0	Nickel	10/22/93	829	mg/kg		
B09DN8	7440-02-0	Nickel	10/22/93	897	mg/kg		
B09DN8	7440-02-0	Nickel	10/22/93	897	mg/kg		
B09DN9	7440-02-0	Nickel	10/22/93	879	mg/kg		
B09DN9	7440-02-0	Nickel	10/22/93	879	mg/kg		
B09DN9	PH	pH Measurement	10/22/93	9.4	pH		
B09DN9	PH	pH Measurement	10/22/93	9.4	pH		
B09DN7	7440-09-7	Potassium	10/22/93	178	mg/kg		B
B09DN7	13966-00-2	Potassium-40	10/22/93	0.76	pCi/g		
B09DN7	7440-09-7	Potassium	10/22/93	178	mg/kg		B
B09DN7	13966-00-2	Potassium-40	10/22/93	0.76	pCi/g		
B09DN8	13966-00-2	Potassium-40	10/22/93	0.66	pCi/g		
B09DN8	7440-09-7	Potassium	10/22/93	152	mg/kg		B
B09DN8	7440-09-7	Potassium	10/22/93	152	mg/kg		B
B09DN8	13966-00-2	Potassium-40	10/22/93	0.66	pCi/g		
B09DN9	7440-09-7	Potassium	10/22/93	138	mg/kg		B
B09DN9	7440-09-7	Potassium	10/22/93	138	mg/kg		B
B09DN7	13982-63-3	Radium-226	10/22/93	0.093	pCi/g	J	
B09DN7	15262-20-1	Radium-228	10/22/93	0.15	pCi/g	J	
B09DN7	15262-20-1	Radium-228	10/22/93	0.15	pCi/g	J	
B09DN7	13982-63-3	Radium-226	10/22/93	0.093	pCi/g	J	
B09DN7	7782-49-2	Selenium	10/22/93	13.4	mg/kg		U
B09DN7	7782-49-2	Selenium	10/22/93	13.4	mg/kg		U
B09DN8	7782-49-2	Selenium	10/22/93	16.1	mg/kg	W	B
B09DN8	7782-49-2	Selenium	10/22/93	16.1	mg/kg	W	B

SAMPLE	CAS #	ANALYTE	DATE	RESULT	UNITS	QUAL	QUAL2
B09DN9	7782-49-2	Selenium	10/22/93	8.8	mg/kg	++	
B09DN9	7782-49-2	Selenium	10/22/93	8.8	mg/kg	++	
B09LQ0	7782-49-2	Selenium	10/22/93	100	ug/L	U	
B09LQ0	7782-49-2	Selenium	10/22/93	100	ug/L	U	
B09DN7	7440-22-4	Silver	10/22/93	0.43	mg/kg	N	U
B09DN7	7440-22-4	Silver	10/22/93	0.43	mg/kg	N	U
B09DN8	7440-22-4	Silver	10/22/93	0.43	mg/kg	N	U
B09DN8	7440-22-4	Silver	10/22/93	0.43	mg/kg	N	U
B09DN9	7440-22-4	Silver	10/22/93	0.5	mg/kg	N	B
B09DN9	7440-22-4	Silver	10/22/93	0.5	mg/kg	N	B
B09LQ0	7440-22-4	Silver	10/22/93	10	ug/L	U	
B09LQ0	7440-22-4	Silver	10/22/93	10	ug/L	U	
B09DN7	7440-23-5	Sodium	10/22/93	8860	mg/kg		
B09DN7	7440-23-5	Sodium	10/22/93	8860	mg/kg		
B09DN8	7440-23-5	Sodium	10/22/93	7400	mg/kg		
B09DN8	7440-23-5	Sodium	10/22/93	7400	mg/kg		
B09DN9	7440-23-5	Sodium	10/22/93	7820	mg/kg		
B09DN9	7440-23-5	Sodium	10/22/93	7820	mg/kg		
B09DN7	7440-28-0	Thallium	10/22/93	0.26	mg/kg		U
B09DN7	7440-28-0	Thallium	10/22/93	0.26	mg/kg		U
B09DN8	7440-28-0	Thallium	10/22/93	0.26	mg/kg		U
B09DN8	7440-28-0	Thallium	10/22/93	0.26	mg/kg		U
B09DN9	7440-28-0	Thallium	10/22/93	0.44	mg/kg		U
B09DN9	7440-28-0	Thallium	10/22/93	0.44	mg/kg		U
B09DN7	TH-232	Thorium-232	10/22/93	0.15	pCi/g		
B09DN7	TH-232	Thorium-232	10/22/93	0.15	pCi/g		
B09DN7	14274-82-9	Thorium-228	10/22/93	0.082	pCi/g		
B09DN7	14274-82-9	Thorium-228	10/22/93	0.082	pCi/g		
B09DN8	14274-82-9	Thorium-228	10/22/93	0.061	pCi/g		
B09DN8	14274-82-9	Thorium-228	10/22/93	0.061	pCi/g		
B09DN7	7440-61-1	Uranium (elemental)	10/22/93	58	ug/g	X	
B09DN7	7440-61-1	Uranium (elemental)	10/22/93	58	ug/g	X	
B09DN8	7440-61-1	Uranium (elemental)	10/22/93	30	ug/g	X	
B09DN8	7440-61-1	Uranium (elemental)	10/22/93	30	ug/g	X	
B09DN7	7440-62-2	Vanadium	10/22/93	0.3	mg/kg	N	U
B09DN7	7440-62-2	Vanadium	10/22/93	0.3	mg/kg	N	U
B09DN8	7440-62-2	Vanadium	10/22/93	0.3	mg/kg	N	U
B09DN8	7440-62-2	Vanadium	10/22/93	0.3	mg/kg	N	U
B09DN9	7440-62-2	Vanadium	10/22/93	0.3	mg/kg	N	U
B09DN9	7440-62-2	Vanadium	10/22/93	0.3	mg/kg	N	U
B09DN7	7440-66-6	Zinc	10/22/93	27.2	mg/kg		
B09DN7	7440-66-6	Zinc	10/22/93	27.2	mg/kg		
B09DN8	7440-66-6	Zinc	10/22/93	24.8	mg/kg		
B09DN8	7440-66-6	Zinc	10/22/93	24.8	mg/kg		
B09DN9	7440-66-6	Zinc	10/22/93	28.2	mg/kg	N	

SAMPLE	CAS #	ANALYTE	DATE	RESULT	UNITS	QUAL	QUAL2
B09DN9	7440-66-6	Zinc	10/22/93	28.2	mg/kg	N	

Activity ID	Activity Description	TPCN	%	Target Finish	1995			1996												
					OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP				
FY95 CARRYOVER ACTIVITIES-FS III DOCUMENT																				
3A0050	REWRITE - INCORPORATE COMMENTS IN FS III	P211A	100	23OCT95																
3A0055	DELIVER FINAL FS III TO DOE	P211A	100	24OCT95																
FY95 CARRYOVER ACTS.-PROCESS TRENCH CLOSURE PLAN																				
3A0400	INCORPORATE REGULATOR COMMENTS & SUBMIT TO DOE	P211K	100	23OCT95																
3A0405	TRANSMIT FINAL CLOSURE PLAN TO DOE	P211K	100	13NOV95																
3A0410	REGULATOR ADVANCED REVIEW PERIOD	P211K	100	27NOV95																
3A0415	PUBLIC REVIEW	P211K	100	31JAN96																
3A0417	PUBLIC REVIEW EXTENSION	P211K	100																	
3A0420	PUBLIC MEETING	P211K	100	04JAN96																
300-FF-1 PROPOSED PLAN (INC. FY95 CARRYOVER)																				
3A0150	INCORPORATE REGULATOR COMMENTS AND REVISE	P211G	100	23OCT95																
3A0155	TRANSMIT FINAL PROPOSED PLAN TO DOE	P211G	100	24OCT95																
3A0160	REGULATOR ADVANCED REVIEW PERIOD	P211G	100	10OCT95																
3A0165	PUBLIC REVIEW	P211G	100	09NOV95																
3A0167	PUBLIC REVIEW EXTENSION	P211G	100																	
3A0170	PUBLIC MEETING	P211G	100	25OCT95																
3A0175	SUPPORT FOR ROD ISSUE	P211G	95	02FEB96																
3A0180	ISSUE ROD	P211G	0	07FEB96																
PRE-DESIGN REPORT																				
3A0015	PREPARE DRAFT PRE-DESIGN REPORT	P211M	100	27OCT95																

Project Start 28AUG95
 Project Finish 04NOV98
 Data Date 09MAY96
 Plot Date 15MAY96

Early Bar
 Target Bar
 Progress Bar
 Critical Activity

FFF1


ERC - Richland
 300 - FF - 1
 Project Review


Sheet 1 of 4

W Lambert 3-9073

Data	Revision	Checked	Approved

Attachment 6





Project Start 26AUG95
 Project Finish 02MAR96
 Data Date 09MAY96
 Plot Date 18MAY96

FFF2


ERC - Richland
 300 - FF - 2
 Project Review

Sheet 1 of 2

W Lambert 2-8079

Date	Revision	Checked	Approved

Activity ID	Activity Description	TPCN	%	Target Finish	1996																	
					OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP						
3B0710	LFI DRAFT ERC INTERNAL REVIEW	P22AG	50	24MAY96									13MAY96	24MAY96								
3B0715	INCORP. ERC COMMENTS & ISSUE DECISIONAL DRAFT	P22AG	0	24JUN96									28MAY96	24JUN96								
3B0716	ERC TRANSMIT DEC. DRAFT FOR DOE REVIEW	P22AG	0	01JUL96									25JUN96	01JUL96								
3B0717	DOE REVIEW OF LFI	P22AG	0	31JUL96									02JUL96	31JUL96								
3B0718	INCORP. DOE COMMENTS & PREP. DRAFT A	P22AG	0	16SEP96													01AUG96	16SEP96				
3B0719	TRANSMIT DRAFT A TO DOE	P22AG	0	23SEP96																17SEP96	23SEP96	
3B0720	DOE TRANSMITS DRAFT A FOR REGULATOR REVIEW	P22AG	0	30SEP96																		24SEP96
3B0722	DOE DELIVERS LFI (DRAFT A) TO REGULATORS	P22AG	0	30SEP96																		



Project Start 28AUG95
 Project Finish 29SEP96
 Data Date 09MAY96
 Plot Date 15MAY96

Legend:
 [] Early Bar
 [] Target Bar
 [] Progress Bar
 [] Critical Activity

FFFS

ERC - Richland
 300 - FF - 5
 Project Review

Sheet 1 of 1

W Lambert 2-8878

Date	Revision	Checked	Approved

Distribution
Unit Managers' Meeting: Remedial Action Unit/Source Operable Units
100, 200, and 300 Areas

- Nancy Werdel DOE-RL, R² (H0-12)
- Mike Thompson DOE-RL, R² (H0-12)
- Glenn Goldberg DOE-RL, R² (H0-12)
- John Murphy DOE-RL, R² (H0-12)
- Rich Holten DOE-RL, R² (H0-12)
- Nicole Kimball DOE-RL, R² (H0-12)
- Bryan Foley DOE-RL, R² (H0-12)
- Robert McLeod DOE-RL-ERD (H0-12)
- Ellen Mattlin DOE-RL, EA² (A5-15)

- Lisa Treichel DOE-HQ (EM-442)
- Steve Balone DOE-HQ (EM-442)

- Dennis Faulk 100 Aggregate Area Manager, EPA (B5-01)
- David Einan EPA (B5-01)
- Paul Beaver EPA (B5-01)
- Larry Gadbois EPA (B5-01)
- Kevin Oates EPA (B5-01)

- Phil Staats 100 Aggregate Area Manager, WDOE (B5-18)
- Chuck Cline WDOE (Lacey)
- Wayne Soper WDOE (Kennewick) (B5-18)
- Ted Wooley WDOE (Kennewick) (B5-18)
- Gary Freedman WDOE (Kennewick) (B5-18)
- Norman Hepner WDOE (Kennewick) (B5-18)
- David Holland WDOE (Kennewick) (B5-18)
- Keith Holliday WDOE (Kennewick) (B5-18)

- Lynn Albin Washington Dept. of Health

- V. R. Dronen (H0-17)
- G. O. Gesell (H0-17)
- T. L. Lundquist (H0-17)
- J. R. James (H0-17)
- G. E. Van Sickle (H0-17)
- G. B. Mitchem (H0-17)
- C. R. Johnson (H0-17)
- R. A. Carlson (H0-17)
- L. C. Hulstrom (H9-11)
- M. J. Galgoul (H9-12)
- Alvina Goforth BHI DIS (H0-09) Kay KimmelMAC (B1-42)
- T. M. Wintczak BHI (H0-11)
- Andrea Hopkins BHI (H9-11)
- Tom Page (Please route to:) PNNL (K9-18)
- Cheryl Thornhill PNNL (K9-14)
- Mark Hanson PNNL (K9-02)
- Steve Slate PNNL (K9-14)

Please inform Tamen Lundquist (372-9562) of BHI
of deletions or additions to the distribution list. Attachment #1