



Department of Energy
 Richland Operations Office
 P.O. Box 550
 Richland, Washington 99352

0052098

NOV 0 8 1999

00-ORL-008

Mr. Mike Wilson, Program Manager
 Nuclear Waste Program
 State of Washington
 Department of Ecology
 P.O. Box 47600
 Olympia, Washington 98504



Dear Mr. Wilson:

HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (TRI-PARTY AGREEMENT) CHANGE CONTROL FORM M-45-99-02 ADDRESSING NEW INTERIM MILESTONES FOR STABILIZATION OF THE 244-AR VAULT

- References:
- 1) Letter, from G. H. Sanders to M. A. Wilson, "Tri-Party Agreement Change Control Form M-32-99-02 Addressing Interim Milestone M-32-06 and Target Date M-32-06-T01, Initiation of Dispute Resolution," 99-EAP-398, dated July 12, 1999.
 - 2) Letter, from R. Stanley to G. H. Sanders, "Dispute Resolution: Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement) Change Control Form M-32-99-02 (Interim Milestone M-32-06 and Target Date M-32-06-T01)," dated October 28, 1999.

Enclosed for your approval is a signed Tri-Party Agreement Change Control Form M-45-99-02, which adds two new interim milestones addressing interim stabilization of the 244-AR Vault. The U.S. Department of Energy (DOE) and the State of Washington Department of Ecology (Ecology) have successfully reached mutual agreement prior to the November 11, 1999, deadline, which would require the Director of Ecology to provide a Final Determination. It is DOE's understanding that this change control form will constitute the final resolution of the M-32-99-02 Dispute Resolution Process, initiated on July 12, 1999, (Reference 1) prior to the need for a Director of Ecology's Final Determination.

This change control form was provided to DOE, by Ecology on October 28, 1999, (Reference 2), as a counter-offer to the three change requests previously submitted by DOE. In order to facilitate the closure of the Dispute Resolution Process, DOE has agreed to the attached Tri-Party Agreement change control form with only one modification. Because DOE is concerned with the lack of defined criteria that will be used to support the completion of M-45-11, "Complete 244-AR Vault Interim Stabilization" interim milestone, it is suggested that the parties work collaboratively during preparation of the plan to establish and document the appropriate activities, endpoint criteria, and schedule that will specifically satisfy the interim milestone M-45-11.


Mr. Michael A. Wilson
00-ORL-008

-2-

NOV 08 1999

If you have any questions regarding this change control form, please contact me on (509) 376-6888 or Dana Bryson, Director, Operations Program Division on (509) 372-0947.

Sincerely,



George H. Sanders, Program Manager
Office of Regulatory Liaison

ORL:HMR

Enclosure

cc w/encl:

J. R. Wilkinson, CTUIR
L. J. Cusack, Ecology
S. E. Dahl, Ecology
R. F. Stanley, Ecology
A. Valero, Ecology
D. R. Sherwood, EPA
J.S. Hertzal, FDH
M. B. Reeves, HAB
W.T. Dixon, LMHC
B. G. Erlandson, LMHC
R. Hudson, LMHC
K.J. Kjarmo, LMHC
P. Sobotta, NPT
M. L. Blazek, OOE
A. R. Sherwood, WMH
R. Jim, YN
Administrative Record

Description/Justification of Change (cont.)

Approval of this Change Form constitutes resolution of Dispute in this matter as noted within DOE's July 12, 1999 correspondence to Ecology (99-EAP-398), its subsequent August 11, 1999 correspondence elevating this dispute to the Parties Inter Agency Management Integration Team (IAMIT) (99-EAP-436), and associated documentation.

Agreement Interim Milestone and Target Date deleted on approval of this M-45-99-02 Change Form are as follows:

M-32-06	COMPLETE 244-AR VAULT INTERIM STATUS TANK ACTIONS	PRIOR TO RESTART
M-32-06-T01	COMPLETE AND SUBMIT INTEGRITY ASSESSMENT REPORT AND IDENTIFIED UPGRADES FOR 244-AR VAULT INTERIM STATUS TANK SYSTEM (EXCEPT THAT DST TRANSFER LINES THAT PENETRATE THE 244-AR VAULT WILL CONTINUE TO BE USED). PROVIDE A SCHEDULE TO ADDRESS ANY DEFICIENCIES DESCRIBED IN THE REPORT RELATED TO TANK SYSTEM COMPLIANCE.	PRIOR TO RESTART

Agreement Interim Milestones established on approval of this M-45-99-02 Change Form are as follows:

M-45-11	COMPLETE 244-AR VAULT INTERIM STABILIZATION.	09-30-03
M-45-11A	SUBMIT 244-AR VAULT INTERIM STABILIZATION PROJECT PLAN FOR ECOLOGY APPROVAL. INTERIM STABILIZATION ACTIVITY ENDPOINT CRITERIA WILL BE ESTABLISHED ON APPROVAL OF THE STABILIZATION PROJECT PLAN. AT MINIMUM THE PLAN SHALL ESTABLISH CRITERIA FOR, AND SCHEDULE INTERIM STABILIZATION ACTIVITIES INCLUDING: THE REMOVAL OF PUMPABLE LIQUIDS FROM 244-AR VAULT TANKS; THE REMOVAL OF PUMPABLE LIQUIDS FROM THE VAULT ITSELF AND ITS ASSOCIATED SUMPS; ISOLATION OF THE 244-AR VAULT; PROVISIONS FOR THE REMOVAL OF PUMPABLE LIQUIDS WHICH MAY ACCUMULATE IN THE FUTURE; INSTALLATION OF INTRUSION PREVENTION MECHANISMS AS MAY BE NECESSARY; AND ESTABLISHMENT OF PERIODIC LIQUID LEVEL MONITORING SYSTEMS FOR THE DETECTION OF ACCUMULATING LIQUIDS PRIOR TO FINAL CLOSURE. THE 244-AR VAULT INTERIM STABILIZATION PROJECT PLAN WILL BE ESTABLISHED AND MANAGED AS A PRIMARY DOCUMENT PURSUANT TO AGREEMENT ACTION PLAN 9.2.	04-30-00

Note: The M-45-11 "Complete 244-AR Vault Interim Stabilization" due date has been established prior to finalization of the planning basis for vault stabilization activities. Should new information affect completion of interim stabilization activities, appropriate modifications shall be made by agreement of the Parties pursuant to Agreement Action Plan, Section 12.0.

Reference: 1) Letter, A. Valero, Ecology, to G. Sanders, RL, "Re: 244-AR Vault System Change Control Request to Delete Tri-Party Agreement (TPA) Milestones M-32-06 and M-32-06-T01," dated August 19, 1999.