



**Meeting Minutes Transmittal**

**M-91  
Project Managers Meeting  
825 Jadwin/Room 590A  
Hanford, Washington  
February 23, 2005**


The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.

  
Project Manager, Ecology

Date: 3-23-05

  
Project Manager Representative, RL

Date: 3-23-05

  
Project Manager Representative, FH WMP

Date: 3/23/05

**RECEIVED**  
APR 05 2005  
**EDMC**

M-91 Administrative Record  
GL Sinton  
DG Singleton  
AA Hamar  
LL Fritz

H6-08  
A6-38  
H0-57  
H0-57  
H8-44

**M-91 PROJECT MEETING**  
**825 Jadwin/Room 590A**  
**Hanford, Washington**  
**February 23, 2005**

**9:45 a.m. to 10:00 a.m.**

**Agenda**

- I. Approval of January 27, 2005 M-91 Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Status Report
- III. General Discussions
- IV. Status of Actions
- V. New Action Items
- VI. Next Project Managers Meeting

## M-91 PROJECT MEETING MINUTES

Project Managers Meeting  
825 Jadwin/Room 590A  
Hanford, Washington

February 23, 2005

- I. Approval of January 27, 2005 M-91 Project Meeting Minutes (Ecology/DOE-RL/FH). The October 28, 2004 and December 16, 2004 PMM minutes were approved by DOE-RL. The January 27, 2005 PMM minutes were approved by all the parties.
- II. Status Report
  - A. Mark French (RL) distributed the M-91 status summary as of 2/22/05 (Attached). Perma-Fix has started treating waste at their facility. RL is still pursuing thermal treatment with PEcoS. PEcoS has indicated they are on track to begin treating waste by April 2005. The SAP for disposal of waste at ERDF is still in concurrence. Once the issues with the waste stream verification with EPA are resolved, the waste can be sent to ERDF for disposal.
- III. General Discussions
  - A. There were no topics for discussion.
- IV. Status of Actions
  - A. Action 1239 - Ecology was provided a tour and an overview discussion of M-91 on February 2, 2005. This action is closed.
- V. New Action Items
  - A. There were no new actions.
- VI. Next Project Managers Meeting
  - A. The next PMM was scheduled for March 23, 2005.

M-91 Status Summary 2/22/05

Milestone	Due Date(s)	Status Summary	Comments
<b>General Comments</b>			<p>1) In this current table "On-Schedule" means it is anticipated the milestone will be met.</p> <p>2) M-91 requirements are extensive and continue well out into the future. This status table will generally only cover items due within about the next three years. A separate "Outyear table" identifies the other M-91 milestones.</p>
<b>M-91-03:</b> Submit TRUM/MLLW PMP	12/31/03, 3/31/09, 3/31/13	On Schedule	<ul style="list-style-type: none"> <li>M-91-03 PMP approved by Ecology on May 12, 2004</li> </ul>
<b>M-91-05-T01:</b> Complete RH and or large TRUM retrieval Engineering Study/FDC	12/31/07	On Schedule (planning)	
<b>M-91-12:</b> CH-MLLW Thermal Treatment (600 m <sup>3</sup> cumulative)	11/16/07	On Schedule	<ul style="list-style-type: none"> <li>162 m<sup>3</sup> of CH-MLLW have been thermally treated as of January 26th that will count toward the M-91-12/12A milestones.</li> <li>Actual treatment of waste sent to Permafrix started January 26<sup>th</sup>. AS of February 3 approximately 50 drums of this waste had been treated.</li> <li>It is anticipated that approximately 18 cubic meters of thermal treatment will be claimable towards the M-91 - 12/12A milestones in February</li> </ul>
<b>M-91-12A:</b> CH-MLLW Thermal Treatment (240 m <sup>3</sup> )	9/30/05	On-Schedule	<ul style="list-style-type: none"> <li>See M-91-12 comments</li> <li>The PEcoS thermal treatment contract should provide additional capacity assuming the PEcoS system is successfully permitted and becomes operational.</li> </ul>

<b>M-91-40:</b> Retrieval and designation of CH-RSW (regardless of size)	2700 m <sup>3</sup> cumulative retrieved by 12/31/05 and annual retrieval volumes through 2010 plus various other requirements	On Schedule	<ul style="list-style-type: none"> <li>• The quarterly SAP report for October through December is currently in RL concurrence. (No new data).</li> <li>• 218-E-12B SAP was approved by Ecology January 20, 2005.</li> <li>• 218-W-3A and W-4B SAPs in preparation.</li> <li>• 1957 m<sup>3</sup> of RSW retrieved as of 2/22/05.</li> <li>• Ecology started an M-91 inspection of the LLBG 2/23/05, believed to be associated with the retrieval process</li> </ul>
<b>M-91-42:</b> Treatment of non-large size CH-MLLW	Annual treatment requirements through 12/31/09	On Schedule (or ahead of schedule)	<ul style="list-style-type: none"> <li>• 3458 m<sup>3</sup> of the MLLW subject to this milestone (MLLW-2 through MLLW-10 excluding MLLW-7) has been dispositioned as of the end of January. (3260 m<sup>3</sup> required by 12/31/05)</li> <li>• An incremental completion letter to Ecology for the 3260 cubic meters is in preparation</li> <li>• Note: The M-91-42 progress quantity indicated above currently only includes waste dispositioned by FH. The actual progress numbers may be slightly higher due to waste subject to the milestone treated by other contractors. These numbers are from the M-91 tracking system and have not yet been validated.</li> <li>• Ahead of schedule due to successful 183-H project.</li> <li>• The quantities in this milestone are based on the 2002 LDR report. Therefore, the cumulative volumes toward meeting this milestone are based on a start date of 12/31/02 (LDR report inventory date).</li> </ul>
<b>M-91-45:</b> RH and or Large Size Waste Annual Report	9/30/04 and annually thereafter	On Schedule	<ul style="list-style-type: none"> <li>• The 2004 report was submitted to Ecology 9/30/04</li> </ul>
<b>M-16-93:</b> Submit implementation	9/30/2006	On Schedule (Planning)	<ul style="list-style-type: none"> <li>• The date of this milestone seems somewhat early. It may be better to align it with the M-15-00 12/31/08 complete RI/FS</li> </ul>

workplan for acquisition of capabilities necessary to prepare TRU/M waste generated by CERCLA clean-up actions at Hanford for disposal at WIPP			for all operable units milestone.
--	--	--	-----------------------------------

Fn: M-91 PMM Status table2-23-05

M-91  
 Project Managers Meeting  
 825 Jadwin/Room 590A  
 Hanford, Washington

February 23, 2005

Attendance List

Name	Organization	Phone Number
PAUL W. MARTIN	FH-EP	376-6620
Kathy Kay	Know Count Reporting	946-5535
Tony McARIS	DOE-	376-8981
ROIS & 11000	FH	373-3288
Brett M Barnes	FH	521-3053 376-3640
Mark French	RC	373-9863
Michael Collins	DOE	376 6536
Deborah Singleton	Ecology	372-7923
Tom Wiskel	FH	376-7313
Darlene Stigel	FH/EP	373-0431