



0054902

Department of Energy
Richland Operations Office
P.O. Box 550
Richland, Washington 99352

APR 30 2001

01-RCA-263

Mr. Michael A. Wilson, Program Manager
Nuclear Waste Program
State of Washington
Department of Ecology
P.O. Box 47600
Olympia, Washington 98504

RECEIVED
MAY 16 2001

EDMC

Dear Mr. Wilson:

**NOTIFICATION STATUS FOR HANFORD FEDERAL FACILITY AGREEMENT AND
CONSENT ORDER (TRI-PARTY AGREEMENT) TARGET DATE MX-92-11-T01**

With this letter U.S. Department of Energy, Richland Operations Office (RL) is informing you that the target date for Tri-Party Agreement MX-92-11-T01 will not be met. There is minimal safety risk associated with the remaining non-radioactive sodium inventory. Consequently, this activity fell below the target level of the Hanford Site Integrated Priority List and completion activities did not proceed on schedule.

However, significant activity has been completed to date. The project has drained and removed from the Hanford Site approximately 50,000 gallons of sodium and approximately 137 gallons of NaK. The remaining activities related to this target date are limited to the 337 Highbay Building and the adjacent 3718M Building. The remaining activities include: remove and ship Building 337 piping and controls, drain/clean composite reactor components test activity, and clean 3718M. These activities are currently scheduled to be completed by September 30, 2004.

If you have any questions, please contact Ellen Dagan, of the Office of Regulatory Liaison, on (509) 376-3811, or Al Farabee, of the Fast Flux Test Facility Project Office, on (509) 376-8089.

Sincerely,

Clifford E. Clark, Acting Program Manager
Office of Regulatory Liaison

RCA:EBD

cc: See page 2

APR 30 2001

Mr. Michael A. Wilson
01-RCA-263

-2-

cc: R. Gay, CTUIR
L. Cusack, Ecology
J. L. Hensley, Ecology
R. F. Stanley, Ecology
J. S. Hertz,el, FHI
O. S. Kramer, FHI
E. Murphy-Fitch, FHI
R. E. Piippo, FHI
T. M. Martin, HAB
P. Sobotta, NPT
M. L. Blazek, Oregon Energy
R. Jim, YN
Administrative Record