

Meeting Minutes Transmittal

PURGEWATER  
Project Managers Meeting  
825 Jadwin/Room 590A  
Hanford, Washington  
August 25, 2005

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.

Macl Smith Jackson for Deborah Singleton Date: 9/22/05  
Project Manager, Ecology

R D Hildebrand Date: 10/11/2005  
Project Manager Representative, RL

John Winterhalder Date: 9/22/05  
Project Manager Representative, FH

RECEIVED  
DEC 22 2005

EDMC

Purgewater Administrative Record	H6-08
RD Hildebrand	A6-38
DG Singleton	H0-57
<del>B Wiegman</del>	<del>H0-57</del>
JA Winterhalder	E6-35

## **PURGEWATER PROJECT MEETING**

**825 Jadwin/Room 590A**

**Hanford, Washington**

**August 25, 2005**

**10:30 a.m. to 11:00 a.m.**

### **Agenda**

- I. Approval of July 28, 2005 Purgewater Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
  - A. Interface Issues
  - B. Strategy Document Status
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Next Project Managers Meeting

## PURGEWATER PROJECT MEETING MINUTES

Project Managers Meeting  
825 Jadwin/Room 590A  
Hanford, Washington

August 25, 2005

- I. Approval of July 28, 2005 Purgewater Project Meeting Minutes (Ecology/DOE-RL/FH). The PMM minutes were approved.
- II. Operational Status (John Winterhalder FH)
  - A. There were 17,730 gallons of purgewater delivered to the PSTF in July.
- III. Project Specific Issues
  - A. Interface Issues
    1. There were no interface issues with ETF to report.
  - B. Strategy Document Status
    1. John Winterhalder (FH) reported that the contained-in requests are in RL review.
- IV. General Discussions
  - A. Mr. Winterhalder indicated that he would provide a schedule for submittal of the closure plan by November 2005.
- V. Status of Actions
  - A. 977 - A schedule for submittal of the closure plan will be provided by Mr. Winterhalder.
  - B. 1008 - There was no update on the status of the load-in station.
  - C. 1320 - A meeting was held, and the results will be discussed at the September PMM.
- VI. New Actions Items
  - A. There were no new actions.
- VII. Next Project Managers Meeting
  - A. The next PMM was scheduled for September 22, 2005.

# Environmental Request Information System

## Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

### Purgewater Storage and Treatment Facility

Task ID: 977

Formally transmit the Modutanks Closure Plan package to RL.

Task Lead: Winterhalder, John

Waste Stabilization and Disposition/Purgewater Storage and Treatment Facility

POC: Winterhalder, John

Classification: Suspended

Category: PMM

	Project	DOE	Agency
Due:	N/A	N/A	N/A
Complete:	N/A	N/A	N/A

Closed Date:

Description: Formally transmit the Modutanks Closure Plan package to RL.

Date	Status
8/25/2005	A schedule for submittal of the closure plan will be provided by Mr. Winterhalder.
7/28/2005	Discussion was initiated on the closure strategy.
6/29/2005	No change.
5/26/2005	Continues on hold.
3/23/2005	Continues on hold.
2/23/2005	Continues on hold.
1/27/2005	This action remains on hold pending the outcome of the proposed purgewater strategy
12/16/2004	Remains on hold.
10/28/2004	No change in status.
9/23/2004	The closure plan package is still internal to FH. Mr. Hildebrand (DOE) requested that Mr. Winterhalder schedule a meeting after October 1, 2004, for discussion.
8/26/2004	The closure plan package is still internal to FH. This action remains open pending a determination of the strategy document.
7/29/2004	Submittal will be deferred pending determination on the strategy document.
4/22/2004	The closure plan package is still internal to FH.
3/18/2004	FH will make additional administrative changes and have the Closure Plan ready for submittal to RL by 5/27.
1/22/2004	The closure plan package is still at FH.
12/4/2003	The closure plan package will be ready to submit to RL as soon as the transmittal letter is prepared. This action will remain open.
10/30/2003	Action opened.

# Environmental Request Information System

## Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

### Purgewater Storage and Treatment Facility

**Task ID:** 1008 Provide status on the ETF upgrades to receive purgewater.

**Task Lead:** Szelmezcza, Roger

Waste Stabilization and Disposition/Purgewater Storage and Treatment Facility

**POC:** Szelmezcza, Roger

**Classification:** Open

**Category:** PMM

	Project	DOE	Agency
<b>Due:</b>	N/A	N/A	N/A
<b>Complete:</b>	N/A	N/A	N/A

**Closed Date:**

**Description:** Provide status on the ETF upgrades to receive purgewater.

Date	Status
8/25/2005	No change.
7/28/2005	Construction of the load-in station modification is approximately 95 percent complete.
6/29/2005	Construction of the load-in station modification is approximately 90% complete.
5/26/2005	Construction of the load-in station modification is ongoing.
3/23/2005	Construction of the load-in/ load-out station is ongoing.
2/23/2005	The construction schedule was provided to Ecology. Completion of the major tasks are on track.
1/27/2005	The foundation is being prepped. It was agreed to provide Ecology a completion percentage at the next PMM.
12/16/2004	Construction is on-going.
10/28/2004	The load-in station construction is on hold due to omission of the water stops in the revised drawings.
9/23/2004	The 30 percent design review meeting was held this week and comments are being incorporated. Construction has started on the load-in station.
8/26/2004	Construction is expected to begin the week of 8/30/04.
7/29/2004	Construction on the upgrade project is on hold pending resolution of cost estimates.
4/22/2004	Construction on the upgrade project is anticipated to begin no later than July 1, 2004, and expected to be completed by the end of September 2004.
3/18/2004	The schedule for engineering changes and design will be provided at the next meeting.
1/22/2004	Task opened.

**Task ID:** 1320 Meeting to discuss combining RCRA and CERCLA purgewaters

**Task Lead:** Singleton, Deborah

Waste Stabilization and Disposition/Purgewater Storage and Treatment Facility

**POC:** Winterhalder, John

**Classification:** Open

**Category:** PMM

	Project	DOE	Agency
<b>Due:</b>	N/A	N/A	N/A
<b>Complete:</b>	N/A	N/A	N/A

**Closed Date:**

**Description:** Schedule a meeting to discuss combining RCRA and CERCLA purgewaters. Ecology will provide RL a list of working bullets regarding information it will be expecting.

Date	Status
8/25/2005	A meeting was held and the results will be discussed at the September PMM.
7/28/2005	Ecology will schedule a meeting within the next two weeks to discuss internally.
6/29/2005	No activity.
5/26/2005	No activity.
3/23/2005	Task opened.

**August 25, 2005**

[illegible]