

Meeting Minutes Transmittal

M-91

Joint Project Managers Meeting

825 Jadwin/Room 340


Hanford, Washington

August 23, 2005

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.


Project Manager, Ecology

Date: 10.25.05


Project Manager Representative, RL

Date: 10-25-05


Project Manager Representative, FH

Date: 10/25/05

RECEIVED
JAN 17 2006

EDMC

M-91 Administrative Record

H6-08

GL Sinton

A6-38

DG Singleton

H0-57

AA Hamar

H0-57

~~LL Fritz~~

H8-44

km Quigley

JOINT PROJECT MANAGERS MEETING

825 Jadwin/Room 340

Hanford, Washington

August 23, 2005

3:00 pm – 4:30 pm

Agenda

- I. M-91
 - A. Approval of July 26, 2005 M-91 Meeting Minutes
 - B. Status Report
 - C. General Discussions
 - D. Status of Actions
 - E. New Action Items

- II. LLBG
 - A. Approval of July 26, 2005 LLBG Meeting Minutes
 - B. Status Report
 - C. Project Specific Issues
 - 1. Permit Status
 - 2. Groundwater Sampling Schedule
 - 3. SAP Implementation Status
 - D. General Discussions
 - E. Status of Actions
 - F. New Action Items

- III. SW-1 & 2
 - A. Approval of July 26, 2005 SW-1&2 Meeting Minutes
 - B. Current Status
 - C. General Discussions
 - D. Status of Actions
 - E. New Action Items

- IV. Next Joint Project Managers Meeting

M-91 PROJECT MEETING MINUTES

Joint Project Managers Meeting

825 Jadwin/Room 340

Hanford, Washington

August 23, 2005

- I. Approval of June 29 and July 26, 2005 M-91 PMM Meeting Minutes
- II. Status Report (attached)
 - A. Greg Sinton (DOE) presented the current status of the M-91 milestones. There were no changes in the long term table so they were not provided.
 - B. M-91-40 retrieval met their 2700 CuM goal in July.
- III. General Discussions

There were no additional discussions to report.
- IV. Status of Actions

There are no actions to report.
- V. New Action Items

There were no new action items.
- VI. Next Joint Project Managers Meeting

The next Joint PMM was scheduled for September 27, 2005.

M-91 Status Summary 8/23/05

Milestone	Due Date(s)	Status Summary	Comments
General Comments			<p>1) In this current table "On-Schedule" means it is anticipated the milestone will be met.</p> <p>2) M-91 requirements are extensive and continue well out into the future. This status table will generally only cover items due within about the next three years. A separate "Outyear table" identifies the other M-91 milestones.</p>
M-91-03: Submit TRUM/MLLW PMP	12/31/03, 3/31/09, 3/31/13	On Schedule	<p>M-91-03 PMP approved by Ecology on May 12, 2004.</p> <p>My need to do limited update prior to 2009</p>
M-91-05-T01: Complete RH and or large TRUM retrieval Engineering Study/FDC	12/31/07	On Schedule (planning)	Met with Ecology August 16 to discuss PMP driven plans related to the "M-91 capability". Would like to confirm agreement on the proposed approach as soon as possible since the first plan/study is due 9/30/05
M-91-12: CH-MLLW Thermal Treatment (600 m ³ cumulative)	11/16/07	On Schedule	<p>Thermal treatment shipments to Perma-Fix are continuing. 137.3 m³ have been shipped and 86.5 m³ of that has been documented as treated in FY05.</p> <p>PEcoS has reportedly completed treatment of 57.5 m³ of thermal treatment waste, but final documentation has only been provided for 4.2 m³</p>
M-91-12A: CH-MLLW Thermal Treatment (240 m ³)	9/30/05	Met 8-16-05	Documentation for an additional 13 m ³ of thermal treatment was received from Perma-Fix on August 16, resulting a document cumulative thermal treatment volume of 247 m ³ . This meets the M-91-12A about a month and a half early.
M-91-40: Retrieval and designation of CH-RSW (regardless of	2700 m ³ cumulative retrieved by 12/31/05 and	On Schedule Met 2700 level in July	<p>The quarterly SAP report for January through March was sent to Ecology May 12. (No new data). The April through June report is currently in review (Incl. passive soil vapor results for E-12B)</p> <ul style="list-style-type: none"> • 218-E-12B SAP was approved by Ecology January 20, 2005.

size)	annual retrieval volumes through 2010 plus various other requirements		<ul style="list-style-type: none"> • 218-W-3A SAP transmittal is in DOE concurrence • 218-W-4B SAP is in preparation. • 2830 m³ of RSW retrieved as of 8/22/05. • Ecology indicated four concerns based on the retrieval inspection associated with the first M-91-40 increment completion letter. A response to those concerns and Ecology advice is in concurrence. • The Non-TRU fraction of PFP debris from retrieval is being sent to PEcoS for treatment prior to disposal at ERDF. Treatment has been proceeding well. The first shipments of treated waste to ERDF are planned for July 27.
M-91-42: Treatment of non-large size CH-MLLW	Annual treatment requirements through 12/31/09	On Schedule (or ahead of schedule)	<ul style="list-style-type: none"> • 4085 m³ of the MLLW subject to this milestone (MLLW-2 and MLLW-04 through MLLW-10 excluding MLLW-7) has been dispositioned as of the end of July. (3260 m³ required by 12/31/05) • Ahead of schedule due to successful 183-H project. Last shipment of 183-H waste sent to ERDF May 19 (3730 m³) • Note: The M-91-42 progress quantity indicated above currently only includes waste dispositioned by FH. The actual progress numbers may be slightly higher due to waste subject to the milestone treated by other contractors. These numbers are from the M-91 tracking system and have not yet been validated. • The cumulative volumes toward meeting this milestone are based on a start date of 12/31/02 (CY 2002 LDR report inventory date).
M-91-45: RH and or Large Size Waste Annual Report	9/30/04 and annually thereafter	On Schedule	<ul style="list-style-type: none"> • The 2004 report was submitted to Ecology 9/30/04
M-16-93: Submit implementation workplan for	9/30/2006	On Schedule (Planning)	<ul style="list-style-type: none"> • The date of this milestone seems somewhat early. It may be better to align it with the M-15-00 12/31/08 complete RI/FS for all operable units milestone.

acquisition of capabilities necessary to prepare TRU/M waste generated by CERCLA clean-up actions at Hanford for disposal at WIPP			
---	--	--	--

Fn: M-91 PMM Status table8-23-05

August 23, 2005

[illegible]