


100/300 AREA UNIT MANAGERS MEETING  
APPROVAL OF MINUTES  
February 14, 2008

RECEIVED  
MAR 24 2008

EDMC

APPROVAL:




Stacy Charboneau, DOE/RL (A3-04)  
River Corridor Project Manager

Date

3/13/08

APPROVAL:




Brian Charboneau, DOE/RL (A6-33)  
Groundwater Project Manager

Date

3-13-08

APPROVAL:




John Price, Ecology (H0-57)  
Environmental Restoration Manager

Date

3-13-2008

APPROVAL:




Larry Gadbois, Rod Lobos, or Laura  
Buelow, EPA (B1-46)  
100 Aggregate Area Unit Manager

Date

3-13-08

APPROVAL:



Alicia Boyd, EPA (B1-46)  
300 Aggregate Area Unit Manager

Date

3-13-2008

**100 & 300 AREA UNIT MANAGER MEETING MINUTES****Groundwater, Source Operable Units, Facility (D4 and ISS), and Mission Completion****February 14, 2008****Washington Closure Hanford (WCH) Building, 2620 Fermi Drive, Richland, Washington****ADMINISTRATIVE**

- **Next Unit Manager Meeting (UMM)** - The next meeting will be held March 13, 2008 at the Washington Closure Hanford (WCH) Office Building, 2620 Fermi Avenue, Room C209.
- **Attendees/Delegations** - Attachment A is the list of attendees. Representatives from each agency were present to conduct the business of the UMM. Attachment B documents any delegations received from the agencies.
- **Approval of Minutes** - The January 2008 meeting minutes were approved by the U.S. Environmental Protection Agency (EPA), Washington State Department of Ecology (Ecology), and U.S. Department of Energy, Richland Operations Office (RL).
- **Action Item Status** - Status of action items was performed, and updates provided (Attachment C).
- **Agenda**: Attachment D is the meeting agenda.

**EXECUTIVE SESSION (Tri-Parties Only)**

The executive session was not held.

**100/300 AREA GROUNDWATER**

Attachment 1 provides a status or information. No issues were identified, and no agreements were documented.

**Action**: RL will commit to sample wells 199-K-27 and 199-K-109A prior to decommissioning the wells; Sr-90 is specifically requested from EPA.

**Document Provided**: RL distributed SGW-36398, Draft A, "Installation and Sampling Analysis Instruction for Fiscal Year 2008 Aquifer Tubes," to EPA and Ecology.

**MISSION COMPLETION PROJECT**

Attachment 2 provides a status or information. No issues were identified, no actions were documented, and no agreements were documented.

**GROUNDWATER/SOURCE INTEGRATION**

No agreements were documented.

Issue: Updates are needed to the 5-year Record of Decision action items list, and comments and updates are to be provided to Janice Williams.

Action: RL shall meet with the EPA project managers on project specific funding for Fiscal Year 2009.

#### **100/300 AREA FIELD REMEDIATION CLOSURE (FR)**

Attachments 3 through 5 provide status or information on various Field Remediation Projects. Attachment 3 covers 100-B/C. Attachment 4 covers 100-D. Attachment 5 covers the schedule for sampling and design. No issues were identified, and no actions were documented.

Agreement: Attachment 6 documents an agreement approved in the November 2007 UMM minutes regarding waste site specific modeling, and a proposed revision to that agreement. RL, EPA, and Ecology approved the proposed revision of the agreement as outlined in Attachment 6.

#### **DEACTIVATION, DECONTAMINATION, DECOMMISSION, DEMOLITION (D4)/ INTERIM SAFE STORAGE (ISS)**

Attachment 7 provides a status or information for the 300 Area and Attachment 8 provides a status or information for the 100 Area. No issues were identified, no actions were documented, and no agreements were documented.

#### **SPECIAL TOPICS**

No special topics were discussed.




## 100/300 AREA UNIT MANAGER MEETING

## ATTENDANCE AND DISTRIBUTION

February 14, 2008

NAME	E-MAIL ADDRESS	MSIN	COMP	SIGNATURE
Cook, Sylvia	Original +1 copy	H6-08	ADREC	N/A
Charboneau, Briant L	Briant_L_Charboneau@rl.gov	A6-33	DOE	
Charboneau, Stacy	Stacy_L_Charboneau@rl.gov	A3-04	DOE	
Clark, Clifford E	Clifford_E_Cliff_Clark@rl.gov	A5-15	DOE	
Guercia, Rudolph F	Rudolph_F_Rudy_Guercia@rl.gov	A3-04	DOE	
Hanson, James P	James_P_Hanson@rl.gov	A5-13	DOE	<i>James P. Hanson</i>
Hildebrand, R Doug	R_D_Doug_Hildebrand@rl.gov	A6-38	DOE	
Johnson, Vernon G	Vernon_G_Johnson@rl.gov	N/A	DOE	
Morse, John G	John_G_Morse@rl.gov	A6-11	DOE	
Post, Thomas	Thomas_C_Post@rl.gov	A3-04	DOE	
Robertson, Owen	Owen_Jr_Robertson@rl.gov	A3-04	DOE	
Sands, John P	John_P_Sands@rl.gov	A3-04	DOE	<i>John P. Sands</i>
Smith, Chris	Douglas_C_Chris_Smith@rl.gov	A3-04	DOE	<i>Chris Smith</i>
Thompson, Mike	K_M_Mike_Thompson@rl.gov	A6-38	DOE	<i>Mike Thompson</i>
Weil, Stephen	Stephen_R_Weil@rl.gov	A5-16	DOE	<i>Stephen R. Weil</i>
Zeisloft, Jamie	Jamie_Zeisloft@rl.gov	A3-04	DOE	<i>Jamie Zeisloft</i>
Ayres, Jeffrey M	JAYR461@ECY.WA.GOV	H0-57	ECO	
Goswami, Dib	DGOS461@ECY.WA.GOV	H0-57	ECO	<i>Dib Goswami</i>
Huckaby, Alisa D	AHUC461@ECY.WA.GOV	H0-57	ECO	
Jones, Mandy	MJON461@ECY.WA.GOV	H0-57	ECO	<i>Mandy Jones</i>
Price, John	JPRI461@ECY.WA.GOV	H0-57	ECO	<i>John Price</i>
Rochette, Elizabeth	BROC461@ECY.WA.GOV	H0-57	ECO	
Shea, Jacqueline	JASH461@ECY.WA.GOV	H0-57	ECO	<i>Jacqueline Shea</i>
Smith-Jackson, Noe'l	NSMI461@ECY.WA.GOV	H0-57	ECO	
Vanni, Jean	Jvan461@ECY.WA.GOV	H0-57	ECO	
Whalen, Cheryl	CWHA461@ECY.WA.GOV	H0-57	ECO	
Buelow, Laura	BUELOW.LAURA@EPA.GOV	B1-46	EPA	<i>Laura Buelow</i>
Boyd, Alicia	BOYD.ALICIA@EPA.GOV	B1-46	EPA	<i>Alicia Boyd</i>
Einan, Dave	EINAN.DAVID@EPA.GOV	B1-46	EPA	
Faulk, Dennis A	FAULK.DENNIS@EPA.GOV	B1-46	EPA	
Gadbois, Larry E	GADBOIS.LARRY@EPA.GOV	B1-46	EPA	<i>Larry Gadbois</i>

## **Attachment A**

Lobos, Rod	LOBOS.ROD@EPA.GOV	B1-46	EPA	
Black, Dale	Dale_G_Black@rl.gov	E6-35	FH	DG Black
Borghese, Jane V	Jane_V_Borghese@rl.gov	E6-35	FH	JV Borghese
Fabre, Russel J	Russel_J_Fabre@rl.gov	E6-35	FH	Russel J. Fabre
Horton, Duane G.	Duane_G_Horton@rl.gov	E6-35	FH	DG Horton
Jackson, Ron	Ronald_L_Jackson@rl.gov	E6-35	FH	Ron Jackson
Piippo, Rob	Robert_E_Piippo@rl.gov	H8-12	FH	
Petersen, Scott	Scott_W_Petersen@rl.gov	E6-35	FH	
Robertson, Julie	Julie_R_Robertson@rl.gov	E6-35	FH	Julie Robertson
Shattuck, Ann F	Ann_F_Shattuck@rl.gov	E6-35	FH	Ann Shattuck
Winterhalder, John A	John_A_Winterhalder@rl.gov	E6-35	FH	
Dresel, Evan	Evan.dresel@pnl.gov		PNNL	
Fruchter, Jonathan S	john.fruchter@pnl.gov	K6-96	PNNL	J Fruchter
Hartman, Mary J	Mary_J_Hartman@rl.gov	E6-35	PNNL	Mary J Hartman
Peterson, Robert E	robert.peterson@pnl.gov	K6-75	PNNL	Robert Peterson
Cimon, Shelley	scimon@oregontrail.net		Oregon	
Lillgren, Sandra	sandral@nezperce.org		TRIBES	
Bignell, Dale	Dale.Bignell@wch-rcc.com	H4-25	WCH	
Buckmaster, Mark A	mark.buckmaster@wch-rcc.com	X9-08	WCH	
Carlson, Richard A	richard.carlson@wch-rcc.com	X4-08	WCH	
Clark, Steven W	steven.clark@wch-rcc.com	H4-23	WCH	
Darby, John W	john.darby@wch-rcc.com	L6-06	WCH	
Dieterle, Steven E	steven.dieterle@wch-rcc.com	L1-04	WCH	
Dietz, Linda A	linda.dietz@wch-rcc.com	H4-22	WCH	
Donnelly, Jack W	jack.donnelly@wch-rcc.com	H4-22	WCH	
Fancher, Jonathan D (Jon)	jon.fancher@wch-rcc.com	X9-07	WCH	Jon Fancher
Gano, Kenneth A (Ken)	kenneth.gano@wch-rcc.com	H4-21	WCH	
Golden, James W	james.golden@wch-rcc.com	X4-08	WCH	Jim Golden
Hadley, Karl A	karl.hadley@wch-rcc.com	T2-04	WCH	
Hedel, Charles W	charles.hedel@wch-rcc.com	H4-22	WCH	
Hulstrom, Larry C	larry.hulstrom@wch-rcc.com	H4-22	WCH	
Jacques, Duane	idjacque@wch-rcc.com	H4-22	WCH	
Johnson, Wayne	Wayne.johnson@wch-rcc.com	H4-22	WCH	
Koegler, Kim J	kim.koegler@wch-rcc.com	L1-07	WCH	
Landon, Roger J	roger.landon@wch-rcc.com	H4-21	WCH	
Lerch, Jeffrey A	jeffrey.lerch@wch-rcc.com	H4-22	WCH	



## **Attachment B**



## Donnelly, Jack W

---

**From:** Price, John (ECY) [Jpri461@ECY.WA.GOV]  
**Sent:** Wednesday, February 13, 2008 2:29 PM  
**To:** Donnelly, Jack W  
**Cc:** Jones, Mandy E  
**Subject:** FW: delegation for 100/300 Area Unit Manager Meeting - February 14, 2008



UMM-2-14-08  
genda.doc (59 KB)..

Jack, I will be late to the meeting. Mandy Jones is delegated for me, until I arrive.

This email serves as my delegation for the UMM minutes.

-----Original Message-----

From: Donnelly, Jack W [mailto:jack.donnelly@wch-rcc.com]  
Sent: Wednesday, February 13, 2008 10:41 AM  
To: Donnelly, Jack W; Ayres, Jeff (ECY); Bignell, Dale T; Black, Dale G; Bond, Rick (ECY); Borghese, Jane V; Boyd.Alicia@epamail.epa.gov; Brosee, Manfred N; Buckmaster, Mark A; buelow.laura@epamail.epa.gov; Callison, Stacey W; Carlson, Richard A; Charboneau, Briant L; Charboneau, Stacy L; scimon@oregontrail.net; Clark, Clifford E; Clark, Steven W; Darby, John W; Dieterle, Steven E; Dresel, P Evan; einan.david@epamail.epa.gov; Fabre, Russel J; Fancher, Jonathan D (Jon); faulk.dennis@epamail.epa.gov; Fruchter, Jonathan S; gadbois.larry@epamail.epa.gov; Golden, James W; Goswami, Dib (ECY); Guercia, Rudolph F; Hadley, Karl A; Hanson, James P; Hartman, Mary J; Hedel, Charles W; Huckaby, Alisa (ECY); Hulstrom, Larry C; Jackson, Ron; Jacques, I D (Duane); Johnson, Wayne F; Jones, Mandy (ECY); Koegler, Kim J; Landon, Roger J; LaRue, Deena N; Lerch, Jeffrey A; Little, Nelson C; sandral@nezperce.org; lobos.rod@epamail.epa.gov; Miller, Larry R (Rex); Morse, John G; Obenauer, Dale F; Ovink, Roger W; Parnell, Scott E; Peloquin, Michael G; Peterson, Robert E; Piippo, Rob; Price, John (ECY); Proctor, Megan L; Robertson, Julie R; Robertson, Owen C; Rochette, Beth (ECY); Sands, John P; Saueressig, Daniel G; Shattuck, Ann F; Shea, Jacqueline (ECY); Smet, Ann K; Smith, Chris; Smith-Jackson, Noe'l (ECY); Strom, Dean N; Swartz, Joseph M (Mike); Thompson, Mike; Thomson, Jill E; Vanni, Jean (ECY); Vedder, Barry L; Winterhalder, John A; Yasek, Donna M; Zeisloft, Jamie  
Subject: 100/300 Area Unit Manager Meeting - February 14, 2008

Good morning:

Attached is the final agenda for the Unit Manager Meeting scheduled for Thursday, February 14, 2008 from 1:00 p.m. to 4:30 p.m. at 2620 Fermi Avenue (Washington Closure Hanford LLC Building) in Room C209. There is no executive session, so the UMM starts at 1:35 p.m.

If you are unable to attend please send any delegations. For those having action items please be prepared to provide a status to help expedite the action item portion of the meeting. The open action items will be provided in a handout for Thursday's meeting.

Additionally, for those providing hand-outs and summaries please bring extra copies to share with others. See everyone tomorrow.

Respectfully, Jack Donnelly  
372-2043

## **Attachment C**

100/300 Area UMM  
Action List  
February 14, 2008

Open (O)/ Closed (X)	Action No.	Co.	Actionee	Project	Action Description	Status
X	100-128	RL	R. Guercia	100-N	RL will schedule a briefing with Ecology in October 2007 on the piping near the 1310 and 1322-NB buildings.	Open: 1/11/07; Action: The RL point of contact person changed and the action item revised on 7/12/07. Item closed at the 1/10/08 UMM.
O	300-008	RL	T. Post	100/300 Area	RL shall develop the instructions for documenting D4 completions in the 100 and 300 Areas where no known waste site is under the building, and no releases to soil are documented or expected based on existing data. These instructions shall be added into the respective Removal Action Work Plans after review and approval from the respective lead regulatory agency for the specific Removal Action Work Plans in the 100 and 300 Areas.	Open: 4/12/07; Action: Ongoing action, and are still under development. Instructions are developed and is complete for the 300 Area. RL will submit a TPA Section 9.0 document change notice for the 100 Area.
X	100-148	RL	C. Smith	100 Areas	RL will set up a meeting with EPA and Ecology to discuss the Kd for Antimony.	Open: 11/8/07; Action: Item was closed at 1/10/08 UMM.
O	100-149	RL	J. Hanson	100-H	RL/Fluor Hanford Inc. (FH) will review the extraction network for the 100-H pump and treat system, and provide recommendations to Ecology for optimization.	Open: 1/10/08; Action:
O	100-150	RL	M. Thompson	300-FF-5	RL shall provide EPA with an updated Sampling and Analysis Plan (SAP) for the 300-FF-5 Operable Unit.	Open: 1/10/08; Action: Update to SAP is in progress, and internal reviews will be completed by end of February.

100/300 Area UMM  
Action List  
February 14, 2008

Open (O)/ Closed (X)	Action No.	Co.	Actionee	Project	Action Description	Status
X	100-151	RL	C. Smith	100-F	RL shall provide EPA a schedule to meet the M-16-49 milestone.	Open: 1/10/08; Action: Item closed at 2/14/08 UMM.
O	100-152	RL	T. Post	100-N	RL will schedule a meeting with Ecology on coordinating between D4 and FR activities at the 100-N Area.	Open: 1/10/08; Action:
O	100-153	RL	C. Smith	100 Area	RL shall schedule a meeting with EPA and Ecology to discuss potential additional institutional controls at specific waste sites (e.g., concrete or other physical markers at 118-B-1 burial ground).	Open: 1/10/08; Action:
O	300-009	RL	R. Guercia	300 Area	RL shall brief EPA and Ecology on alternative exposure scenarios for the 300 Area.	Open: 1/10/08; Action:
O	100-154	RL	J. Hanson	100-K	RL will commit to sample wells 199-K-27 and 199-K-109A prior to decommissioning the wells; Sr-90 is specifically requested from EPA.	Open: 2/14/08; Action:
O	100-155	RL	Charboneaus	All	RL shall meet with the EPA project managers on project specific funding for Fiscal Year 2009.	Open: 2/14/08; Action:

## **Attachment D**

100/300 Area Unit Manager Meeting  
February 14, 2008  
Washington Closure Hanford Building  
2620 Fermi Avenue, Richland, WA 99354  
Room C209  
1:00-4:30 p.m.

1:00 - 1:30 p.m.

Executive Session (Tri-Parties Only):

- o None

1:35 p.m. - 2:00 p.m.

Administrative:

- o Approval and signing of previous meeting minutes (January 2008)
- o Update to Action Items List
- o Next UMM (3/13/2008, Room C209)

2:00 - 4:30 p.m.

Open Session: Project Updates:

- o 100/300 Area Groundwater (Jim Hanson/Ann Shattuck)
- o Mission Completion (Jamie Zeisloft/John Sands/Jeff Lerch/Chris Cearlock)
- o Groundwater/Source Integration
  - o 5-year Record of Decision Review Update (Cliff Clark/Alicia Boyd)
- o 100/300 Area Field Remediation and Closure (FR)
  - o 100-F (Chris Smith/Jon Fancher)
  - o 300-FF-2 (Chris Smith/John Darby)
  - o 618-10/11 (Chris Smith/Scott Parnell)
  - o 100-B/C (Chris Smith/Dean Strom)
  - o 118-K-1 (Chris Smith/Nelson Little)
  - o 100-D (Tom Post/Mark Buckmaster)
  - o 100-H (Tom Post/Mark Buckmaster)
  - o 100-IU-2/IU-6 (Chris Smith/Rich Carlson)
  - o Sampling and FR Design (Chris Smith/Jason Capron/Rich Carlson)
    - Clarify Agreement from Nov. 2007 UMM
- o D4/ISS
  - o 300 Area D4 (Rudy Guercia/Megan Proctor)
  - o 100 Area D4 (Tom Post/Dan Saueressig)
  - o ISS (Chris Smith/Dan Saueressig)
- o Special Topics

## **Attachment 1**


①

**100/300 Areas Unit Managers Meeting,  
February 14, 2008**

**100-NR-2 Groundwater OU - Russ Fabre**

**Apatite Barrier Injections**

- Sampling of the performance wells in January was postponed due to freezing weather conditions.
- Addendum to the Treatability Test Plan DOE/RL-2005-96 Revision 0 is being developed to allow for high concentration injections in the spring of 2008.
- A Statement of Work is being prepared to allow for the installation of 6 Ringold formation wells. This will further increase the effectiveness of the injections in that formation. Drilling to begin in March.
- Low concentration injection report is on schedule to be completed February 2008.






**100/300 Areas Unit Managers Meeting,  
February 14, 2008**

**Aquifer Tubes**


Gross beta dropped sharply in December 2007 in some of the aquifer tubes that had the spikes in August. Levels were back in line with pre-spike trends, or lower, in some cases. (note the recently low to undetectable levels in Array-4A are accompanied by specific conductance equal to river water; the tube may have a leaky fitting. Field staff will check and repair.)

The previous increases in beta were accompanied by increases in specific conductance, which suggests that the influence of apatite injections was flushing salts from the aquifer, as expected. Specific conductance and beta were lower in most of the recent samples.



Monitoring well 199-N-147 also showed a decline in beta in December.

**100/300 Areas Unit Managers Meeting,  
February 14, 2008**



Low levels of total petroleum hydrocarbons (TPH) were detected again in tube Array-0A in December (250 ug/L). The only previous result for this tube was from January 2007, 970 ug/L. TPH was below the detection limit in Array-1A and -2A and well 199-N-123 in December.

**100-KR-4 Groundwater OU - Julie Robertson**

- Monthly monitoring of cultural resources for 100-KR-4 was performed on 1/18/08. Much of the area was snow-covered, and no problems were observed.
- 100-KR-4 Remediation Treatment Status
  - For the period of January 1-31, 2008:
    - System operated normally.
    - Total average flow through the system was approximately 278 gpm.
    - Average influent hexavalent chromium concentration was 0.045 mg/L.
- KR-4 Expansion
  - Bids have been received for the initial 300 gpm expansion of the KR-4 system. The bids are under evaluation. Design work to support further expansion of the system continues.
  - Drilling activities to support the system expansion are ongoing. Analysis of groundwater samples from all recently drilled proposed KR-4 expansion injection wells indicate the presence of hexavalent chromium at levels above 0.030 mg/L. Evaluation of response options is underway.
- KW Groundwater Remediation
  - KW Remediation Treatment Status for the period of January 1-31, 2008.
    - System operated normally.
    - Total average flow through the system was approximately 101 gpm.
    - Average influent hexavalent chromium concentration was 0.073 mg/L.
  - Over the past year, the hexavalent chromium concentrations in monitoring well 199-K-137 have increased from approximately 2200 ppb to 3500 ppb. Planning is underway to support drilling four new multipurpose wells in the vicinity of the 105-KW reactor during FY08.

**100-K Area Drilling Status—Julie Robertson/Chris Wright (FH)**

Drilling began on eighteen KR-4 Pump-and-Treat expansion wells on October 4, 2007. As of February 8, 2008, fourteen wells have been constructed and developed, one is under construction, and one is under development.

**100/300 Areas Unit Managers Meeting,  
February 14, 2008**

**100-KR-4: K-Basins Monitoring Task—Duane Horton (FH-updated 2/5/08)**

- Leak Detection Monitoring Results:
  - The most recent results for routine quarterly sampling of wells in the K-Basins network are for samples collected in late October 2007. Results are consistent with trends and expectations. Results for the January 2008 sampling are not yet available.
  - The most recent results for monthly sampling at three wells close to the KE Basin (199-K-27, 199-K-29, and 199-K-109A) are for samples collected in December 2007. Results are on trend.
  - Wells 199-K-27 and 199-K-109A are immediately down-gradient of the KE Basin and are scheduled to be decommissioned this spring as part of the decommissioning the KE Basin. The wells are co-sampled by the Washington State Department of Health and DOE has notified the DOH to identify replacement wells for co-sampling.
  - There is no evidence to indicate groundwater impacts attributable to leakage of shielding water from either Basin.
- Monitoring Well Network:
  - Routine quarterly sampling of K-Basins network wells were sampled in January. The monthly sampling scheduled near KE basin is coordinated with the quarterly event. One well, well 199-K-32A, was not sampled because of air compressor problems. The next routine sampling is scheduled for April 2008.
  - January sampling results have not been returned from the laboratory so there is no new, quarterly analytical results to report.
- Reporting:
  - The most recent quarterly report is for July through September 2007 (SGW-36499).
  - The current annual groundwater report (for fiscal year 2007) is in preparation and due to Ecology March 1, 2008.

**100-HR-3 Groundwater OU - Ron Jackson**

- Remediation Treatment Status
  - For the period January 1-31, 2008:
    - The system operated normally.
    - Total average flow through the system was approximately 160 gpm.
    - Average influent hexavalent chromium concentration for H Area was approximately less than 0.019 mg/L.
    - Average influent hexavalent chromium concentration for D Area was approximately 0.186 mg/L.
- DR-5 Treatment Status
  - For the period January 1-31, 2008:
    - System operated normally.
    - Total average flow through the system was approximately 41 gpm.
    - The average influent hexavalent chromium concentration was approximately 0.651 mg/L.
  - Preparing a draft DR-5 treatability test report as well as a 100-D Area technology/cost evaluation report.

**100/300 Areas Unit Managers Meeting,  
February 14, 2008**

- **“Horn” Investigation**
  - All wells and aquifer tubes have been installed.
  - Formal sampling of the wells has been initiated.
  - Planning underway to conduct vertical profiling at selected monitoring wells as well as installation of pressure transducer
  - Assembling data in preparation of the “Horn” investigative report.
  - Preliminary groundwater data (during well development) collected from the new wells and aquifer tubes installed between 100-D and 100-H Areas indicate that a widely dispersed continuous plume of hexavalent chromium contamination is present and below drinking water standards except west of the 100-H reactor area (two wells above or at 100 ppb). Aquifer tubes north of 100-N Area were found to have elevated hexavalent chromium as high as 65 ppb. In this area the aquifer is as thin as 5 ft in thickness. A contamination reading of 42 ppb hexavalent chromium was found within the first semi-confined aquifer with the Ringold Upper Mud east of the 100-D area. The well was resampled which confirmed the original analysis.
- **100-D Area Source Investigation**
  - Drilling of four characterization wells are planned to start the week of February 11.
- **Summary of ISRM Status**
  - Twenty-nine ISRM wells were sampled in January; 26 of these were higher in hexavalent chromium than those collected in January 2007. The river level was about half a meter higher this time last year, which would lead to expected lower concentrations during that time.
- **EM-22 Technology Developments**
  - Investigation for mending ISRM Barrier. Detailed geochemical and injection column tests for the two iron compounds are planned to begin the week of February 11. The tests objectives are:
    - Evaluate changes in water chemistry when groundwater of similar composition to that at the 100-D Area reacts with Zero Valiance Iron (ZVI) emplaced in the aquifer with emphasis on pH, effect of ZVI-induced reducing conditions on nitrate (e.g., conversion to ammonia), and carbonate concentration due to high pH
    - Test the ability of ZVI-impregnated Ringold soil to remove/reduce  $\text{Cr}^{6+}$
    - Evaluate the potential for passivation of ZVI
  - EC Treatability Test- Incorporating internal review comments to the EC treatability test report. RL review of the document is planned to start in late February. The subcontractor’s report has been finalized.
  - The seven chromium source investigation wells are being sampled monthly for hexavalent chromium. The four new wells planned to further refine the chromium source in this area are scheduled to be drilled in February and March.
  - A draft Field Investigation Plan for investigation of chromium sources in the northern 100-D plume is currently in review.
  - Groundwater around the biostimulation wells is being sampled twice a month. The groundwater is maintaining a reduced condition.

**100/300 Areas Unit Managers Meeting,  
February 14, 2008**

**HR-3/KR-4 Waste Management Plan- John Winterhalder**

- A revision to the HR-3/KR-4 Waste Management Plan is being worked. The plan has been through internal RL and EPA reviews, and RL and FH are working with Ecology to resolve their questions and concerns, mostly having to do with a DR-5 Pump & Treat resin regeneration related discharge to the ISRM Pond. Previously obtained sample data has been provided to Ecology, and further sampling and analysis is underway to address questions regarding total chromium concentrations in the discharge to the pond. Project met with Ecology on January 7 to discuss additional data as well as the short term and long term path forward. Based on this meeting, Ecology will consider continuing to allow the use of the pond through a non-significant change (if appropriate) to the 100-HR-3 ROD.

**300-FF-5 Operable Unit—Bob Peterson and Ron Smith (PNNL-updated 02/07/08)**

- Operations and Maintenance Plan Activities
  - *300 Area Subregion:* Still waiting for many results for December 2007 sampling event. Updated uranium plume map will be prepared when all results are available. Results for most recent monthly sampling under RCRA are for the December event.
  - *618-11 Burial Ground Subregion:* No change since last UMM. (Most recent results are for samples collected in mid-September. Tritium at 699-13-3A, adjacent to burial ground, is at lowest level to date.)
  - *618-10 Burial Ground Subregion:* No change since last UMM. (Most recent results are for samples collected in mid-September. Uranium remains well below the drinking water standard. Tributyl phosphate remains very low or nondetected.)
  - *Update to Sampling and Analysis Plan (DOE/RL-2002-11, Rev. 1):* Revisions to the existing document are underway to accommodate new monitoring wells and aquifer tubes, and changes to the monitoring schedule as a result of new interpretations and information needs.
- Phase III Feasibility Study
  - *Report Describing Uranium Contamination in the 300 Area Subsurface:* Revisions completed and undergoing final document production (PNNL-17034)
  - *Report Describing Groundwater Flow Modeling at 300 Area:* Internal peer review comments being incorporated into draft report.
- Other Activities
  - *VOC Investigation:* All characterization boreholes are now in service as monitoring wells. A borehole completion report is in draft form, and work is proceeding on a report that describes the results of the investigation.
  - *Treatability Test for Uranium (EM-22):* No new information since last UMM. (Analysis of monitoring data following the June 2007 injection of polyphosphate solutions continues.)


**100-BC-5 Operable Units—Mary Hartman**

Field crews began sampling the monitoring wells (the annual sampling event) in February.

December 2007 data were loaded for the new wells near 100-C-7 waste site. The maximum chromium concentration was 18.7 ug/L in 199-B8-8 (total chromium, unfiltered). Hexavalent chromium was 16.3 ug/L.

Tritium continued to increase in one well and decrease in the other. December concentrations still exceeded the 20,000 pCi/L DWS in both wells. The wells were sampled again in January 2008 and then switched to a quarterly sampling schedule.


**100/300 Areas Unit Managers Meeting,  
February 14, 2008**



**100-FR-3 Operable Unit—Mary Hartman**


Aquifer tubes were sampled in November and December 2007, with 4 exceptions: AT-63S had low conductivity; AT-65 tubes have been destroyed; AT-73 and AT-78 tubes could not be located.

Nitrate increased to 40.9 mg/L in December 2007 in aquifer tube 62-M, north of 100-F Area. This was the highest observed at that location. (Monitoring well F1-2, located upstream from this tube, typically has nitrate at ~30 mg/L).



South of 100-F Area, tube 75-D was sampled for the first time in a couple of years (it was temporarily “lost”). It formerly had nitrate >DWS. In December 2007 the concentration was 40.6 mg/L, below the DWS.

**100/300 Areas Unit Managers Meeting,  
February 14, 2008**



**Aquifer Tube Installations – Jane Borghese**

A draft Sampling and Analysis Instruction (SAI) has been revised based on RL comments. The draft is being edited prior to agency review. The sites are undergoing preliminary cultural review to determine those sites that require SHPO review. The team is readying the equipment, performing access reconnaissance and preparing the work packages to initiate work when SAI approval is granted.

## **Attachment 2**



**Environmental Protection Mission Completion Project**  
February 14, 2008

**Orphan Sites Evaluations**

- 100-IU-2 and 100-IU-6 field visit briefing with EPA and RL scheduled for week of 2/19
- MP-14 checklists and D-Areas summary report updates being drafted based on Ecology feedback and agreements
- Continuing N-Area historical review
- H-Area briefing with Ecology and RL anticipated to be scheduled March
- Working with PNNL for vendor pre-flight documentation for collection of orthophotography and LiDAR data in support of inter-areas evaluation

**River Corridor Baseline Risk Assessment**


- Beginning preparation of Draft B document based on comment dispositions discussed and input received during the January workshop.

**Columbia River Investigation**

- Proposed sample design and approach being developed based on input from February 5-6 workshop. Approach to be distributed and discussed at March workshop (proposed dates March 18-19)

## **Attachment 3**

3



## **Attachment 4**



## **Attachment 5**

(5)

Mission Completion  
Sample Design and Cleanup Verification  
for the February 2008 UMM

AREA	DOE-RL/REGULATOR DELIVERABLE	START	FINISH
<b>100-B/C</b>			
	RL/Regulator Approval of 100-C-7 AMP (100B/FY07)	2/25/2008	3/27/2008
	RL/Regulator Approval of 100-BC AMP (100B/FY07)	3/3/2008	4/3/2008
	RL Approval of 100-C-7 C/E Review (100B/FY07)	4/29/2008	6/3/2008
<b>100-D</b>			
	RL/Regulator Review Draft A Closure Document for 100-D-2	1/31/2008 A	3/18/2008
	RL/Regulator Review Draft A Closure Document for 100-D-33	2/18/2008	4/2/2008
	RL/Regulator Review Draft A Closure Document for 100-D-35	2/18/2008	4/2/2008
	RL/Regulator Review Draft A Closure Document for 100-D-41	2/18/2008	4/2/2008
	RL/Regulator Review Draft A Closure Document for 100-D-40	2/18/2008	4/2/2008
	RL/Regulator Review Draft A WI for 120-D-2	2/20/2008	4/4/2008
	RL Review of 100-D Cultural Review(100-D_MD_FS)	3/3/2008	4/3/2008
	RL/Regulator Review Draft A WI for 100-D-3	3/6/2008	4/10/2008
	RL/Regulator Review Draft A WI for 100-D-32	3/13/2008	4/9/2008
	RL/Regulator Sign Rev. 0 Closure Document for 100-D-2	4/1/2008	4/3/2008
	RL/Regulator Sign Rev. 0 WI for 120-D-2	4/21/2008	4/24/2008
	RL/Regulator Sign Rev. 0 WI for 100-D-3	5/8/2008	5/12/2008
<b>100-F</b>			
	RL/Regulator Review Draft A Closure Document for 118-F-8:4 Pipeline	12/13/2007 A	2/4/2008
	RL/Regulator Review Draft A Closure Document 100-F-26:14 Pipeline	12/20/2007 A	2/11/2008
	RL/Regulator Review Draft A Closure Document 100-F-26:13 Pipeline	1/8/2008 A	2/21/2008
	RL/Regulator Review Draft A Closure Document 100-F-26:15 Pipeline	1/10/2008 A	2/25/2008
	RL/Regulator Review Draft A Closure Document 100-F-26:8 Pipeline	1/24/2008 A	3/10/2008
	RL/Regulator Review Draft A Closure Document for 1607-F1	1/24/2008 A	3/10/2008
	RL/Regulator Review Draft A Closure Document for 118-F-5	2/7/2008	3/24/2008
	RL/Regulator Sign Rev 0 Closure Document for 118-F-8:4 Pipeline	2/12/2008	2/19/2008
	RL/Regulator Sign Rev 0 Closure Doc-pipeline 100-F-26:14 Pipeline	2/19/2008	2/21/2008
	RL/Regulator Review Draft A Closure Document 100-F-26:12 Pipeline	2/20/2008	4/14/2008
	RL/Regulator Sign Rev 0 Closure Document for 118-F-2	2/28/2008	3/6/2008
	RL/Regulator Sign Rev 0 Closure Document 100-F-26:13 Pipeline	3/3/2008	3/10/2008
	RL/Regulator Sign Rev 0 Closure Document 100-F-26:15 Pipeline	3/4/2008	3/11/2008
	RL/Regulator Review Draft A Closure Doc-pipeline 100-F-26:4 Pipeline	3/6/2008	4/19/2008
	RL/Regulator Review Draft A Closure Document for 100-F-54	3/17/2008	4/29/2008
	RL/Regulator Review Draft A Closure Document for 100-F-50	3/17/2008	4/30/2008
	RL/Regulator Sign Rev 0 Closure Document 100-F-26:8 Pipeline	3/18/2008	3/25/2008
	RL/Regulator Sign Rev 0 Closure Document for 1607-F1	3/18/2008	3/25/2008
	RL/Regulator Review of Draft A Closeout Document 118-F-6	3/31/2008	5/14/2008
	RL/Regulator Review Draft A Closure Document for 100-F-46	4/2/2008	5/15/2008
	RL/Regulator Sign Rev 0 Closure Document for 118-F-5	4/7/2008	4/14/2008
	RL/Regulator Sign Rev 0 Closure Document 100-F-26:12 Pipeline	4/15/2008	4/22/2008
	RL/Regulator Review Draft A Closure Document for 120-F1	4/28/2008	6/11/2008
	RL/Regulator Sign Rev 0 Closure Document 100-F-26:4 Pipeline	5/5/2008	5/12/2008
<b>100-H</b>			
	RL/Regulator Review Draft A WI for 100-H-36	1/14/2008 A	2/28/2008
	100-H RL Review Bid/Approve	2/4/2008 A	2/27/2008
<b>100-IU-2/100-IU-6</b>			
	RL review and provide SAP NTP	2/7/2008	2/21/2008
	618-10/11 RL Review Phase 2 Characterization Pln	2/13/2008	5/12/2008
	RL Review of 100-IU Cultural Review(100-IU_2_6)	2/20/2008	3/25/2008
	RL/Regulator Approval of 100-IU AMP (100-IU_2_6)	3/20/2008	4/23/2008
	RL/Regulator 600-149 Design Briefing (6UXO/FY08)	4/15/2008	4/15/2008
	618-10/11 RL Review Draft SAP	4/28/2008	6/11/2008



Mission Completion  
Sample Design and Cleanup Verification  
for the February 2008 UMM

**100-N**

ESD - RL/Regulator Review of Draft 100 Area	1/3/2008 A	4/16/2008
RL/Regulator Review Draft A WI for 100-N-53	1/14/2008 A	2/27/2008
RL/Regulator Review Draft A WI for 100-N-79	2/12/2008	3/27/2008
RL/Regulator Sign Rev. 0 WI for 100-N-55	2/28/2008	3/3/2008
RL/Reg Design Review Briefing for 100-N Area	3/4/2008	3/4/2008
RL/Regulator Sign Rev. 0 WI for 100-N-53	3/12/2008	3/19/2008
RL/Regulator Review Draft A WI for 100-N-28	3/19/2008	4/29/2008
100 Area RDR RL/Reg review	4/8/2008	5/27/2008
ESD - Public Review of Draft B 100 Area	4/17/2008	5/16/2008
RL/Regulator Sign Rev. 0 WI for 100-N-79	4/21/2008	4/24/2008

**300 AREA**

RL Review FHC Update for 618-1	1/22/2008 A	2/24/2008
RL/Regulator Review Draft A WI for 300-275	2/14/2008	3/29/2008
RL 300-A Central Sites Design Review Briefing	2/25/2008	2/26/2008
Reg 300-A Central Sites Design Review Briefing	2/27/2008	2/27/2008
300 Area ESD (FY07) RL/Reg Briefing	2/28/2008	2/29/2008
300 Area ESD (FY07) RL/Ecology Rev of Draft A	3/6/2008	4/3/2008
RL Review 300-Area Cultural Review	3/6/2008	4/9/2008
300 Area ESD (FY07) Public Review	3/19/2008	4/16/2008
RL/Regulator rev. of Draft A Closure Document 600-243	3/19/2008	5/2/2008
300 Area ESD (FY07) Public Involvement Coord.	3/20/2008	3/28/2008
RL/Regulator Review Draft A WI for 600-276	3/25/2008	5/7/2008
RL/Regulator Review Draft A WI for 300-2	3/26/2008	5/8/2008
RL/Regulator Review Draft A WI for 300-32	3/26/2008	5/8/2008
300 Area RDR RL/Reg Review(FY08)	4/8/2008	5/27/2008
RL/Regulator Sign Rev. 0 WI for 300-275	4/14/2008	4/17/2008
300 Area ESD (FY07) Approval from EPA/Ecology	4/30/2008	6/4/2008



## **Attachment 6**

# Agreement

## February 14, 2008

### 100/300 Unit Manager Meeting

Here is the wording agreed to in the Nov. UMM:

o Agreement: In closing out action item 100-130, EPA, Ecology, and RL agreed to continue performing waste site specific RESRAD modeling as stated in the 100 Area Remedial Design Report/Remedial Action Work Plan (RDR) for radionuclides noted in Table 2-7 of the RDR, and a footnote should be included in verification packages for these radionuclides to indicate that waste site specific RESRAD modeling was performed and the footnote should reference the appropriate waste site specific RESRAD calculation brief; the appropriate waste site specific RESRAD calculation brief (without attachments) should be included as an appendix within the verification package and; cleanup levels cited in tables within verification packages shall be obtained from the look-up values in the RDR.

Here is the revised agreement that is being proposed.

o Revised Agreement: To close action item 100-130, EPA, Ecology and RL agreed to continue performing waste site-specific RESRAD modeling as indicated in the 100 Area Remedial Design Report/Remedial Action Work Plan (RDR) for radionuclides per Table 2-7 of the RDR. A footnote will be included in the verification packages indicating site-specific RESRAD modeling was performed; with a reference to the associated RESRAD calculation brief. The site-specific RESRAD calculation brief summary pages (without attachments) will be included as an appendix to the verification package. Cleanup levels cited in the verification package shall be obtained from the look-up values in the RDR, or as agreed to with lead regulatory agency.

## **Attachment 7**

300 Area D4 Status  
February 14, 2008  
100/300 Area Combined Unit Manager Meeting

**Ongoing Hazardous Material Removal**

- 321
- 324
- 327
- 337B
- 308 – Duct fogging and Class 1 Asbestos removal

**Ready for Demolition:**

- 3718E
- 337

**Demolition Activities:**

- 384 – Cold demolition and load out underway

**60-Day Project Look Ahead**

- Continue hazardous material removal at 337BA, 3718 (including A, B, C, M and E)
- Begin 323 hazardous waste removal

## **Attachment 8**

100 Area D4/ISS Status  
February 14, 2008  
100/300 Area Combined Unit Manager Meeting

**Ongoing Activities**

- 163-N/183-N –Below grade demolition at 163-N complete with the exception of 3 abandoned water lines in the northeast corner of building footprint.
- 109-N – Asbestos abatement in Area 4 complete, area cleared. Abatement in Area 8E (basement/pits) ongoing.
- 184-N/NA – Demolition preparation activities ongoing.
- 117-N – Hazardous material removal complete.
- 107-N - Characterization ongoing.
- 1802-N - Below grade demolition and load-out of above and below grade debris ongoing.

**60-Day Project Look Ahead**

- 184-N/NA demolition.
- 107-N hazardous material removal.
- 108-N demolition phase 1.
- 1310-N berm wall removal.
- Receive bids for 105-N/109-N demolition and Safe Storage Enclosure construction.
- Bids received and being evaluated on 116-N stack demolition.