

START

9613453.2471

0044697

9-2

Change Number M-16-96-01	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date May 30, 1996
-----------------------------	---	----------------------

Originator Nancy Werdel Phone 376-5500

Class of Change  
 I - Signatories       II - Executive Manager       III - Project Manager

Change Title Remedial Action Milestones, 100-BC-1, 100-HR-1 and 100-DR-1 Operable Units.

Description/Justification of Change

This change request establishes milestones for remedial action and disposal of investigative derived waste for 37 waste sites in the 100 Area of the Hanford Site. This action is required by the Interim Record of Decision for the 100-BC-1, 100-DR-1, 100-HR-1 Operable Units (EPA, 1995). The following milestones are to be added to the Hanford Facility Agreement and Consent Order:

Number	Milestone	Due Date
M-16-08A	INITIATE REMEDIAL ACTION, 100-BC-1 OPERABLE UNIT.	07/31/1996
M-16-07A	INITIATE REMEDIAL ACTION, 100-DR-1 OPERABLE UNIT.	12/31/1996
M-16-26A	INITIATE REMEDIAL ACTION, 100-HR-1 OPERABLE UNIT.	09/30/1998
M-16-08B	COMPLETE REMEDIATION AND BACKFILL OF 15 WASTE SITES AND PROCESS EFFLUENT PIPELINES IN THE 100-BC-1 OPERABLE UNIT AS DEFINED IN THE REMEDIAL DESIGN REPORT/REMEDIAL ACTION WORK PLAN FOR THE 100 AREA (DOE/RL-96-17).	01/31/1999

(continued on next page)




Impact of Change

These milestones represent initiation and completion of remedial action for high priority liquid waste disposal sites in the 100-BC-1, 100-DR-1, and 100-HR-1 Operable Units and disposal of investigative derived wastes from remedial investigations at these waste sites.

Affected Documents

Hanford Federal Facility Agreement and Consent Order Action Plan Appendix D, Major and Interim Milestones; Remedial Design Report/Remedial Action Work Plan for the 100 Area (DOE/RL-96-17).

Approvals

	6/24/96	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
<small>DOE</small>	Date		
	6/24/96	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
<small>EPA</small>	Date		
	6/24/96	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
<small>Ecology</small>	Date		



M-16-96-01 Change Request

Page 2 of 2

<u>Number</u>	<u>Milestone</u>	<u>Due Date</u>
M-16-07B	COMPLETE REMEDIATION AND BACKFILL OF 15 WASTE SITES AND PROCESS EFFLUENT PIPELINES IN THE 100-DR-1 OPERABLE UNIT AS DEFINED IN THE REMEDIAL DESIGN REPORT/REMEDIAL ACTION WORK PLAN FOR THE 100 AREA (DOE/RL-96-17).	09/30/1999
M-16-26B	COMPLETE REMEDIATION, BACKFILL AND REVEGETATION OF 37 WASTE SITES IN THE 100-BC-1, 100-DR-1, AND 100-HR-1 OPERABLE UNITS AS DEFINED IN THE REMEDIAL DESIGN REPORT/REMEDIAL ACTION WORK PLAN FOR THE 100 AREA (DOE/RL-96-17).	10/31/2000
M-15-35	COMPLETE INVESTIGATIVE DERIVED WASTE DISPOSAL FOR 37 WASTE SITES INCLUDED IN THE INTERIM RECORD OF DECISION FOR THE 100-BC-1, 100-DR-1, and 100-HR-1 OPERABLE UNITS.	09/30/1996