



FEDERAL FACILITY AGREEMENT AND CONSENT ORDER  
CHANGE CONTROL FORM (CONT.)  
CHANGE NUMBER: M-20-92-4

Delays in the availability of information essential to providing a true, accurate and complete permit application have led to this request. Specific considerations are discussed below.

The issuance of the draft Hanford Facility Hazardous Waste Permit (Facility Permit) on January 15 raised questions regarding the requirement for additional information for this and future permit application submittals. The requirement for additional information includes, among other issues, waste manifesting, shipment procedures, and waste treatment operating parameters.

The April 30, 1992 date for submittal of the HWTU permit application was based upon anticipated progress in the design phase of the 3100 Building portion of the HWTU. However, design was delayed during late 1991 while issues related to siting and compatibility with long-range Hanford Site planning were reviewed. Specific siting information, scope of facility utilization, and detailed design operating parameters were not finalized until early 1992. Since RL and PNL are committed to submitting only true, accurate and complete permit applications, finalization of the permit application requires additional time to allow us to provide up-to-date drawings and other supporting information.

Granting this request will not adversely impact other milestones association with the Tri-Party Agreement (TPA), nor affect the environment of the Hanford Facility.

9413149.1266