

Station #
START
MAR 31 1993

ENGINEERING DATA TRANSMITTAL

2. To: (Receiving Organization) PUREX Regulatory Compliance		3. From: (Originating Organization) PUREX Process Technology Support		4. Related EDT No.: NA	
5. Proj./Prog./Dept./Div.: KE82B//17520/17000		6. Cog. Engr.: H. R. Risenmay 2017521		7. Purchase Order No.: NA	
8. Originator Remarks: Key words: Dangerous, Waste, Tanks, Leak Integrity H.A. 3-31-93				9. Equip./Component No.: NA	
11. Receiver Remarks:				10. System/Bldg./Facility: PUREX	
				12. Major Assm. Dwg. No.: NA	
				13. Permit/Permit Application No.: NA	
				14. Required Response Date: N/A	



15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Impact Level	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	WHC-SD-CP-TRP-055	-	0	Leak Test Report for PUREX Dangerous Waste Tanks	3 3/21/93 2	4 D.W. Reberger D.J. Washenfelder L. Clark	1	1

16. KEY					
Impact Level (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
1, 2, 3, or 4 (see MRP 5.43)	1. Approval 2. Release 3. Information	4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment	4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged	

17. SIGNATURE/DISTRIBUTION (See Impact Level for required signatures)											
(G)	(H)	(J) Name	(K) Signature	(L) Date	(M) MSIN	(J) Name	(K) Signature	(L) Date	(M) MSIN	Reason	Disp.
1	/	Cog. Eng. D.W. Reberger	<i>D.W. Reberger</i>	3/25/93	26-18						
1	/	Cog. Mgr. D.J. Washenfelder	<i>D.J. Washenfelder</i>	3/24/93	372-992						
		QA									
		Safety									
		Env.									
2	1	INFORMATION RELEASE ADMIN			R1-08						

18. Signature of EDT Originator <i>H.R. Risenmay</i> 3/24/93		19. Authorized Representative for Receiving Organization <i>D.J. Washenfelder</i> 3/24/93		20. Cognizant/Project Engineer's Manager <i>D.J. Washenfelder</i> 3/24/93		21. DOE APPROVAL (if required) Ltr. No. <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments	
---	--	--	--	--	--	--	--



**THIS PAGE INTENTIONALLY
LEFT BLANK**

MAR 31 1993

INFORMATION RELEASE REQUEST

References: WHC-CM-3-4

COMPLETE FOR ALL TYPES OF RELEASE

Purpose		New ID Number	
<input type="checkbox"/> Speech or Presentation	(Check only one suffix)	<input checked="" type="checkbox"/> Reference	WHC-SD-CP-TRP-055, Rev. 0
<input type="checkbox"/> Full Paper		<input checked="" type="checkbox"/> Technical Report	Existing ID Number (include revision, volume, etc.)
<input type="checkbox"/> Summary		<input type="checkbox"/> Thesis or Dissertation	
<input type="checkbox"/> Abstract		<input type="checkbox"/> Manual	If previously cleared, list ID number
<input type="checkbox"/> Visual Aid		<input type="checkbox"/> Brochure/Flier	
<input type="checkbox"/> Speakers Bureau		<input type="checkbox"/> Software/Database	
<input type="checkbox"/> Poster Session	<input type="checkbox"/> Controlled Database	Date Release Required	
<input type="checkbox"/> Videotape	<input type="checkbox"/> Other		

Title	Unclassified Category	Impact Level
WHC-SD-CP-TRP-055, Rev. 0, "Leak Test Report for PUREX Dangerous Waste Tanks"	UC-	4 <i>324-43</i>

COMPLETE FOR SPEECH OR PRESENTATION

Title of Journal	Group or Society Sponsoring	
Date(s) of Conference or Meeting	City/State	Will proceedings be published? <input type="checkbox"/> Yes <input type="checkbox"/> No
		Will material be handed out? <input type="checkbox"/> Yes <input type="checkbox"/> No

Title of Conference or Meeting

CHECKLIST FOR SIGNATORIES

Review Required per WHC-CM-3-4	Yes	No	Reviewer Name (printed)	Signature	Date
Classification/Unclassified Controlled Nuclear Information	<input type="checkbox"/>	<input checked="" type="checkbox"/>			
Patent - General Counsel	<input checked="" type="checkbox"/>	<input type="checkbox"/>	S. W. BERLIN	<i>S. W. Berlin</i>	9/8/92
Legal - General Counsel	<input checked="" type="checkbox"/>	<input type="checkbox"/>	B. Williamson	<i>B. Williamson</i>	9/8/92
Applied Technology/Export Controlled Information or International Program	<input type="checkbox"/>	<input checked="" type="checkbox"/>			
WHC Program	<input checked="" type="checkbox"/>	<input type="checkbox"/>	E. V. WEISS	<i>E. V. Weiss</i>	4-6-92
Communications	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>			
DOE-RL Program	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	D. A. Brown	<i>D. A. Brown</i>	4/15/92
Publication Services	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	S. A. Forney	<i>Susan A. Forney</i>	6/23/92
Other Program	<input type="checkbox"/>	<input checked="" type="checkbox"/>			
References Available to Intended Audience	<input checked="" type="checkbox"/>	<input type="checkbox"/>	H. Res Risenmay	<i>H. Res Risenmay</i>	3/26/92
Transmit to DOE-HQ/Office of Scientific and Technical Information	<input type="checkbox"/>	<input checked="" type="checkbox"/>			

Information conforms to all applicable requirements. The above information is certified to be correct.

Author/Requestor (Printed/Signature) Date

H. R. Risenmay *H. Res Risenmay* 3/25/92

Responsible Manager (Printed/Signature) Date

D. G. Harlow *D. G. Harlow* 3/25/92

Intended Audience

Internal Sponsor External

INFORMATION RELEASE ADMINISTRATION APPROVAL STAMP

Stamp is required before release. Release is contingent upon resolution of mandatory comments.



Date Received *3/26/92* *Kows*

**THIS PAGE INTENTIONALLY
LEFT BLANK**

SUPPORTING DOCUMENT

1. Total Pages 101

2. Title

LEAK TEST REPORT FOR PUREX DANGEROUS WASTE TANKS

3. Number

WHC-SD-CP-TRP-055

4. Rev No.

0

5. Key Words

DANGEROUS, WASTE, TANKS, LEAK, INTEGRITY

6. Author

Name: H. R. RISENMAY

H. R. Risenmay 3/24/92
Signature

Organization/Charge Code 17521

7. Abstract

THE INTEGRITY ASSESSMENT OF TANKS TK-F18, TK-U3, AND TK-U4 SHOWED THAT NONE OF THE TANKS LEAKED.

APPROVED FOR PUBLIC RELEASE *KMB 4/4/92*

~~8. PURPOSE AND USE OF DOCUMENT - This document was prepared for use within the U.S. Department of Energy and its contractors. It is to be used only to perform, direct, or integrate work under U.S. Department of Energy contracts. This document is not approved for public release until reviewed.~~

10. RELEASE STAMP

OFFICIAL RELEASE
BY WHC
DATE MAR 31 1993
Station #j

~~PATENT STATUS - This document copy, since it is transmitted in advance of patent clearance, is made available in confidence solely for use in performance of work under contracts with the U.S. Department of Energy. This document is not to be published nor its contents otherwise disseminated or used for purposes other than specified above before patent approval for such release or use has been secured, upon request, from the Patent Counsel, U.S. Department of Energy Field Office, Richland, WA.~~

~~DISCLAIMER - This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.~~

9. Impact Level

3 4 WHC 3/21/93
per Tele Con L. Clay

9443276.1250

**THIS PAGE INTENTIONALLY
LEFT BLANK**

**LEAK TEST REPORT
FOR PUREX DANGEROUS WASTE TANKS**

INCLUDING:

TK-F18

TK-U3

TK-U4

THIS PAGE INTENTIONALLY
LEFT BLANK

Prepared by
H. Rees Risenmay
Senior Engineer
PUREX Process Technology Support
PUREX Process Engineering

ABSTRACT:

The integrity assessments of the three tanks included in this report showed that none of the tanks leaked.

1571 9/26/16

**THIS PAGE INTENTIONALLY
LEFT BLANK**

LEAK TEST REPORT
FOR THE PUREX
DANGEROUS WASTE TANKS

9113276-1252

Prepared by: H. Rees Risenmay 7/16/92
Date
H. Rees Risenmay, Senior Engineer
PUREX Process Technology Support

Reviewed by: Dan Reberger 7/13/92
Date
D. W. Reberger Cognizant Engineer
PUREX Process Technology Support

L. E. Clay 7/13/92
Date
L. E. Clay, Principal Engineer
PUREX Regulatory Compliance

Approved for WHC: D. J. Washenfelder 7/13/92
Date
D. J. Washenfelder, Manager
PUREX Process Technology Support

²¹⁰
_{7/16/92} G. J. LeBaron 7/20/92
Date
G. J. LeBaron, Manager
PUREX Regulatory Compliance

Ronald W. Bailey 7/21/92
Date
R. W. Bailey, Manager
PUREX Operations

C. A. Sams 7/21/92
Date
C. A. Sams, Manager
PUREX Quality Assurance

Independent Review: Navroze D. Amaria 9/30/92
Date
Navroze D. Amaria, P. E.
Independent, Qualified Registered Professional
Engineer

Prepared for:
Westinghouse Hanford Company
U. S. DEPARTMENT OF ENERGY
Richland, Washington

**THIS PAGE INTENTIONALLY
LEFT BLANK**

TABLE OF CONTENTS

	Page
1.0 INTRODUCTION	3
2.0 SCOPE	3
3.0 DESCRIPTION OF LEAK TEST PROCEDURE	3
3.1 FLUSHING OF TANK	4
3.2 ISOLATION OF TANK	4
3.3 SET UP OF CALIBRATION EQUIPMENT	5
3.4 CALIBRATION OF TANK	5
3.5 INTEGRITY ASSESSMENT OF TANK	5
3.6 RESTORATION OF TANK	5
4.0 RESULTS OF TESTS	6
5.0 CONCLUSIONS AND RECOMMENDATIONS	7
6.0 REFERENCES	7
7.0 APPENDIX A, TK-F18 WORK PROCEDURE	8
APPENDIX B, TK-U3 WORK PROCEDURE	39
APPENDIX C, TK-U4 WORK PROCEDURE	58
APPENDIX D, LEAK TEST QUALITY CONTROL DOCUMENT FOR TK-F18	76
APPENDIX E, LEAK TEST QUALITY CONTROL DOCUMENT FOR TK-U3	78
APPENDIX F, LEAK TEST QUALITY CONTROL DOCUMENT FOR TK-U4	80
APPENDIX G, COMPLETED RUSKA CALIBRATION JOB CARDS	82
APPENDIX H, RUSKA SCHEMATICS AND PHOTOGRAPH	95

9113276-1253

THIS PAGE INTENTIONALLY LEFT BLANK

**THIS PAGE INTENTIONALLY
LEFT BLANK**

1.0 INTRODUCTION

The PUREX Plant utilizes a number of tank systems that contain dangerous waste constituents as defined by the Washington State Department of Ecology's (WDOE) Dangerous Waste Regulations, Washington Administrative Code (WAC) 173-303-040(18). Chapter 173-303-640(2) of the WAC requires written integrity assessments for such tank systems. The PUREX Dangerous Waste Tank Systems Integrity Assessment Plan (WHC-SD-CP-WP-010, Rev.1) (Reference 1) identifies the tasks which will be performed during the integrity assessment. One of the required tasks is a leak test of the dangerous waste tank systems (tanks and ancillary equipment such as piping, jumpers, valves, etc.) as outlined in the PUREX Dangerous Waste Tank Systems Leak Test Plan (WHC-SD-CP-TP-057), dated June 13, 1990 (Reference 2). This document reports the results of the leak tests of the tanks but not of the ancillary equipment. The results of the piping leak tests are reported in the Leak Test Report for PUREX Dangerous Waste Piping (WHC-SD-WP-020) (Reference 4).

2.0 SCOPE

When the Leak Test Plan was written, the PUREX Plant contained five (5) dangerous waste tank systems with 13 dangerous waste tanks. The PUREX Plant is being placed in Standby pending determination of the final plant status. During Standby, only two dangerous waste tank systems (TK-F18 and TK-U3/TK-U4) will remain in service. Although leak tests were conducted on all 13 original dangerous waste tanks, this report will document the results of only the leak tests conducted on the three tanks included in the two dangerous waste tank systems remaining in service during Standby.

3.0 DESCRIPTION OF LEAK TEST PROCEDURE

A major factor in determining the leak testing method to be used is the location of the dangerous waste tanks. TK-F18 is located in F Cell in the PUREX Plant canyon. This tank is inaccessible due to the high radiation field (>500 rad/hour). Therefore all leak testing was performed remotely. TK-U3 and TK-U4 are located in U Cell. Although personnel entries can be made in U Cell, ALARA (As Low As Reasonably Achievable) considerations dictate that these entries be minimized. Remote leak testing was preferred for TK-U3 and TK-U4. Subsequent testing of the ancillary equipment, however required manned entry into the cell.

The leak testing method used for the PUREX Plant dangerous waste tanks is consistent with the American Society of Mechanical Engineers (ASME) Section XI, Article IWD-5000, Paragraph 5223(b):

"In the case of atmospheric storage tanks, the hydrostatic head, developed with the tank filled to its design capacity, shall be acceptable as the test pressure. For 0-15 psi storage tanks, the test pressure shall be 1.1 P_G, Design Pressure of vapor or gas space above liquid level for which overpressure protection is provided by relief valve."

9113276-1254

The tank water level during the leak test was set within 5 cm of the reference tube at the top of the tank to insure that the ASME standard noted above is complied with.

The PUREX Plant uses a highly accurate liquid level measuring system for Special Nuclear Material (SNM) accountability. This system is based on an electromanometer manufactured by RUSKA Corporation and the system is hereafter identified by the name RUSKA. Refer to Appendix H for RUSKA schematics and a photograph of the RUSKA in use.

The Statistics Team of the Process Analytical Laboratory examined past calibration data and determined that the RUSKA system could reliably observe level changes of greater than 0.46 cm (0.18 in.) of water. See internal letter 12711-90-038 (Reference 3) for details. This corresponds to 32.9 l (8.7 gallons) in a 18.9 m³ (5000 gallon) canyon tank of 3 m (10 ft. diameter). It was determined from the data that a minimum time for observation of the level in the waste tanks using a 1.5 safety factor would therefore be 14 hours to be able to detect a leak that was leaking at a rate of 3.8 liters (1 gallon) per hour. This was, therefore, established as the test criteria that would be used to determine if the tank was leaking or not.

Where possible, the leak tests were performed in conjunction with the hexennial calibrations that are performed on the SNM accountability tanks where those tanks are associated with the dangerous waste systems, which included TK-F18. Tanks TK-U3 and TK-U4 are not SNM accountability tanks. The following describes the evaluation of the SNM tanks with the difference in procedure for the non-SNM tanks being the elimination of the calibration run where individual additions of 94.6 l (25 gallons) are added to the tanks from a certified prover. The non-SNM tanks were just filled with water, usually water that was previously used to calibrate one of the SNM tanks.

3.1 FLUSHING THE TANK

The diptubes were steamed to remove any accumulated salts and general crud that might be present and then the tank was filled with water, heated, and agitated to dissolve any solids present. The flush water was jetted out and the resulting heel was flushed with two separate 500 gallon additions with agitation to remove as many salts and solids as possible. Samples from the last flush were checked to determine if the tank was properly flushed.

3.2 ISOLATING THE TANK

The tank was then isolated by closing valves on any piping that was connected to the tank. The closed valves were leak checked by means of a stethoscope to determine if the isolation was effective. This method can find leaks from a header with high pressure upstream of the valve but is not always effective for headers that are not pressurized and only have minimal head pressure from the AMU storage tanks. In the case of tank TK-F18 several canyon jumpers were removed to ensure isolation.

9413276.1255

3.3 SET UP OF CALIBRATION EQUIPMENT

The calibration computer cabinet, printer, prover stand, prover scale and prover were then set up in the P&O gallery in a convenient location with access to the instrumentation for the test tank.

The calibration ports (access ports used by the instrument technicians when calibrating the associated instrument) for the specific gravity and weight factor transmitters were used for the source of the pressure for the RUSKA pressure transducers connected to the calibration computer.

The wiring leads from the in-tank thermohm were disconnected from the normal control room temperature transmitter and were reconnected to a temperature transmitter that is part of the calibration equipment. The calibration equipment includes appropriate temperature transmitters for each type of thermohm used in the PUREX plant.

The control wiring to the tank agitator was reconnected to the calibration computer for control as determined by the software.

The prover fill valve was connected to a source of demineralized water and the prover drain valve was connected to a convenient pipeline leading to the test tank.

3.4 CALIBRATION OF TANK

After checks of the computer control of the associated equipment and prewetting of the prover and lines leading to the tank, the tank is emptied and the jet re-isolated. The calibration is then started with the computer filling, weighing, and draining the prover to the test tank. Between each addition to the tank the calibration equipment takes temperature readings of the prover and tank and RUSKA pressure readings. This process is repeated until the tank overflows with the data collected on both a hard copy printing and a floppy disk. The printing and the disk are delivered to the statistician for evaluation and calculation of the new tank calibration equations.

3.5 INTEGRITY ASSESSMENT OF TANK

Following the calibration, less than 5 cm (2 in.) of water was jetted out and a new computer software program loaded that periodically took new RUSKA pressure readings and stored the readings on a hardcopy printing and a floppy disk. The evaluation period for tank TK-F18 was 19 hours, that for TK-U3 was 65 hours and that for TK-U4 was 89 hours. In each case the readings were taken at 60 minute intervals.

3.6 RESTORATION OF TANK

After the assessment of the tank was completed the calibration equipment was disconnected and all instrumentation restored to original configuration. All Dangerous waste tanks were returned to normal service following the conclusion of each test procedure. The water

987 926 256

added was either used to flush the next tank or to leak test a non-SNM tank.

4.0 RESULTS OF TESTS

The results of the leak tests are reported as compared to the test criteria which follows:

TEST CRITERIA

Leak detection Method: Bubble tube with RUSKA electromanometer.

Tank Water Level: Below reference tube < 5cm (2 in.)

Minimum water hold time: 14 hours.

Data required: Test times, water temperature, water level, variance of each data value.

Data interval: Minimum of 8 printed records evenly spaced over test.

Maximum water level fluctuation: 0.46 cm.

Instrument sensitivity (maximum variance): 100 (1.0 cm² X 100)

MANDATORY QUALITY CONTROL HOLD POINTS

Tank isolation and leak checks completed.

Pre-calibration and/or assessments steps completed.

Specified water level set for integrity assessment.

TK-F18

The test criteria of no more than 0.46 cm water change in depth in 14 hours was easily maintained and the total observation period of 19 hours also met the test criteria.

TK-U3

Tank TK-U3 met the 0.46 cm water/14 hours test criteria.

TK-U4

Tank TK-U4 met the 0.46 cm water/14 hours test criteria.

9443276-257

WASTE TANK LEAK CHECK DATA (Cm H₂O)

TANK	AVERAGE LEVEL	MAXIMUM	MINIMUM	DEVIATION
TK-F18	268.47896	268.5364	268.4510	0.0854/19 HOURS
TK-U3	440.9903	441.2644	440.7995	0.4649/65 HOURS
TK-U4	444.5907	444.6593	444.5089	0.1504/89 HOURS

5.0 CONCLUSIONS AND RECOMMENDATIONS

The three tanks tested (TK-F18, TK-U3, TK-U4) all passed the test criteria and are determined to not leak. Following successful assessments of the ancillary equipment, continued use of the PUREX dangerous waste systems as now used and configured is recommended.

6.0 REFERENCES

1. L. E. Clay, PUREX DANGEROUS WASTE TANK SYSTEMS INTEGRITY ASSESSMENT PLAN, WHC-SD-CP-WP-010, Rev. 1, July 31, 1991.
2. D. C. Pfluger, PUREX DANGEROUS WASTE TANK SYSTEMS LEAK TEST PLAN, WHC-SD-CP-TP-057, Westinghouse Hanford Company (May 1990).
3. T. L. Welsh, Internal Letter 12711-90-038, RUSKA PRESSURE TRANSDUCER PERFORMANCE, April 4, 1990.
4. K. J. Young, LEAK TEST REPORT FOR PUREX DANGEROUS WASTE PIPING, WHC-SD-CP-WP-020, Westinghouse Hanford Company (August 1992).

914 3276-1258

THIS PAGE INTENTIONALLY

**THIS PAGE INTENTIONALLY
LEFT BLANK**

7.0 APPENDICES

947276 1259

APPENDIX A
TK-F18 WORK PROCEDURE

DOCUMENT ACCEPTANCE REVIEW FORM

Page 1 of 30

DOCUMENT

Impact Level 3

Work Procedure WP-P-90-11 Impact Level A-0

Type No. Rev./Mod.

Title TK-F18 Calibration

Prepared By

H. R. Risenmay

Name PPE

Title/Organization

- New or Revised Document - Full Review Required
- Modification - Changed Pages

- Full Review Required
 - Review Limited to Change Pages/No Preliminary Review Required
 - Administrative Change -
 - PCA - Approved Changes Only -
- No Review and Approval required except for the approval authority's.

PCAs and DCRs	
Incorporated	Not Incorporated
	Cancel
	1
	2
	Reissue
	1
	2

Work Station Copy Distribution

Changes to Information Copy Distribution

ADVICE AND SERVICE MEMBER SIGNATURES

DOCUMENT IS

ACCEPTABLE

NOT ACCEPTABLE

As Is With Changes Noted Objections on Continuation or Attached

<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>H. R. Risenmay</u> (Signature)	<u>Br. Eng. / PPE</u> (Title/Org.)	<u>5/1/90</u> (Date)
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>[Signature]</u> (Signature)	<u>S-Eng</u> (Title/Org.)	<u>5/1/90</u> (Date)
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>[Signature]</u> (Signature)	<u>CPDE - PUREX</u> (Title/Org.)	<u>5-1-90</u> (Date)
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>R. D. Kulik</u> (Signature)	<u>Purex Nuclear Stry</u> (Title/Org.)	<u>5-1-90</u> (Date)
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>R. S. Barger</u> (Signature)	<u>Purex Process Operations</u> (Title/Org.)	<u>5-2-90</u> (Date)
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>L. J. Clay</u> (Signature)	<u>Purex Reg. Compliance</u> (Title/Org.)	<u>5-2-90</u> (Date)
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>[Signature]</u> (Signature)	<u>[Title/Org.]</u> (Title/Org.)	<u>[Date]</u> (Date)

ACCEPTANCE REVIEW CHAIRMAN

(Signature)

(Title/Org.)

(Date)

ACCEPTANCE REVIEW CHAIRMAN

- All objections resolved
- Unresolved issue exists

[Signature]
(Signature)

Manager Purex Process Ops
(Title/Org.)

5/2/90
(Date)

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 1 OF 25

I. SYSTEM DESCRIPTION

This work plan provides instructions for performing dip tube and tank flushes for TK-F18 in preparation for tank calibration. Before performing the tank calibration TK-F18 should be flushed with the water used to calibrate TK-E5 followed by two heel dilutions of about 500 gallons each of demineralized water (DMW). This flush is for removing any dip tube and tank residues consisting of sediments or chemical crystals which may be present in the tank. High, medium, and low pressure dip tubes are flushed to remove any buildup of crystals or sediments which have a potential of plugging the tubes. If left in the tank the residue could cause erroneous results when the tank volume is calibrated.

Following the flush the tank is isolated. All tanks to be calibrated must be isolated to obtain a reliable calibration. It must be ensured that there are no leaks into or out of the tank and that evaporation or condensation is minimized during the time of calibration.

Following the isolation the tank calibrator is connected to the tank in preparation for the calibration.

The tank calibration establishes a relationship between tank volume and liquid level. The tank calibration system consists of a computer automated system that controls valves necessary to fill with demineralized water (DMW) a volumetric prover, weigh the prover before and after draining to the canyon process tank, determine the temperature of the prover and process tank, and determine the weight factor and specific gravity measurements after each addition to the process tank.

The minimum number of runs will be one (1) if the results are compatible with previous calibrations or more if there are unexplained differences. One calibration run should take 48 to 56 hours. The data collected during the calibration run will be printed on paper and stored on a floppy disk. This data will be statistically analyzed and a calibration curve fit made to be compared to previous calibration curves.

After the calibration the tank will be integrity checked by monitoring with the calibration RUSKAs to determine if the tank leaks.

After completion of the integrity assessment the tank calibrator is disconnected and the tank is restored for normal operations.

9113276-1261

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 2 OF 25

II. PRESTART CONDITIONS

Canyon Change Order for route from E5 to F18.

Canyon Change Order for route from F18 to F13 to F7.

Canyon Change Order to remove the following jumpers from TK-F18:

1. Vessel Vent Header drainage on nozzle T10 to tank nozzle L.
2. Sampler Drain header on nozzle T5 to tank nozzle S.
3. Condenser Vent Header drainage on nozzle T4 to tank nozzle T.
4. Sump Drain Header on nozzle T3 to tank nozzle U.

III. SAFETY

None of the equipment involved with the calibration run will be set up in a radiation zone except for sampling of the tank. The provisions of General Regulations and Practices for Radiation Zone Work, GEN-0 and Radiation Work Procedures A-10 and A-15 shall apply to all work performed under this work plan.

IV. TOOLS, EQUIPMENT AND SUPPLIES

A. Dip tube flush.

1. None required.

B. Tank flush.

1. Sampler Procedure PO-080-032.

C. Isolation.

1. Mechanics Stethoscope (leak detector).

D. Pre-calibration procedure.

1. Craftsmen will supply their own tools.
2. Rope barricade.
3. Computer software floppy disk containing DATATEST.
4. PUREX Tank Calibration System.

E. Calibration procedure.

1. PUREX Tank Calibration System
2. Computer software floppy disk containing PUTAC.
3. At least 3 inch stack of printer paper.
4. Computer floppy disk for data storage.
5. Polyethylene sample bottles (1 oz. or larger).
6. Sampler Procedure PO-080-032.

F. Tank Integrity Assessment.

1. PUREX Tank Calibration System
2. Computer software floppy disk containing PUTAC.
3. At least 1 inch stack of printer paper.
4. Computer floppy disk for data storage.

G. Post-calibration procedure.

1. Craftsmen will supply their own tools.

7443276-1262

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 3 OF 25

V. TABLE OF CONTENTS

	Page
A. PERFORM TANK DIPTUBE FLUSH	3
B. PERFORM PRE-CALIBRATION TANK FLUSH	3
C. ISOLATION	6
D. PRE-CALIBRATION PROCEDURE	9
E. CALIBRATION PROCEDURE	13
F. TANK INTEGRITY ASSESSMENT	19
G. POST-CALIBRATION PROCEDURE	22
H. PUREX TANK CALIBRATION DATA SHEET	24
I. PUREX TANK INTEGRITY ASSESSMENT DATA SHEET	25

VI. PROCEDURE

A. PERFORM TANK DIP TUBE FLUSH

1. Obtain supervisors signature for permission to perform TK-F18 flush.

Sup.sig. R. J. Bay date 5-11-90

2. Per WP #2A90-00324 request that maintenance perform a dip tube flush using steam or air on WF diptubes.

NOTE: A hydraulic ram should be used only on plugged dip tubes.

3. Obtain shift supervision signature and date documenting completion of this step.

Sup.sig. D. S. Barr date 5-11-90

B. PERFORM PRE-CALIBRATION TANK FLUSH

NOTE: A deep full tank flush should be made on the tank before a calibration run.

1. Bypass agitator low weight factor cutoff interlock
 - a. Per WP #2A90-00324 have instrument technician install bypass on WFAS-F18-3 (low WF agitator cutoff).
 - b. Place "CAUTION" tag on agitator start switch and write "LOW WF AGITATOR CUTOFF IS BYPASSED" on the tag.

Sup.sig. D. S. Barr date 5-11-90

9971 9/28/96

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 4 OF 25

- 2. Have Canyon Change Order CCO-90-036 issued to route tank calibration water used to calibrate TK-E5 to TK-F18. Have Canyon Change Order CCO-90-038 issued to route TK-F13 to TK-F7 for transfer of flush solutions.

Oper. Init./date

- 3. Transfer water in TK-E5 to tank TK-F18 for the first flush to weight factor of 69%.

DD 5-11-90

- a. Use jet controller identified in the Canyon Change order for the transfer.

- 4. Have Canyon Change Order CCO-90-036 issued to remove the route installed to transfer tank calibration water from TK-E5 to TK-F18.

- 5. If TK-F18 weight factor is not at 69% after transfer from TK-E5 then add DMW to finish filling.

- a. Close following valves:
 F15-10 (Chem add line)
 F15-12 (Chem add line)
- b. Open following valves to transfer DMW into TK-F18:
 F15-04 (Valve on DMW Header)
 F15-06 (Valve on DMW add line)
- c. Close valve F15-04.

NA
NA
NA
NA
NA

- 6. Heat tank contents to 50-55 Degrees Celsius

- a. Close following valves:
 F04-01 (Raw water header)
 F04-02 (Drain valve)
 F04-05 (Drain valve)
 F04-06 (Air header)
 F04-08 (Drain valve)
- b. Apply steam to tank coils by opening valves:
 F04-03 (Steam header valve)
 F04-04 (Steam header valve)
 F04-07 (to PT-F18-1)

DD 5-11-90
DD 5-11-90

- 7. Continue to heat and agitate tank contents.

- a. While tank contents are heating start TK-F18 agitator.
- b. After tank contents are heated to 50-55 Degrees Celsius close valves:
 F04-03 (Steam header valve)
 F04-04 (Steam header valve)
- c. Continue to agitate tank contents for at least 30 minutes.

DD
DD
DD
DD
DD

9143276.1264

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 5 OF 25

Oper. Init./date

8. Transfer tank contents.

- a. Transfer TK-F18 contents to TK-F13 using J-F18-3 (JC-F18-2) using applicable normal procedures for this transfer.
- b. Continue agitation while transfer is in progress until liquid level approaches weight factor of 10% and turn off agitator while continuing to jet to minimum heel.
- c. Obtain shift supervision's signature and date documenting completion of this step.

5-11-90
OTD

Sup. sig. [Signature] date 5/11/90

Oper. Init./date

9. Dilute the tank heel concentration.

- a. Add about 30 inches (20% WF) of DMW to the tank by using valve F15-04.

5/13/90

10. Agitate tank contents.

- a. Start TK-F18 agitator.
- b. Agitate TK-F18 for at least 5 minutes.
- c. Stop TK-F18 agitator.

5-13-90

5-13-90

NOTE: Evaluate TK-F13 volume to be sure tank will not overflow. If necessary move enough of TK-F13 contents to TK-F7 for both heel dilutions using route installed for this transfer per CCO-90-038.

11. Transfer dilution flush.

- a. Transfer TK-F18 contents to TK-F13 using JC-F18 2.
- b. Follow applicable normal procedures for making the transfer.
- c. Obtain shift supervision's signature and date on check sheet documenting completion of this step.

Sup. sig. [Signature] date 5-13

NOTE: A second partial flush is required to further dilute the heel concentration in the tank.

Oper. Init./date

12. Dilute the tank heel concentration.

- a. Add about 30 inches (20% WF) of DMW to the tank by using valve F15-04.

5-13

13. Agitate tank contents.

- a. Start TK-F18 agitator.
- b. Agitate TK-F18 for at least 5 minutes.
- c. Stop tank agitator.

5-13

5-13

9473276-265

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 6 OF 25

14. Sample tank

- a. After agitating contents obtain a TK-F18 heel sample of the last dilution flush using PO-080-032.

NOTE: At least 2 mL sample should be collected, labeled and submitted to the laboratory for a specific gravity determination.

- b. When the specific gravity result is available record it in blank.

Specific Gravity .998 Oper. Init./date 5/13/90

- c. Obtain shift supervision's signature and date on check sheet documenting completion of this step.

Sup. sig. [Signature] date 5/13/90

NOTE: Evaluate TK-F13 volume to be sure tank will not overflow. If necessary move enough of TK-F13 contents to TK-F7 for transfer of heel dilution using route installed for this transfer per CCO-90-038.

NOTE: MOVE ENOUGH F7 → F6 TO ALLOW EMPLOYING FIB. 5/13/90

15. Transfer last dilution flush.

- a. Transfer TK-F18 to TK-F13 using JC-F18-2.
- b. Follow applicable normal procedures for making the transfer.
- c. Obtain shift supervision's signature and date on check sheet documenting completion of this step.

Sup. sig. [Signature] date 5/13/90

Rosenman prev file HOR 5/23/90

16. Obtain shift supervision's signature and date documenting completion of this section of work procedure.

Sup. sig. [Signature] date 5/13/90

C. Isolation

NOTE: Do not begin this section of the work plan until supervisor has signed and dated the Approval to Isolate.

1. Approval to isolate

Sup. sig. [Signature] date 5/14/90

911 3276.1266

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 7 OF 25

2. Issue Canyon Change Order CCO-90-037 to remove from TK-F18 the following jumpers:
 - a. Vessel Vent Header drainage on nozzle T10 to tank nozzle L.
 - b. Sampler Drain header on nozzle T5 to tank nozzle S.
 - c. Condenser Vent Header drainage on nozzle T4 to tank nozzle T.
 - d. Sump Drain Header on nozzle T3 to tank nozzle U.

Oper. Init./date

3. Isolate the TK-F18 coil by closing the following manual valves in the P&O Gallery:

B RML 5-11	- F04-01	(Raw water to coil)
B RML 5-11	- F04-02	(Raw water drain valve)
B RML 5-11	- F04-03	(Steam to coil)
B RML 5-11	- F04-04	(Steam)
B RML 5-11	- F04-05	(Steam drain valve)
B RML 5-11	- F04-06	(Air to coil)
B RML 5-11	- F04-07	(To PT-F18-1)
B RML 5-11	- F04-08	(Drain valve)

Lock and tag each valve "CAUTION" and write "DO NOT OPERATE" on the tag. Initial and date when completed. Obtain Quality Control signature, stamp, and date to verify completion of this step.

Quality Control f. Tuttle  date 5-11-90

4. Close the TK-F18 coil raw water DOV (DOV-F18-1) via VC-F18-1. Tag the valve controller "CAUTION" and write "DO NOT OPERATE" on the tag. Obtain Quality Control signature, stamp, and date to verify completion of this step.

Quality Control f. Tuttle  date 5-11-90

Oper. Init./date

5. Close the following manual valves in the P&O Gallery and lock and tag each "CAUTION" and write "DO NOT OPERATE" on the tag. Check for leaks with the leak detector:

B RML 5-11	- F02-01	(Seal pot isolation valve)
B RML 5-11	- F02-02	(DMW)
B RML 5-11	- F02-03	(Nitric acid to F18 tank)
B RML 5-11	- F05-06	(Steam to F18 dip tubes)
B RML 5-11	- F05-07	(Steam to F18 dip tubes)
B RML 5-11	- 324-301	(Utility add to F18 tank)
B RML 5-11	- F15-10	(Chem add to F18 tank)
B RML 5-11	- F15-12	(Chem add to F18 tank)
B RML 5-11	- F18-01	(Steam to F18 tank)
B RML 5-11	- F18-02	(Steam to F18 tank)

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 8 OF 25

When no leakage can be detected, initial and date. Obtain Quality Control signature, stamp, and date to verify completion of this step.

Quality Control J. Tittle  date 5-11-90

Oper. Init./date

6. Turn the following Jet controllers to "OFF" position:

B	RML	5-11	- JC-F3-3	(F3 to F18)
B	RML	5-11	- JC-F10-1	(F10 to F18)
B	RML	5-11	- JC-F18-1	(F18 to UGS)
B	RML	5-11	- JC-F18-2	(F18 to F13)
B	RML	5-11	- JC-M1-3	(TK-M1 to F18)
B	RML	5-11	- JC-SA	(Sump SA to F18)
B	RML	5-11	- JC-SB	(Sump SB to F18)
B	RML	5-11	- JC-SC	(Sump SC to F18)
B	RML	5-11	- JC-SD	(Sump SD to F18)
B	RML	5-11	- JC-SE	(Sump SE to F18)
B	RML	5-11	- JC-SFA	(Sump SFA to F18)
B	RML	5-11	- JC-SFB	(Sump SFB to F18)
B	RML	5-11	- JC-SG	(Sump SG to F18)
B	RML	5-11	- JC-SJ	(Sump SJ to F18)
B	RML	5-11	- JC-SK	(Sump SK to F18)
B	RML	5-11	- JC-SLK	(Sump SLK to F18)

Tag each controller "CAUTION" and write "DO NOT OPERATE" on the tag. Obtain Quality Control signature, stamp, and date to verify completion of this step.

Quality Control J. Tittle  date 5-11-90

7. Close and lock and CAUTION tag the following manual valves to shut off steam to part of the above transfer jets:

B	RML	5-11	- F09-01	(Steam supply to J-F18-1)
B	RML	5-11	- F10-04	(Steam supply to J-F18-3)
B	RML	5-11	- F126-07	(Steam supply to J-F10-1)
B	RML	5-11	- F243-04	(Steam supply to J-F3-3)

- Write on CAUTION tag "TK-F18 CALIBRATION IN PROGRESS".
- Check each of the above valves with leak detector. If leakage exists or is questionable, contact supervision. When no leakage can be detected initial and date. Obtain Quality Control signature, stamp and date to verify completion of this step.

Quality Control J. Tittle  date 5-11-90

9113276.1268

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 9 OF 25

Oper. Init./date

8. Check the following Jet Gang Block Valve DOVs for leakage using the leak detector.

<u>T3</u> <u>PM</u> <u>5-11</u>	DOV-J-F3-3(Block)	F3 to F18
<u>T3</u> <u>PM</u> <u>5-11</u>	DOV-J-F10-1(Block)	F10 to F18
<u>T3</u> <u>PM</u> <u>5-11</u>	DOV-J-F18-1(Block)	F18 to UGS
<u>T3</u> <u>PM</u> <u>5-11</u>	DOV-J-F18-3(Block)	F18 to F13

If leakage exists or is questionable, contact supervision. When no leakage can be detected initial and date. Obtain Quality Control signature, stamp and date to verify completion of this step.

Quality Control J. Tittel  date 5-11-91

9. Issue Canyon Change Order to remove the following jumpers from TK-F18:
- a. Vessel Vent Header drainage on nozzle T10 to tank nozzle L.
 - b. Sampler Drain header on nozzle T5 to tank nozzle S.
 - c. Condenser Vent Header drainage on nozzle T4 to tank nozzle T.
 - d. Sump Drain Header on nozzle T3 to tank nozzle U.

Dave
5/14
Ps.

HOLD POINT: Do not continue until instructed to do so by supervision.

D. Pre-calibration Procedure

1. Per WP #2A90-00324 the prover/scale platform should be set up between instrument racks 37 and 38 in the P&O gallery. The computer/RUSKA cabinet should be set up between racks 38 and 39 in the P&O gallery. A barricade should be set up around the equipment to keep bystanders at least three feet away.

2. Level equipment

- a. Per WP #2A90-00324 using a level adjust the prover platform legs so that the platform is level.
- b. The scale should then be leveled by adjusting the support leg screws.
- c. Check the prover spirit levels and adjust the prover legs if necessary.
- d. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Q.C. signature J.E. Vail  date 5/14/90

9113276-269

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 10 OF 25

3. Agitator control

- a. Place a "CAUTION" tag on the agitator start switch in HECR and write on tag "CALIBRATION IN PROGRESS. AGITATOR IS CONTROLLED BY CALIBRATION COMPUTER".
- b. Per WP #2A90-00324 have an instrument technician remove the bypass on WFAS-F18-3 that was installed in step B.1.a and connect the computer agitator control cable to the amphenol connection from which WFAS-F18-3 was disconnected.
- c. Have an electrician install a bypass across the contacts on the start switch for the agitator in the HECR so that the computer can control the agitator.
- d. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Q.C. signature J.E. Vaile  date 5/14/90

4. Connect tank diptubes to calibration RUSKAS

- a. Have an HPT monitor this activity.
- b. Place a "CAUTION" tag on WFR-F18-1 and SGR-F18 in HECR and write on the tag "CALIBRATION IN PROGRESS".
- c. Per WP #2A90-00324 request a pipefitter and instrument technician make pneumatic connections between the calibration ports on WFT-F18 and SGT-F18 (dip tubes from nozzle FG5) located on instrument rack 38 and the appropriate ports on the calibration computer/RUSKA cabinet.
- d. Have the instrument technician pressurize to 10 psi and leak check and repair all leaking pneumatic connections on weight factor and specific gravity instrumentation.
- e. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Q.C. signature J. Vaile  date 5-14-90

5. Thermohm Connection

- a. Place a "CAUTION" tag on TR-F18 in HECR and write on the tag "OUT OF SERVICE".
- b. Per WP #2A90-00324 request an instrument technician make the tie-in to line number XT-F268 in the instrument tray near the ceiling in the P&O gallery.
- c. Connect cable to the L&N nickel amphenol connector on the prover platform NEMA box.
- d. ~~Obtain supervision signature and date when this step is complete.~~ Obtain Quality Control signature, stamp, and date documenting completion of this step.

Q.C. signature J.E. Vaile  date 5/14/90

0221-9/22/90

Have pipefitter replace broken 1/2" HR 5/1

HR 5/1

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 11 OF 25

6. Connect prover drain to nozzle FG15
- HPT will monitor this activity.
 - Per WP #2A90-00324 have pipe fitter remove top of Seal Pot and replace with the flange plate, elbow and hose connection used for addition of calibration water to the canyon tank.
 - Connect prover drain line to flange plate installed on nozzle FG15 seal pot and to quick coupler on prover drain valve.
 - Position portable support under drain flex line so that there is a continuous slope from prover to nozzle FG56 so that no liquid will be held up in drain line.
 - Obtain Quality Control signature, stamp, and date documenting completion of this step.

Q.C. signature J.E. Vail  date 5/14/90

7. Connect DMW line to prover
- Per WP #2A90-00324 have a pipe fitter remove line below valve F15-04 and install flange and hose quick coupler.
 - Connect supply hose for prover to quick coupler on valve F15-04 and connect other end of supply hose to prover fill valve quick coupler.
 - Open valves on inlet to tank TK-223 in AMU so that tank will not run out of water during calibration.
 - Obtain Quality Control signature, stamp, and date documenting completion of this step.

Q.C. signature J.E. Vail  date 5/14/90

8. Electrical power
- Install "CAUTION" tag on the circuit breaker switch or box to ensure that power will not be removed from the computer and tank calibration instruments during the run.
 - Obtain Quality Control signature, stamp, and date documenting completion of this step.

Q.C. signature J.E. Vail  date 5/14/90

9. Turn on system power switches
- Main power switch located in upper right corner on front of computer/RUSKA cabinet.
 - The three RUSKA pressure transducers.
 - Fluke translator
 - HP 3421A Data Acquisition Control Unit
 - Disk Drive for computer
 - HP310 computer and monitor

943276.271

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 12 OF 25

10. Boot the Computer
- Turn "OFF" the HP3421A Data Acquisition and Control Unit.
 - Obtain tank calibration "System" floppy disk from supervision or process engineer (H.R. Risenmay) and insert in drive "0" (left hand drive).
 - Turn the computer power off and back on to restart computer. The computer will load the system file found on the system disk and then run the menu software.
 - Turn "ON" the HP3421A Data Acquisition and Control Unit.
 - Select "Datatest" from the menu by pressing the "7" key and the "Return" key. "Datatest" is also located on the "System" disk so no disk changes will be required.
11. Check out connections to computer
- "Datatest" starts by continually checking the RUSKA connectons, the scale connections, and the Thermohm connections. There should be appropriate readings listed on screen for all of the above. When those connections appear correctly press function key "F8" to continue.
 - Connections to the fill, drain, and agitator can now be checked by use of the function keys listed on screen. The indicator lights on the front of the computer/RUSKA cabinet light when the valves or the agitator are "ON" and go out when they are "OFF".
 - Test all valves and the agitator for proper operation.
 - The remaining portion of "Datatest" is not needed for this calibration. Press the "STOP" key on computer keyboard to discontinue program operation.
12. Remove the program disk from the disk drive. Leave power turned on to all calibration equipment. To obtain stable readings RUSKAs have to be powered up for at least 8 hours before calibration run can begin.
13. Obtain supervision signature and date to indicate that the pre-calibration procedure is complete. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Sup.sig. R.L. Bay date 5-14-90 Q.C. sig. J. Tuttle  date 5-14-90

HOLD POINT:

DO NOT continue with section E of this procedure until after receiving approval from supervision.

227-928446

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 13 OF 25

E. CALIBRATION PROCEDURE

1. Obtain approval to begin calibration run by obtaining supervision signature.

Sup. sig. R. S. Bus date 5-14-90

2. Obtain the "PUTAC" software disk and the "Data" disk from supervision or the Process Engineer (H.R. Risenmay).
3. Obtain sample of DMW
 - a. Label a 1 oz. or larger sample bottle with sample number and date.
 - b. Carefully open valve on prover platform and fill sample bottle.
 - c. Submit sample to lab for specific gravity determination.
 - d. Record sample number and results on check sheet when results are available.
 - e. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Q.C. signature J. T. Little date 5-14-90

4. Reboot computer
 - a. Turn "OFF" the HP3421A Data Acquisition and Control Unit.
 - b. Insert the "System" disk in drive "0" (left hand) and turn the computer "OFF" and back "ON". The computer will load the system file and run the menu software.
 - c. Turn "ON" the HP3421A Data Acquisition and Control Unit.
 - d. Remove the "System" disk and insert the "PUTAC" disk in the "0" drive (left hand) and the "Data" disk in the "1" drive (right hand).
 - e. Select "PUTAC" software by pressing "1" and "Return". The computer will load and run the "PUTAC" software.
5. Prewet prover and lines
 - a. The program will ask the operator if a prewet is desired. The operator should answer by pressing "Y" (for yes) and pressing "Return". The prover will automatically fill until the "Full Sensor" shuts off the fill valve.
 - b. Follow directions on screen to finish filling prover to overflow by pressing function key "F1" to open fill valve and pressing "F2" to close fill valve.
 - c. After prover is full press "F3" to open prover drain valve. Leave drain valve open for one minute after scale weight stabilizes indicating that the prover is empty.
 - d. Close drain valve by pressing "F4".

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 14 OF 25

6. Jet out pre-wet DMW addition
 - a. Unlock and restore steam supply valve F10-04 to J-F18-3 (JC-F18-2) and jet tank contents to TK-F13 using normal procedures for that activity.
 - b. Close and lock steam supply valve F10-04 opened above. Restore "CAUTION" labels removed to operate jet.
 - c. Obtain supervision signature and date when this step is complete. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Sup.sig. R. Spain date 5-14-90 Q.C.sig. J. Tuttle  date 5-14-90

HOLD POINT: DO NOT continue computer program until after jetting tank contents.

7. Continue with tank calibration program by pressing special function key "F8" (from the "PREWET" subroutine).
8. Answer all questions printed on the computer CRT screen by typing in the response and pressing the "Return" key.
 - a. Tank ID is "F18"
 - b. Operator ID is your first two initials and last name.
 - c. Tank volume is 5000 gallons.
 - d. Run number is the year (90) plus a dash plus whichever run is being performed (1).
 - e. Enter today's date.
 - f. Software will now give you a chance to correct mistakes made in entering data. Follow directions on CRT screen.
9. Enter Ambient data requested
 - a. Empty prover weight (wet) is found on the scale readout on top of computer cabinet (about 152 pounds).
 - b. Use sling psychrometer to determine relative humidity.
 - c. You can get the room temperature from the "DRY" bulb thermometer of the sling psychrometer.
 - d. Enter barometric pressure found on barometer.
 - e. "Empty tank RUSKA reading" to enter is found on the top digital display (long).
 - f. Input "Y" (yes) to use the tank agitator.
 - g. Input "15" inches to cover agitator.
 - h. Input "90" inches for maximum level to use agitator.
 - i. Input "2" for "TANK OVERFLOW CALIBRATION".
 - j. Software will now give you a chance to correct mistakes made in entering data. Follow directions on CRT screen.
10. Enter RTD type
 - a. Input "1" for L&N nickel RTD.
 - b. Software will now give you a chance to correct mistakes made in entering data. Follow directions on CRT screen.

9113276-1274

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 15 OF 25

11. Printer preparation
- The "ON" switch for the printer is found in the back right hand corner. Control panel lights will be lighted when printer is on.
 - The "ON-LINE" red light should be lighted. Pressing the "ON-LINE" button will toggle the printer from "ON-LINE" to "OFF-LINE"(red light not lighted) and back.
 - When printer is turned "ON" and "ON-LINE" press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
12. Preparation of Floppy disk for data storage
- "PUTAC" disk should be in "0" drive (left hand) and "DATA" disk should be in "1" drive (right hand).
 - When disks are correctly positioned press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
 - Software will now prepare files on "DATA" disk for data storage. If there are any problems encounter by the software, directions will appear on CRT screen for how to correct them.
13. Set purge air rate
- Check purgerator air flow rate for the FG5 nozzle dip tubes in the HECR and adjust to "1.0" SCFH.
 - When purge rate is correct press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
14. Set number of prover dumps to take RUSKA readings
- Input "1" for taking data on every prover dump.
15. Adjust RUSKAs for zero reading.
- Per WP #2A90-00324 request an instrument technician to CLOSE the isolation valves associated with each dip tube on the instrument rack and VENT the three RUSKA pressure transducers to atmosphere by opening VENT valve on computer cabinet.
 - Have instrument technician adjust RUSKA pressure transducers to zero reading as directed on CRT screen.

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 16 OF 25

- c. When RUSKAs have been zeroed press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
- d. After the computer prints out the results record the initial (zero) readings for the long tube pressure transducer on the PUREX Tank Calibration Data Sheet.

NOTE: The number on the print out will not match the digital readouts because the computer converts psi to cm. H2O. Be sure to observe the sign in front of the number on the digital readout. Record a "+" or "-" before the number as indicated.

- e. Per WP #2A90-00324 request an instrument technician to CLOSE the VENT valve opened above and OPEN the isolation valves closed above.

16. Sump level checks

- a. Determine sump SF level from WFR-SFB in CCR and record on PUREX Tank Calibration Data Sheet.
- b. On a regular basis the operator should check the sump recorder WFR-SFB to be certain that the sump liquid level has not increased indicating a leak.

17. Calibration run by computer.

- a. The tank calibrator is automated so that continual operator involvement is not required. The operator should observe the progress of the calibration for the first hour to ensure that the software does not have any bugs developpe.
- b. After the first hour the operator does not have to be in constant attendance. Hourly checks by operator to check for error messages on screen or other malfunctions should suffice. Supervisor will determine whether the operator shall be in attendance during the entire tank calibration run or if hourly checks are acceptable.
- c. If a problem occurs which the operator cannot handle, the Shift Supervisor and/or the Process Engineer should be consulted.

NOTE: If necessary contact in this order the following persons:

<u>NAME</u>	<u>WORK PHONE</u>	<u>HOME PHONE</u>	<u>FAX</u>
H. Rees Risenmay	373-3179	932-4637	304
J. Lee Geiger	373-4209	943-6280	304
Mark B. Enghusen	373-2940	375-5322	304

927-92616

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 17 OF 25

18. Final Vent readings

- a. At the completion of the tank calibration, as instructed by the computer on the CRT screen, per WP #2A90-00324 request an instrument technician to CLOSE the isolation valves associated with each dip tube on the instrument rack and VENT the three RUSKA pressure transducers to atmosphere by opening VENT valve on computer cabinet.
- b. Record the final readings (vent) for the long tube pressure transducer on the PUREX Tank Calibration Data Sheet.

NOTE: Be sure to observe the sign in front of the number on the digital readout. Record a "+" or "-" before the number as indicated.

19. Zero the RUSKAs

- a. Per WP #2A90-00324 request an instrument technician to zero the three RUSKAs.
- b. Record the final readings (zero) for the long tube RUSKA pressure transducer on the PUREX Tank Calibration Data Sheet.

NOTE: Be sure to observe the sign in front of the number on the digital readout. Record a "+" or "-" before the number as indicated.

- c. Per WP #2A90-00324 request an instrument technician to close the atmospheric vent valve and open the isolation valves closed in step IV.E.18.a above.

20. Final tank readings

- a. Record the final tank (leak) readings for the long tube pressure transducer on the PUREX Tank Calibration Data Sheet.

21. Sump level check

- a. Check WFR-SFB in CCR to be certain there was no liquid level increase during the calibration except when the calibration water overflowed at the end of the calibration.
- b. Record sump level on ~~PUREX Tank Calibration Data Sheet.~~

22. Close valves on inlet to tank TK-223 in AMU so that tank will not overflow now that calibration is complete.

23. Ordinarily one would let the tank and equipment sit for 4 to 8 hours to check for leaks in the system. However, we are going to do a tank integrity assessment now so this program can be finished now without waiting.

HPZ
5/17/91

SI KH

24 5/17/91

1917276.277

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 18 OF 25

24. Post-calibration (leak) readings
- Record the Post-Calibration (leak) readings for the long tube pressure transducer on the PUREX Tank Calibration Data Sheet.
25. Post-Calibration Vent readings
- Per WP #2A90-00324 request an instrument technician to CLOSE the isolation valves associated with each dip tube on the instrument rack and VENT the three RUSKA pressure transducers to atmosphere by opening VENT valve on computer cabinet.
 - Record the Post-Calibration (vent) long tube reading on the PUREX Tank Calibraton Data Sheet.

NOTE: Be sure to observe the sign in front of the number on the digital readout. Record a "+" or "-" before the number as indicated.

- Per WP #2A90-00324 request instrument technician CLOSE the VENT valve opened above and OPEN the isolation valves closed above.

26. Sample tank TK-F18
- A sample of the tank contents should be taken using procedure PO-080-032.

NOTE: At least 2 mL sample should be collected, labeled, and submitted to the laboratory for a specific gravity determination.

- When available record the sample number and the final tank specific gravity determined by the laboratory on the PUREX Tank Calibration Data Sheet.

27. Turn in Data
- When the calibration is finished turn in the System disk, PUTAC disk, the DATA disk, the printer paper data, and the PUREX Tank Calibration Data Sheet to supervision.
 - Process Engineering will process the data generated.

HOLD POINT: DO NOT continue with jet out of tank until receiving approval by supervision.

9/11/3276.1278

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 19 OF 25

28. Jet out about 2 inches of water in the tank to start integrity assessment.
- Unlock and restore steam supply valve F10-04 for J-F18-3 (JC-F18-2) and jet two inches of the tank contents to TK-F13 using normal procedures for that activity.
 - Close and lock steam supply valve F10-04 opened above. Restore "CAUTION" labels removed to operate jet.
 - If more than 2 inches was jetted out use prover to add water to get to the correct level again.
 - Obtain supervision signature and date when this step is complete. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Sup.sig. [Signature] date 5-17-90 Q.C.sig. [Signature] date 5/17/90

F. TANK INTEGRITY ASSESSMENT

- Insert floppy disk with "INTEGRITY" software into drive "0".
- Insert floppy disk for data storage into drive "1".
- On keyboard type LOAD "INTEGRITY" and press "RETURN".
- Type RUN and press "RETURN".
- Answer all questions printed on the computer CRT screen by typing in the response and pressing the "Return" key.
 - Tank ID is "F18"
 - Operator ID is your first two initials and last name.
 - Tank volume is 5000 gallons.
 - Run number is the year (90) plus a dash plus whichever run is being performed (1).
 - Enter today's date.
 - Enter cycle time of "1" hour.
 - Enter number of cycles to run as "24".
 - Software will now give you a chance to correct mistakes made in entering data. Follow directions on CRT screen.
- Enter RTD type
 - Input "1" for L&N nickel RTD.
 - Software will now give you a chance to correct mistakes made in entering data. Follow directions on CRT screen.

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 20 OF 25

7. Printer preparation
- The "ON" switch for the printer is found in the back right hand corner. Control panel lights will be lighted when printer is on.
 - The "ON-LINE" red light should be lighted. Pressing the "ON-LINE" button will toggle the printer from "ON-LINE" to "OFF-LINE" (red light not lighted) and back.
 - When printer is turned "ON" and "ON-LINE" press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
8. Preparation of Floppy disk for data storage
- "INTEGRITY" disk should be in "0" drive (left hand) and "DATA" disk should be in "1" drive (right hand).
 - When disks are correctly positioned press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
 - Software will now prepare files on "DATA" disk for data storage. If there are any problems encounter by the software, directions will appear on CRT screen for how to correct them.
9. Set purge air rate
- Check purgerator air flow rate for the FG48 nozzle dip tubes in the HECR and adjust to "1.0" SCFH.
 - When purge rate is correct press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
10. Adjust RUSKAs for zero reading.
- Per WP #2A90-00324 request an instrument technician to CLOSE the isolation valves associated with each dip tube on the instrument rack and VENT the three RUSKA pressure transducers to atmosphere by opening VENT valve on computer cabinet.
 - Have instrument technician adjust RUSKA pressure transducers to zero reading as directed on CRT screen.
 - When RUSKAs have been zeroed press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
 - After the computer prints out the results record the initial (zero) readings for the long tube pressure transducer on the PUREX Tank Assessment Data Sheet.

NOTE:

The number on the print out will not match the digital readouts because the computer converts psi to cm. H2O. Be sure to observe the sign in front of the number on the digital readout. Record a "+" or "-" before the number as indicated.

9113276-1280

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 21 OF 25

- e. Per WP #2A90-00324 request an instrument technician to CLOSE the VENT valve opened above and OPEN the isolation valves closed above.
11. Assessment run by computer.
- a. The tank calibrator is automated so that continual operator involvement is not required. The operator should observe the progress of the assessment until the first wait period starts.
- b. After the wait period starts the operator can make twice a shift checks for error messages on screen and to observe if the print out of data is progressing normally.
- c. If a problem occurs which the operator cannot handle, the Shift Supervisor and/or the Process Engineer should be consulted.

NOTE: If necessary contact:

<u>NAME</u>	<u>WORK PHONE</u>	<u>HOME PHONE</u>	<u>PAX</u>
H. Rees Risenmay	373-3179	932-4637	304

12. Final Vent readings
- a. At the completion of the tank assessment, as instructed by the computer on the CRT screen, per WP #2A90-00324 request an instrument technician to CLOSE the isolation valves associated with each dip tube on the instrument rack and VENT the three RUSKA pressure transducers to atmosphere by opening VENT valve on computer cabinet.
- b. Record the final readings (vent) for the long tube pressure transducer on the PUREX Tank Assessment Data Sheet.

NOTE: Be sure to observe the sign in front of the number on the digital readout. Record a "+" or "-" before the number as indicated.

13. Zero the RUSKAs
- a. Per WP #2A90-00324 request an instrument technician to zero the three RUSKAs.
- b. Record the final readings (zero) for the long tube RUSKA pressure transducer on the PUREX Tank Calibration Data Sheet.

NOTE: Be sure to observe the sign in front of the number on the digital readout. Record a "+" or "-" before the number as indicated.

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 22 OF 25

- c. Per WP #2A90-00324 request an instrument technician to close the VENT valve and open the demivalves closed in step IV.F.12.a above.

14. Final tank readings

- a. Record the final tank (zeroed) readings for the long tube pressure transducer on the PUREX Tank Assessment Data Sheet.

15. Turn in Data

- a. When the assessment is finished turn in the System disk, INTEGRITY disk, the DATA disk, the printer paper data, and the PUREX Tank Assessment Data Sheet to supervision.
- b. Process Engineering will process the data generated.

HOLD POINT: Have PUREX Regulatory Compliance personnel examine data printout before proceeding with next section of procedure.

O.K. *L. P. Clay* *Process Reg. Compliance* *May 18, 1990* 0750

G. POST-CALIBRATION PROCEDURE

1. Approval to Restore tank

- a. Obtain supervision signature and date approving the disconnection of the tank calibration equipment and restoration of tank.

Sup. sig. *[Signature]* date 5-18-90

Oper. Init./date

RN 5-18-90 Remove "CAUTION" tag on the circuit breaker switch or box installed in step VI.D.8.a.

3. Per WP #2A90-00324 have pipe fitter restore equipment that was changed to route DMW to flush and calibrate TK-F18.

- a. HPT will monitor this activity.
- b. Remove flex hose from valve F15-04 and prover fill valve.
- c. Remove hose connector on valve F15-04.
- d. Disconnect flex hose from prover drain valve and remove the flange plate installed on the seal pot.
- e. Reinstall piping removed from seal pot and chem add line.
- f. Obtain Quality Control signature, date and stamp verifying completion of this step.

Quality Control *J.E. Vaile*  Date 5/18/90

2821 91238 116

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 23 OF 25

Oper. Init./date

RH 5-18-90 4. Per WP #2A90-00324 have instrument technician remove computer cable tie-in to line XT-F268 from instrument tray, as installed in step VI.D.5.b. Remove "CAUTION" tag from HECR on TR-F18-1.

CH 5-18-90 5. Per WP #2A90-00324 have pipe fitter and instrument technician remove the connections to the nozzle FG5 diptubes installed in step VI.D.4.c. Remove caution tag in HECR from WFR-F18-1 and SGR-F18.

RH 5-18-90 6. Per WP #2A90-00324 have electrician remove bypass on start switch for TK-F18 agitator and instrument technician disconnect computer cable and reconnect output cable from WFAS-F18-3 installed in step VI.D.3.b,c. Remove "CAUTION" tag from agitator start switch in HECR.

RH 5-18-90 7. Remove lock and tags from all equipment installed in part C steps 3-9. Initial and date after completion of this step.

8. Issue Canyon Change Order CCO-90-037 to reinstall on TK-F18 the following jumpers:
- Vessel Vent Header drainage on nozzle T10 to tank nozzle L.
 - Sampler Drain header on nozzle T5 to tank nozzle S.
 - Condenser Vent Header drainage on nozzle T4 to tank nozzle T. ← *Downage & Integrity Block*
 - Sump Drain Header on nozzle T3 to tank nozzle U.

9. Obtain supervision signature upon completion of restoration.

Sup. sig. *R. May* date 6-22-90

NOTE:

Do not restore original configuration of route installed for transfer of solutions from TK-F13 to TK-F7 per Canyon Change Order CCO-90-038. This route will be needed for calibration of TK-F15 and Integrity Assessment of TK-F16 which are next on the schedule.

Handwritten signature and date: 5/14/90

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 24 OF 25

PUREX Tank Calibration Data Sheet

Tank: TK-F18
Run Number(Yr-No): 90-1

DATE: 5/14/90
Operator: HR

SPECIFIC GRAVITY SAMPLE RESULTS

Initial Tank Heel: 0.998

Demineralized Water: _____

Final Tank Sample: _____

SUMP READINGS

Starting Reading: _____

Final Reading: 51%

STARTING AMBIENT CONDITIONS

Time: 1.8:00

Room Temperature: 74 ° F

Barometric Pressure: 29.015 Inches Hg

Relative Humidity: 54 %

RUSKA PRESSURE TRANSDUCER READINGS

Initial (zero): - .0012

Final (vent): 0.0461

Final (zero): 0.0447

Post Calibration (leak): 273.16

Post Calibration (vent): 0.0452

4821-9/27/116

Handwritten scribbles

WORK PROCEDURE

TK-F18 CALIBRATION

WP-P-90-11

PAGE 25 OF 25

PUREX Tank Assessment Data Sheet

Tank: TK-F18
Run Number(Yr-No): 90-1

DATE: 5/17/90
Operator: HRZ

RUSKA PRESSURE TRANSDUCER READINGS

Initial (zero): -0.0000

Initial (tank): 268.4732

Final (tank): 268.5364

Final (vent): 0.0054

Final (zero): 0.0000

After zero (tank): 268.5364

9473276-1285

HAZARD ANALYSIS CHECKLIST

DATE: 4/18/90

PROCEDURE: WP-P-90-71

SIGNATURE: H. Rees Rasmussen

Rev/Mod: A-0

I. SAFETY DOCUMENTS REVIEW	DOC. NO.	REVIEWED?			IDENTIFIED HAZARDS OR SAFETY REQUIREMENTS RELEVANT TO PROCEDURE? (YES OR NO)
		YES	NO	N/A	
OSRS		/			NG
SAR/SAD		/			/
SARP		/			/
ALARA PLAN		/			/
RWP'S		/			/
CRITICALITY SPECS		/			/
OPERATING SPECS		/			/
HOOD POSTINGS				/	/
OTHERS (LIST)				/	/

II. TASKS	DESCRIPTION	PREVENTIVE MEASURE
A	Flush Ducts	None Required
P	Flush Tank	
EC	Leak test	
EC	Pre Calibration	
EC	Calibration	
EC	Assessment	
EC	Post-Calibration	

III. TASK HAZARD	TASK				
CAN COMBINATION OF OPERATING CONDITIONS, OPERATOR ERROR OR EQUIPMENT MALFUNCTION RESULT IN ANY OF THE FOLLOWING?	A	B	C	D	E
<input type="checkbox"/> FIRE OR EXPLOSION	N				
<input type="checkbox"/> CRITICALITY	N				
<input type="checkbox"/> RADIATION EXPOSURE	N				
<input type="checkbox"/> UNCONTROLLED CONTAMINATION SPREAD	N				
- RADIOACTIVE RELEASE THRU LIQUIDS, GASES, OR SOLIDS	N				
- TOXIC LIQUIDS, GASES, PARTICLES RELEASE	N				
<input type="checkbox"/> INJURY TO PERSONNEL (TO BE IDENTIFIED FURTHER IN PART IV)	N				
<input type="checkbox"/> DAMAGE TO EQUIPMENT OR FACILITY	N				
<input type="checkbox"/> SIGNIFICANTLY IMPAIRING THE PROCESS/PROGRAM WORK	N				
<input type="checkbox"/> DEGRADATION OR LOSS OF PRODUCT	N				
<input type="checkbox"/> OTHER (LIST)	N				

HAZARD ANALYSIS CHECKLIST

IV. INDUSTRIAL HAZARDS - IS THERE A CHANCE FOR : (circle specific items)

1. People to make contact with material or equipment that can burn, corrode, irritate, cut, abrade, poison, asphyxiate, electrocute, drown or otherwise injure them.

Task/Activity				
A	B	C	D	E
N				

- Equipment, hand tools, or material with sharp edges, corners, points, or rough surfaces; apt to have slivers.
- Equipment, hand tools, or instruments with potential for electric shock or arcing.
- Material that is pressurized, hot, molten; can squirt, bubble, splash, or be burped; contaminated.
- Equipment, tools, or material that can get hot by way of friction, steam, open flame, or electrical resistance.
- Chemicals that are irritating or poisonous on contact, inhalation or ingestion; corrosive, flammable or explosive; dangerous in quantity, in improper storage containers, when stored near reactive chemicals or when disposed of.
- Hot material whose temperature is not obvious.
- Action requirements that are monotonously repetitive, need special attention, cooperative action, or special communication.

4. People to trip or fall.

Task/Activity				
A	B	C	D	E
N				

- Walkways that are apt to be slick, wet, oily; are cluttered, rough, uneven, soft; have poor visibility, high traffic, steep gradients.
- Locations that have poor visibility, inadequate lighting, unsure footing or poor weather conditions; are above or below ground/floor level, or require a ladder, scaffold or access stairway; induce taking dangerous short-cuts.
- Action requirements that may cause slipping, falling, off balance or stumbling, misjudging distances.

5. People to overexert themselves so that they receive strains or sprains, faint, become ill or otherwise injure themselves - for example:

Task/Activity				
A	B	C	D	E
N				

- Material, equipment, or tools that are heavy, awkward; apt to be improperly lifted or carried; need special equipment or twisting motion to move
- Locations with cramped quarters, inadequate air supply, or excessive heat and humidity
- Action requirements that cause strain in applying effort.

2. People to be struck by or against something that can bruise, crush, puncture, scrape, cut, scratch, blind or otherwise wound them.

Task/Activity				
A	B	C	D	E
N				

- Equipment and hand tools that are hot, easily broken; apt to be faulty, have loose parts; apt to tip, fall or slip, glance.
- Flying particles that are hot, molten or sharp; impelled by high speed equipment, being snapped or chipped off, or carried by wind; easily dislodged or under pressure.
- Potential insect or snake bites.
- Action requirements with motions causing constant irritation.
- Outside locations with blowing dust or sand.

6. People to be exposed to excessive or inadequate heat, noise, air pressure, humidity, or light.

Task/Activity				
A	B	C	D	E
N				

- Locations with confined quarters with danger of asphyxiation high heat or humidity
- Outside location exposed to high winds, extreme temperatures or rain.

3. People to be caught on, in, by or between objects that can crush, puncture, pinch, trap, fracture, sever or otherwise injure them.

Task/Activity				
A	B	C	D	E
N				

- Moving machinery that can catch, jam or snag clothing; be operated unintentionally, be controlled from more than one point; be operated without prior inspection, preparation, or approval; not properly locked or tagged.
- Material that is heavy or awkward to move, grip, or load; can fall, roll, tip, slide, get stuck; is brittle, under stress, apt to be improperly carried or lifted.
- Confined quarters with danger of being trapped.
- Action requirements that cause instinctive reactions, excessive force; sudden actions or force applied toward body.

7. Workers to be provided erroneous, inadequate or confusing data or instructions that could cause them to make errors.

Task/Activity				
A	B	C	D	E
N				

- Instruments that are prone to malfunction or go out of calibration frequently or are difficult to read properly or often misread because of scale changes
- Hard to identify valves or other equipment
- Conditions that prevent ready access to procedures
- Poor communication facilities between co-workers or supervision.

V. FACILITY SPECIFIC HAZARDS - (to be prepared by responsible process engineer as required)

None Required

9443276-1288

FIGURE 2 - PROCEDURE HAZARD ANALYSIS CHECKLIST (Cont.)

Document No.	Rev/Mod	Page
WHC-IP-0240	0	19

BEST AVAILABLE COPY

PROBABILITY	CONSEQUENCES		
	NOT SIGNIFICANT	SIGNIFICANT	SEVERE
HIGHLY UNLIKELY	0	0	1
NOT LIKELY BUT CREDIBLE	0	1	2
GOOD CHANCE	1	2	3

TABLE 2

TYPE OF CONSEQUENCE	NOT SIGNIFICANT	SIGNIFICANT	SEVERE
PERSONNEL INJURY ①	<ul style="list-style-type: none"> ○ FIRST AID ONLY 	<ul style="list-style-type: none"> ○ TYPE B ACCIDENT INVESTIGATION ○ LOST TIME ○ HEARING IMPAIRMENT 	<ul style="list-style-type: none"> ○ TYPE A ACCIDENT INVESTIGATION ○ DISABLING INJURY ○ LOSS OF LIFE
RADIOACTIVE EXPOSURE 6821-927 1276-1289 ○	<ul style="list-style-type: none"> ○ DOSE WITHIN WEEKLY LIMIT ○ CLOTHING, EQUIPMENT CONTAMINATION, NO SKIN CONTAMINATION 	<ul style="list-style-type: none"> ○ DOSE RATE ABOVE WEEKLY LIMIT, BELOW ANNUAL LIMIT ○ SKIN CONTAMINATION ○ CONTAMINATED INJURY 	<ul style="list-style-type: none"> ○ SINGLE EXPOSURE OVER ANNUAL LIMITS ○ VISITOR RADIATION EXPOSURE ABOVE LIMITS ○ DETECTABLE INTERNAL DEPOSITIONS
EQUIPMENT/FACILITY DAMAGE ○	< \$1000 TO REPAIR	\$1000 - \$50,000 DOE TYPE C INVESTIGATION	> \$50,000 DOE TYPE A OR B INVESTIGATION
PROCESS/PRODUCT DEGRADATION ○	WASTE AND PRODUCT REMAINS WITHIN SPECS	REWORK NEEDED	EXTENSIVE PROGRAMMATIC IMPACT
DAMAGE TO ENVIRONMENT ○	RELEASES REMAIN WITHIN PLANT STANDARDS	NON-ROUTINE RADIOACTIVE RELEASE QUALIFYING AS POTENTIAL UNUSUAL OCCURRENCE (SEE RHO-MA-139, PART B, NON-RAD RELEASE ABOVE STANDARDS IN PARTS C & E)	ABOVE DOE STANDARDS FOR TYPE A OR B INVESTIGATIONS
CONTINUITY OF OPERATION ○	PARTIAL, TEMPORARY SHUTDOWN WITH INSIGNIFICANT PROGRAMMATIC IMPACT	TEMPORARY SHUTDOWN MINOR PROGRAM IMPACT	EXTENSIVE PROGRAM DELAY
MISCELLANEOUS ○		FIRE/EXPLOSION OCCURENCE LIKELY TO HAVE PUBLIC OR PRESS INQUIRY OR PRESS RELEASE	CRITICALITY INCIDENT

**THIS PAGE INTENTIONALLY
LEFT BLANK**

9413276.1290

THIS PAGE INTENTIONALLY
LEFT BLANK

**APPENDIX B
TK-U3 WORK PROCEDURE**

**THIS PAGE INTENTIONALLY
LEFT BLANK**

DOCUMENT ACCEPTANCE REVIEW FORM

Page 1 of 18

DOCUMENT 3
 Impact Level
 Work Procedure WP-P-90-25 A-0
 Type No. Rev./Mod.
TK-U3 Integrity Assessment
 Title

Prepared By
H.R. Risenmay
 Name
PPE
 Title/Organization

- New or Revised Document - Full Review Required
- Modification - Changed Pages _____

- Full Review Required
 - Review Limited to Change Pages/No Preliminary Review Required
 - Administrative Change -
 - PCA - Approved Changes Only -
- No Review and Approval required except for the approval authority's.

PCAs and DCRs	
Incorporated	Not Incorporated
	Cancel
	1
	2
	Reissue
	1
	2

Work Station Copy Distribution

Changes to Information Copy Distribution

DOCUMENT IS

ADVICE AND SERVICE MEMBER SIGNATURES

ACCEPTABLE		NOT ACCEPTABLE
As Is	With Changes Noted	Objections on Continuation or Attached
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

H.R. Risenmay En. Em. / PPE 8/9/90
 (Signature) (Title/Org.) (Date)

P.R. [Signature] Sgt. [Title] 5/1/90
 (Signature) (Title/Org.) (Date)

[Signature] [Title] [Date]

ACCEPTANCE REVIEW CHAIRMAN

 (Signature) (Title/Org.) (Date)

ACCEPTANCE REVIEW CHAIRMAN

- All objections resolved
- Unresolved issue exists

[Signature] PPE 8/22/90
 (Signature) (Title/Org.) (Date)

WORK PROCEDURE

TK-U3 INTEGRITY ASSESSMENT

WP-P-90-25

PAGE 1 OF 13

I. SYSTEM DESCRIPTION

This work plan provides instructions for performing isolation of tank, connection of RUSKA equipment, tank integrity assessment, and restoration of tank for normal service.

All tanks to be assessed must be isolated to obtain a reliable assessment. It must be ensured that there are no leaks into or out of the tank and that evaporation or condensation is minimized during the time of the assessment.

The tank calibrator is connected to the tank diptubes in preparation for the assessment.

The tank assessment establishes that the tank liquid level does not change over the time the run is made which indicates that the tank does not leak. The tank assessment system consists of a computer automated system that determine the temperature of the process tank and the weight factor and specific gravity readings of the dip tubes of the process tank.

One assessment run will last 24 hours or more. The data collected during the assessment run will be printed on paper and stored on a floppy disk. This data will be statistically analyzed to determine if any leaks occurred during the run.

After completion of the integrity assessment the tank calibrator is disconnected and the tank is restored for normal operations.

The tank calibrator can be hooked up to the diptubes at anytime before the assessment starts. The connection of the tank calibrator does not impare the use of the HECR instruments used to make the transfers into the tank. The different steps in the isolation and connection of the calibration equipment can be performed in any order.

II. PRESTART CONDITIONS

Canyon Change Order CCO-90-048 must be in place to move water in TK-G7 to TK-F3. Water will then follow ordinary route to TK-U5 and from TK-U5 by gravity drain to TK-U3. The route from TK-U3/U4 to UGS must be rerouted to TK-D1 to empty the tank after the assessment.

Arrangements must be made to stop all activities in the P&O gallery that could cause a spill to the floor drains. The floor drains will have to be diverted to the Chemical Sewer during the test in order to isolate the tank.

9113276-1292

WORK PROCEDURE

TK-U3 INTEGRITY ASSESSMENT

WP-P-90-25

PAGE 2 OF 13

III. SAFETY

None of the equipment involved with the assessment run will be set up in a radiation zone but several valves are located in U cell that have to be closed. The provisions of General Regulations and Practices for Radiation Zone Work; GEN-0 and Radiation Work Procedures A-10 and A-15 shall apply to all work performed under this work plan.

All activities in the P&O gallery must be discontinued that could cause a spill to the floor drains which have to be diverted to the Chemical Sewer during the test in order to isolate the tank. A spill would go to the environment while the floor drains are diverted.

IV. TOOLS, EQUIPMENT AND SUPPLIES

- 9113276.1293
- A. LEAK CHECK DIPTUBES
 - 1. Craftsmen will supply their own tools.
 - B. MOVE ASSESSMENT WATER TO TK-U3
 - 1. None.
 - C. Isolation.
 - 1. Mechanics Stethoscope (leak detector).
 - D. Pre-Assessment procedure.
 - 1. Craftsmen will supply their own tools.
 - 2. Computer software floppy disk containing DATATEST.
 - 3. PUREX Tank Calibration System.
 - E. Tank Integrity Assessment.
 - 1. PUREX Tank Calibration System
 - 2. Computer software floppy disk containing INTEGRITY.
 - 3. At least 1 inch stack of printer paper.
 - 4. Computer floppy disk for data storage.
 - F. Post-Assessment procedure.
 - 1. Craftsmen will supply their own tools.

V. TABLE OF CONTENTS

	Page
A. LEAK CHECK DIPTUBES	3
B. MOVE ASSESSMENT WATER TO TK-U3.	3
C. ISOLATION	4
D. PRE-ASSESSMENT PROCEDURE	7
E. TANK INTEGRITY ASSESSMENT	9
F. POST-ASSESSMENT PROCEDURE	12

WORK PROCEDURE

TK-U3 INTEGRITY ASSESSMENT

WP-P-90-25

PAGE 3 OF 13

VI. PROCEDURE

A. LEAK CHECK DIPTUBES

1. Have an HPT monitor this activity as needed.

Oper. Init./date
BBB / 10-5-90

Place a "CAUTION" tag on WFR-U3 and SGR-U3 in HECR and write on the tag "TK-U3 INTEGRITY ASSESSMENT IN PROGRESS".

3. Have the instrument technician pressurize to 10 psi or greater and leak check and repair all leaking pneumatic connections on weight factor and specific gravity instrumentation. If the pneumatic tubing is in bad condition on the instrument rack replace with new tubing and fittings as needed.

NOTE TO PLANNING: New tubing and fittings should be ordered as needed to refurbish the connections on the instrument rack.

B. MOVE ASSESSMENT WATER TO TK-U3.

1. Move water in TK-G7 to TK-F3.

Done
BBB
 10-8-90

Done
BBB
 9/14/90

- a. Ensure that TK-G7 to TK-F3 route is in place.
- b. Turn on pump P-G7-2 with MS-G7-2 to move water in TK-G7 to TK-F3. (Rerouted by CCO-90-048)
- c. Observe rise in TK-F3 on WFR-F3 and turn off pump P-G7-2 when weight factor reaches 68% (LB is overflow) 45

2. Move water in TK-F3 to TK-U5.

- a. Close following valves in U cell:

Oper. Init./date

U1-05

U2-06

U2-22

- b. Open following valve in U cell:

U2-21

- c. Turn on pump P-F3 with MS-F3-2 and run until WFAS-F3-4 turns off pump.

3. Move water in TK-U5 to TK-U3.

- a. Set VS-U3 to U3 position to route water to TK-U3.

- b. Close following valves in ~~U~~ cell: *FRACTIONATOR*

U5-03 Inlet to pump P-U5-1

U5-05 Inlet to pump P-U5-2

- c. Open following valves in ~~U~~ cell: *Fractionator*

U5-01 TK-U5 outlet valve

U5-02 Gravity drain to TK-U3

- d. Turn on JC-SUB (Sump SUB to TK-U3) and begin jettling SUB sump to TK-U3.

BBB 9/27/90
BBB 9/27/90

9413276.1294

Left in correct position of shut down.
BBB

BBB / 10-5-90
BBB / 10-5-90
BBB / 10-5-90
BBB / 10-5-90

WORK PROCEDURE

TK-U3 INTEGRITY ASSESSMENT

WP-P-90-25

PAGE 4 OF 13

Oper. Init./date

JPR/10-5-90

d (cont) Fill TK-U3 until WFR-U3 levels out indicating overflow to TK-U4 and then stop transfer by closing valve:

U5-02 and Turn off JC-SUB sump jet.

JPA 9/27/90

JPR 9/27/90

e. If necessary, repeat steps VI.B.1&2 above to get enough water in TK-U5 to finish filling TK-U3.

NOTE: Go to section VI.D and finish all steps now. Then return to continue with following step VI.B.4.

4. Transfer small amount of water to TK-D1 in order to detect leaks into tank.

JPR/10-5-90
JPR/10-5-90
JPR/10-5-90

a. Use JC-U3 to transfer water to TK-D1.

b. Observe pen on WFR-U3 and stop transfer when needle starts to move.

c. Check amount removed with the computer RUSKAS to determine that amount transferred lowered level no more than 2 inches. Adjust level if necessary by adding more water from TK-U5.

5. Obtain supervision signature and date when this step is complete. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Sup. sig D. DeMun date 10/5/90

Q.C. sig. J.E. Vail date 10/5/90

C. ISOLATION

NOTE: The steps in this section may be performed in any order.

Oper. Init./date

JPR/10-5-90
JPR/10-5-90
JPR/10-5-90

1. ^{ensure} Turn the following Jet controllers ^{are in} to "OFF" position:

JPA 9/27/90

JPR 9/27/90

JC-SUB (SUMP-UB to TK-U3)

JC-U3 (TK-U3 to UGS)

JC-U4 (TK-U4 to UGS)

Tag each controller "CAUTION" and write "DO NOT OPERATE. TK-U3 INTEGRITY ASSESSMENT IN PROGRESS" on the tag. Obtain Quality Control signature, stamp, and date to verify completion of this step.

Quality Control J.E. Vail date 10/5/90

9443276.1295

WORK PROCEDURE

TK-U3 INTEGRITY ASSESSMENT

WP-P-90-25

PAGE 5 OF 13

Oper. Init./date

- 2. Close and CAUTION tag the following manual valves to shut off steam to above transfer jets:

JAN/10-5-90
~~JAN/10-5-90~~
~~JAN/10-5-90~~

- ~~U07-04 (Steam supply to jet SUB to U3)~~ *APR 9/27/90*
- U08-04 (Steam supply to jet U4 to UGS)
- U09-04 (Steam supply to jet U3 to UGS)

Do it on
APR 10/15/90
U07-04
APR 10/15/90

- a. Write on CAUTION tag "DO NOT OPEN. TK-U3 INTEGRITY ASSESSMENT IN PROGRESS".
- b. Check each of the above valves with leak detector. If leakage exists or is questionable, contact supervision. When no leakage can be detected initial and date. Obtain Quality Control signature, stamp and date to verify completion of this step.

Quality Control J.E. Vail date 10/5/90

- 3. Check the following Jet Gang Block Valve DOVs for leakage using the leak detector.

JAN/10-5-90
~~JAN/10-5-90~~
~~JAN/10-5-90~~

- DOV-J-S-UB(Block) UB Sump to U3
- DOV-J-U3(Block) U3 to UGS
- DOV-J-U4(Block) U4 to UGS

If leakage exists or is questionable, contact supervision. When no leakage can be detected initial and date. Obtain Quality Control signature, stamp and date to verify completion of this step.

Quality Control J.E. Vail date 10/5/90

- 4. CAUTION tag following switches to prevent transfers to TK-U3.

JAN/10-5-90
~~JAN/10-5-90~~
~~JAN/10-5-90~~

- a. Jet transfer of 216A sump to TK-U3:
 VS-216 (Jet TK-2 to TK-U3, HEGR)
- b. Pump transfer of railroad tunnel sump to TK-U3:
 MS-DR-1 (Pump P-P3 to TK-U3, CCR)
- c. Write on CAUTION tags "DO NOT OPERATE. TK-U3 INTEGRITY ASSESSMENT IN PROGRESS". Obtain Quality Control signature, stamp and date to verify completion of this step.

Quality Control J.E. Vail date 10/5/90

- 5. Isolate TK-U3 by closing following valves:

JAN/10-5-90
~~JAN/10-5-90~~
~~JAN/10-5-90~~
~~JAN/10-5-90~~

- a. In P&O gallery:
 U-084-01 Head End Wash to TK-U3
 U-085-01 NaOH to TK-U3
 U-085-02 NaNO2 to TK-U3
 U-096-03 NaNO2 to TK-U3

9143276.1296

WORK PROCEDURE

TK-U3 INTEGRITY ASSESSMENT

WP-P-90-25

PAGE 6 OF 13

- b. In U Cell:
 - U3-07 Recovered HNO3 from TK-U6
 - U3-04 Lab Waste to TK-U3
 - U3-05 Lab Waste to TK-U3
- c. ~~CAUTION tag valves and write on tags "DO NOT OPEN. TK U3 INTEGRITY ASSESSMENT IN PROGRESS".~~

HR 10/1/90
DOK 10/1/90

Oper. Init./date

- d. Check above valves for leaks with the leak detector. If leakage exists or is questionable, contact supervision. When no leakage can be detected initial and date. Obtain Quality Control signature, stamp and date to verify completion of this step.

Quality Control _____ date _____

JPH 9/27/90
HR 9/27/90

- 6. Reroute P&O gallery floor drains to Chemical Sewer.
 - a. Notify supervision that floor drains in P&O gallery need to be diverted to Chemical Sewer.

NOTE TO SUPERVISION:

All activities in P&O gallery that could cause a spill to the floor must be stopped to ensure that the Chemical Sewer does not send a chemical spill to the environment. IF A SPILL SHOULD OCCUR immediately reroute P&O gallery floor drains to TK-U3. We can always start the integrity test over if need be.

gl 10-5-90

- b. Have operator in Dispatch Office switch the "EAST" section of P&O gallery to the Chemical Sewer.
- c. CAUTION tag switch and write "DO NOT OPERATE. TK-U3 INTEGRITY ASSESSMENT IN PROGRESS".
- d. Obtain Quality Control signature, stamp and date to verify completion of this step.

Quality Control J. E. Vaib date 10/5/90

- 7. Select TK-U4 with following DOV controllers in HECR:
 - a. Route recovered acid, fractionator bldg. floor drains, and TK-U5 to TK-U4 with:
 - VS-U3
 - b. Route Lab Waste to TK-U4 with:
 - VS-U4
 - c. Tag each controller "CAUTION" and write on tag "DO NOT OPERATE. TK-U3 INTEGRITY ASSESSMENT IN PROGRESS".
 - d. Obtain Quality Control signature, stamp and date to verify completion of this step.

Quality Control J. E. Vaib date 10/5/90

9113276.1297

HR 10-5-90
JPH 10-5-90

WORK PROCEDURE

TK-U3 INTEGRITY ASSESSMENT

WP-P-90-25

PAGE 7 OF 13

D. PRE-ASSESSMENT PROCEDURE

NOTE: This section of procedure can be performed at anytime prior to assesement of tank. Steps 2, 3, and 4 in this section may be performed in any order.

1. Per WP #2A90-01349 the prover/scale platform should be set up to the west of instrument rack 16 in the P&O gallery. The computer/RUSKA cabinet should be set up between racks 14 and 16 in the P&O gallery.
2. Connect tank diptubes to assessment RUSKAs
 - a. Have an HPT monitor this activity.
 - b. Per WP #2A90-01349 have instrument technician make pneumatic connections between the calibration ports on WFT-U3 and SGT-U3 located on instrument rack 16 and the appropriate ports on the calibration computer/RUSKA cabinet.
 - c. Have the instrument technician pressurize to 10 psi or greater and leak check and repair all leaking pneumatic connections on weight factor and specific gravity instrumentation.
 - d. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Q.C. signature J. E. Vails date 10/5/90

Oper. initial/date

WOK / 10-5-90

3. Thermohm Connection

- a. Place a "CAUTION" tag on TR-U3 in HECR and write on the tag "OUT OF SERVICE. TK-U3 INTEGRITY ASSESSMENT IN PROGRESS".
- b. Per WP #2A90-01349 request an instrument technician make the tie-in to the line from TE-U3 located in HECR at CVT-U3.
- c. Connect cable to the Brown A Bulb amphenol connector on the prover platform NEMA box.
- d. Obtain supervision signature and date when this step is complete. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Q.C. signature J. E. Vails date 10/5/90

9113276.1298

WORK PROCEDURE

TK-U3 INTEGRITY ASSESSMENT

WP-P-90-25

PAGE 8 OF 13

4. Electrical power

Oper. initial/date

JAP / 10-5-90

- a. Install "CAUTION" tag on circuit breaker switch LM-11 to ensure that power will not be removed from the computer and tank assessment instruments during the run. Write on tag "DO NOT TURN OFF. TK-U3 INTEGRITY ASSESSMENT IN PROGRESS".
- b. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Q.C. signature J.E. Vaile date 10/5/90

5. Turn on system power switches

- a. Main power switch located in upper right corner on front of computer/RUSKA cabinet.
- b. The three RUSKA pressure transducers.
- c. Fluke translator
- d. HP 3421A Data Acquisition Control Unit
- e. Disk Drive for computer
- f. HP310 computer and monitor

6. Boot the Computer

- a. Turn "OFF" the HP3421A Data Acquisition and Control Unit.
- b. Obtain tank assessment "System" floppy disk from supervision or process engineer (H.R. Risenmay) and insert in drive "0" (left hand drive).
- c. Turn the computer power off and back on to restart computer. The computer will load the system file found on the system disk and then run the menu software.
- d. Turn "ON" the HP3421A Data Acquisition and Control Unit.
- e. Select "Datatest" from the menu by pressing the "7" key and the "Return" key. "Datatest" is also located on the "System" disk so no disk changes will be required.

7. Check out connections to computer

- a. "Datatest" starts by continually checking the RUSKA connections and the Thermohm connections. There should be appropriate readings listed on screen for all of the above.
- b. The remaining portion of "Datatest" is not needed for this assessment. Press the "STOP" key on computer keyboard to discontinue program operation.

8. Remove the program disk from the disk drive. Leave power turned on to all assessment equipment. To obtain stable readings RUSKAs have to be powered up for at least 8 hours before assessment run can begin.

9113276.1299

WORK PROCEDURE

TK-U3 INTEGRITY ASSESSMENT

WP-P-90-25

PAGE 9 OF 13

9. Obtain supervision signature and date to indicate that the pre-assessment procedure is complete. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Sup.sig. [Signature] date 10/5/90Q.C.sig. [Signature] date 10/5/90

E. TANK INTEGRITY ASSESSMENT

1. Insert floppy disk with "INTEGRITY" software into drive "0".
2. Insert floppy disk for data storage into drive "1".
3. On keyboard type LOAD "INTEGRITY" and press "RETURN".
4. Type RUN and press "RETURN".
5. Answer all questions printed on the computer CRT screen by typing in the response and pressing the "Return" key.
 - a. Tank ID is "U3"
 - b. Operator ID is your first two initials and last name.
 - c. Tank volume is 8200 gallons.
 - d. Run number is the year (90) plus a dash plus whichever run is being performed (1).
 - e. Enter today's date.
 - f. Enter cycle time of "30" minutes.
 - g. Enter number of cycles to run as "40" or more.
 - h. Software will now give you a chance to correct mistakes made in entering data. Follow directions on CRT screen.
6. Enter RTD type
 - a. Input "3" for Brown A Bulb RTD.
 - b. Software will now give you a chance to correct mistakes made in entering data. Follow directions on CRT screen.
7. Printer preparation
 - a. The "ON" switch for the printer is found in the back right hand corner. Control panel lights will be lighted when printer is on.
 - b. The "ON-LINE" red light should be lighted. Pressing the "ON-LINE" button will toggle the printer from "ON-LINE" to "OFF-LINE" (red light not lighted) and back.
 - c. When printer is turned "ON" and "ON-LINE" press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.

9113276.1300

WORK PROCEDURE

TK-U3 INTEGRITY ASSESSMENT

WP-P-90-25

PAGE 10 OF 13

8. Preparation of Floppy disk for data storage
- "INTEGRITY" disk should be in "0" drive (left hand) and "DATA" disk should be in "1" drive (right hand).
 - When disks are correctly positioned press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
 - Software will now prepare files on "DATA" disk for data storage. If there are any problems encounter by the software, directions will appear on CRT screen for how to correct them.
9. Set purge air rate
- Check purgerator air flow rate for the dip tubes in the HECR and adjust to "1.0" SCFH.
 - When purge rate is correct press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
10. Adjust RUSKAs for zero reading.
- Per WP #2A90-01349 request an instrument technician to CLOSE the isolation valves associated with each dip tube on the instrument rack and VENT the three RUSKA pressure transducers to atmosphere by opening VENT valve on computer cabinet.
 - Have instrument technician adjust RUSKA pressure transducers to zero reading as directed on CRT screen.
 - When RUSKAs have been zeroed press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
 - After the computer prints out the results record the initial (zero) readings for the long tube pressure transducer:

Initial (zero): - .0003NOTE:

The number on the print out will not match the digital readouts because the computer converts psi to cm. H2O. Be sure to observe the sign in front of the number on the digital readout. Record a "+" or "-" before the number as indicated.

- Per WP #2A90-01349 request an instrument technician to CLOSE the VENT valve opened above and OPEN the isolation valves closed above.

9113276.1301

WORK PROCEDURE

TK-U3 INTEGRITY ASSESSMENT

WP-P-90-25

PAGE 11 OF 13

11. Assessment run by computer.
- The tank calibrator is automated so that continual operator involvement is not required. The operator should observe the progress of the assessment until the first wait period starts.
 - After the computer prints out the results record the initial (tank) readings for the long tube pressure transducer.

Initial (tank): 441.1591

- After the wait period starts the operator can make twice a shift checks for error messages on screen and to observe if the print out of data is progressing normally.
- If a problem occurs which the operator cannot handle, the Shift Supervisor and/or the Process Engineer should be consulted.

NOTE: If necessary contact:

<u>NAME</u>	<u>WORK PHONE</u>	<u>HOME PHONE</u>	<u>PAX</u>
H. Rees Risenmay	373-3179	932-4637	304

- After the computer prints out the results record the final (tank) readings for the long tube pressure transducer.

Final (tank): 440.7995

12. Final Vent readings
- At the completion of the tank assessment, as instructed by the computer on the CRT screen, per WP #2A90-01349 request an instrument technician to CLOSE the isolation valves associated with each dip tube on the instrument rack and VENT the three RUSKA pressure transducers to atmosphere by opening VENT valve on computer cabinet.
 - After the computer prints out the results record the final (vent) readings for the long tube pressure transducer.

Final (vent): 0.0402

NOTE: Be sure to observe the sign in front of the number on the digital readout. Record a "+" or "-" before the number as indicated.

9443276.1302

WORK PROCEDURE

TK-U3 INTEGRITY ASSESSMENT

WP-P-90-25

PAGE 12 OF 13

13. Zero the RUSKAs
- Per WP #2A90-01349 request an instrument technician to zero the three RUSKAs:
 - After the computer prints out the results record the final (zero) readings for the long tube pressure transducer.

Final (zero): 0.0000

NOTE: Be sure to observe the sign in front of the number on the digital readout. Record a "+" or "-" before the number as indicated.

- Per WP #2A90-01349 request an instrument technician to close the atmospheric VENT valve and open the isolation valves closed above.

14. Final tank readings
- After the computer prints out the results record the final tank (zeroed) readings for the long tube pressure transducer.

After zero (tank): 440.7249

15. Turn in Data
- When the assessment is finished turn in the System disk, INTEGRITY disk, the DATA disk, the printer paper data, and the PUREX Tank Assessment Data Sheet to supervision.
 - Process Engineering will process the data generated.

HOLD POINT: Have PUREX Regulatory Compliance personnel examine data printout before proceeding with next section of procedure.

OK. *L. P. Clay* October 8, 1990 8:25

F. POST-ASSESSMENT PROCEDURE

- Approval to Restore tank
 - Obtain supervision signature and date approving the disconnection of the tank assessment equipment and restoration of tank.

Sup.sig. R. L. Ban date 10-8-90

Oper. Init./date

NOTE: Steps 2, 3, 4, and 5 in this section may be performed in any order.

946276-303

WORK PROCEDURE

TK-U3 INTEGRITY ASSESSMENT

WP-P-90-25

PAGE 13 OF 13

[Signature] 2. Remove "CAUTION" tag on the circuit breaker switch or box installed in step VI.D.4.a.

GF
10/10
Oper. Init. [Signature] RAM
10/11/90
date

3. Per WP #2A90-01349 have instrument technician remove computer cable tie-in at CVT-U3 in HECR installed in step VI.D.3.b. Remove "CAUTION" tag from HECR on TR-U3.

GF
10/10
RAM
10/11/90

4. Per WP #2A90-01349 have instrument technician remove the connections to the diptubes installed in step VI.D.2.b. Remove caution tag in HECR from WFR/SGR-U3.

GF
10/10
RAM
10/11/90

5. Remove tags from all equipment installed in part VI.C steps 1-7. Have dispatch operator reroute East Floor Drains to TK-U3. Initial and date after completion of this step.

9/11/322-1304

Done GF

6. Use JC-U3 to transfer water in TK-U3 to tank TK-D1. It will be necessary to move water in TK-D1 forward to TK-D2/E3/E5 as needed to make room for all the water in TK-U3. Use ordinary procedures used for these transfers.

7. Obtain supervision signature upon completion of restoration.

Sup.sig. [Signature] date 10-11-90

NOTE TO SUPERVISION:

Check to be sure P&O gallery floor drains have been returned to TK-U3. Do not close out CCO-90-048 until after assessment of TK-U4.

HAZARD ANALYSIS CHECKLIST

DATE: 8/19/90 PROCEDURE: WP-P-90-25
 SIGNATURE: H. Res Resumy Rev/Mod: A-6

I. SAFETY DOCUMENTS REVIEW	DOC. NO.	REVIEWED?			IDENTIFIED HAZARDS OR SAFETY REQUIREMENTS RELEVANT TO PROCEDURE? (YES OR NO)
		YES	NO	N/A	
OSRS		/			No
SAR/SAD		/			
SARP		/			
ALARA PLAN		/			
RWP'S		/			
CRITICALITY SPECS		/			
OPERATING SPECS		/			
HOOD POSTINGS				/	
OTHERS (LIST)				/	

II. TASKS	DESCRIPTION	PREVENTIVE MEASURE
A.	Leak Check Driptube	None
B.	Inflow Assessment	/
C.	Isolation	
D.	Pre-Assessment	
E.	Assessment	
F.	Post-Assessment	

III. TASK HAZARD	TASK				
	A	B	C	D	E
CAN COMBINATION OF OPERATING CONDITIONS, OPERATOR ERROR OR EQUIPMENT MALFUNCTION RESULT IN ANY OF THE FOLLOWING?					
o FIRE OR EXPLOSION	N				
o CRITICALITY	N				
o RADIATION EXPOSURE	N				
o UNCONTROLLED CONTAMINATION SPREAD	N				
- RADIOACTIVE RELEASE THRU LIQUIDS, GASES, OR SOLIDS	N				
- TOXIC LIQUIDS, GASES, PARTICLES RELEASE	N				
o INJURY TO PERSONNEL (TO BE IDENTIFIED FURTHER IN PART IV)	N				
o DAMAGE TO EQUIPMENT OR FACILITY	N				
o SIGNIFICANTLY IMPAIRING THE PROCESS/PROGRAM WORK	N				
o DEGRADATION OR LOSS OF PRODUCT	N				
o OTHER (LIST)	N				

FIGURE 2 - PROCEDURE HAZARD ANALYSIS CHECKLIST

HAZARD ANALYSIS CHECKLIST

HAZARDOUS MATERIALS - IS THERE A CHANCE FOR : (circle specific items)

in contact with material or equipment that can cut, slice, cut, abrade, poison, asphyxiate or otherwise injure them.

Task/Activity				
A	B	C	D	E

is, or material with sharp edges, corners, points, or not to have slivers.

is, or instruments with potential for electric shock

urized, hot, molten; can squirt, bubble, splash, or be contained.

material that can get hot by way of friction, steam, or electrical resistance.

irritating or poisonous on contact, inhalation or ingestion; flammable or explosive; dangerous in quantity, or in containers, when stored near reactive chemicals

temperature is not obvious.

that are monotonously repetitive, need special attention, or special communication.

v or against something that can be cut, scraped, cut, scratch, blind or otherwise injured.

Task/Activity				
A	B	C	D	E

tools that are hot, easily broken; apt to be used; apt to tip, fall or slip, glance.

are hot, molten or sharp; impelled by high speed rotation, chopped or chipped off, or carried by wind; easily compressed or pressure.

take bites.

with motions causing constant irritation.

in blowing dust or sand.

on, in, by or between objects that can pinch, trap, fracture, sever or otherwise injure.

Task/Activity				
A	B	C	D	E

that can catch, jam or snag clothing; be operated or controlled from more than one point; be operated or controlled by motion, preparation, or approval; not properly locked or guarded.

is heavy or awkward to move, grip, or load; can fall, or break; is brittle, under stress, apt to be improperly used.

with danger of being trapped.

that cause instinctive reactions, excessive force; or force applied toward body.

4. People to trip or fall.

Task/Activity				
A	B	C	D	E

- Walkways that are apt to be slick, wet, oily; are cluttered, rough, uneven, soft; have poor visibility, high traffic, steep gradients.
- Locations that have poor visibility, inadequate lighting, unsure footing or poor weather conditions; are above or below ground/floor level, or require a ladder, scaffold or access stairway; induce taking dangerous short-cuts.
- Action requirements that may cause slipping, falling, off balance or stumbling, misjudging distances.

5. People to overexert themselves so that they receive strains or sprains, faint, become ill or otherwise injure themselves - for example:

Task/Activity				
A	B	C	D	E

- Material, equipment, or tools that are heavy, awkward; apt to be improperly lifted or carried; need special equipment or twisting motion to move
- Locations with cramped quarters, inadequate air supply, or excessive heat and humidity
- Action requirements that cause strain in applying effort.

6. People to be exposed to excessive or inadequate heat, noise, air pressure, humidity, or light.

Task/Activity				
A	B	C	D	E

- Locations with confined quarters with danger of asphyxiation high heat or humidity
- Outside location exposed to high winds, extreme temperatures or rain.

7. Workers to be provided erroneous, inadequate or confusing data or instructions that could cause them to make errors.

Task/Activity				
A	B	C	D	E

- Instruments that are prone to malfunction or go out of calibration frequently or are difficult to read properly or often misread because of scale changes
- Hard to identify valves or other equipment
- Conditions that prevent ready access to procedures
- Poor communication facilities between co-workers or supervision.

BEST AVAILABLE COPY

HAZARD ANALYSIS CHECKLIST

V. FACILITY SPECIFIC HAZARDS - (to be prepared by responsible process engineer as required)

None

9/1/92 6.1302

TABLE 1

PROBABILITY	CONSEQUENCES		
	NOT SIGNIFICANT	SIGNIFICANT	SEVERE
HIGHLY UNLIKELY	0	0	1
NOT LIKELY BUT CREDIBLE	0	1	2
GOOD CHANCE	1	2	3

TABLE 2

TYPE OF CONSEQUENCE	NOT SIGNIFICANT	SIGNIFICANT	SEVERE
PERSONNEL INJURY 91308-1308	<ul style="list-style-type: none"> o FIRST AID ONLY 	<ul style="list-style-type: none"> o TYPE B ACCIDENT INVESTIGATION o LOST TIME o HEARING IMPAIRMENT 	<ul style="list-style-type: none"> o TYPE A ACCIDENT INVESTIGATION o DISABLING INJURY o LOSS OF LIFE
RADIOACTIVE EXPOSURE 91308-1308	<ul style="list-style-type: none"> o DOSE WITHIN WEEKLY LIMIT o CLOTHING, EQUIPMENT CONTAMINATION, NO SKIN CONTAMINATION 	<ul style="list-style-type: none"> o DOSE RATE ABOVE WEEKLY LIMIT, BELOW ANNUAL LIMIT o SKIN CONTAMINATION o CONTAMINATED INJURY 	<ul style="list-style-type: none"> o SINGLE EXPOSURE OVER ANNUAL LIMITS o VISITOR RADIATION EXPOSURE ABOVE LIMITS o DETECTABLE INTERNAL DEPOSITIONS
EQUIPMENT/FACILITY DAMAGE	< \$1000 TO REPAIR	\$1000 - \$50,000 DOE TYPE C INVESTIGATION	> \$50,000 DOE TYPE A OR B INVESTIGATION
PROCESS/PRODUCT DEGRADATION	WASTE AND PRODUCT REMAINS WITHIN SPECS	REWORK NEEDED	EXTENSIVE PROGRAMMATIC IMPACT
DAMAGE TO ENVIRONMENT	RELEASES REMAIN WITHIN PLANT STANDARDS	NON-ROUTINE RADIOACTIVE RELEASE QUALIFYING AS POTENTIAL UNUSUAL OCCURRENCE (SEE RHO-MA-139, PART B, NON-RAD RELEASE ABOVE STANDARDS IN PARTS C & E)	ABOVE DOE STANDARDS FOR TYPE A OR B INVESTIGATIONS
CONTINUITY OF OPERATION	PARTIAL, TEMPORARY SHUTDOWN WITH INSIGNIFICANT PROGRAMMATIC IMPACT	TEMPORARY SHUTDOWN MINOR PROGRAM IMPACT	EXTENSIVE PROGRAM DELAY
MISCELLANEOUS		FIRE/EXPLOSION OCCURENCE LIKELY TO HAVE PUBLIC OR PRESS INQUIRY OR PRESS RELEASE	CRITICALITY INCIDENT

9413276.1309

APPENDIX C
TK-U4 WORK PROCEDURE

DOCUMENT ACCEPTANCE REVIEW FORM

Page _____ of _____

DOCUMENT

Impact Level 3

Work Procedure INP-F-90-26 A-0

Type No. Rev./Mod.

TK-U4 Integrity Assessment

Prepared By

H. R. Risenman

Name

Sr. Eng. / P.P.E.

Title/Organization

- New or Revised Document - Full Review Required
- Modification - Changed Pages _____

- Full Review Required
 - Review Limited to Change Pages/No Preliminary Review Required
 - Administrative Change -
 - PCA - Approved Changes Only -
- No Review and Approval required except for the approval authority's.

PCAs and DCRs	
Incorporated	Not Incorporated
	Cancel
	1
	2
	Reissue
	1
	2

Work Station Copy Distribution

Changes to Information Copy Distribution:

DOCUMENT IS			ADVICE AND SERVICE MEMBER SIGNATURES		
ACCEPTABLE	NOT ACCEPTABLE				
As Is	With Changes Noted	Objections on Continuation or Attached	(Signature)	(Title/Org.)	(Date)
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>H. R. Risenman</u>	<u>Sr. Eng / PPE</u>	<u>8/10/90</u>
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>AR Edwards</u>	<u>Sr. Eng / PPE</u>	<u>8/10/90</u>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>[Signature]</u>	<u>[Title/Org.]</u>	<u>8/1/90</u>
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>[Signature]</u>	<u>PURDY QUALITY ASSURANCE</u>	<u>8/17/90</u>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>[Signature]</u>	<u>Sr. Eng / Purdy Machine Fac</u>	<u>8/21/90</u>
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>R. L. Brown</u>	<u>Purdy Processing Group SUPERVISOR</u>	<u>8/22/90</u>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____	_____	_____

ACCEPTANCE REVIEW CHAIRMAN

(Signature) _____ (Title/Org.) _____ (Date) _____

ACCEPTANCE REVIEW CHAIRMAN

- All objections resolved
- Unresolved issue exists

[Signature] MGR PURDY PROCESS OPS 8/28/90

(Signature) (Title/Org.) (Date)

WORK PROCEDURE

TK-U4 INTEGRITY ASSESSMENT

WP-P-90-26

PAGE 1 OF 12

I. SYSTEM DESCRIPTION

This work plan provides instructions for performing isolation of tank, connection of RUSKA equipment, tank integrity assessment, and restoration of tank for normal service.

All tanks to be assessed must be isolated to obtain a reliable assessment. It must be ensured that there are no leaks into or out of the tank and that evaporation or condensation is minimized during the time of the assessment.

The tank calibrator is connected to the tank diptubes in preparation for the assessment.

The tank assessment establishes that the tank liquid level does not change over the time the run is made which indicates that the tank does not leak. The tank assessment system consists of a computer automated system that determine the temperature of the process tank and the weight factor and specific gravity readings of the dip tubes of the process tank.

One assessment run will last 24 hours or more. The data collected during the assessment run will be printed on paper and stored on a floppy disk. This data will be statistically analyzed to determine if any leaks occurred during the run.

After completion of the integrity assessment the tank calibrator is disconnected and the tank is restored for normal operations.

The tank calibrator can be hooked up to the diptubes at anytime before the assessment starts. The connection of the tank calibrator does not impair the use of the HECR instruments used to make the transfers into the tank. The different steps in the isolation and connection of the calibration equipment can be performed in any order.

II. PRESTART CONDITIONS

Canyon Change Order CCO-90-048 must be in place to move water in TK-G7 to TK-F3. Water will then follow ordinary route to TK-U5 and from TK-U5 by gravity drain to TK-U4. The route from TK-U3/U4 to UGS must be rerouted to TK-D1 to empty the tank after the assessment.

917276.31

WORK PROCEDURE

TK-U4 INTEGRITY ASSESSMENT

WP-P-90-26

PAGE 2 OF 12

III. SAFETY .

None of the equipment involved with the assessment run will be set up in a radiation zone but several valves are located in U cell that have to be closed. The provisions of General Regulations and Practices for Radiation Zone Work, GEN-0 and Radiation Work Procedures A-10 and A-15 shall apply to all work performed under this work plan.

IV. TOOLS, EQUIPMENT AND SUPPLIES

- A. LEAK CHECK DIPTUBES
1. Craftsmen will supply their own tools.
- B. MOVE ASSESSMENT WATER TO TK-U4
1. None.
- C. Isolation.
1. Mechanics Stethoscope (leak detector).
- D. Pre-Assessment procedure.
1. Craftsmen will supply their own tools.
2. Computer software floppy disk containing DATATEST.
3. PUREX Tank Calibration System.
- E. Tank Integrity Assessment.
1. PUREX Tank Calibration System
2. Computer software floppy disk containing INTEGRITY.
3. At least 1 inch stack of printer paper.
4. Computer floppy disk for data storage.
- F. Post-Assessment procedure.
1. Craftsmen will supply their own tools.

V. TABLE OF CONTENTS

	Page
A. LEAK CHECK DIPTUBES	3
B. MOVE ASSESSMENT WATER TO TK-U4.	3
C. ISOLATION	4
D. PRE-ASSESSMENT PROCEDURE	6
E. TANK INTEGRITY ASSESSMENT	8
F. POST-ASSESSMENT PROCEDURE	11

9113276.1312

WORK PROCEDURE

TK-U4 INTEGRITY ASSESSMENT

WP-P-90-26

PAGE 3 OF 12

VI. PROCEDURE

A. LEAK CHECK DIPTUBES

- 1. Have an HPT monitor this activity.

Oper. Init./date

RAM 10/12/90

Place a "CAUTION" tag on WFR-U4 and SGR-U4 in HECR and write on the tag "TK-U4 INTEGRITY ASSESSMENT IN PROGRESS".

- 3. Have the instrument technician pressurize to 10 psi or greater and leak check and repair all leaking pneumatic connections on weight factor and specific gravity instrumentation. If the pneumatic tubing is in bad condition on the instrument rack replace with new tubing and fittings as needed.

NOTE TO PLANNING: New tubing and fittings should be ordered as needed to refurbish the connections on the instrument rack.

B. MOVE ASSESSMENT WATER TO TK-U4.

Oper. Init./date

- 1. Move water in TK-G7 to TK-F3.

RAM 10/11/90

- a. Ensure that TK-G7 to TK-F3 route is in place.
- b. Turn on pump P-G7-2 with MS-G7-2 to move water in TK-G7 to TK-F3. (Rerouted by CCO-90-048)

RAM 10/11/90

- c. Observe rise in TK-F3 on WFR-F3 and turn off pump P-G7-2 when weight factor reaches 68%.

- 2. Move water in TK-F3 to TK-U5.

RAM 10/11/90

- a. Close following valves in U cell:

RAM 10/11/90

U1-05

RAM 10/11/90

U2-06

RAM 10/11/90

U2-22

- b. Open following valve in U cell:

RAM 10/11/90

U2-21

- c. Turn on pump P-F3 with MS-F3-2 and run until WFAS-F3-4 turns off pump.

- 3. Move water in TK-U5 to TK-U4.

RAM 10/11/90

- a. Set VS-U3 to U4 position to route water to TK-U4.

RAM 10/11/90

- b. Close following valves in U cell:

U5-03 Inlet to pump P-U5-1

U5-05 Inlet to pump P-U5-2

RAM 10/11/90

- c. Open following valves in U cell:

U5-01 TK-U5 outlet valve

RAM 10/11/90

U5-02 Gravity drain to TK-U4 SU13

Sump.

10-10-90

RB HR²
10/10

9473276.333

WORK PROCEDURE

TK-U4 INTEGRITY ASSESSMENT

WP-P-90-26

PAGE 4 OF 12

Oper. Init./date

- d. Fill TK-U4 ^{using JC-54B TO TK U3 AND OVERFLOWING TO U4} until WFR-U4 levels out ^{and until U3 start to increase} indicating overflow with U4. ^{to TK-U3 and then stop transfer by closing valve:} ② 10-10-90
- e. If necessary, repeat steps VI.B.1&2 above to get enough water in TK-U5 to finish filling TK-U4. HR 10/10

RAM 10/11/90

NOTE: Go to section VI.D and finish all steps now. Then return to continue with following step VI.B.4.

- 4. Transfer small amount of water to TK-D1 in order to be able to detect leaks into tank.
 - a. Use JC-U4 to transfer water to TK-D1.
 - b. Observe pen on WFR-U4 and stop transfer when needle starts to move.
 - c. Check amount removed with the computer RUSKAS to determine that amount transferred lowered level no more than 2 inches. Adjust level if necessary by adding more water from TK-U5.
- 5. Obtain supervision signature and date when this step is complete. Obtain Quality Control signature, stamp, and date documenting completion of this step.

RAM 10/11/90
RAM 10/11/90
RAM 10/11/90

Sup. sig. R. Bauer date 10-11-90 Q.C. sig. J.E. Vaib  date 10/11/90

C. ISOLATION

NOTE: The steps in this section may be performed in any order.

Oper. Init./date

- 1. Turn the following Jet controllers to "OFF" position:

<u>RAM 10/11/90</u>	JC-U3	(Rerouted to TK-U4)
<u>RAM 10/11/90</u>	JC-U4	(TK-U4 to UGS)
<u>RAM 10/11/90</u>	JC-SUA-3	(SUMP-UA to TK-U4)

Tag each controller "CAUTION" and write "DO NOT OPERATE. TK-U4 INTEGRITY ASSESSMENT IN PROGRESS" on the tag. Obtain Quality Control signature, stamp, and date to verify completion of this step.

Quality Control J.E. Vaib  date 10/11/90

- 2. Close and CAUTION tag the following manual valves to shut off steam to above transfer jets:

<u>RAM 10/11/90</u>	U08-04	(Steam supply to jet U4 to UGS)
<u>RAM 10/11/90</u>	U09-04	(Steam supply to jet U3 to UGS)

9413276.1314

WORK PROCEDURE

TK-U4 INTEGRITY ASSESSMENT

WP-P-90-26

PAGE 5 OF 12

RAM 10/11/90

U11-04 (Steam supply to jet SUA to U4)

- a. Write on CAUTION tag "DO NOT OPEN. TK-U4 INTEGRITY ASSESSMENT IN PROGRESS".
- b. Check each of the above valves with leak detector. If leakage exists or is questionable, contact supervision. When no leakage can be detected initial and date. Obtain Quality Control signature, stamp and date to verify completion of this step.

Quality Control J.E. Vaill  date 10/11/90

Oper. Init./date

- 3. Check the following Jet Gang Block Valve DOVs for leakage using the leak detector.

RAM 10/11/90

DOV-J-U3(Block)	U3 to UGS
DOV-J-U4(Block)	U4 to UGS
DOV-J-S-UA(Block)	UA Sump to U4

RAM 10/11/90

RAM 10/11/90

If leakage exists or is questionable, contact supervision. When no leakage can be detected initial and date. Obtain Quality Control signature, stamp and date to verify completion of this step.

Quality Control J.E. Vaill  date 10/11/90

- 4. Isolate TK-U4 by closing following valves:

- a. In P&O gallery:
 - U-096-01. NaOH to TK-U4
 - U-096-02 NaNO2 to TK-U4
 - U-096-03 NaNO2 to TK-U4
 - U-097-01 Head End Wash to TK-U4
- b. In U Cell:
 - ~~U3-07 Recovered HNO3 from TK-U6~~
 - ~~U4-01 Acid from 203 area to TK-U4~~
 - ~~U4-03 Lab Waste to TK-U4~~
 - ~~U4-04 Lab Waste to TK-U4~~
- c. CAUTION tag valves and write on tags "DO NOT OPERATE. TK-U4 INTEGRITY ASSESSMENT IN PROGRESS".
- d. Check above valves for leaks with the leak detector. If leakage exists or is questionable, contact supervision. When no leakage can be detected initial and date. Obtain Quality Control signature, stamp and date to verify completion of this step.

HR 10/11/90
PMS 10/11/92

Quality Control J.E. Vaill  date 10/11/90

- 5. Select TK-U3 with following DOV controllers:
 - a. Route recovered acid, fractionator bldg. floor drains, and TK-U5 to TK-U3 with:

9/11/3276.1315

WORK PROCEDURE

TK-U4 INTEGRITY ASSESSMENT

WP-P-90-26

PAGE 6 OF 12

VS-U3

- b. Route Lab Waste to TK-U3 with:

VS-U4

- c. Tag each controller "CAUTION" and write on tag "DO NOT OPERATE. TK-U4 INTEGRITY ASSESSMENT IN PROGRESS".
- d. Obtain Quality Control signature, stamp and date to verify completion of this step.

Quality Control J.E. Vaile  date 10/11/90

D. PRE-ASSESSMENT PROCEDURE

NOTE: This section of procedure can be performed at anytime prior to assesement of tank. Steps 2, 3, and 4 in this section may be performed in any order.

1. Per WP #2A90-01350 the prover/scale platform should be set up to the west of instrument rack 16 in the P&O gallery. The computer/RUSKA cabinet should be set up between racks 14 and 16 in the P&O gallery.
2. Connect tank diptubes to assessment RUSKAs
 - a. Have an HPT monitor this activity.
 - b. Per WP #2A90-01350 have instrument technician make pneumatic connections between the calibration ports on WFT-U4 and SGT-U4 located on instrument rack 16 and the appropriate ports on the calibration computer/RUSKA cabinet.
 - c. Have the instrument technician pressurize to 10 psi or greater and leak check and repair all leaking pneumatic connections on weight factor and specific gravity instrumentation.
 - d. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Q.C. signature J.E. Vaile  date 10/11/90

Oper. initial/date

3.

Thermohm Connection

RAM 10/11/90

- Place a "CAUTION" tag on TR-U4 in HECR and write on the tag "OUT OF SERVICE. TK-U4 INTEGRITY ASSESSMENT IN PROGRESS".
- b. Per WP #2A90-01350 request an instrument technician make the tie-in to the line from TE-U4 located in HECR at CVT-U4.
 - c. Connect cable to the Brown A Bulb amphenol connector on the prover platform NEMA box.
 - d. Obtain supervision signature and date when this step is complete. Obtain Quality Control signature, stamp, and

9413276.1316

WORK PROCEDURE

TK-U4 INTEGRITY ASSESSMENT

WP-P-90-26

PAGE 7 OF 12

date documenting completion of this step.

Q.C. signature J.E. Vaib  date 10/11/90

4. Electrical power

Oper. initial/date

RAM 10/11/90

Install "CAUTION" tag on circuit breaker switch LM-11 to ensure that power will not be removed from the computer and tank assessment instruments during the run. Write on tag "DO NOT TURN OFF. TK-U4 INTEGRITY ASSESSMENT IN PROGRESS".

- b. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Q.C. signature J.E. Vaib  date 10/11/90

5. Turn on system power switches

- a. Main power switch located in upper right corner on front of computer/RUSKA cabinet.
- b. The three RUSKA pressure transducers.
- c. Fluke translator
- d. HP 3421A Data Acquisition Control Unit
- e. Disk Drive for computer
- f. HP310 computer and monitor

6. Boot the Computer

- a. Turn "OFF" the HP3421A Data Acquisition and Control Unit.
- b. Obtain tank assessment "System" floppy disk from supervision or process engineer (H.R. Risenmay) and insert in drive "0" (left hand drive).
- c. Turn the computer power off and back on to restart computer. The computer will load the system file found on the system disk and then run the menu software.
- d. Turn "ON" the HP3421A Data Acquisition and Control Unit.
- e. Select "Datatest" from the menu by pressing the "7" key and the "Return" key. "Datatest" is also located on the "System" disk so no disk changes will be required.

7. Check out connections to computer

- a. "Datatest" starts by continually checking the RUSKA connections and the Thermohm connections. There should be appropriate readings listed on screen for all of the above.
- b. The remaining portion of "Datatest" is not needed for this assessment. Press the "STOP" key on computer keyboard to discontinue program operation.

8. Remove the program disk from the disk drive. Leave power turned on to all assessment equipment. To obtain stable

9113276-1317

WORK PROCEDURE

TK-U4 INTEGRITY ASSESSMENT

WP-P-90-26

PAGE 8 OF 12

readings RUSKAs have to be powered up for at least 8 hours before assessment run can begin.

9. Obtain supervision signature and date to indicate that the pre-assessment procedure is complete. Obtain Quality Control signature, stamp, and date documenting completion of this step.

Sup.sig. R. L. Bay date 10/11/90 Q.C.sig. J. E. Vail  date 10/11/90

E. TANK INTEGRITY ASSESSMENT

1. Insert floppy disk with "INTEGRITY" software into drive "0".
2. Insert floppy disk for data storage into drive "1".
3. On keyboard type LOAD "INTEGRITY" and press "RETURN".
4. Type RUN and press "RETURN".
5. Answer all questions printed on the computer CRT screen by typing in the response and pressing the "Return" key.
 - a. Tank ID is "U4"
 - b. Operator ID is your first two initials and last name.
 - c. Tank volume is 8200 gallons.
 - d. Run number is the year (90) plus a dash plus whichever run is being performed (1).
 - e. Enter today's date.
 - f. Enter cycle time of "30" minutes.
 - g. Enter number of cycles to run as "40" or more.
 - h. Software will now give you a chance to correct mistakes made in entering data. Follow directions on CRT screen.
6. Enter RTD type
 - a. Input "3" for Brown A Bulb RTD.
 - b. Software will now give you a chance to correct mistakes made in entering data. Follow directions on CRT screen.
7. Printer preparation
 - a. The "ON" switch for the printer is found in the back right hand corner. Control panel lights will be lighted when printer is on.
 - b. The "ON-LINE" red light should be lighted. Pressing the "ON-LINE" button will toggle the printer from "ON-LINE" to "OFF-LINE" (red light not lighted) and back.
 - c. When printer is turned "ON" and "ON-LINE" press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.

9113276.1318

WORK PROCEDURE

TK-U4 INTEGRITY ASSESSMENT

WP-P-90-26

PAGE 9 OF 12

8. Preparation of Floppy disk for data storage
- "INTEGRITY" disk should be in "0" drive (left hand) and "DATA" disk should be in "1" drive (right hand).
 - When disks are correctly positioned press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
 - Software will now prepare files on "DATA" disk for data storage. If there are any problems encounter by the software, directions will appear on CRT screen for how to correct them.
9. Set purge air rate
- Check purgerator air flow rate for the dip tubes in the HECR and adjust to "1.0" SCFH.
 - When purge rate is correct press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
10. Adjust RUSKAs for zero reading.
- Per WP #2A90-01350 request an instrument technician to CLOSE the isolation valves associated with each dip tube on the instrument rack and VENT the three RUSKA pressure transducers to atmosphere by opening VENT valve on computer cabinet.
 - Have instrument technician adjust RUSKA pressure transducers to zero reading as directed on CRT screen.
 - When RUSKAs have been zeroed press special function key "F5" for "CONTINUE" as shown on menu at bottom of CRT screen.
 - After the computer prints out the results record the initial (zero) readings for the long tube pressure transducer:

Initial (zero): -0.003

NOTE: The number on the print out will not match the digital readouts because the computer converts psi to cm. H2O. Be sure to observe the sign in front of the number on the digital readout. Record a "+" or "-" before the number as indicated.

- Per WP #2A90-01350 request an instrument technician to CLOSE the VENT valve opened above and OPEN the isolation valves closed above.
11. Assessment run by computer.
- The tank calibrator is automated so that continual operator involvement is not required. The operator should observe the progress of the assessment until the first wait period starts.

9473276.1319

WORK PROCEDURE

TK-U4 INTEGRITY ASSESSMENT

WP-P-90-26

PAGE 10 OF 12

- b. After the computer prints out the results record the initial (tank) readings for the long tube pressure transducer.

Initial (tank): 444.5089

- c. After the wait period starts the operator can make twice a shift checks for error messages on screen and to observe if the print out of data is progressing normally.
- d. If a problem occurs which the operator cannot handle, the Shift Supervisor and/or the Process Engineer should be consulted.

NOTE: If necessary contact:

<u>NAME</u>	<u>WORK PHONE</u>	<u>HOME PHONE</u>	<u>PAX</u>
H. Rees Risenmay	373-3179	932-4637	304

- e. After the computer prints out the results record the final (tank) readings for the long tube pressure transducer.

Final (tank): 444.6497

12. Final Vent readings

- a. At the completion of the tank assessment, as instructed by the computer on the CRT screen, per WP #2A90-01350 request an instrument technician to CLOSE the isolation valves associated with each dip tube on the instrument rack and VENT the three RUSKA pressure transducers to atmosphere by opening VENT valve on computer cabinet.
- b. After the computer prints out the results record the final (vent) readings for the long tube pressure transducer.

Final (vent): 0.0272

NOTE: Be sure to observe the sign in front of the number on the digital readout. Record a "+" or "-" before the number as indicated.

13. Zero the RUSKAs

- a. Per WP #2A90-01350 request an instrument technician to zero the three RUSKAs.
- b. After the computer prints out the results record the final (zero) readings for the long tube pressure transducer.

0251 9/23/11 9413276.1320

WORK PROCEDURE

TK-U4 INTEGRITY ASSESSMENT

WP-P-90-26

PAGE 11 OF 12

Final (zero): 0.0000

NOTE: Be sure to observe the sign in front of the number on the digital readout. Record a "+" or "-" before the number as indicated.

- c. Per WP #2A90-01350 request an instrument technician to close the atmospheric VENT valve and open the isolation valves closed above.

14. Final tank readings

- a. After the computer prints out the results record the final tank (zeroed) readings for the long tube pressure transducer.

After zero (tank): 444.5999

15. Turn in Data

- a. When the assessment is finished turn in the System disk, INTEGRITY disk, the DATA disk, the printer paper data, and the PUREX Tank Assessment Data Sheet to supervision.
- b. Process Engineering will process the data generated.

HOLD POINT: Have PUREX Regulatory Compliance personnel examine data printout before proceeding with next section of procedure.

OK. *J. E. Clay* PUREX Reg Compliance
October 15, 1990

F. POST-ASSESSMENT PROCEDURE

- 1. Approval to Restore tank
 - a. Obtain supervision signature and date approving the disconnection of the tank assessment equipment and restoration of tank.

Sup.sig. *Go Supp* date *10/15/90*

Oper.Init./date

NOTE: Steps 2, 3, 4, and 5 in this section may be performed in any order.

AR^T 10/15/90

Remove "CAUTION" tag on the circuit breaker switch or box installed in step VI.D.4.a.

AR^T 10/15/90

Per WP #2A90-01349 have instrument technician remove computer cable tie-in at CVT-U4 in HECR installed in step VI.D.3.b. Remove "CAUTION" tag from HECR on TR-U4.

9413276-132

WORK PROCEDURE

TK-U4 INTEGRITY ASSESSMENT

WP-P-90-26

PAGE 12 OF 12

HR 10/13/90

4. Per WP #2A90-01350 have instrument technician remove the connections to the diptubes installed in step VI.D.2.b. Remove caution tag in HECR from WFR/SGR-U4.

HR 10/15/90

5. Remove tags from all equipment installed in part VI.C steps 1-5. Initial and date after completion of this step.

HR 10/15/90

Use JC-U4 to transfer water in TK-U4 to tank TK-D1. It will be necessary to move water in TK-D1 forward to TK-D2/E3/E5 as needed to make room for all the water in TK-U4. Use ordinary procedures used for these transfers.

7. Obtain supervision signature upon completion of restoration.

Sup.sig. C.H. May date 11/14/91

NOTE TO SUPERVISION:

Route installed to transfer water from TK-G7 to TK-F3 and from TK-U3/U4 to TK-D1 by CCO-90-048 can now be removed and restored to original configuration.

9113276-1322

HAZARD ANALYSIS CHECKLIST

DATE: 8/10/90

PROCEDURE: WP P-90-26

SIGNATURE: H. Rees Rosemary

Rev/Mod: A-0

I. SAFETY DOCUMENTS REVIEW	DOC. NO.	REVIEWED?			IDENTIFIED HAZARDS OR SAFETY REQUIREMENTS RELEVANT TO PROCEDURE? (YES OR NO)
		YES	NO	N/A	
OSRS		/			None ↓
SAR/SAD		/			
SARP		/			
ALARA PLAN		/			
RWP'S		/			
CRITICALITY SPECS		/			
OPERATING SPECS		/			
HOOD POSTINGS				/	
OTHERS (LIST)				/	

II. TASKS	DESCRIPTION	PREVENTIVE MEASURE
A.	Leak Check Diptubes	None
B.	Move Water to TK-44	↓
C.	Isolation	
D.	Pre-Assessment	
E.	Assessment	
F.	Post-Assessment	

III. TASK HAZARD	TASK				
	A	B	C	D	E
CAN COMBINATION OF OPERATING CONDITIONS, OPERATOR ERROR OR EQUIPMENT MALFUNCTION RESULT IN ANY OF THE FOLLOWING?					
o FIRE OR EXPLOSION	N				
o CRITICALITY	N				
o RADIATION EXPOSURE	N				
o UNCONTROLLED CONTAMINATION SPREAD	N				
- RADIOACTIVE RELEASE THRU LIQUIDS, GASES, OR SOLIDS	N				
- TOXIC LIQUIDS, GASES, PARTICLES RELEASE	N				
o INJURY TO PERSONNEL (TO BE IDENTIFIED FURTHER IN PART IV)	N				
o DAMAGE TO EQUIPMENT OR FACILITY	N				
o SIGNIFICANTLY IMPAIRING THE PROCESS/PROGRAM WORK	N				
o DEGRADATION OR LOSS OF PRODUCT	N				
o OTHER (LIST)	N				

FIGURE 2 - PROCEDURE HAZARD ANALYSIS CHECKLIST

HAZARD ANALYSIS CHECKLIST

IV. INDUSTRIAL HAZARDS - IS THERE A CHANCE FOR : (circle specific items)

<p>1. People to make contact with material or equipment that can burn, corrode, irritate, cut, abrade, poison, asphyxiate, electrocute, drown or otherwise injure them.</p> <p>-Equipment, hand tools, or material with sharp edges, corners, points, or rough surfaces; apt to have slivers.</p> <p>-Equipment, hand tools, or instruments with potential for electric shock or arcing.</p> <p>-Material that is pressurized, hot, molten; can squirt, bubble, splash, or be burped; contaminated.</p> <p>-Equipment, tools, or material that can get hot by way of friction, steam, open flame, or electrical resistance.</p> <p>-Chemicals that are irritating or poisonous on contact, inhalation or ingestion; corrosive, flammable or explosive; dangerous in quantity, in improper storage containers, when stored near reactive chemicals or when disposed of.</p> <p>Hot material whose temperature is not obvious.</p> <p>Action requirements that are monotonously repetitive, need special attention, cooperative action, or special communication.</p>	<p>Task/Activity A B C D E N</p> <p>People to trip or fall.</p> <p>-Walkways that are apt to be slick, wet, oily; are cluttered, rough, uneven, soft; have poor visibility, high traffic, steep gradients.</p> <p>-Locations that have poor visibility, inadequate lighting, unsure footing or poor weather conditions; are above or below ground/floor level, or require a ladder, scaffold or access stairway; induce taking dangerous short-cuts.</p> <p>-Action requirements that may cause slipping, falling, off balance or stumbling, misjudging distances.</p>
<p>2. People to be struck by or against something that can bruise, crush, puncture, scrape, cut, scratch, blind or otherwise wound them.</p> <p>-Equipment and hand tools that are hot, easily broken; apt to be faulty, have loose parts; apt to tip, fall or slip, glance.</p> <p>-Flying particles that are hot, molten or sharp; impelled by high speed equipment, being snapped or chipped off, or carried by wind; easily dislodged or under pressure.</p> <p>-Potential insect or snake bites.</p> <p>-Action requirements with motions causing constant irritation.</p> <p>-Outside locations with blowing dust or sand.</p>	<p>5. People to overexert themselves so that they receive strains or sprains, faint, become ill or otherwise injure themselves - for example:</p> <p>-Material, equipment, or tools that are heavy, awkward; apt to be improperly lifted or carried; need special equipment or twisting motion to move</p> <p>-Locations with cramped quarters, inadequate air supply, or excessive heat and humidity</p> <p>-Action requirements that cause strain in applying effort.</p>
<p>3. People to be caught on, in, by or between objects that can crush, puncture, pinch, trap, fracture, sever or otherwise injure them.</p> <p>-Moving machinery that can catch, jam or snag clothing; be operated unintentionally, be controlled from more than one point; be operated without prior inspection, preparation, or approval; not properly locked or tagged.</p> <p>-Material that is heavy or awkward to move, grip, or load; can fall, roll, tip, slide, get stuck; is brittle, under stress, apt to be improperly carried or lifted.</p> <p>-Confined quarters with danger of being trapped.</p> <p>-Action requirements that cause instinctive reactions, excessive force; sudden actions or force applied toward body.</p>	<p>6. People to be exposed to excessive or inadequate heat, noise, air pressure, humidity, or light.</p> <p>-Locations with confined quarters with danger of asphyxiation high heat or humidity</p> <p>-Outside location exposed to high winds, extreme temperatures or rain.</p> <p>7. Workers to be provided erroneous, inadequate or confusing data or instructions that could cause them to make errors.</p> <p>-Instruments that are prone to malfunction or go out of calibration frequently or are difficult to read properly or often misread because of scale changes</p> <p>-Hard to identify valves or other equipment</p> <p>-Conditions that prevent ready access to procedures</p> <p>-Poor communication facilities between co-workers or supervision.</p>

None

9/1/82 76.1325

FIGURE 2 - PROCEDURE HAZARD ANALYSIS CHECKLIST (Cont.)

Document No.	Rev/Mod	Page
WHC-IP-0240	0	19

PROBABILITY	CONSEQUENCES		
	NOT SIGNIFICANT	SIGNIFICANT	SEVERE
HIGHLY UNLIKELY	0	0	1
NOT LIKELY BUT CREDIBLE	0	1	2
GOOD CHANCE	1	2	3

TABLE 2

TYPE OF CONSEQUENCE	NOT SIGNIFICANT	SIGNIFICANT	SEVERE
PERSONNEL INJURY O	<ul style="list-style-type: none"> o FIRST AID ONLY 	<ul style="list-style-type: none"> o TYPE B ACCIDENT INVESTIGATION o LOST TIME o HEARING IMPAIRMENT 	<ul style="list-style-type: none"> o TYPE A ACCIDENT INVESTIGATION o DISABLING INJURY o LOSS OF LIFE
RADIOACTIVE EXPOSURE O 926-1326	<ul style="list-style-type: none"> o DOSE WITHIN WEEKLY LIMIT o CLOTHING, EQUIPMENT CONTAMINATION, NO SKIN CONTAMINATION 	<ul style="list-style-type: none"> o DOSE RATE ABOVE WEEKLY LIMIT, BELOW ANNUAL LIMIT o SKIN CONTAMINATION o CONTAMINATED INJURY 	<ul style="list-style-type: none"> o SINGLE EXPOSURE OVER ANNUAL LIMITS o VISITOR RADIATION EXPOSURE ABOVE LIMITS o DETECTABLE INTERNAL DEPOSITIONS
EQUIPMENT/FACILITY DAMAGE O	< \$1000 TO REPAIR	\$1000 - \$50,000 DOE TYPE C INVESTIGATION	> \$50,000 DOE TYPE A OR B INVESTIGATION
PROCESS/PRODUCT DEGRADATION O	WASTE AND PRODUCT REMAINS WITHIN SPECS	REWORK NEEDED	EXTENSIVE PROGRAMMATIC IMPACT
DAMAGE TO ENVIRONMENT O	RELEASES REMAIN WITHIN PLANT STANDARDS	NON-ROUTINE RADIOACTIVE RELEASE QUALIFYING AS POTENTIAL UNUSUAL OCCURRENCE (SEE RHO-MA-139, PART B, NON-RAD RELEASE ABOVE STANDARDS IN PARTS C & E)	ABOVE DOE STANDARDS FOR TYPE A OR B INVESTIGATIONS
CONTINUITY OF OPERATION O	PARTIAL, TEMPORARY. SHUTDOWN WITH INSIGNIFICANT PROGRAMMATIC IMPACT	TEMPORARY SHUTDOWN MINOR PROGRAM IMPACT	EXTENSIVE PROGRAM DELAY
MISCELLANEOUS O		FIRE/EXPLOSION OCCURENCE LIKELY TO HAVE PUBLIC OR PRESS INQUIRY OR PRESS RELEASE	CRITICALITY INCIDENT

APPENDIX D
LEAK TEST QUALITY CONTROL DOCUMENT FOR TK-F18

9113276-1327

LEAK TEST
DANGEROUS WASTE TANKS

TANK NO. F18

Work Plan No. WP-P-90-11
Test Date 5/17/90 - 5/18/90

TEST CRITERIA

- Leak Detection Method: Bubble tube with RUSKA electromanometer
- Tank water level: *Below reference tube not more than 2 inches*
- Minimum water level hold time: *14 hours*
- Data required: *Test times, H₂O temperature, H₂O level, variance of each data value*
- Data interval: *minimum of 8 printed records evenly spaced over test*
- Maximum water level fluctuation: 0.46 cm
- Instrument sensitivity (maximum variance): 100 (1.0 cm² X 100)

MANDATORY QUALITY CONTROL HOLD POINTS

- Tank isolation and leak checks completed.
- Pre-calibration and/or assessment steps completed.
- Specified water level set for integrity assessment.

J. E. Vails 
Quality Control

8/27/90
Date

TEST DEVIATIONS

None

TEST RESULTS

The test criteria have been met, except as noted, under test deviations.

Laurence E. Clay
PUREX Regulatory Compliance

8/27/90
Date

9113276.1328

APPENDIX E
LEAK TEST QUALITY CONTROL DOCUMENT FOR TK-U3

944 3276.1329

LEAK TEST
DANGEROUS WASTE TANKS

TANK NO. U3

Work Plan No. WP-P-90-25
Test Date 11/5/90 to 11/8/90

TEST CRITERIA

- Leak Detection Method: Bubble tube with RUSKA electromanometer
- Tank water level: *Below reference tube not more than 2 inches*
- Minimum water level hold time: *14 hours*
- Data required: *test times, H₂O temperature, H₂O level, variance of each data value*
- Data interval: *Minimum of 8 printed records evenly spaced over test*
- Maximum water level fluctuation: 0.46 cm
- Instrument sensitivity (maximum variance): 100 (1.0 cm² X 100)

MANDATORY QUALITY CONTROL HOLD POINTS

- Tank isolation and leak checks completed.
- Pre-calibration and/or assessment steps completed.
- Specified water level set for integrity assessment.

J.G. Vaila 
Quality Control

12/2/91
Date

TEST DEVIATIONS

None

TEST RESULTS

The test criteria have been met, except as noted, under test deviations.

Lawrence E. Clay *12/2/91*
PUREX Regulatory Compliance Date

9413276-1330

APPENDIX F
LEAK TEST QUALITY CONTROL DOCUMENT FOR TK-U4

9113276.1331

9113276.1331

LEAK TEST
DANGEROUS WASTE TANKS

TANK NO. U4

Work Plan No. WP-P-90-26
Test Date 12/2/90 to 12/15/90

TEST CRITERIA

- Leak Detection Method: Bubble tube with RUSK' electromanometer
- Tank water level: *Below reference tube not more than 2 inches*
- Minimum water level hold time: *1/2 hours*
- Data required: *Test times, H₂O temperature, H₂O level, variance of each data value.*
- Data interval: *Minimum of 8 printed records evenly spaced over test*
- Maximum water level fluctuation: 0.46 cm
- Instrument sensitivity (maximum variance): 100 (1.0 cm² X 100)

MANDATORY QUALITY CONTROL HOLD POINTS

- Tank isolation and leak checks completed.
- Pre-calibration and/or assessment steps completed.
- Specified water level set for integrity assessment.

J.E. Vail 
Quality Control


12/2/91
Date

TEST DEVIATIONS

None

TEST RESULTS

The test criteria have been met, except as noted, under test deviations.

Lawrence S. Clay 
PUREX Regulatory Compliance 12/2/91
Date

9113276.1332

9173276.1333

APPENDIX G
COMPLETED RUSKA CALIBRATION JOB CARDS

NES-C10.005

FISSES Job Card

Craft Instrument Tech.
Facility ... FUREX

Overall Calibration

Jobcard Sequence #: 9001

Inst #: RUSKA # 31092 Appl Code: High Accuracy
Loop #: 19905 Bldg: 202A Maker: RUSKA
Seq #: 1 Room: T-5 Model: 6000-150
Frec: GCM Locn: SHOP Serial #: 31092
Dwg/Sht/Contd/Rev#: / / / CVI#:

Due: 8-90
Last Done: 8/7/89
Procedure: PSCP 4-106
Issue Date: 06/02/89
Function Type: Linear

Function Description: TANK CALIBRATOR

Range Input: .0 To 10 PSI +/- 0.0025 %
Output: .0 To 10 VOLTS +/- 0.01 %

Standards Used: Input 812-77-01-003 CAL Expiration Date: 8-90
(Traceable to Nationally
Recognized Standards) Output 812-49-03-001 CAL Expiration Date: 8-90

(((Data Sheet)))

Calibration Data from Computer Printout

Temp: 25 Deg.C Press: 29.13 IN(HG) VAP. Press: 150 IN(H)

Desired Pressure (PSI)	2	4	5	6	8	10
Actual Pressure (PSI)	1.9876	3.9878	4.9878	5.9876	7.9878	9.9880
Measured Pressure (PSI)	1.9876	3.9878	4.9878	5.9876	7.9878	9.9880
As Found	1.9876	3.9878	4.9878	5.9876	7.9878	9.9880
As Test	1.9876	3.9878	4.9878	5.9876	7.9878	9.9880

① ② ③ ④ ⑤ ⑥ check pos

Work Released 2/1/90 Not Released By _____

Remarks _____

Previous Remarks: _____

Instructions: ~~_____~~ CALIBRATOR TASKS MUST BE DONE TOGETHER

Revision Required (Y/N) _____ Cal/Procedure _____ Data Sheet _____

Technician Christa Park 2/1/90 Hours 2.0 Manager Handwritten 2/1

Discrepancy # _____ Work Order # _____

BEST AVAILABLE COPY

9113276.1334

REVIEWED

RSME

FEB 21 1990

MES-010.005X Mid Interval Test Job Card
Craft Instrument Tech. Overall Calibration
Facility ...PUREX Jobcard Sequence #: 900211507



Inst #: RUSKA # 31172 Appl Code: High Accuracy Due: 05/90
Loop #: ZAA07 Bldg: 202A Maker: RUSKA Last Done: 11/89
Seq #: 2 Room: 5766 Model: 600-150-0 Procedure #: FSCP-4-106
Freq: 06M Serial #: 31172 Issue Date: 06/02/89
Dwg/Sht/Coord/Rev: 1/1/1 CUR: Function Type: Linear

HR 2/13/90

Function Description: RUSKA 31172 TANK CALibrator

Range Input: 0 To 10 FSIG +/- 0.25 %
Output: 0 To 10 VOLTS +/- 1.0 %

Standards Used: Input 812-77-01-003 CAL Expiration Date: 8-90
(Traceable to Nationally
Recognized Standards) Output 512-49-03-001 CAL Expiration Date: 8-90

9113276.1335

«««««« Data Sheet »»»»»»

Calibration Data from Computer Printout

Temp: 25 Deg.C Press: 29.13 IN(HG) VAP. Press: 1.150 IN(H)

Desired Pressure (PSI)	2	4	5	6	8	10
Actual Pressure (PSI)	<u>1.9876</u>	<u>3.9878</u>	<u>4.9878</u>	<u>5.9876</u>	<u>7.9878</u>	<u>9.9880</u>
Measured Pressure (PSI)	<u>1.9876</u>	<u>3.9878</u>	<u>4.9878</u>	<u>5.9876</u>	<u>7.9878</u>	<u>9.9880</u>
As Found	<u>1.9876</u>	<u>3.9878</u>	<u>4.9878</u>	<u>5.9876</u>	<u>7.9878</u>	<u>9.9880</u>
As Left	<u>1.9876</u>	<u>3.9878</u>	<u>4.9878</u>	<u>5.9876</u>	<u>7.9878</u>	<u>9.9880</u>

check points ① ② ③ ④ ⑤ ⑥

Work Released Ronald Han 2/11/90 Not Released By 11

Remarks next due 8/90 w/ rest of RUSKAs

Previous Remarks:

Instructions: ALL TANK CALibrator RUSKAs must be done together

Revision Required Cal/Procedure _____ Data Sheet

Technician David Park 2/11/90 Hours 2.0 Manager Ronald Han 2/12/90

Discrepancy # _____ Work Order # _____

REVIEWED

RSME

FEB 21 1990

BEST AVAILABLE COPY

MES-10.005
 Craft Instrument Tech.
 Facility ...PUREX

PISCES Job Card
 Overall Calibration

Jobcard Sequence #: 900116

Inst #: RUSKA FLUKE #31700 07 Appl Code: High Accuracy
 Loop #: ZABOD Bldg: 202A Maker: FLUKE
 Seq #: 1 Room: AMU Model: 8810A
 Freq: 06M 3170007

Due: 02/90
 Last Done: 08/87
 Procedure #: PSCP-4-100
 Issue Date: 06/01/87

Dwg/Sht/Coord/Rev: N/A / / / / CUI#: Function Type: Linear
 Function Description: M3/M4/M5/M6/N53 RUSKA VOLTMETER ACCT TKS
 Range Input: .0 To 10.0 VOLTS +/- .0015 %
 Output: .0 To 10.0 VOLTS +/- 0.002 %

Standards Used: Input 812-45-03-001 CAL Expiration Date: 8-90
 (Traceable to Nationally Recognized Standards) Output Readout CAL Expiration Date: N/A

Calibration Data

CK	Input / Output Requirements				Output Condition		
	Specified Input Value	Specified Output Value	-Limit of Tolerance	+Limit of Tolerance	As Found Value	Tolerance (In/Out)	As Left Value
1	0.0000	0.0000	-0.0002	0.0002	0.0000	I	0.0000
2	2.0000	2.0000	1.9998	2.0002	2.0001	I	2.0001
3	4.0000	4.0000	3.9998	4.0002	4.0001	I	4.0001
4	6.0000	6.0000	5.9998	6.0002	6.0001	I	6.0001
5	8.0000	8.0000	7.9998	8.0002	8.0001	I	8.0001
6	10.0000	10.0000	9.9998	10.0002	10.0001	I	10.0001

HR 2/15/90

~~Readout~~
 name

Work Released [Signature] 2/8/90 Not Released By _____

Remarks _____

Previous Remarks:

Instructions: SAME AS ZABOD-1

REVIEWED
 RSME
 FEB 21 1990

Revision Required (Y/N) _____ Cal/Procedure _____ Data Sheet _____
 Technician [Signature] 21290 Hours 25 Manager [Signature] 213

Discrepancy # Brama Work Order # _____

Craft Instrument Tech.
Facility ...PUREX

Overall Calibration

Jobcard Sequence #: 700115

27

Inst #: RUSKA FLUKE #29451 08 Appl Code: High Accuracy
Loop #: ZAB03 Bldg: 202A Maker: FLUKE
Seq #: 1 Room: STGGA Model: 8810A
Freq: 06M Locn: RUSKA ROOM Serial #: 2945108
Dwg/Sht/Coord/Rev#: N/A / / / CVI#:

Due: 02/90
Last Done: 08/89
Procedure #: PSZP-106
Issue Date: 04/03/89
Function Type: Linear

Function Description: RUSKA FLUKE # 2945108

Range Input: .0 To 10 VOLTS +/- .0015 %
Output: .0 To 10 VOLTS +/- .002 %

Standards Used: Input 872-45-05-001 CAL Expiration Date: 8-90
(Traceable to Nationally
Recognized Standards) Output Readout CAL Expiration Date: N/A

Calibration Data

CK PT	Input / Output Requirements				Output Condition		
	Specified Input Value	Specified Output Value	-Limit of Tolerance	+Limit of Tolerance	As Found Value	As Left Tolerance (In/Out) Value	As Left Value
1	0.0000	0.0000	-0.0002	0.0002	0.0000	I	0.0000
2	2.0000	2.0000	1.9998	2.0002	1.9999	I	1.9999
3	4.0000	4.0000	3.9998	4.0002	4.0000	I	4.0000
4	6.0000	6.0000	5.9998	6.0002	6.0000	I	6.0000
5	8.0000	8.0000	7.9998	8.0002	8.0000	I	8.0000
6	10.0000	10.0000	9.9998	10.0002	10.0000	I	10.0000

~~REVIEWED~~
RUSKA
FLUKE
SCHEIDT

HR: 2/15/90

Work Released [Signature] 2/8/90

Not Released By _____
REVIEWED

Remarks _____

Previous Remarks:

RSME

Instructions:

FEB 21 1990

RECEIVED

Revision Required _____ Cal/Procedure _____ Data Sheet _____
Technician [Signature] 28 Hours _____ Manager [Signature] 2 Hours

Discrepancy # _____ WORK Order # _____

MES-010.005

Craft Instrument Tech.
Facility ...PUREX

PISCES Job Card
Overall Calibration

Jobcard Sequence #: 900116-272

Inst #: RUSKA FLUKE #36750 11 Appl Code: High Accuracy
Loop #: ZAB04 Bldg: 202A Maker: FLUKE
Seq #: 1 Room: WATRM Model: 6810A
Freq: 06M Loan: N-CELL Serial #: 3675011
Dwg/Sht/Coord/Rev #: N/A / / / CVI#:

Due: 02/90
Last Done: 08/89
Procedure #: PSCP-1-106
Issue Date: 06/02/89
Function Type: Linear

Function Description: RUSKA FLUKE #3675011

Range Input: .0 To 10 VOLTS +/- .0015 %
Output: .0 To 10 VOLTS +/- .002 %

Standards Used: Input 872-45-03-04 CAL Expiration Date: 8-90
(Traceable to Nationally Recognized Standards) Output Resistor CAL Expiration Date: N/A

Calibration Data

Input / Output Requirements				Output Condition		
Specified Input Value	Specified Output Value	-Limit of Tolerance	+Limit of Tolerance	As Found Value	As Left Tolerance (In/Out)	As Left Value
0.0000	0.0000	-0.0002	0.0002	0.0000	I	0.0000
2.0000	2.0000	1.9998	2.0002	2.0001	I	2.0001
4.0000	4.0000	3.9998	4.0002	4.0001	I	4.0001
6.0000	6.0000	5.9998	6.0002	6.0002	I	6.0002
8.0000	8.0000	7.9998	8.0002	8.0002	I	8.0002
10.0000	10.0000	9.9998	10.0002	10.0002	I	10.0002

9143278 CR 339

~~RUSKA FLUKE~~
HR- 2/13/90
RUSKA
FLUKE

Work Released [Signature] 2/8/90 Not Released By _____

Remarks _____

REVIEWED

RSME

Previous Remarks: _____

FEB 21 1990

Instructions: _____

RECEIVED

Revision Required [Signature] Cal/Procedure _____ Data Sheet _____

Technician [Signature] 28.90 Hours _____ 5 Manager [Signature] 2/12

Discrepancy # _____ Work Order # _____

BEST AVAILABLE COPY

MES-010.005
 Craft Instrument Tech.
 Facility ...PUREX

WHU-SU-CP-TRP-055 Key U Page 90
 FISCES Job Card
 Overall Calibration

Job Order # 070120
 Date: 08/90
 Last Date: 08/90
 Procedure #: PSR 4-10
 Issue Date: 05/02/89
 Function Type: Linear

Inst #: RUSKA # 35430 Appl Code: High Accuracy
 Loop #: ZAA04 Bldg: 202A Instr: RUSKA
 Seq #: 1 Room: ~~Room~~ Model: 6000-150-0
 Freq: 06M Locn: ~~Locn~~ Serial #: 35430
 Dwg/Sht/Coord/Rev#: N ~~ADVI#:~~

Function Description: ~~RS RUSKA-6000/NET ACCOUNTABILITY TR~~
 Range Input: .0 To 10.0 PSI +/- 0.0025 %
 Output: .0 To 10.0 VOLTS +/- 0.01 %

Standards Used: Input 812-77-01-003 CAL Expiration Date: 7-91
 (Traceable to Nationally Recognized Standards) Output 812-45-03-001 CAL Expiration Date: 7-91

ACCEPTED

(((Data Sheet)))


Calibration Data from Computer Printout

Temp: 25 Deg. C Press: 29.3 IN(HG) VAP. Press: 604 IN(H)

Desired Pressure (PSI)	2	4	5	6	8	10
Actual Pressure (PSI)	1.9876	3.9878	4.9878	5.9876	7.9878	9.9880
Measured Pressure (PSI)	1.9876	3.9878	4.9878	5.9876	7.9878	9.9880
As Found	1.9876	3.9878	4.9873	5.9876	7.9878	9.9884
As Left	1.9876	3.9878	4.9878	5.9876	7.9878	9.9880

Work Released Al Bauer 8/23/90 Not Released By _____

Remarks _____



RSME
 AUG 29 1990
 RECEIVED

Previous Remarks:

Instructions:

Revision Required _____ Cal/Procedure _____ Est. Sheet _____
 Technician Al Bauer 8/23/90 Hours 2.0 Manager Al Bauer 8/23/90

Discrepancy # _____ Work Order # _____

9113276.1341

MES-010.005
 Craft Instrument Tech.
 Facility ...FUREX

PISCES Job Card
 Overall Calibration

Job Sequence #: 910706214
 Due: 05/90
 Last Done: 02/90
 Procedure #: FSCP-4-56
 Issue Date: 02/89
 Function Type: Linear

Inst #: RUSKA # 31172 Appl Code: High Accuracy
 Loop #: ZAA07 Bldg: 202A Maker: RUSKA
 Seq #: 2 Room: AMU Model: 600-150-0
 Freq: 06M Lcn: RUSKA SHOP Serial #: 31172
 Dwg/Sht/Coord/Rev#: N/A / / / CVI#:

Function Description: ~~RUSKA TANK~~
 Range Input: .0 To 10 PSIG 0.25 %
 Output: .0 To 10 VOLTS +/- 1.0 %

Standards Used: Input 812-77-01-003 CAL Expiration Date: 7.91
 (Traceable to Nationally Recognized Standards) Output 812-75-03-001 CAL Expiration Date: 7.91

9113276.1342

(((Data Sheet)))

Accepted

Calibration Data from Computer Printout

Temp: 25 Deg. C Press: 29.3 IN(HG) VAP. Press: 1.684 IN(HG)

Desired Pressure (PSI)	2	4	5	6	8	10
Actual Pressure (PSI)	1.9876	3.9878	4.9878	5.9876	7.9878	9.9880
Measured Pressure (PSI)	1.9876	3.9878	4.9878	5.9876	7.9878	9.9880
As Found	1.9876	3.9878	4.9876	5.9876	7.9878	9.9880
As Left	1.9876	3.9878	4.9878	5.9876	7.988	9.9880

Work Released R. L. Bay 8/22/90 Not Released By _____

Remarks _____



RSME

AUG 29 1990

RECEIVED

Previous Remarks:

Instructions: ALL TANK CALIBRATOR RUSKAS MUST BE DONE TOGETHER.

Revision Required _____ Cal/Procedure _____ Data Sheet _____
 Technician R. L. Bay 8/23/90 Hours 2.0 Manager N. J. ... 8/23

Discrepancy # _____ Work Order # _____

BEST AVAILABLE COPY

Craft Instrument Tech.
Facility ...PUREX

PISCES Job Card
Overall Calibration

7/11/90
8/24/90

Job Card Sequence #: 90070621

C. Yau
J. Be
Due: 03/90
Last Done: 02/90
Procedure #: FSC-4-106
Issue Date: 7/02/89
Function Type: Linear

Inst #: RUSKA FLUKE #29451 CB Appl Code: High Accuracy
Loop #: ZAB03 Bldg: 202A Maker: FLUKE
Seq #: 1 Room: ~~ST20~~ : EB10A
Freq: 06M Locn: ~~RUSKA~~ #: 2945108
Dwg/Sht/Coord/Rev#: ~~...~~ #:

Function Description: RUSKA FLUKE # 2945108

Range Input: .0 To 10 VOLTS +/- .0015 %
Output: .0 To 10 VOLTS +/- .002 %

Standards Used: Input 812-45-03-001 CAL Expiration Date: 2-91
(Traceable to Nationally
Recognized Standards) Output Judication CAL Expiration Date: N/A
Calibration Data

Input / Output Requirements				Output Condition		
Specified	Specified	-Limit	+Limit	As Found	As Left	
Input Value	Output Value	of Tolerance	of Tolerance	Value	(In/Out)	Value
0.0000	0.0000	-0.0002	0.0002	0.0000	IN	0.0000
2.0000	2.0000	1.9998	2.0002	1.9998	IN	2.0000
4.0000	4.0000	3.9998	4.0002	3.9997	OUT	4.0000
6.0000	6.0000	5.9998	6.0002	5.9996	OUT	6.0000
8.0000	8.0000	7.9998	8.0002	7.9995	OUT	8.0000
10.0000	10.0000	9.9998	10.0002	9.9993	OUT	10.0000

9/14/90 27/13/93

Accepted

NOTICE OF DISCREPANCY
ISSUED TO CCA

Work Released R. D. Barry 8/23/90

Not Released By _____

Remarks _____



RSME

Previous Remarks:

AUG 29 1990

Instructions:

RECEIVED

Revision Required (Y/N) _____ Cal/Procedure _____

Data Sheet _____

Technician Ronald D. Barry 8/23/90 Hours 2.0

Manager R. D. Barry 8/23

Discrepancy # _____

Work Order # _____

Craft Instrument Tech. ()
 Facility ... FUSEY

WNC-307-CP-1KKT-033 Rev U Page 93
 Job # 904705216
 Date: 8/24/90

Inst #: RUSKA FLUKE #29451 10 Appl Code: High Accuracy
 Loop #: ZAB01 Bldg: 202A Meter: FLUKE
 Seq #: 1 Room: [REDACTED] Model: E910A
 Freq: 0&M Locn: [REDACTED] Serial #: 2945110

Base
 Date: 08/90
 Next Date: 03/90
 Procedure #: SCP-4-106
 Issue Date: 05/02/89
 Function Type: Linear

Dwg/Sht/Coord/Rev#: [REDACTED] CVI#: [REDACTED]
 Function Description: RUSKA FLUKE # 2945110

Range Input: .0 To 10 VOLTS +/- .0015 %
 Output: .0 To 10 VOLTS +/- .002 %

Standards Used: Input F 812-45-03-008 CAL Expiration Date: 7-91
 Traceable to Nationally Recognized Standards: Output Fualcution CAL Expiration Date: N/A
 Calibration Data

9113276-1344
 4441-9/25/90

Accepted

Input	Output Requirements				Output Condition		
	Specified Input Value	Specified Output Value	-Limit Tolerance	+Limit Tolerance	As Found Value	As Found Tolerance (In/Out)	As Left Value
0.0000	0.0000	0.0000	-0.0002	0.0002	0.0000	IN	0.0000
2.0000	2.0000	2.0000	1.9998	2.0002	1.9997	OUT	2.0000
4.0000	4.0000	4.0000	3.9998	4.0002	3.9996	OUT	4.0000
6.0000	6.0000	6.0000	5.9998	6.0002	5.9993	OUT	6.0000
8.0000	8.0000	8.0000	7.9998	8.0002	7.9992	OUT	8.0000
10.0000	10.0000	10.0000	9.9998	10.0002	9.9990	OUT	10.0000

NOTICE OF DISCREPANCY
 ISSUED TO CCA

Work Released L Z Berger 8/23/90 Not Released By RME

Remarks _____



AUG 29 1990
 RECEIVED

Previous Remarks:
 Instructions:

Revision Required _____ Cal/Procedure _____ Date: Sheet _____
 Technician David A. Perkins 8/23/90 Hours 2.0 Manager R. Sharma 8/23

Discrepancy # _____ Work Order # _____

MES-010.005
 Craft Instrument Tech.
 Facility ...PUREX

FISCES Job Card
 Overall Calibration

AMM 8/24/90 Jobc... Sequence #: 90070621
Paula
Base

Inst #: RUSKA FLUKE #29451 07 Appl Code: High Accuracy Due: 08/90
 Loop #: ZAB02 Bldg: 202A FLUKE Last Done: 02/89
 Seq #: 1 Room: ~~██████████~~ Model: 8910A Procedure #: FSCP-4-106
 Freq: 06M Locn: ~~██████████~~ 2945107 Issue Date: 02/89
 Dwg/Sht/Coord/Rev#: ~~██████████~~ Function Type: Linear

Function Description: RUSKA FLUKE # 2945107
 Range Input: .0 To 10 VOLTS +/- .0015 %
 Output: .0 To 10 VOLTS +/- .002 %

Standards Used: Input 812-45-03-001 CAL Expiration Date: 2-91
 (Traceable to Nationally Recognized Standards) Output Fundication CAL Expiration Date: UAT
 Calibration Date

Input / Output Requirements					Output Condition		
Specified Input Value	Specified Output Value	-Limit of Tolerance	+Limit of Tolerance	As Found Value	As Found Tolerance (In/Out)	As Left Value	
0.0000	0.0000	-0.0002	0.0002	0.0000	IN	0.0000	
2.0000	2.0000	1.9998	2.0002	1.9998	IN	2.0000	
4.0000	4.0000	3.9998	4.0002	3.9996	OUT	4.0000	
6.0000	6.0000	5.9998	6.0002	5.9994	OUT	6.0000	
8.0000	8.0000	7.9998	8.0002	7.9993	OUT	8.0000	
10.0000	10.0000	9.9998	10.0002	9.9991	OUT	10.0000	

Accepted

NOTICE OF DISCREPANCY
 ISSUED TO CCA

Work Released R. L. Bang 8/23/90 Not Released By _____

Remarks _____



RSME

Previous Remarks:

AUG 29 1990

Instructions:

RECEIVED

Revision Required (N) _____ Cal/Procedure _____ Date Sheet _____
 Technician Russell Duke 8/23/90 Hours 2.0 Manager Paula Thomas 8/23

Discrepancy # _____ Work Order # _____


**THIS PAGE INTENTIONALLY
LEFT BLANK**

9413276.1346

THIS PAGE INTENTIONALLY LEFT BLANK
APPENDIX H
RUSKA SCHEMATICS AND PHOTOGRAPH


**THIS PAGE INTENTIONALLY
LEFT BLANK**

RUSKA Schematic




**THIS PAGE INTENTIONALLY
LEFT BLANK**

RUSKA Diptube Nomenclature




**THIS PAGE INTENTIONALLY
LEFT BLANK**



RUSKA System
Large Tank Calibration

**THIS PAGE INTENTIONALLY
LEFT BLANK**



RUSKA Computer Console and Printer

**THIS PAGE INTENTIONALLY
LEFT BLANK**