

Milestones Report April 16-17, 1991

DOE completed the three milestones due during the quarter which ended March 31, 1991. One milestone was completed ahead of schedule. The milestones were:

- complete interim status corrective actions for low-level burial grounds. This milestone was due January 31, 1991 and completed on September 30, 1990.
- complete interim status corrective actions for T-Plant. Completed January 31, 1991.
- provide annual reports of studies/efforts that are in progress to identify alternatives to land disposal of radioactive mixed wastes. The annual reports will provide information regarding actions taken to minimize waste generation, recycle/reclaim wastes, or treat waste. Completed March 31, 1991.

Six milestones are scheduled for completion during the next quarter. They are due on June 30, 1991. They are:

- submit 200-UP-3 operable unit work plan (source and operable unit)
- submit 4843 Alkali Metal Storage Facility closure plan to Ecology and EPA
- submit double-shell tank Part B to Ecology and EPA
- submit 242-A Evaporator Part B to Ecology and EPA
- submit 3718-F Alkali Metal Treatment and Storage Facility Part B to Ecology and EPA
- submit Part B permit application for 200 Area Liquid Effluent Retention Facility (LERF) to Ecology and EPA

