

Change Number M-24-00-03	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	December 21, 2000									
Originator K. M. Thompson/J. Yerxa		Phone 509-373-0750/509-376-9628									
Class of Change [] I - Signatories [X] II - Executive Manager [] III - Project Manager											
Change Title Modify RCRA Well Installation Interim Milestones M-24-46, M-24-48, M-24-49 and M-24-50											
Description/Justification of Change Operational difficulties were encountered that jeopardizes the on-schedule completion of Tri-Party Agreement Major Milestone M-24-00L Land Interim Milestone M-24-48 by December 31, 2000. At a depth of approximately 187 feet (70 feet from the required well depth), Well 299-W15-762, located in the TX-TY Waste Management Area (WMA), the driller encountered equipment problems at 177 feet. While alternative drilling strategies are being investigated, it places completion of this well at risk. On December 13, 2000, the Department of Energy notified Ecology about the operational difficult (see attached email). To meet the intent of the M-24-00L Major Milestone, Install 10 RCRA compliant monitoring wells by December 31, 2000, it was proposed that the well experiencing the difficulties (299-W15-762) be exchanged for one that could be completed by December (299-W-23-21). On December 14, 2000, Ecology notified DOE that the proposal was acceptable to them (email attached). The overall scope of well installation remains unchanged. This change request simply modifies the order of well installations. Milestone revisions are on page 2.											
Impact of Change Administrative action required to incorporate this change into Appendix D											
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan – Appendix D.											
Approvals <table border="0"> <tr> <td data-bbox="147 1367 617 1450">W. Wade Ballard DOE</td> <td data-bbox="641 1367 771 1450">12/21/00 Date</td> <td data-bbox="795 1367 1128 1450"><input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved</td> </tr> <tr> <td data-bbox="147 1440 617 1522">N/A EPA</td> <td data-bbox="641 1440 771 1522">Date</td> <td data-bbox="795 1440 1128 1522"><input type="checkbox"/> Approved <input type="checkbox"/> Disapproved</td> </tr> <tr> <td data-bbox="147 1512 617 1605">M. J. C. C. C. Ecology</td> <td data-bbox="641 1512 771 1605">1/18/01 Date</td> <td data-bbox="795 1512 1128 1605"><input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved</td> </tr> </table>			W. Wade Ballard DOE	12/21/00 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	N/A EPA	Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved	M. J. C. C. C. Ecology	1/18/01 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
W. Wade Ballard DOE	12/21/00 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved									
N/A EPA	Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved									
M. J. C. C. C. Ecology	1/18/01 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved									

RECEIVED
AUG 24 2001

EDMC

Modifications authorized by this change request are as follows:

M-24-00L Interim Milestones revisions

M-24-46	Install two (2) three (3) additional wells at SST WMA S-SX	December 2000
M-24-47	Install four (4) additional wells at SST WMA T	December 2000
M-24-48	Install four (4) three (3) additional wells at SST WMA TX-TY	December 2000

M-24-00M Interim Milestones revisions

M-24-49	Install four (4) three (3) wells in WM S-SX; 1 upgradient well and 3 downgradient wells	April 2001
M-24-50	Install one (1) two (2) well in WMA TX-TY: 1 downgradient well	April 2001

NOTE: ~~Strike out~~ text indicates text to be deleted, shading indicates proposed text.

Attachment to Change Request M-24-00-03
E-mail Notifying Ecology and Ecology's Agreement with Proposed Path Forward

-----Original Message-----

From: Hedges, Jane (ECY) [mailto:jhed461@ECY.WA.GOV]
Sent: Thursday, December 14, 2000 1:29 PM
To: 'Marvin_J_Furman@RL.gov'
Cc: 'gaday@mail.bhi-er.com'; Goswami, Dib; Huckaby, Alisa; Brown, Melinda J.; Caggiano, Joseph; 'bawilliams@pnl.gov'; Stanley, Roger
Subject: Timely Completion of TPA Milestone M-24
Importance: High

Marv: Alisa and I discussed the issues surrounding the difficulty you faced with drilling the final well (for the TX-TY farm) to meet the ten RCRA compliant wells specified in M-24-00L. It is very clear to us that with the 10 wells you have drilled (including the additional well in S-SX) you have clearly made every attempt to meet the intention of the M-24 agreement. We appreciate your efforts in the field and the notification in advance of the December 31 deadline. Based on the information in your email to Alisa and Dib on December 13, Ecology agrees that the proposal meets the milestone requirements for M-24-00L. Happy Holidays to you and your contractors, we look forward to continuing this successful working relationship in the upcoming year! Jane

From: Furman, Marvin J
Sent: Wednesday, December 13, 2000 11:10 AM
To: Goswami, Dibakar; Huckaby, Alisa D
Cc: Day, Garrett A; Williams, Bruce A
Subject: Timely completion of TPA Milestone M-24
Importance: High

Dib, Alissa:

We've run into some operational difficulties (see following description) that jeopardizes the completion of M-24-00L by December 31. To meet the intent of the milestone to install ten RCRA compliant monitoring wells by December 31, we are proposing a swap for the well experiencing difficulties (W299-W15-762, located south of TX-TY, the replacement for one that encountered shallow rad contamination, and the last of the 10 wells of M-24-00L) with one scheduled for S-SX WMA: well 299-W23-21. The problematical well will then be completed within the specified time for M-24-00M, April, 2001. The present indications are that the situation at W299-W15-762 will not be recoverable in time to meet the December 31 schedule completion date.

Description of Operational Problem:

At around noon today (12/12/2000), we reached a depth of approximately 187 feet (70 feet from our required well depth). Indications are that the driller may have parted his casing at a depth of 177 feet. We are presently addressing the problem to determine if the situation can be corrected, and back to drilling this week. If not, we may have a problem by having to drill another replacement boring which may result in us not getting this well completed by the required milestone date