

START

0016046

Change Number M-24-91-3	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM <small>Do not use blue ink. Type, or print using black ink.</small>	Date 05/03/91
----------------------------	----------------------------------------------------------------------------------------------------------------------------------------------------	------------------

Operator ... R. Thompson	Phone 376-9988
-----------------------------	-------------------

Class of Change

I - Signatories (Section 13.0) II - Project Manager III - Unit Manager

Change Title
EXTENSION OF MILESTONE M-24-07 AND M-24-00

Description/Justification of Change

Change Milestone M-24-07 due date to: October 7, 1991
Change M-24-00 1990 30 wells due date to: October 7, 1991

Drilling of the 11 wells required under M-24-07 for calendar year (CY) 1990 was suspended for 280 days to consider alternatives on the basis of environmental concerns voiced by the Oregon State Department of Energy about drilling wells around the single-shell tanks. Drilling was suspended on November 9, 1989 at the request of Ecology. Authorization to proceed with drilling was given on August 16, 1990 after due consideration of alternatives to effect groundwater monitoring at the single-shell tanks.

The reason for the suspension was a concern about the wells being drilled at the single-shell tanks and the possibility that they might provide a pathway for the spread of contamination to the unconfined aquifer. Under Article XXXI of the Agreement, Creation of Danger, this suspension of work results in a day for day extension of the work which was stopped, as well as any other work dependent on the work which was stopped. (See Page 2 for continuation.)

Effect of Change

The wells not finished at the end of CY 1990 have been drilled and will be completed. The commitment for drilling 50 wells for the CY 1991 program is not changed.

Affected Documents
Hanford Federal Facility Agreement and Consent Order Action Plan Calendar Year 1990 Annual Update, Appendix D (Table D-3 and Figure D-1 Work Schedule).

Approvals	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
<i>John D. Wagoner</i> John D. Wagoner		09/09/91 Date
<i>Dana A. Rasmussen</i> Dana A. Rasmussen		09/09/91 Date
<i>Christine O. Gregoire</i> Ecology Christine O. Gregoire		09/60/91 Date



9112221390

As of May 3, 1991 a total of 10 of 11 wells required by milestone M-24-07 were completed, and 29 of 30 wells required by 24-00B were completed. USDOE will notify Ecology when the wells required by M-24-07 and M-24-00B are installed.