

# START

8/6/16/16  
0028125

To: Dan Duncan, EPA Region 10  
From: Don Scully, Westinghouse Hanford  
Subj: RD&D Permit for C-018H Pilot Plant

April 19, 1993

cc: D. L. Flyckt  
M. J. Schliebe  
T. P. Moberg  
R. S. Pavlina  
C. V. King  
C. E. Clark (DOE-RL)  
R. C. Bowman  
J. L. Fields

Here is the followup to my memo of April 16, 1993.

1. Re: Table 4-4, p. T4-4.3, "Control Of Critical Parameters," sheet 3 of 6, bottom row, 5th column; figures 4-11, 4-12, & 4-13.

The high pressure shutdown loops for the three LERF filter modules are configured as follows:

Figure 4-11

The pressure detected at LF-pi-3 shuts down pump LF-pump-4 via controller LF-C-2.

Figure 4-12

a. The pressure detected at LF-pi-6 shuts down pump LF-pump-5 via controller LF-C-3.

b. The pressure detected at LF-pi-7 shuts down pump LF-pump-6 via controller LF-C-3.

Figure 4-13

a. The pressure detected at LF-pi-1 shuts down pump LF-pump-1 via controller LF-C-1.

b. The pressure detected at LF-pi-2 shuts down pump LF-pump-2 via controller LF-C-1.

If you have any questions, please call me at (509) 372-3592, or FAX at (509)372-2403.

D. E. Scully, Principal Engineer  
Effluent Process Engineering



93129160858